

MAY 22 1998

ENGINEERING DATA TRANSMITTAL

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) Maintenance and Surveillance Engineering		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: W-320		6. Design Authority/ Design Agent/Cog. Engr.: LT Pedersen		7. Purchase Order No.: N/A	
8. Originator Remarks: For Approval and Release				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 241-C-106	
11. Receiver Remarks:		11A. Design Baseline Document? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		12. Major Assm. Dwg. No.: H-2-818690	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: 5/23/98	

15. DATA TRANSMITTED				(F)	(G)	(H)	(I)	
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-1824	-	0	Acceptance Test Report for the Tank 241-C-106 In-Tank Imaging System	SQ	I	I	

16. KEY

Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION
(See Approval Designator for required signatures)

(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	I	Design Authority	<i>John Bailey</i>	5/18/98	S2-48	1	I	JR Bellomy	<i>JR Bellomy</i>	4/18/98	S2-48
		Design Agent				1	I	JM Jones	<i>JM Jones</i>	05-22-98	S5-13
1	I	Cog. Eng. LT Pedersen	<i>LT Pedersen</i>	5/14/98	N1-46	1	I	JW Leptsch	<i>JW Leptsch</i>	5/18/98	S2-48
1	I	Cog. Mgr. DB Smet	<i>DB Smet</i>	5-18-98	N1-56	1	I	RR Bevins	<i>RR Bevins</i>	5/18/98	S2-48
1	I	QA KC Conrad	<i>Keith Conrad</i>	5-18-98	S2-48						
1	I	Safety SU Zaman	<i>Suman</i>	5/19/98	S2-48						
		Env.									

18. LT Pedersen <i>LT Pedersen</i> 5/14/98 Signature of EDT Originator Date		19. _____ Authorized Representative Date for Receiving Organization		20. DB Smet <i>DB Smet</i> 5/18-98 Design Authority/ Cognizant Manager Date		21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
---	--	--	--	---	--	--	--

Acceptance Test Report for the Tank 241-C-106 In-Tank Imaging System

LT Pedersen

Lockheed Martin Hanford Company, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT: 617463 UC: 506
Org Code: 74720 Charge Code: D2MNN
B&R Code: EW3130010 Total Pages: 67


Key Words: Project W-320, CCTV, camera, sluicing

Abstract: This document comprises the acceptance test report for the Project W-320 In-tank Imaging (CCTV) System. This document contains completed copies of the acceptance test procedures as attachments.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof, or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Lara J. Pross 5/20/98
Release Approval Date



Release Stamp

Approved for Public Release

TABLE OF CONTENTS

1.0	INTRODUCTION	1
1.1	PURPOSE	1
1.2	SCOPE	1
1.3	OBJECTIVE	1
2.0	TEST DESCRIPTION	1
2.1	FACTORY TEST	1
2.2	SHOP TEST	1
2.3	ACCEPTANCE TESTS	2
2.4	CRITERIA	2
	2.4.1 Factory Test Criteria	2
	2.4.2 Shop Test Criteria	2
	2.4.3 Acceptance Test Criteria	3
3.0	TEST RESULTS	4
3.1	DISCUSSION OF TEST RESULTS	4
3.2	DISCUSSION OF TEST EXCEPTIONS	4
	3.2.1 WHC-SD-W320-OTP-005 Exception 1	4
	3.2.2 WHC-SD-W320-OTP-005 Exception 2	4
	3.2.3 HNF-1823 Exception 1	4
4.0	CONCLUSIONS	5
5.0	REFERENCES	5
ATTACHMENT 1		
	COMPLETED COPY OF MANUFACTURER'S FACTORY TEST	A1-1
ATTACHMENT 2		
	COMPLETED COPY OF WHC-SD-W320-OTP-005	A2-1
ATTACHMENT 3		
	COMPLETED COPY OF HNF-1823	A3-1

1.0 INTRODUCTION

1.1 PURPOSE

This document presents the results of Acceptance Testing of the 241-C-106 in-tank video camera imaging system. This camera system was acquired from R.J. Electronics under Purchase Order MGS-XDV-422215. The purpose of this imaging system is to monitor the Project W-320 sluicing of Tank 241-C-106.

1.2 SCOPE

Testing of the 241-C-106 camera system was performed in accordance with WHC-SD-W320-OTP-005, "Tank 241-C-106 In-Tank Imaging System ATP/OTP", and, HNF-1823, "Acceptance Test Procedure for the Tank 241-C-106 In-Tank Imaging System". This document reports the results of that testing.

1.3 OBJECTIVE

The objective of acceptance testing of the 241-C-106 video camera system was to verify that all equipment and components function in accordance with procurement specification requirements and original equipment manufacturer's (OEM) specifications.

2.0 TEST DESCRIPTION

2.1 FACTORY TEST

The W-320 Project in-tank imaging system was tested by the manufacturer prior to shipment, and was witnessed by Lockheed Martin Hanford Company engineering personnel (formerly Westinghouse Hanford Company). All items required by the contract were inventoried, mechanical and electrical functions were satisfactorily demonstrated, image quality was verified, and in-tank assembly component dimensions were checked.

A completed copy of the manufacturers test report is included as Attachment 1 to this document.

2.2 SHOP TEST

Shop testing of the in-tank imaging system was performed on all equipment following receipt from the vendor. The shop tests were performed at the 306E Facility in accordance with Section 7.0 of WHC-SD-W320-OTP-005. The main purpose for shop testing of the imaging system was to re-verify that all assembly components remained functional and that image quality remained acceptable following shipment from the vendor.

Following completion of all shop testing, the Flammable Gas Justification for Continued Operation (JCO) was issued. The camera system was modified on an emergency basis to bring it into compliance with the JCO and resulting Standing Orders. Modifications to the camera system were then shop tested in accordance with WHC-SD-W320-OTP-005, Addendum A.

A completed copy of WHC-SD-W320-OTP-005, including Addendum A, is included as Attachment 2 to this document.

2.3 ACCEPTANCE TESTS

Formal acceptance testing of the in-tank imaging system was performed at C-Farm immediately prior to and following installation of the in-tank assembly in riser 7 of Tank 241-C-106. Acceptance testing was performed in accordance with HNF-1823.

A completed copy of HNF-1823 is included as Attachment 3 to this document.

2.4 CRITERIA

2.4.1 Factory Test Criteria

Factory testing was performed at the imaging system vendor's location. Factory test criteria included:

- a checklist to ascertain that all items and documents required for the contract were supplied
- mechanical system functional checks for the lighting controllers, pan and tilt assembly, and washdown system
- component interface verifications, and in-tank assembly maximum diameter verification
- electrical system functional checks for all camera electrical components including all cables, electric motor noise (interference) tests, camera and lens functions, and picture quality verifications

2.4.2 Shop Test Criteria

Shop testing was performed in the 306E facility in accordance with Section 7.0 of WHC-SD-W320-OTP-005 as a prerequisite to formal acceptance testing. The 306E facility provided a large indoor area with controlled lighting where image quality checks could be performed. The entire imaging system, including the in-tank assembly, local control console, and master control panel

were set up and interconnected using the system cabling. The in-tank assembly was connected to facility compressed nitrogen and water to test the gas distribution system and washdown system. Criteria for the Shop Tests included:

- master control station component tests (monitor, VCR, and character generator) per original equipment manufacturer's recommendations
- camera lens motors testing for zoom, iris, and focus functions
- camera image resolution and color resolution verification
- pan-and-tilt unit range of motion verification
- camera system lights operability and independent variability
- testing of all system cables
- gas distribution system check valve function
- camera washdown system function

After Section 7.0 of WHC-SD-W320-OTP-005 was completed, the camera system was modified to bring it into compliance with the Flammable Gas Justification for Continued Operation (JCO) and resulting Standing Orders. Addendum A was added to WHC-SD-W320-OTP-005 to document shop testing of the imaging system modifications. Criteria for the imaging system modification testing included:

- verifying purge gas pathway through the pan-and-tilt enclosure
- purge gas pressure and flow interlocks functions
- purge cycle timer adjusted correctly

2.4.3 Acceptance Test Criteria

Acceptance testing of the imaging system was performed in the 200 East Area at C-Farm in accordance with HNF-1823 immediately prior to installation of the in-tank assembly into Riser 7 of Tank 241-C-106. All other system components had previously been installed. Criteria for Acceptance Testing were the same as for Shop Testing except that image resolution verifications consisted only of on-screen verification that image defects were absent. Color charts and resolution charts were not used due to the presence of ambient sunlight at the outdoor C-Farm location.

3.0 TEST RESULTS

3.1 DISCUSSION OF TEST RESULTS

All testing of the 241-C-106 in-tank imaging system was completed satisfactorily. There were three exceptions discovered during testing, one of which was procedural. These exceptions are discussed in the next section.

Completed copies of all test procedures are found in Attachments 1, 2, and 3 of this document.

3.2 DISCUSSION OF TEST EXCEPTIONS

3.2.1 WHC-SD-W320-OTP-005 Exception 1

During the Shop Testing phase of WHC-SD-W320-OTP-005, step 7.8.3, it was discovered that the camera washdown system did not perform as desired. This was determined to be caused by the manufacturer's use of inadequately sized tubing to carry the washdown water from the upper junction box connector to the spray nozzles. This was noted as Exception 1. Altered Item drawing H-14-100833 was subsequently prepared and released to replace the manufacturer's 1/4" tubing with 1/2" tubing and fittings. Following this alteration the camera washdown system was determined to function acceptably and Exception 1 was resolved.

3.2.2 WHC-SD-W320-OTP-005 Exception 2

WHC-SD-W320-OTP-005 was written to be a combined Shop Test/Acceptance Test/Operational Test Procedure. Following completion of the shop testing portions (Section 7.0 and Addendum A) there was a delay of nearly two years before the camera was delivered to C-Farm for acceptance testing and installation. During this period it was determined that a stand alone Acceptance Test Procedure was required for comparability with site procedure format requirements. Therefore, HNF-1823, "Acceptance Test Procedure for the Tank 241-C-106 In-Tank Imaging System", was written and released. A new Operational Test Procedure, OTP-320-005, "Tank 241-C-106 In-Tank Imaging System Operational Test Procedure", was written and released for the same reason.

Exception 2 in WHC-SD-W320-OTP-005 notes this fact and was resolved by lining out Sections 8.0, 9.0, and 10.2 of that document.

3.2.3 HNF-1823 Exception 1

During performance of HNF-1823, step 7.1.20, it was discovered that the specified minimum purge cycle time of 23 minutes was not met. The timers in the Hazardous Location Power Controller (HLPC) switched power to the in-tank assembly after a purge cycle of 22.25 minutes.

The National Fire Protection Association NFPA 496-93 specifies that enclosures containing electric motors located in hazardous locations must have ten enclosure volumes exchanged during the purge process before energizing the motors. The manufacturer's test data for the HLPC indicates that a minimum flow rate of 0.9 scfm is necessary prior to flow switch energization. A 23 minutes purge cycle time was calculated based on this minimum flow rate. Test Exception 1 noted this discrepancy.

During Shop Testing of the camera system modifications in WHC-SD-W320-005, Addendum A, step 3.4.4, the minimum flow rate for activation of the flow switch in the HLPC was measured to be 1.1 scfm. Using that actual flow rate the minimum required purge cycle time was calculated to be only 18.6 minutes and Exception 1 was resolved.

4.0 CONCLUSIONS

All testing of the W-320 Project Tank 241-C-106 imaging system was successfully completed. This equipment is ready for Operational Testing and turnover.

5.0 REFERENCES

H-2-818590, Sh. 1	Operator Control Station Plan
H-2-818690, Sh. 1	C-Farm In-Tank Imaging (CCTV)
H-14-100833	Camera Mast System Altered Item
HNF-1823	Acceptance Test Procedure for the Tank 241-C-106 In-Tank Imaging System
JCS#2E-97-2230	Job Control System Work Package, C-106 In-Tank Imaging (CCTV) Installation
OTP-320-005	Tank 241-C-106 In-Tank Imaging System Operational Test Procedure
VI No. 22668, Supp. 105	Vendor Information, In-Tank Imaging System
WHC-SD-W320-OTP-005	Tank 241-C-106 In-Tank Imaging System ATP/OTP

ATTACHMENT 1
COMPLETED COPY OF
MANUFACTURER'S FACTORY TEST

HNF-1824, Rev. 0
A1-2

WASTE TANK 241-C-106 SYSTEM

P.O. # MGS-XDV-422215

S.O. # 594

TEST AND INSPECTION SCHEDULE

WESTINGHOUSE HANFORD CONTRACT # MCE-XCV-333982
S.O. # 594

VIDEO TANK INSPECTION SYSTEM
TEST AND INSPECTION SCHEDULE
241-C-106

Checked

N/A

R.J.

W.H.

~~Insp.~~

CABLES AND CONNECTORS

- (a) 1 x 450 ft. R4404 control cable assembly.
- (b) 1 x 10 ft. R12364 cable assembly.
- (c) 1 x 5 ft. R7504 cable assembly.
- (d) 1 x 25 ft. 09810 light cable assembly.
- (e) 1 x 25 ft. R8504 pan and tilt cable assembly.
- (f) 1 x 25 ft. R12364 camera cable assembly.
- (g) 1 x R8504 mast light cable assembly.
- (h) 1 x R8504 position cable assembly.
- (i) 1 x R12364 mast camera cable.
- (j) 1 x 7 ft. R8504 lower mast light cable.
- (k) 1 x 6.5 ft. lower mast camera cable.
- (l) 1 x 4 ft. R8504 lower mast pan and tilt cable.

RJ
RJ
RJ
RJ
RJ
RJ
RJ
RJ
RJ
RJ
RJ
RJ
RJ

W.H.
W.H.
W.H.
W.H.
W.H.
W.H.
W.H.
W.H.
W.H.
W.H.
W.H.
W.H.
W.H.

W.H.

Checked

WA
~~*isp*~~

R.J.

W.H.

MAST AND CAMERA HEAD COMPONENTS

- (a) Camera assembly, type RCS-521-RA.
- (b) Camera positioning system - PTE-300-S.
- (c) Gas relief valve on camera.
- (d) Stainless steel lighting array with 4 x 250 watt pre-focused lights.
- (e) Upper mast assembly, junction box and cover plate.
- (f) "Garlock 3000" gaskets.
- (g) Shield plate.
- (h) Riser flange bolt sets.
- (i) Riser Flange mating plate.
- (j) Drying gas distribution system.
- (k) Camera window wash down system.
- (l) Light wash down system.

RB *WHP*
RB ↑
RB
RB
RB
RB
RB
RB
RB
RB
RB
RB
RB ↓ *WHP*

LOCAL CONTROL CONSOLE COMPONENTS

- (a) Local interface unit.
- (b) Pan, tilt and zoom lens local control panel with S-video and N.T.S.C. video outputs.
- (c) Camera and light wash down solenoid enclosure.

RB *WHP*
RB *WHP*
RB *WHP*

Checked

W.A. RJA

R.J.


W.H.

~~Insp.~~

FUNCTIONAL CHECKS - MECHANICAL

- (a) RCS-521 Zoom Camera attached to pan and tilt.
- (b) Light array attached to pan and tilt.
- (c) Cables and hoses interface.
- (d) Tilt operation. 90°-0°-30° (range test).
- (e) Tilt electronic break holds camera at +30°.
- (f) Pan operation. 175°-0°-175° (range test).
- (g) Lights operate 1 - 4.
- (h) Pan and tilt interfaces to mast.
- (i) Shield plate interfaces to junction box.
- (j) Lifting eye.
- (k) Garlock 3000 gasket material.
- (l) 11 inch maximum diameter check.

RB
RB
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS
RTS



RTS

Checked

NA ASD

R.J.

W.H.

Insp.

ELECTRICAL - ZOOM CAMERA SYSTEM

- (a) Quality color picture on monitor, at local control area.
- (b) Quality color picture on monitor at master control console.
- (c) Zoom function operates. Local/master.
- (d) Iris function operates. Local/master.
- (e) Focus function operates. Local/master.
- (f) Pan left/right. Local/master.
- (g) Tilt up/down. Local/master.
- (h) Lights on/off. Local/master.
- (i) Light 1 intensity change. Local/master.
- (j) Light 2 intensity change. Local/master.
- (k) Light 3 intensity change. Local/master.
- (l) Light 4 intensity change. Local/master.

RB

RB

RB

RB

RB

RB

RB

RB

RB

RB

RB

RB

RB

RB


RB

RB

RB

RB

RB



Checked

R.J.

W.H.

N/A
Insp.

DETAIL FUNCTIONAL CHECKS - ZOOM CAMERA

- (a) Zoom moves towards wide angle when operated towards "wide".
- (b) Zoom moves towards telephoto when operated towards "tele".
- (c) Iris opens when operated towards "open".
- (d) Iris closes when operated towards "close".
- (e) Focus adjusts to far when operated towards "far".
- (f) Focus adjusts to near when operated towards "near".

RB RB
RB RB
RB RB
RB RB
RB RB
RB RB

↑
↓

ZOOM CAMERA PICTURE QUALITY

With lens suitable focused and stopped down.
Monitor display interference-free sharp color image.

- (a) Under normal room lighting.
- (b) With pan or tilt motor operating.
- (c) With zoom motor operating (motor noise test).
- (d) With focus motor operating (motor noise test).
- (e) With iris motor operating (motor noise test).
- (f) When reviewing a color test chart the color rendition as displayed by the monitor is correct.
- (g) Repeat (f) with mast lights operating and room lighting off.

RB RB
RB RB
RB RB
RB RB
RB RB
RB RB

↑
↓

	<u>Checked</u>	
	<u>R.J.</u>	<u>W.H.</u>
		Insp.
<u>ZOOM TRACKING</u>		N/A RJS
(a) With zoom function set to maximum "wide" and iris set to maximum "open". (Room lighting adjusted for good picture). Picture is sharp and in focus.	RB	RJS
(b) With zoom function set to "tele" an object 12" from the camera may be brought into sharp focus.	RB	RJS
(c) An object 60 ft. from the camera may be brought into sharp focus.	RB	RJS

PAN AND TILT OPERATION

(a) Tilt operates smoothly and reliably.	RB	RJS
(b) Pan operates smoothly and reliably.	RB	RJS
(c) Pan speed varies. Local/master.	RB	RJS
(d) Tilt speed varies. Local/master.	RB	RJS

CAMERA AND LIGHT WASH DOWN SYSTEM

(a) Operates from local control panel.	RB	RJS
(b) Operates from master control panel.	RB	RJS

MISCELLANEOUS


Welding Inspection Report.

RB RJS

I certify the Video Tank Inspection System has been inspected and has passed all the attached test requirements.


.....For R.J. Electronics

I have conducted/witnessed all the attached tests and accept the system in good working order except as noted.

 4/24/96
.....For Westinghouse Hanford Co.

I have conducted/witnessed all the attached tests and accept the system in good working order except as noted.

N/A
.....For Westinghouse Hanford Co.




241-C-106
Connector Block
Diagram

INSPECTION REPORT

HNF-1824, Rev. 0
AI-12


Supplier HANARD MACHINE, INC.		Date	
Part Number		Rev	Page of
Customer		Part Serial Number	
Part Name		P.O.#	

INSPECTION BY STEVE HANBY APPROVED BY _____ DATE 3-31-



SET UP DATA _____

ITEM NO.	PRINT ZONE	DRAWING REQUIREMENT	ACTUAL MEASUREMENT	REMARKS
66-4	UPPER S BOX ASSEMBLY	1/4" FILLET WELD	1/4" +	OK <i>SH</i>
66-22	S-BOX TUBE	1/16" FILLET WELD	1/16" +	OK <i>SH</i>
66-7	MAST TO UPPER FLANGE	3/8" FILLET WELD	3/8" +	OK <i>SH</i>
66-7	MAST TO LOWER FLANGE	1/4" FILLET WELD	1/4" +	OK <i>SH</i>
66-10	OUTSIDE LOWER S BOX ASSEMBLY	1/4" WELD	1/4" +	OK SINGLE WELD JOINT <i>SH</i>
66-10	INSIDE LOWER S BOX ASSEMBLY	1/8" FILLET WELD	1/8" +	OK <i>SH</i>
66-11	INSIDE LOWER S BOX ASSEMBLY	1/8" FILLET WELD	1/8" +	OK <i>SH</i>



ALL WELDS CONFORM TO AWS D1.1-94 SECTION 10.17.1
TUBULAR STRUCTURES *SH*

ATTACHMENT 2
COMPLETED COPY OF
WHC-SD-W320-OTP-005

MAY 07 1996

Sta. 4 58

ENGINEERING DATA TRANSMITTAL

1. EDT 601295

2. To: (Receiving Organization) Distribution	3. From: (Originating Organization) Instrument Systems Integration/74430	4. Related EDT No.: N/A
5. Proj./Prog./Dept./Div.: W-320	6. Cog. Engr.: LT Pedersen	7. Purchase Order No.: N/A
8. Originator Remarks: ETN-96-0004 The attached procedure is distributed for approval and release.		9. Equip./Component No.: N/A
11. Receiver Remarks: PROCEDURE APPROVED FOR LIMITED USE - SHOP TESTING ONLY. PROCEDURE SECTIONS 8.0 AND 9.0 NOT APPROVED FOR AUTHORIZED BY THIS EDT.		10. System/Bldg./Facility: 241-C-106
		12. Major Assm. Dwg. No.: N/A
		13. Permit/Permit Application No.: N/A
		14. Required Response Date: N/A

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-W320-OTP-005	All	0	Tank 241-C-106 In-Tank Imaging System ATP/OTP	SQ	1		

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-S, Sec.12.7)	1. Approval	4. Review	1. Approved	4. Reviewed no/comment	
	2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment	
	3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged	

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G)	(H)	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
1	1	Cog. Eng. LT Pedersen	<i>[Signature]</i>	4/11/96	NI-96	JR Thielges	<i>[Signature]</i>	4/12/96	26-38	1	1
1	1	Cog. Mgr. JL Roman	<i>[Signature]</i>	4/11/96	NI-96	SA Norling	<i>[Signature]</i>	4-12-96	16-57	1	1
1	1	QA CE Horton	<i>[Signature]</i>	4-16-96		DG Panther	<i>[Signature]</i>	4-12-96		1	1
1	1	Safety MN Islam	<i>[Signature]</i>	4-16-96		DB Smet	<i>[Signature]</i>	4-12-96		1	1
		Env.									
1	2	TH May	<i>[Signature]</i>	4/11/96							
1	2	JR Bellomy	<i>[Signature]</i>	4/11/96	52-88						

18. LT Pedersen <i>[Signature]</i> 4/11/96 Signature of EDT Originator Date	19. _____ Authorized Representative Date for Receiving Organization	20. JL Roman <i>[Signature]</i> 4/11/96 Cognizant Manager Date	21. DOE APPROVAL (if required) Ctr'l. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments
---	--	--	---

ENGINEERING CHANGE NOTICE

Page 1 of 7

1. ECN **601560**

Proj.
ECN

2. ECN Category (mark one) Supplemental <input type="checkbox"/> Direct Revision <input checked="" type="checkbox"/> Change ECN <input type="checkbox"/> Temporary <input type="checkbox"/> Standby <input type="checkbox"/> Supersedeure <input type="checkbox"/> Cancel/Void <input type="checkbox"/>	3. Originator's Name, Organization, MSIN, and Telephone No. LT Pedersen/SSI 74F40/N1-46/373-3414	4. USQ Required? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	5. Date 09/25/96
6. Project Title/No./Work Order No. W-320		7. Bldg./Sys./Fac. No. 241-C-106	8. Approval Designator SQ
9. Document Numbers Changed by this ECN (includes sheet no. and rev.) <i>SW</i> WHC SW320-OTP-005 Rev. 0 <i>10/16</i> WHC-SD-W320-OTP-005		10. Related ECN No(s). 160419 601558	11. Related PO No. N/A

12a. Modification Work <input type="checkbox"/> Yes (fill out Blk. 12b) <input checked="" type="checkbox"/> No (NA Blks. 12b, 12c, 12d)	12b. Work Package No. N/A	12c. Modification Work Complete N/A Design Authority/Cog. Engineer Signature & Date	12d. Restored to Original Condition (Temp. or Standby ECN only) N/A Design Authority/Cog. Engineer Signature & Date
---	-------------------------------------	---	---

13a. Description of Change 13b. Design Baseline Document? Yes No

Incorporate ECN 160419 (delete receiver remarks from original EDT 601295)

Incorporate ECN 601558 (adds Addendum A)

Revise section 8.1 to address acceptance testing of the modified camera system which now includes a Hazardous Location Power Controller, and purge gas pathway through the camera housing and pan-and-tilt enclosure.

14a. Justification (mark one)

Criteria Change Design Improvement Environmental Facility Deactivation
 As-Found Facilitate Const Const. Error/Omission Design Error/Omission

14b. Justification Details

Addendum A documents shop testing of camera modifications after the camera assembly was reassembled.


Revised section 8.1 documents acceptance testing of the camera system, including modifications authorized by LOI #8K800-96-027. Section 8.1 is completely rewritten so vertical "change bars" are not used.

15. Distribution (include name, MSIN, and no. of copies)

JR Bellomy	S2-48	JJ Huston	S2-48
RK Brown	H5-68	CE Norton	S2-48
TH May	S2-48	LT Pedersen	N1-46
DB Smet	N1-46	MR Turner	S2-53
JT Lilly	S2-47		

RELEASE STAMP

DATE: _____
 STA: **A**



ID: _____

OCT 01 1996

ENGINEERING CHANGE NOTICE

Page 2 of 7

1. ECN (use no. from pg. 1)

601560

16. Design Verification Required
 Yes
 No

17. Cost Impact

ENGINEERING *N/A*
 Additional Savings \$
 \$

CONSTRUCTION
 Additional Savings \$
 \$

18. Schedule Impact (days)

N/A
 Improvement
 Delay

19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20.

SDD/DD	<input type="checkbox"/>	Seismic/Stress Analysis	<input type="checkbox"/>	Tank Calibration Manual	<input type="checkbox"/>
Functional Design Criteria	<input type="checkbox"/>	Stress/Design Report	<input type="checkbox"/>	Health Physics Procedure	<input type="checkbox"/>
Operating Specification	<input type="checkbox"/>	Interface Control Drawing	<input type="checkbox"/>	Spares Multiple Unit Listing	<input type="checkbox"/>
Criticality Specification	<input type="checkbox"/>	Calibration Procedure	<input type="checkbox"/>	Test Procedures/Specification	<input type="checkbox"/>
Conceptual Design Report	<input type="checkbox"/>	Installation Procedure	<input type="checkbox"/>	Component Index	<input type="checkbox"/>
Equipment Spec.	<input type="checkbox"/>	Maintenance Procedure	<input type="checkbox"/>	ASME Coded Item	<input type="checkbox"/>
Const. Spec.	<input type="checkbox"/>	Engineering Procedure	<input type="checkbox"/>	Human Factor Consideration	<input type="checkbox"/>
Procurement Spec.	<input type="checkbox"/>	Operating Instruction	<input type="checkbox"/>	Computer Software	<input type="checkbox"/>
Vendor Information	<input type="checkbox"/>	Operating Procedure	<input type="checkbox"/>	Electric Circuit Schedule	<input type="checkbox"/>
OM Manual	<input type="checkbox"/>	Operational Safety Requirement	<input type="checkbox"/>	JCRS Procedure	<input type="checkbox"/>
FSAR/SAR	<input type="checkbox"/>	IEFD Drawing	<input type="checkbox"/>	Process Control Manual/Plan	<input type="checkbox"/>
Safety Equipment List	<input type="checkbox"/>	Cell Arrangement Drawing	<input type="checkbox"/>	Process Flow Chart	<input type="checkbox"/>
Radiation Work Permit	<input type="checkbox"/>	Essential Material Specification	<input type="checkbox"/>	Purchase Requisition	<input type="checkbox"/>
Environmental Impact Statement	<input type="checkbox"/>	Fac. Proc. Samp. Schedule	<input type="checkbox"/>	Tickler File	<input type="checkbox"/>
Environmental Report	<input type="checkbox"/>	Inspection Plan	<input type="checkbox"/>		<input type="checkbox"/>
Environmental Permit	<input type="checkbox"/>	Inventory Adjustment Request	<input type="checkbox"/>		<input type="checkbox"/>

20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.

Document Number/Revision	Document Number/Revision	Document Number/Revision
NONE		

21. Approvals

Signature	Date	Signature	Date
Design Authority JW Bailey <i>JW Bailey</i>	10/1/96	Design Agent	_____
Cog. Eng. LT Pedersen <i>LT Pedersen</i>	9-26-96	PE	_____
Cog. Mgr. RK Brown <i>RK Brown</i>	9-22-96	QA	_____
QA CE Norton <i>CE Norton</i>	10-1-96	Safety	_____
Safety WP Nelson <i>WP Nelson</i>	9-30-96	Design	_____
Environ.		Environ.	_____
Other		Other	_____
TH May <i>TH May</i>	9/30/96		_____
JR Bellomy <i>JR Bellomy</i>	10/1/96		_____

DEPARTMENT OF ENERGY

Signature or a Control Number that tracks the Approval Signature

ADDITIONAL

Tank 241-C-106 In-Tank Imaging System ATP/OTP

LT Pedersen/ST Hamp
Westinghouse Hanford Company, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-87RL10930

*Cam
ditto*


EDT/ECN: ~~601295~~ ⁶⁰¹⁵⁶⁰ UC: 506
Org Code: 74430 Charge Code: D2MBP
B&R Code: EW3130010 Total Pages: 28

Key Words: Tank 241-C-106, Project W-320, In-Tank Imaging, Camera

Abstract: This procedure describes and documents the acceptance and operational testing of the 241-C-106 In-Tank Imaging System. This imaging system will be installed in tank 241-C-106 to monitor Project W-320 sluicing.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.



[Signature]
Release Approval

10/1/96
Date

Approved for Public Release

RECORD OF REVISION

(1) Document Number
WHC-SD-W320-OTP-
005

Page 1

(2) Title
Tank 241-C-106 In-Tank Imaging System ATP/OTP

CHANGE CONTROL RECORD

(3) Revision	(4) Description of Change - Replace, Add, and Delete Pages	Authorized for Release	
		(5) Cog. Engr.	(6) Cog. Mgr. Date
0	(7) Initial Release (EDT 601295)	LT Pedersen	RK Brown
0-A RS	1) Incorporate ECN 160419 (full approval) 2) Incorporate ECN 601558 (add Addendum A) 3) Replace SD page i; replace SD pages 11,12,13; add pages 22-26 (ECN 601560)	LT Pedersen <i>LT Pedersen</i> 9/26/95	RK Brown <i>RK Brown</i> 9-27-95

TABLE OF CONTENTS

1.0	PURPOSE	1
2.0	TEST OBJECTIVES	1
3.0	SAFETY	2
4.0	REFERENCES	2
5.0	RESPONSIBILITIES	3
5.1	SURVEILLANCE SYSTEMS INTEGRATION	3
5.2	TEST WITNESSES	3
6.0	DOCUMENTATION	3
6.1	TEST RECORD	3
6.2	EXCEPTIONS	3
6.3	TEST EXECUTION RECORD	3
7.0	PREREQUISITES	4
7.1	SHOP TEST MASTER CONTROL STATION EQUIPMENT	4
7.2	SHOP TEST CAMERA	4
7.3	SHOP TEST PAN AND TILT	6
7.4	SHOP TEST CONTROL STATIONS	7
7.5	SHOP TEST LIGHTS	8
7.6	SHOP TEST CABLING	8
7.7	SHOP TEST CAMERA GAS DISTRIBUTION SYSTEM AND CHECK VALVE	9
7.8	SHOP TEST WASHDOWN SYSTEM	10
8.0	ACCEPTANCE TEST	11
8.1	ACCEPTANCE TEST CAMERA ELECTRICAL, COMPRESSED AIR, WATER, AND HAZARDOUS LOCATION POWER CONTROLLER	11
8.2	ACCEPTANCE TEST CAMERA SYSTEM CONTROL - MASTER CONTROL STATION	13
8.3	ACCEPTANCE TEST CAMERA SYSTEM CONTROL - LOCAL CONTROL PANEL	14
8.4	FINAL ACCEPTANCE	16
9.0	OPERATIONAL TEST	16
10.0	RECORDS	17
10.1	DATA/VERIFICATION LIST	17
10.2	TEST EXECUTION RECORD	17
11.0	EXCEPTIONS	18
FIGURE 1	19
FIGURE 2	20
FIGURE 3	21
ADDENDUM A	SHOP TEST PAN-AND-TILT MODIFICATIONS	22

Tank 241-C-106 In-Tank Imaging System ATP/OTP

1.0 PURPOSE

This procedure will document the satisfactory operation of the 241-C-106 Video Imaging System. Included in the video imaging system are the camera assembly, master control station, local control panel, and system interconnection cables. The camera assembly consists of the camera mast, pan-and-tilt unit, camera, lights, washdown system, and gas distribution system. The camera assembly will be installed in Tank 241-C-106 to monitor activities during the W-320 Project. See Figure 1 for a diagram of the camera assembly.

The testing portions of this procedure are performed in three separate sections (7.0, 8.0, and 9.0) identified below:

- Section 7.0, Prerequisites (Shop Test), will be performed in the 306E Building. All components of the camera system, including the camera assembly, controllers, lights, monitor, video tape recorders, cables, and character generator will be assembled and tested. The camera assembly will be lifted with a 306E Building overhead crane by qualified facility personnel. The shop test will be performed while the assembly is suspended from the crane.
- Section 8.0, Acceptance Test, will be performed at the 200 East Area at the 241-C Tank Farm following installation of the master control station components, cables, and local interface panels. The camera assembly will be lifted by a mobile crane in accordance with an approved procedure. The acceptance test will be performed while the camera assembly is suspended from the crane prior to installation into tank 241-C-106.
- Section 9.0, Operational Test, will be performed following installation of the camera assembly into tank 241-C-106.

2.0 TEST OBJECTIVES

The objective of this procedure is to demonstrate and document the acceptance and operability of the 241-C-106 camera system. The camera focus, zoom, and iris remote controls will be functionally tested. The resolution and color rendition of the camera will be verified using standard reference charts. The pan-and-tilt unit will be tested for required ranges of motion, the camera lights and washdown system will be functionally tested.

The master control station equipment, including the monitor, VCR, and character generator will be set up and performance tested in accordance with original equipment manufacturer's specifications.

The camera gas distribution system will be tested to ensure that a cooling/drying gas can be flowed through the camera housing in the event that temperatures in the tank require cooling of the imaging module, or drying of condensation from the camera lens. This test will be performed by attaching the gas input connector, (located in the upper junction box), to a pressurized gas

supply and verifying that the check valve, (located in the camera housing), opens to exhaust the compressed gas. Leak tightness of the various gas distribution system fittings will also be verified.

The 241-C-106 camera system will also be qualified in accordance with WHC-SD-GN-PROC-20003. This qualification procedure assures acceptable resolution of the camera imaging components utilizing the camera system lights. A Surveillance Systems Integration Test Engineer qualified in accordance with WHC-SD-GN-PROC-20002 will perform the camera system qualification test.

3.0 SAFETY

Safety is of primary importance throughout all phases of this procedure. Only the test director, cognizant test engineer, and/or their approved delegate shall operate the camera equipment. A Job Hazard Analysis Checklist and a 306-E Specific Job Hazard Analysis Checklist shall be prepared for the shop test portion of this procedure (Section 7.0), which will be performed in the 306-E Facility. The Job Hazard Analysis will be posted prominently in the area where shop testing is performed. A pre-job safety briefing shall be conducted with all involved test personnel, and documented on the Job Hazard Analysis sign-off sheet. All testing performed in the 306-E Facility shall be conducted in accordance with WHC-IP-0882.

Acceptance and Operational Testing (Sections 8.0 and 9.0) will be performed at C-Farm in the 200 East Area. These tests will be performed immediately prior to camera installation, and immediately after camera installation, respectively. The camera installation package (PCP W-320-91) will designate all safety requirements for those portions of this procedure.

4.0 REFERENCES

H-2-818559, Sh. 3	"Project W-320 P&ID Tank 241-C-106
H-2-818561, Sh. 5	"Project W-320 P&ID TK 241-C-106 HVAC"
H-2-818590	"Instrumentation Operator Control Station Plan"
H-2-818690, Sh.1	"C-Farm In-Tank Imaging (CCTV)"
PCP W-320-91	"Process Control Package for installation of the Imaging System into Riser 7 for C-Farm in support of the W-320 Tank 241-C-106 Sluicing Project"
WHC-IP-0882	"306E Building Administration Manual"
WHC-S-0439	"Specification for Procurement of Color Video Imaging System for Waste Tank 241-C-106"
WHC-SD-W320-TP-001	"Project W-320, Tank 241-C-106 Waste Retrieval Sluicing System, Testing Plan"
WHC-SD-GN-PROC-20002	"Qualification of Surveillance Systems Engineering CCTV Operators"
WHC-SD-GN-PROC-20003	"Qualification of CCTV Systems"

5.0 RESPONSIBILITIES

5.1 SURVEILLANCE SYSTEMS INTEGRATION

A Surveillance Systems Integration (SSI) Test Engineer shall be responsible for the coordination, scheduling, performance and documentation of the test procedure.

5.2 TEST WITNESSES

Tank Farm Operations and Quality Control will provide a representative to witness the satisfactory completion and approval of pertinent steps identified in this procedure. Witnesses are responsible for verifying that organizational requirements are met throughout the testing and documentation sequences of the procedure.

6.0 DOCUMENTATION

6.1 TEST RECORD

All personnel involved in the performance of this test, including the SSI Test Engineer, shall fill out a line in Section 10.1, Data/Verification List.

Test results shall be recorded by the SSI Test Engineer. Test steps which require the recording of specific data shall be completed by the SSI Test Engineer. The signature(s) of the person(s) accepting the test sections will be entered in the appropriate place following the test section indicating compliance with the stated requirements or the successful completion of the given test steps. Unacceptable conditions or readings are to be recorded in Section 11.0, Exceptions.

The SSI Test Engineer will maintain a chronological test log documenting when various phases of the test are conducted and any pertinent information not recorded in the test procedure.

6.2 EXCEPTIONS

Exceptions by step number, and other notes, are to be recorded in Section 11.0. This section must be dispositioned (including the generation of any required ECNs) and signed off prior to final ATP/OTP acceptance. If no exceptions are encountered, this section may be so noted and closed out by the SSI Test Engineer.

During the performance of this test, errors in text may be encountered which require correction/adjustment to complete the test. The correction is to be noted in the ATP/OTP and listed as an exception in Section 11.0.

6.3 TEST EXECUTION RECORD

The final acceptance of the ATP/OTP results shall be indicated by signatures listed under Section 10.2, Test Execution Record.

7.0 PREREQUISITES

NOTE: During the shop test the SSI Test Engineer will verify each camera control is satisfactory and will initial in the space provided to signify completion. The SSI Test Engineer will also sign off in the space provided at the end of each section. The sequence of steps in the shop test section may be altered at the discretion of the SSI Test Engineer.

7.1 SHOP TEST MASTER CONTROL STATION EQUIPMENT

- 7.1.1 Verify that the lighting system is operable from the master control panel and from the local control console. (Watch for noise while panning/tilting)

SSI Engineer Initials AP

- 7.1.2 Set up S-VHS color monitor in accordance with owner's operation manual instructions. Monitor a scene from the test location and verify image quality.

SSI Engineer Initials AP

- 7.1.3 Set up S-VHS video tape recorder in accordance with owner's operation manual instructions. Record a scene from the test location and verify playback.

SSI Engineer Initials AP

- 7.1.4 Set up the character generator in accordance with owner's operation manual instructions. Verify that alpha and numeric characters and pointers can be placed on-screen.

SSI Engineer Initials AP

- 7.1.5 Steps 7.1.1 through 7.1.4 are complete.

SSI Test Engineer: AP Date 5/16/96

7.2 SHOP TEST CAMERA

- 7.2.1 Using the camera zoom control, manipulate the zoom control to wide angle. Verify the zoom moves towards wide when operated towards "wide".

SSI Engineer Initials AP

- 7.2.2 Manipulate the zoom control to telephoto. Verify the zoom moves towards telephoto when operated towards "tele".

SSI Engineer Initials AP

- 7.2.3 Using the camera iris control, manipulate the iris control to open. Verify that the iris opens when operated towards "open".

SSI Engineer Initials RT

- 7.2.4 Manipulate the iris control to close. Verify that the iris closes when operated towards "close".

SSI Engineer Initials RT

- 7.2.5 Using remote camera focus control, manipulate the focus control to far. Verify that the focus adjusts to far when operated towards "far".

SSI Engineer Initials RT

- 7.2.6 Manipulate the focus control to near. Verify that the focus adjusts to near when operated towards "near".

SSI Engineer Initials RT

- 7.2.7 Verify that camera will focus on objects in the range of 3 feet to infinity.

SSI Engineer Initials RT

- 7.2.8 Focus the camera on a standard resolution chart. Adjust the lens or camera distance so that the border of the chart just fills the monitor display. Observe the converging black and white lines near the center of the chart. Determine the point at which the individual vertical lines become indistinct. The numbers at the sides of the converging lines correspond to the number of TV lines resolved at that point. Record the number which corresponds to the locations where the vertical lines become indistinct.

NOTE: Horizontal resolution is expressed in terms of the vertical dimension of the picture. Therefore, the horizontal resolution number (measured by the vertical lines on the chart) must be multiplied by $4/3$ (1.33) to obtain the actual number of resolvable horizontal lines.

Horizontal resolution number: 455

SSI Engineer Initials RT

- 7.2.9 Verify that the horizontal resolution equals or exceeds 400 TV lines.

SSI Engineer Initials RT

- 7.2.10 While the camera is focused on the standard resolution chart, verify that the picture is free of image defects such as ghost images, picture lag, distortion, hum, or smearing.

SSI Engineer Initials ATP

- 7.2.11 Focus the camera on a standard color reference chart. Adjust the lens or camera distance so that the border of the chart just fills the monitor display. Simultaneously view the monitor and the chart. Verify colors are accurately rendered on the monitor display.

SSI Engineer Initials ATP

- 7.2.12 Steps 7.2.1 through 7.2.11 are complete.

SSI Test Engineer: R. T. Adams Date 5/16/96

7.3 SHOP TEST PAN AND TILT

- 7.3.1 Verify that the pan-and-tilt feedback potentiometers are operational and providing position information to the control monitor display.

SSI Engineer Initials ATP

- 7.3.2 Using the tilt controls, position the camera to horizontal and tilt position. display on monitor is 90°. Verify that the electronic brake holds.

SSI Engineer Initials ATP

- 7.3.3 Using the pan controls, turn the camera until the pan position display on the monitor is 180°. Verify that the electronic brake holds.

SSI Engineer Initials ATP

- 7.3.4 Pan the camera clockwise until the stop is reached. Record the pan position readout displayed on the monitor: 000.

SSI Engineer Initials ATP

- 7.3.5 Pan the camera counter-clockwise until the stop is reached. Record the pan position readout displayed on the monitor: 359.

SSI Engineer Initials ATP

7.3.6 Record the total camera panning capability: 359°

SSI Engineer Initials RP

7.3.7 Verify that camera is capable of panning a minimum of 350°.

SSI Engineer Initials RP

7.3.8 Using the tilt controls, position the camera to the vertical down position. Verify that the electronic brake holds. Record the tilt position readout displayed on the monitor: 181

SSI Engineer Initials RP

7.3.9 Tilt the camera upward until the stop is reached. Verify that the electronic brake holds. Record the tilt position readout displayed on the monitor: 025 ^{RP} 016

SSI Engineer Initials RP

7.3.10 Record the total camera tilting capability: 156°

SSI Engineer Initials RP

7.3.11 Verify that camera is capable of tilting a minimum of 120°.

SSI Engineer Initials RP

7.3.12 Steps 6.3.1 through 6.3.11 are complete.

SSI Test Engineer: RP Date 5/16/96

7.4 SHOP TEST CONTROL STATIONS

NOTE: In this section it is not necessary to completely repeat the previous sections. The purpose of this section is to verify and document that the system controls function from the local control console as well as from the master control panel.

7.4.1 Attach the S-VHS output on the local control console to a S-VHS monitor utilizing a S-VHS video cable. Verify that the monitor displays a satisfactory color picture.

SSI Engineer Initials RP

7.4.2 Verify that the lighting system is operable from the master control panel and from the local control console.

SSI Engineer Initials RP

7.4.3 Verify that camera controls for focus, zoom, and iris are operable from the master control panel and from the local control console.

SSI Engineer Initials RP

7.4.4 Verify that pan-and-tilt unit is operable from the master control panel and from the local control console.

SSI Engineer Initials RP

7.4.5 Attach the NTSC output on the local control console to a composite monitor utilizing a coaxial video cable. Verify that the monitor displays a satisfactory color picture.

SSI Engineer Initials RP

7.4.6 Steps 7.4.1 through 7.4.5 are complete.

SSI Test Engineer: RP Date 5/16/96

7.5 SHOP TEST LIGHTS

7.5.1 Verify that all four camera system lights are operational, and capable of independent variable intensity.

SSI Engineer Initials RP

7.5.2 Step 7.5.1 is complete.

SSI Test Engineer: RP Date 5/16/96

7.6 SHOP TEST CABLING

NOTE: In this section it is not necessary to completely repeat the previous sections. The purpose of this section is to verify and document that the system cables are operational.

7.6.1 Verify that all cabling is operational.

SSI Engineer Initials RP

7.6.2 Step 7.6.1 is complete.

SSI Engineer Initials AP

SSI Test Engineer: A. Medsker Date 5/16/96

7.7 SHOP TEST CAMERA GAS DISTRIBUTION SYSTEM AND CHECK VALVE

CAUTION

For this test the camera gas distribution system will be connected to compressed bottled nitrogen. Extreme care must be exercised when handling compressed gasses. All movement of compressed gas bottles shall utilize approved bottle carts. Only 306E Facility personnel familiar with the proper use of compressed gasses shall perform this test.

CAUTION

The check valve in the camera housing is designed to open at 1 to 2.5 psi. Do not pressurize the camera gas distribution system beyond 3 psi if the check valve fails to open.

7.7.1 Set up camera system check valve as shown in Figure 2a and slowly pressurize the inlet side and record the pressure where bubbles are first noticed (cracking pressure). Do not pressurize the system beyond 3 psi.

Cracking Pressure: 2.5 psig

SSI Engineer Initials AP

7.7.2 Verify that check valve "cracking" pressure is 3 psi or less.

SSI Engineer Initials AP

7.7.3 Bubble test all hoses and fittings, making sure that there are no leaks. Tighten where necessary.

SSI Engineer Initials AP

7.7.4 Verify what minimum pressure/flow provides unobstructed air flow through the camera gas distribution system.

Pressure: 5 psi Flow: 1.0 scfm

SSI Engineer Initials SP

7.7.4 Set up camera system check valve as shown in Figure 2b and pressurize to 1 psi. Verify that no bubbles are noticed.

SSI Engineer Initials SP

7.7.5 Steps 7.7.1 through 7.7.4 are complete.

SSI Test Engineer: R. Adelman Date 5/17/96

7.8 SHOP TEST WASHDOWN SYSTEM

CAUTION

The camera will be connected to 306E building water to test the washdown system. To prevent an electrical shock hazard, all electrical connections in the vicinity of the camera assembly must be connected to Ground Fault Circuit Interrupter protected receptacles.

7.8.1 Set up camera system washdown system as shown in Figure 3.

SSI Engineer Initials SP

7.8.2 Mix up a solution of kaolin clay and water to the approximate consistency of thin wet cement. Splatter the solution thoroughly onto the camera viewing window and lights and activate washdown system from master control station.

SSI Engineer Initials SP

7.8.3 Verify that spray pattern covers the camera viewing window and all four lights. Record length of time required to remove splattered kaolin clay solution from viewing window and lights.

Length of time washdown system ran: * See exception sheet #1.

SSI Engineer Initials SP

7.8.4 Repeat camera resolution test described in step 7.2.8. Verify that horizontal resolution equals or exceeds 400 TV lines.

SSI Engineer Initials RPJ

7.8.5 Verify that washdown system can be activated from local control panel.

SSI Engineer Initials RPJ

7.8.6 Steps 7.8.1 through 7.8.5 are complete.

SSI Test Engineer: W. Anderson Date 7/17/96

8.0 ACCEPTANCE TEST

NOTE: During the acceptance test the SSI Test Engineer will verify each camera control is satisfactory and will initial in the space provided to signify completion. The SSI Test Engineer and witnesses will also sign off in the spaces provided at the end of each section. The sequence of steps in the acceptance test section may be altered at the discretion of the SSI Test Engineer.

8.1 ACCEPTANCE TEST CAMERA ELECTRICAL, COMPRESSED AIR, WATER, AND HAZARDOUS LOCATION POWER CONTROLLER

8.1.1 Connect the three (3) 50' camera testing cables (R09810, R8504 and R12364) to the appropriate bulkhead connectors in the camera upper junction box and to the appropriate connectors located on the underside of the FCU local interface unit. (Note: These three cables are for temporary control of the camera, pan-and-tilt, and camera lights. As a safety precaution, each of these cables have different connectors and cannot be accidentally interchanged.)

8.1.2 Connect the 450' R4404 camera control cable to the appropriate connector on the underside of the FCU local interface unit and to the connector on the back of the camera control unit in CP-02. (Note: To prevent improper connection, this cable has connectors which are different from all other system connectors.)

8.1.3 Connect the 10' R12364 local control cable to the connector on the front face of the local control unit inside the local control panel enclosure and to the connector on the underside of the FCU local interface unit. (Note: To prevent improper connection, this cable has connectors which are different from all other system connectors.)

8.1.4 Connect the 5' R7504 washdown system cable to the connector on the washdown solenoid enclosure and to the appropriate connector on the FCU local interface unit. (Note: To prevent improper connection, this cable has connectors which are different from all other system connectors.)

See Exception Sheet # 2
RPJ 7/27/98

- 8.1.5 Connect the power cable and the differential pressure switch cable to the appropriate connectors on the underside of the FCU local interface unit and to the connectors on the underside of the Hazardous Location Power Controller (HLPC) enclosure.
- 8.1.6 Attach the 50' test hose to the camera upper junction box washdown system quick disconnect coupling and to the output of the camera washdown solenoid enclosure. Open water valves HV136108 (in Process Building) and HV13657 (near solenoid enclosure). Open the ball valve located inside the washdown solenoid enclosure.
- 8.1.7 Attach the 50' test hose to the camera upper junction box drying/cooling/purge gas system pneumatic quick disconnect coupling and to the air outlet connector on the HLPC. Open instrument air valve HV13676 (near HLPC).
- 8.1.8 Verify air pressure is in the range of 30 to 40 psi on the HLPC air pressure gage (on front inside panel of the HLPC enclosure).
- 8.1.9 Verify that drying/cooling/purge gas (instrument air) is flowing out of the check valve in the top of the pan-and-tilt housing.
- 8.1.10 Close process building panelboard breaker for IN-TANK CCTV FCU-1361 C106-PP1/#6 (ON position). Verify that the GFCI feature of the breaker functions properly via the test and reset buttons.
- 8.1.11 Close process building panelboard breaker for GFCI RCPT AT FCU-1361 RACK C106-PP1/#9 (ON position).
- 8.1.12 Using the VOM, measure and verify the voltage at the FCU receptacle is in the range of 114 to 126 V ac.
- 8.1.13 Verify that the GFCI feature of the FCU receptacle functions properly via the test and reset buttons.
- 8.1.14 Close MO-211 panelboard breaker for CP-02 IN TANK IMAGING RCPTS PNL-MO211/#3 (ON position).
- 8.1.15 Using the VOM, measure and verify the voltage at the master control station CP-02 surge suppressor receptacle is in the range of 114 to 126 V ac.
- 8.1.16 Connect power cords from CP-02 master control station monitor, VCR, and camera control unit to CP-02 surge suppressor receptacle.
- 8.1.17 Connect an S-VHS video cable from the CP-02 master control station camera control unit "S-VHS OUT" terminal to the Video Tape Recorder "S-VIDEO INPUT" terminal. Connect an S-VHS video cable from the Video Tape Recorder "S-VIDEO OUT" terminal to the monitor "Y/C IN" terminal.

*See Exception Sheet #2
RTP 4/27/98*

- 8.1.18 Connect the CP-02 master control station keyboard to the camera control unit keyboard terminal.
- 8.1.19 Start camera purge timing sequence by pressing "RESET" button on front inside panel of HLPC.
- 8.1.20 Verify that camera purge timing sequence lasts a minimum of 23 minutes.
- 8.1.21 Verify that red "ENERGIZED" lamp on front inside panel of HLPC comes on, indicating that power is now available to the camera system.
- 8.1.22 Using the VOM, measure and verify the line side voltage at the FCU local interface unit disconnect switch, located inside the local interface unit enclosure, is in the range of 114 to 126 V ac.
- 8.1.23 Verify that camera washdown system operates from local control panel.
- 8.1.24 Verify that camera washdown system operates from master control station.
- 8.1.25 Record serial number of HLPC: _____
- 8.1.26 Steps 8.1.1 through 8.1.25 are complete and acceptable.

SSI Test Engineer: _____ Date _____

Operations: _____ Date _____

QC Representative: _____ Date _____

8.2 ACCEPTANCE TEST CAMERA SYSTEM CONTROL - MASTER CONTROL STATION

NOTE: The Master Control Station is located in MO-211 (Operator Control Station).

- 8.2.1 Energize the monitor, video recorder, character generator, and camera control unit. Verify these components have power and are operational.
- 8.2.2 Verify that the lighting system is operational and variable controllers are functioning.
- 8.2.3 Using pan and tilt controls, pan in the clockwise direction until the stop is reached. Verify that the pan electronic brake holds.

*See Exception sheet #2
RAA 4/27/98*

- 8.2.4 Pan in the opposite direction until the stop is reached. Verify that the pan electronic brake holds.
- 8.2.5 Tilt the camera to the vertical down position. Verify that the electronic brake holds.
- 8.2.6 Tilt camera upward until the stop is reached. Verify that the electronic brake holds.
- 8.2.7 Manipulate the camera zoom control to wide angle. Verify zoom moves towards wide when operated towards "wide".
- 8.2.8 Manipulate the camera zoom control to telephoto. Verify zoom moves towards telephoto when operated towards "tele".
- 8.2.9 Manipulate the camera iris control to open. Verify that the iris opens when operated towards "open".
- 8.2.10 Manipulate the camera iris control to close. Verify that the iris closes when operated towards "close".
- 8.2.11 Manipulate the camera focus control to far. Verify that the focus adjusts to far when operated towards "far".
- 8.2.12 Manipulate the focus control to near. Verify that the focus adjusts to near when operated towards "near".
- 8.2.13 Steps 8.2.1 through 8.2.12 are complete

SSI Test Engineer: _____ Date _____

Operations: _____ Date _____

QC Representative: _____ Date _____

8.3 ACCEPTANCE TEST CAMERA SYSTEM CONTROL - LOCAL CONTROL PANEL

NOTE: The Local Control Panel is located adjacent to Tank 241-C-106, mounted to the FCU.

- 8.3.1 Energize all components. Verifying each component for power and operability.

*See Exception Sheet #2
RFD 4/27/98*

- 8.3.2 Attach an auxiliary monitor to the video output of the local control panel. Verify that monitor is operational.
- 8.3.3 Verify that the lighting system is operational and variable controllers are functioning.
- 8.3.4 Using pan and tilt controls, pan in the clockwise direction until the stop is reached. Verify that the pan electronic brake holds.
- 8.3.5 Pan in the opposite direction until the stop is reached. Verify that the pan electronic brake holds.
- 8.3.6 Tilt the camera to the vertical down position. Verify that the electronic brake holds.
- 8.3.7 Tilt camera upward until the stop is reached. Verify that the electronic brake holds.
- 8.3.8 Manipulate the camera zoom control to wide angle. Verify zoom moves towards wide when operated towards "wide".
- 8.3.9 Manipulate the camera zoom control to telephoto. Verify zoom moves towards telephoto when operated towards "tele".
- 8.3.10 Manipulate the camera iris control to open. Verify that the iris opens when operated towards "open".
- 8.3.11 Manipulate the camera iris control to close. Verify that the iris closes when operated towards "close".
- 8.3.12 Manipulate the camera focus control to far. Verify that the focus adjusts to far when operated towards "far".
- 8.3.13 Manipulate the focus control to near. Verify that the focus adjusts to near when operated towards "near".
- 8.3.14 Steps 8.3.1 through 8.3.13 are complete.

SSI Test Engineer: _____ Date _____

Operations: _____ Date _____

QC Representative: _____ Date _____

*See Exception Sheet #2
K. Medusa 4/27/98*

8.4 FINAL ACCEPTANCE

Acceptance testing per this procedure is completed satisfactorily and the 241-C-106 Video Camera System is ready for installation and service.

SSI Test Engineer: _____ Date _____

Operations: _____ Date _____

QC Representative: _____ Date _____

9.0 OPERATIONAL TEST

Repeat sections 8.2 and 8.3 of this procedure to ensure that the 241-C-106 Video Camera System is operating satisfactorily after installation of the camera assembly into riser 7. Any discrepancies found with the 241-C-106 Video Camera System during this section of the ATP/OTP shall be listed as an exception in section 11.0.

SSI Test Engineer: _____ Date _____

Operations: _____ Date _____

QC Representative: _____ Date _____

*See Exception Sheet #2
ATP 4/27/98*

10.0 RECORDS

10.1 DATA/VERIFICATION LIST

NAME PRINT	NAME SIGN	INITIALS	POSITION	DATE
LT Pedersen	<i>[Signature]</i>	<i>[Initials]</i>	SSI Test Engineer	5/16/96

10.2 TEST EXECUTION RECORD

Signature below indicates concurrence with the following:

- The objectives delineated in Section 2.0 of this procedure have been achieved.
- All recorded test exceptions have been resolved, the resolutions approved, and any necessary retesting completed.
- The 241-C-106 Video Camera System is ready for service.

SSI Test Engineer: _____ Date _____

Operations: _____ Date _____

QC Representative: _____ Date _____

*See Exception Sheet #2
AP 4/27/98*

11.0 EXCEPTIONS

EXCEPTION SHEET NUMBER 1

PROCEDURE STEP 7.8.3

Note: Make additional copies of this page as necessary.

Description of Problem:

Washdown system washes off camera viewing window
very well in < 1 minute, however, washdown system does
not wash off lights effectively.

Exception Resolution:

Camera washdown system modified in accordance
with H-14-1008.33, "Camera Mast System Altered Item."
Camera viewing window and lights now are washed
off adequately in 60 seconds.

SSI Test Engineer: [Signature] Date 7/17/96

Operations: N/A Date _____

QC Representative: N/A Date _____

11.0 EXCEPTIONS

EXCEPTION SHEET NUMBER 2

PROCEDURE STEP See Below

Note: Make additional copies of this page as necessary.

Description of Problem:

Sections 8.0, 9.0, and 10.2 of this procedure
have not been completed.

Exception Resolution:

These sections have been superseded by HNF-1823,
"Acceptance Test Procedure for the Tank 241-C-106 In-
Tank Imaging System", and OPA-320-005, "Tank
241-C-106 In-Tank Imaging System Operational Test
Procedure".
Draw a line through sections 8.0, 9.0, and 10.2
and make a reference to this exception.

SSI Test Engineer: R. Pedersen Date 4-27-98

Operations: N/A Date _____

QC Representative: N/A Date _____

TANK 241-C-106 CAMERA ASSEMBLY




FIGURE 1




FIGURE 2a




FIGURE 2b

FIGURE 2




FIGURE 3

ADDENDUM A

SHOP TEST PAN-AND-TILT MODIFICATIONS

1.0 ADDENDUM PURPOSE

The W-320 camera system was modified on an emergency basis to bring it into compliance with new requirements outlined in the Flammable Gas Justification for Continued Operation (JCO). The camera system was disassembled in order to ship the camera housing and pan-and-tilt to an off-site vendor to make the required modifications. The modifications consisted of providing a flow path from the camera housing to the pan-and-tilt for instrument air. A pressure and flow sensing control system was tied into the instrument air and power feed to the camera system. These modifications were authorized by LOI #8K800-96-027. The purpose of this addendum is to document shop testing of the modifications made to the camera system. This testing will take place in the 306E Building, and will be witnessed by Quality Control personnel.

2.0 ADDENDUM TEST OBJECTIVES

The objective of this addendum is to demonstrate and document that the modifications made to the camera system function properly when the entire camera system is reassembled. Air flow through the pan-and-tilt enclosure and newly installed relief valve will be tested. The hazardous location power controller will be tested to ensure that power is provided to the camera system only after a predetermined volume of air has flowed through the camera system enclosures. Automatic shutdown of power supplied to the camera system in the event of loss of air flow will also be demonstrated.

3.0 ADDENDUM PROCEDURE STEPS

3.1 ELECTRICAL SAFETY CONTROL PANEL

S/N 0008

NOTE: This portion of the test is to verify that all indicators located on the front face of the Electrical Safety Control Panel (ESCP) function properly. The Time Delay Relay (TDR) unit will be set for approximately two minutes to minimize time necessary for system power up during testing.

- 3.1.1 POWER display located on the front face of the ESCP illuminates when the unit ON/OFF switch is moved to the ON position and power is available inside the box. Apply power to the unit and verify that the POWER light is functional.

- 3.1.2 Adjust the air regulator on the supply side of the ESCP unit to approximately 35 psi to allow for ample flow and pressure through the ESCP.
- 3.1.3 RESET display located on the front face of the ESCP initializes the relay logic circuitry. Press the RESET button and verify that the FLOW indicator illuminates.
- 3.1.4 PRESSURE displays illuminate when pressure is sensed. With the RESET button previously activated, verify that the both PRESSURE indicators illuminate.
- 3.1.5 PURGING display illuminates when the ESCP begins the purge cycle. After pressing the RESET button, verify that the PURGING indicator is illuminated.
- 3.1.6 ENERGIZED display illuminates when the ESCP has enabled power output to the Camera/pan-and-tilt unit. After the unit has completed its two minute purge cycle, verify the ENERGIZED indicator is illuminated.
- 3.1.7 Verify that air flow is present at the pressure relief valve located in the top of the pan-and-tilt by placing hand over the valve.
- 3.1.8 Leak test (using "Snoop" or equivalent) each fitting and resolve any significant leakage by tightening the fitting. If the leakage continues then replace the fitting. Test Engineer sign below that the system purge path is acceptable.

Test Engineer *R. J. Sullivan* Date 9-10-96

- 3.1.9 Witnesses sign that steps 3.1.1 through 3.1.8 are acceptable.

Test Engineer *A. B. Stanley* Date 9/10/96

QC *C. E. Norton* Date 9-10-96

LOSS OF PURGE GAS TEST

- 3.2.1 Press reset button on front face of ESCP and wait for two minutes for power to the camera to come on.

3.2.2 Manually kink the purge air supply hose cutting off flow. Verify that power to the camera system is de-energized, and that the ENERGIZED indicator is no longer illuminated.

3.2.3 Witnesses sign that steps 3.2.1 through 3.2.2 are acceptable.

Test Engineer A. C. Handley Date 9/10/96

QC C. E. Johnston Date 9-10-96

3.3 DIFFERENTIAL PRESSURE SWITCH TEST

3.3.1 Press reset button on front face of ESCP and wait for two minutes for power to the camera to come back on.

3.3.2 Turn the air supply off. Verify that power to the camera system is de-energized, and that the ENERGIZED indicator is no longer illuminated.

3.3.3 Witnesses sign that steps 3.3.1 through 3.3.2 are acceptable.

Test Engineer A. C. Handley Date 9/10/96

QC C. E. Johnston Date 9-10-96

3.4 MINIMUM AIR FLOW VERIFICATION

NOTE: QC Witness sign below verifying that instrumentation listed below has been calibrated and a current calibration sticker is affixed.

- Rotameter (0-5 cfm) S/N D2-28-03-016 Cal. Due Date 10-23-96
- Pressure Gauge (0-30 psi) S/N 46-31-04-029 Cal. Due Date 8/13/97

QC Witness C. E. Johnston Date 9-10-96

3.4.1 Place a calibrated rotameter and pressure gauge in-line between the ESCP outlet and the camera inlet hose.

- 3.4.2 Press reset button on front face of ESCP and wait for two minutes for power to the camera to come back on.
- 3.4.3 Decrease air flow by slowly adjusting the rotameter until power to camera is de-energized. Verify that system shutdown occurs when flow \leq 0.9 cfm.
- 3.4.4 Record pressure and flow readings where camera is de-energized:

23.6 psi 1.1 cfm

- 3.4.5 Witnesses sign that steps 3.4.1 through 3.4.4 are acceptable.

Test Engineer S. C. Handberg Date 9/10/96

QC C. E. Johnson Date 9-10-96

3.5 ESCP PURGE CYCLE SETUP FOR INSTALLATION

NOTE: The total volume of the camera housing, pan-and-tilt, mast/junction boxes, and hoses is 2.05 ft.³ [0.09 ft.³ (camera housing volume) + 0.51 ft.³ (pan-and-tilt volume) + 0.01 ft.³ (hose volume) + 1.44 ft.³ (mast/junction boxes volume)]. Per NFPA 496 requirements, ten volumes of purge air (20.5 ft.³), must flow through the purged enclosures prior to energizing. The Time Delay Relay (TDR) located in the ESCP will be adjusted to 23 minutes (20.5 ft.³/0.9 cfm = 22.8 minutes) to allow for a minimum of 20.5 ft.³ total flow prior to energizing the camera system.

- 3.5.1 Adjust TDR in the ESCP to approximately 23 minutes.
- 3.5.2 Press reset button on front face of ESCP.
- 3.5.3 Use stop watch (or watch with stop watch function) to verify that a minimum of 23 minutes elapse before camera system is energized. Adjust TDR and repeat as necessary.
- 3.5.4 Record purge cycle duration: 23:37
- 3.5.5 Witnesses sign that steps 3.5.1 through 3.5.4 are acceptable.

Test Engineer S. C. Handberg Date 9/10/96

QC C. E. Johnson Date 9-10-96

ATTACHMENT 3
COMPLETED COPY OF
HNF-1823

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) TWRS Equip. Engrg.		4. Related EDT No.: n/a	
5. Proj./Prog./Dept./Div.: W-320 TWRS/TPCN D2MA1		6. Design Authority/ Design Agent/Cog. Engr.: LT Pedersen Jr		7. Purchase Order No.: n/a	
8. Originator Remarks: FOR APPROVAL AND RELEASE OF A NEW SUPPORTING DOCUMENT.				9. Equip./Component No.: n/a	
11. Receiver Remarks: 11A. Design Baseline Document? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				10. System/Bldg./Facility: 241-C	
				12. Major Assm. Dwg. No.: H-2-818569 & H-2-818690	
				13. Permit/Permit Application No.: n/a	
				14. Required Response Date: 8 April 1998	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-1823	-	0	Acceptance Test Procedure for the Tank 241-C-106 In-Tank Imaging System	SQ			

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
		Design Authority	<i>[Signature]</i>	4/10/98		1	1	LT Pedersen Jr	<i>[Signature]</i>	4/9/98	N1-46
		Design Agent	<i>[Signature]</i>	4/10/98		1	1	JA Tuck	<i>[Signature]</i>	8 Apr 98	50-08
1	1	Cog.Eng. J R Bellomy III	<i>[Signature]</i>	4/10/98	S2-48						
1	1	Cog. Mgr. JW Bailey	<i>[Signature]</i>	4/10/98	S2-48						
1	1	QA KC Conrad	<i>[Signature]</i>	4/10/98	S2-48						
1	1	Safety SU Zaman	<i>[Signature]</i>	4/9/98	S5-12						
		Env.									

18. Signature of EDT Originator <i>[Signature]</i> Date: 8 Apr 98		19. Authorized Representative for Receiving Organization <i>[Signature]</i> Date: 4/10/98		20. Design Authority/Cognizant Manager <i>[Signature]</i> Date: 4/10/98		21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
---	--	---	--	---	--	--	--

Acceptance Test Procedure for the Tank 241-C-106 In-Tank Imaging System

James A. Tuck

for Numatec Hanford Co./Lockheed Martin Hanford Co., Richland, WA 99352
U.S. Department of Energy Contract DE-AC09-96RL13200

EDT: 624388 UC: 506
Org Code: 64114 Charge Code: D2MA1
B&R Code: EW3130010 Total Pages: 14

Key Words: CCTV, camera, sluicing, waste retrieval, Project W-320


Abstract: This document comprises an acceptance test procedure of an In-Tank Imaging (Camera) System to support sluicing and waste retrieval from Tank C-106 under Project W-320.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

James A. Tuck
Release Approval

4/10/98
Date



Approved for Public Release

HNF-12824, Rev. 0
A3-3

CONTENTS

1.0	PURPOSE	1
2.0	TEST OBJECTIVES	1
3.0	SAFETY	2
4.0	REFERENCES	2
5.0	RESPONSIBILITIES	2
	5.1 MAINTENANCE AND SURVEILLANCE ENGINEERING	2
	5.2 TEST WITNESSES	2
6.0	DOCUMENTATION	3
	6.1 TEST RECORD	3
	6.2 EXCEPTIONS	3
	6.3 TEST EXECUTION RECORD	3
7.0	ACCEPTANCE TEST	3
	7.1 ACCEPTANCE TEST CAMERA ELECTRICAL, COMPRESSED AIR, WATER, AND HAZARDOUS LOCATION POWER CONTROLLER	3
	7.2 ACCEPTANCE TEST CAMERA SYSTEM CONTROLS - MASTER CONTROL STATION	6
	7.3 ACCEPTANCE TEST CAMERA SYSTEM CONTROLS - LOCAL CONTROL PANEL	7
	7.4 ACCEPTANCE TEST HLPC SHUTDOWN INTERLOCK	8
	7.5 ACCEPTANCE TEST INSTALLED CAMERA SYSTEM	8
	7.6 FINAL ACCEPTANCE	9
8.0	RECORDS	10
	8.1 DATA/VERIFICATION LIST	10
	8.2 TEST EXECUTION RECORD	10
9.0	EXCEPTIONS	11
	FIGURE: TANK 241-C-106 CAMERA ASSEMBLY, PHYSICAL ARRANGEMENT	12

ACCEPTANCE TEST PROCEDURE FOR THE TANK 241-C-106
IN-TANK IMAGING SYSTEM

1.0 PURPOSE

This acceptance test procedure (ATP) will document the satisfactory operation of the 241-C-106 Video Imaging System. Included in the video imaging system are the camera assembly, master control station, local control panel, and system interconnection cables. The camera assembly consists of the camera mast, pan-and-tilt unit, camera, lights, washdown system, and purge system. The camera assembly will be installed in Tank 241-C-106 to monitor activities during the W-320 Project. See the attached Figure for a diagram of the camera assembly.

The In-Tank Imaging System is being tested in three separate phases as identified below:

- A shop test of the camera assembly was performed in the 306E Building as a prerequisite to acceptance and operational testing. The shop test was performed in accordance with Section 7.0 and Addendum A of WHC-SD-W320-OTP-005, *Tank 241-C-106 In-Tank Imaging System ATP/OTP*. All components of the camera system, including the camera assembly, controllers, lights, monitor, video tape recorder, cables, and character generator were assembled and tested. The camera assembly was lifted with a 306E Building overhead crane by qualified facility personnel, and testing was performed while the assembly was suspended from the crane.
- This Acceptance Test Procedure will be performed in accordance with this document at the 200 East Area at the 241-C Tank Farm, following installation of the master control station components, cables, and local interface panels. The camera assembly will be lifted by a mobile crane in accordance with an approved procedure. The acceptance test will be performed while the camera assembly is suspended from the crane prior to installation into tank 241-C-106. The acceptance test will also include a brief, post-installation check of camera function to verify proper installation.
- An operational test will be performed following installation of the camera assembly into tank 241-C-106, in accordance with tank farm procedure OTP-320-005.

2.0 TEST OBJECTIVES

The objective of this procedure is to demonstrate and document acceptance of the 241-C-106 camera system, just prior to installing the camera in the tank. The camera focus, zoom, and iris remote controls will be functionally tested. The pan-and-tilt unit will be tested for required ranges of motion, the camera lights and washdown system will be functionally tested. Acceptance testing will also verify that connections are properly made and the system is ready for operational testing, following camera installation.

The master control station equipment, including the monitor, video cassette recorder (VCR), and camera control unit will be set up and tested. The Hazardous Location Power Controller (HLPC) will be tested to ensure that the required purge cycle is completed before the power to the camera assembly is

energized. The HPLC shutdown interlock will also be tested to ensure that power to the camera assembly is de-energized when purge gas (instrument air) flow is interrupted.

3.0 SAFETY

Safety is of primary importance throughout all phases of this procedure. Only the test director, cognizant test engineer, or their approved delegate shall operate the camera equipment. A pre-job safety briefing shall be conducted with all involved test personnel, and documented on the Job Hazard Analysis sign-off sheet.

Acceptance testing will be performed at 241-C Tank Farm in the 200 East Area, immediately prior to camera installation. The camera installation package (JCS #2E-97-2230) will designate safety requirements for the acceptance test.

4.0 REFERENCES

H-2-818448, Sh. 4	Structural 241-C-06A Pump Pit Mod Cover Block Sections and Details
H-2-818559, Sh. 3	Project W-320 P&ID Tank 241-C-106
H-2-818561, Sh. 5	Project W-320 P&ID TK 241-C-106 HVAC
H-2-818590, Sh. 1	Operator Control Station Plan
H-2-818690, Sh. 1	C-Farm In-Tank Imaging (CCTV)
JCS #2E-97-2230	Installation of C-106 CCTV (Job Control System Work Package)
WHC-S-0439	Specification for Procurement of Color Video Imaging System for Waste Tank 241-C-106
WHC-SD-W320-TP-001	Project W-320, Tank 241-C-106 Waste Retrieval Sluicing System, Testing Plan"

5.0 RESPONSIBILITIES

5.1 MAINTENANCE AND SURVEILLANCE ENGINEERING

A Maintenance and Surveillance Engineering (MSE) Test Engineer shall be responsible for the performance and documentation of the test procedure.

5.2 TEST WITNESSES

Tank Farm Operations and Quality Control will provide a representative to witness the satisfactory completion and approval of pertinent steps identified in this procedure. Witnesses are responsible for verifying that organizational requirements are met throughout the testing and documentation sequences of the procedure.

6.0 DOCUMENTATION

6.1 TEST RECORD

All personnel involved in the performance of this test, including the MSE Test Engineer, shall fill out a line in Section 8.1, "Data/Verification List".

Test results shall be recorded by the MSE Test Engineer. Test steps which require the recording of specific data shall be completed by the MSE Test Engineer. The signature(s) of the person(s) accepting the test sections will be entered in the appropriate place following the test section indicating compliance with the stated requirements or the successful completion of the given test steps. Unacceptable conditions or readings are to be recorded in Section 9.0, "Exceptions".

The MSE Test Engineer will maintain a chronological test log documenting when various phases of the test are conducted and any pertinent information not recorded in the test procedure.

6.2 EXCEPTIONS

Exceptions by step number, and other notes, are to be recorded in Section 9.0. This section must be dispositioned (including the generation of any required ECNs) and signed off prior to final test results acceptance. If no exceptions are encountered, this may be so noted and the section closed out by the MSE Test Engineer.

During the performance of this test, errors in test may be encountered which require correction or adjustment to complete the test. The correction is to be noted in the ATP and listed as an exception in Section 9.0.

6.3 TEST EXECUTION RECORD

Final acceptance of the test results shall be indicated by signatures listed under Section 8.2; Test Execution Record.

7.0 ACCEPTANCE TEST

NOTE:

During the acceptance test the MSE Test Engineer will verify each camera control is satisfactory and will initial steps to signify completion. The MSE Test Engineer and witnesses will also sign off in the spaces provided at the end of each section. The sequence of steps in the acceptance test section may be altered at the discretion of the MSE Test Engineer.

7.1 ACCEPTANCE TEST CAMERA ELECTRICAL, COMPRESSED AIR, WATER, AND HAZARDOUS LOCATION POWER CONTROLLER

- 7.1.1 Connect the three (3) 50-ft camera testing cables (R09810, R8504 and R12364) to the appropriate bulkhead connectors in the camera upper junction box and to the appropriate connectors located on the underside of the FCU local interface unit [NOTE: These three

cables are for temporary control of the camera, pan-and-tilt, and camera lights. As a safety precaution, each of these cables have different connectors and cannot be accidentally interchanged].

- 7.1.2 Connect the 450-ft R4404 camera control cable to the appropriate connector on the underside of the FCU local interface unit and to the connector on the back of the camera control unit in CP-02 [NOTE: To prevent improper connection, this cable has connectors which are different from all other system connectors].
- 7.1.3 Connect the 10-ft R12364 local control cable to the connector on the front face of the local control unit inside the local control panel enclosure and to the connector on the underside of the FCU local interface unit [NOTE: To prevent improper connection, this cable has connectors which are different from all other system connectors].
- 7.1.4 Connect the 5-ft R7504 washdown system cable to the connector on the washdown solenoid enclosure and to the appropriate connector on the FCU local interface unit [NOTE: To prevent improper connection, this cable has connectors which are different from all other system connectors].
- 7.1.5 Connect the power cable and the differential pressure switch cable to the appropriate connectors on the underside of the FCU local interface unit and to the connectors on the underside of the Hazardous Location Power Controller (HLPC) enclosure.
- 7.1.6 Attach the 50-ft test hose to the camera upper junction box washdown system quick disconnect coupling and to the output of the camera washdown solenoid enclosure. Open water valves HV-136108 (in Process Building) and HV-13657 (near solenoid enclosure). Open the ball valve located inside the washdown solenoid enclosure.
- 7.1.7 Attach the 50-ft test hose to the camera upper junction box purge gas system pneumatic quick disconnect coupling and to the air outlet connector on the HLPC. Open instrument air valve HV-13676 (near HLPC).
- 7.1.8 Verify air pressure is in the range of 30 to 40 psi on the HLPC air pressure gage (on front inside panel of the HLPC enclosure).
- 7.1.9 Verify that purge gas (instrument air) is flowing out of the check valve in the top of the pan-and-tilt housing.
- 7.1.10 Close process building panelboard breaker for IN-TANK CCTV FCU-1361 C106-PP1/#6 (ON position).
- 7.1.11 Close process building panelboard breaker for GFCI RCPT AT FCU-1361 RACK C106-PP1/#9 (ON position).
- 7.1.12 Using the VOM, measure and verify the voltage at the FCU receptacle is in the range of 114 to 126 VAC.

- 7.1.13 Verify that the GFCI feature of the FCU receptacle functions properly via the test and reset buttons.
- 7.1.14 Close MO-211 panelboard breaker for CP-02 IN TANK IMAGING RCPTS PNL-M0211/#3 (ON position).
- 7.1.15 Using the VOM, measure and verify the voltage at the master control station CP-02 surge suppressor receptacle is in the range of 114 to 126 VAC.
- 7.1.16 Connect power cords from CP-02 master control station monitor, VCR, and camera control unit to CP-02 surge suppressor receptacle.
- 7.1.17 Connect an S-VHS video cable from the CP-02 master control station camera control unit "S-VHS OUT" terminal to the Video Tape Recorder "S-VIDEO INPUT" terminal. Connect an S-VHS video cable from the Video Tape Recorder "S-VIDEO OUT" terminal to the monitor "Y/C IN" terminal.
- 7.1.18 Connect the CP-02 master control station keyboard to the camera control unit keyboard terminal.
- 7.1.19 Start camera purge timing sequence by pressing "RESET" button on front inside panel of HLPC.
- 7.1.20 Verify that camera purge timing sequence lasts a minimum of 23 minutes.
- 7.1.21 Verify that red "ENERGIZED" lamp on front inside panel of HLPC comes on, indicating that power is now available to the camera system.
- 7.1.22 Using the VOM, measure and verify the line side voltage at the FCU local interface unit disconnect switch, located inside the local interface unit enclosure, is in the range of 114 to 126 VAC.
- 7.1.23 Verify that camera washdown system operates from local control panel.
- 7.1.24 Verify that camera washdown system operates from master control station.
- 7.1.25 Record serial number of HLPC: 0008
- 7.1.26 Steps 7.1.1 through 7.1.25 are complete and acceptable.

see →
= assign
4/17/98

MSE Test Engineer: R. Rodman Date: 4-17-98
 Operations: J. Anderson Date: 4/17/98
 QC Representative: Jon Elliott Date: 4-17-98

7.2 ACCEPTANCE TEST CAMERA SYSTEM CONTROLS - MASTER CONTROL STATION

NOTE:

The Master Control Station is located in MO-211 (Operator Control Station).

- 7.2.1 Energize the monitor, video recorder, character generator, and camera control unit. Verify these components have power and are operational.
- 7.2.2 Verify that the lighting system is operational and variable controllers are functioning.
- 7.2.3 Using pan and tilt controls, pan in the clockwise direction until the stop is reached. Verify that the pan electronic brake holds.
- 7.2.4 Pan in the opposite direction until the stop is reached. Verify that the pan electronic brake holds.
- 7.2.5 Tilt the camera to the vertical down position. Verify that the electronic brake holds.
- 7.2.6 Tilt camera upward until the stop is reached. Verify that the electronic brake holds.
- 7.2.7 Manipulate the camera zoom control to wide angle. Verify zoom moves towards wide when operated towards "WIDE".
- 7.2.8 Manipulate the camera zoom control to telephoto. Verify zoom moves towards telephoto when operated towards "TELE".
- 7.2.9 Manipulate the camera iris control to open. Verify that the iris opens when operated towards "OPEN".
- 7.2.10 Manipulate the camera iris control to close. Verify that the iris closes when operated towards "CLOSE".
- 7.2.11 Manipulate the camera focus control to far. Verify that the focus adjusts to far when operated towards "FAR".
- 7.2.12 Manipulate the focus control to near. Verify that the focus adjusts to near when operated towards "NEAR".
- 7.2.13 Verify that there is a color image on the camera system monitor, and that the image is free of defects such as ghosts, lag, distortion, hum, or smearing.
- 7.2.14 Steps 7.2.1 through 7.2.13 are complete

MSE Test Engineer: *R. M. Sedler* Date: 4-17-98

Operations: *J. A. Anderson* Date: 4-17-98

QC Representative: *Jon Elliott* Date: 4-17-98

7.3 ACCEPTANCE TEST CAMERA SYSTEM CONTROLS - LOCAL CONTROL PANEL

NOTE:

The Local Control Panel is located adjacent to Tank 241-C-106, mounted to the FCU.

- 7.3.1 Energize all components. Verify each component for power and operability.
- 7.3.2 Attach an auxiliary monitor to the video output of the local control panel. Verify that monitor is operational.
- 7.3.3 Verify that the lighting system is operational and variable controllers are functioning.
- 7.3.4 Using pan and tilt controls, pan in the clockwise direction until the stop is reached. Verify that the pan electronic brake holds.
- 7.3.5 Pan in the opposite direction until the stop is reached. Verify that the pan electronic brake holds.
- 7.3.6 Tilt the camera to the vertical down position. Verify that the electronic brake holds.
- 7.3.7 Tilt camera upward until the stop is reached. Verify that the electronic brake holds.
- 7.3.8 Manipulate the camera zoom control to wide angle. Verify zoom moves towards wide when operated towards "WIDE".
- 7.3.9 Manipulate the camera zoom control to telephoto. Verify zoom moves towards telephoto when operated towards "TELE".
- 7.3.10 Manipulate the camera iris control to open. Verify that the iris opens when operated towards "OPEN".
- 7.3.11 Manipulate the camera iris control to close. Verify that the iris closes when operated towards "CLOSE".
- 7.3.12 Manipulate the camera focus control to far. Verify that the focus adjusts to far when operated towards "FAR".
- 7.3.13 Manipulate the focus control to near. Verify that the focus adjusts to near when operated towards "NEAR".
- 7.3.14 Verify that there is a color image on the camera system monitor, and that the image is free of defects such as ghosts, lag, distortion, hum, or smearing.

7.3.15 Steps 7.3.1 through 7.3.14 are complete.

MSE Test Engineer: A. Medsker Date: 4-17-98

Operations: J. E. Anderson Date: 4-17-98

QC Representative: Jon Elliott Date: 4-17-98

7.4 ACCEPTANCE TEST HLPC SHUTDOWN INTERLOCK

7.4.1 Close the instrument air valve HV-13676 (near HLPC), shutting off the air flow to the HLPC.

7.4.2 Verify that power to the camera assembly is de-energized.

7.4.3 Steps 7.4.1 and 7.4.2 are complete and acceptable.

MSE Test Engineer: A. Medsker Date: 4-17-98

Operations: J. E. Anderson Date: 4-17-98

QC Representative: Jon Elliott Date: 4-17-98

7.5 ACCEPTANCE TEST INSTALLED CAMERA SYSTEM

7.5.1 Verify camera system is installed per referenced drawings and work package #2E-97-2230, including the following permanent connections from the installed camera system to the Local Control Panel and MO-211 Operator Control Station:

- WIRE RUNS #-099, #-100, AND #-101 ("VENDOR-FURNISHED CABLES", REF. H-2-818690)
- FLEX HOSES FOR INSTRUMENT AIR AND WATER (PART NOS. 15 & 16 ON H-2-818569; ALSO REF. H-2-818690).

7.5.2 Repeat steps from above ATP test sections, as necessary, at the direction of the MSE Test Engineer, to verify function of installed camera system.

7.5.3 Steps 7.5.1 and 7.5.2 are complete and acceptable.

MSE Test Engineer: A. Medsker Date: 4-22-98

Operations: J. E. Anderson Date: 4-22-98

QC Representative: Jon Elliott Date: 4-22-98

7.6 FINAL ACCEPTANCE

Acceptance testing per this procedure is completed satisfactorily and the 241-C-106 Video Camera System is ready for operational testing.

MSE Test Engineer:

L. P. DeWitt

Date:

4-22-98

Operations:

J. E. Anderson

Date:

4-22-98

QC Representative:

Jon Elliott

Date:

4-22-98

8.0 RECORDS

8.1 DATA/VERIFICATION LIST

NAME (PRINT)	NAME (SIGN)	INITIALS	POSITION	DATE
LT Pedersen	<i>LT Pedersen</i>	<i>LP</i>	MSE Test Engineer	4/17/98
JD Elliott	<i>Jon Elliott</i>	<i>JE</i>	QC	4-17-98
Brian Bolew	<i>Brian Bolew</i>	<i>BB</i>	FDH A.I.	4-17-98
JE Andrews	<i>JE Andrews</i>	<i>JA</i>	LMHC ops	4-17-98

8.2 TEST EXECUTION RECORD

Signature below indicates concurrence with the following:

- The objectives delineated in Section 2.0 of this procedure have been achieved.
- All recorded test exceptions have been resolved, the resolutions approved, and any necessary retesting completed.
- The 241-C-106 Video Camera System is ready for operational testing.

MSE Test Engineer: *LT Pedersen* Date: 4-22-98
 Operations: *JE Andrews* Date: 4-22-98
 QC Representative: *Jon Elliott* Date: 4-22-98
 FDH A.I. *Brian Bolew* 4-22-98

9.0 EXCEPTIONS

EXCEPTION SHEET NUMBER: 1PROCEDURE STEP: 7.1.20

NOTE: Make additional copies of this page as necessary.

Description of Problem:

Purge cycle timing is set to 22 min 15 sec rather than min. of 23 minutes.

Exception Resolution:

the min. purge cycle timing of 23 minutes is based on camera system volume and purge gas flow rates calculated in WAC-SD-W320-OTR-005, Addendum A, Section 3.5. That calculation is based on a min. flow rate of 0.9 scfm. In step 3.4.4 of WAC-SD-W320-OTR-005, Addendum A the actual min. flow rate for operation of HLC 5/in 0008 is 1.1 scfm. Thus, the ten volume purge air exchange required by NFPA-496 is actually achieved after a purge cycle of 18.6 minutes ($20.5 \text{ ft}^3 / 1.1 \text{ scfm} = 18.6 \text{ min.}$)

MSE Test Engineer: R. PedersenDate: 4-17-98Operations: J. AmbroseDate: 4-17-98QC Representative: Jon ElliottDate: 4-17-98




FIGURE: TANK 241-C-106 CAMERA ASSEMBLY, PHYSICAL ARRANGEMENT