

SEP 2 0 1996 ENGINEERING DATA TRANSMITTAL

2. Io:	: (Rec	(Receiving Organization) 3. From (Original WHC/HFD)				(Ordgeme	ting Org	anu cat u	on)	4. Kelete	1 69T No. N/1			
3. Per) ./Fra	,/ֆաթէ,/(blv			6. Denign A	Luchar 42	// Dasig	n Apent	/Cog.	7. Purchase Order No.:				
MOHC/	FFTF				Trape is	5m k				A101133				
		Remrks t				<i>y</i> , p	-01-21	VAVID		9. Equip			-	
		TRANSMIT:	S THE A	CCEPTAN	CE TEST	FOR TI	HE FIR	RE ALA	AM		N/		. !	
		TING SYS					•			10. System	/81dg./F	acility:	\neg	
											26/313	/FFTÉ		
11. 80	COLUMN 1	Sparts;	11A. C	tesign Bese	Lane Docum	ent?	K Yes	- []	So.	12. Rbjer	Arm. De	g. Mo.:		
						-	-				ECH 61	4291	;	
										13. Perui:	t/Permit .	Appl, Szet	ion No.:	
										là, Beçayı	red Respo	me 0074	,	
15.	_				TRUMPSHILT THE					Aceroval	(G)	(II)	(I)	
CAI-	l			RC1 Sheet	¢0+ Menu	#)	Title or De		el Dele	Carbe-	for the	rusteer	-	
#a					44		THE	esetted.		retur	enerT	Comec-	Disec	
-	48.65	VHC-SD-FF-ATP-012 NA			0	MOCE	OTABLE	TEET		S	=ritel	utan 1	minon	
ı	MHTL-	-2D-L1-W1L-D15 WW			٠		ACCEPTANCE TEST PROCEDURE			١,	1	1	<u>'</u>	
	_	-				PROCEDURE							\vdash	
	├		_			\vdash				\vdash	-	_	\vdash	
	├─					 				 			\vdash	
	⊢					┞——				├─-			\vdash	
	Ь—					-				├─-			\blacksquare	
	<u> </u>		_											
16		produce (F)		Annum (or Transmitte	KĘ	7	т —		Dance	n ## & #		-	
	0 or 144		1 Approva					777	per red		- Feynand	ne/comm		
	HC-CM 3	•	7 Release	6 Pert	Per-new	b			proved who		Fevered			
Sec 13	*		3 Intermet	-	Persept Act	IBNATURE			And speed with	~	Flecount e	CHAO M1809	"	
					See Approved									
10a Rea	₽I	UI Name		ignores Al	Date III		egu Pesa-	цф	Lit Mann		Describe U	b Elma Ji		
1400 1400	D-	120 -12-12		-			404	Ошр			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
1	1	Dasign Aut			1469C C	430	3		RF FIFTH	W	퍄.	48		
1	1	Das (gra Age	m KLA		2-/4-X 4		3		RA ADAMS		G -	96		
1	1	Cog.Eng.	SMK	anter	19/16/1	16834								
1	1	Cog. Mgr.	lut	4400	459	113/1								
		ă		1										
ì	Ţ	Sefety .	212	A 81	ZTAZ N	12-10								
		Ew.												
18.		a	19.			20				21. DOE #		tf requi	redi	
	11	1 ste	te A			_			de	Ctrl.			- 1	
3/4/	p+0/2/	<u> 41/41</u>	뿔	and December		— I <i>U</i>	18.417	4.	- (4)/4/4	[I Approv	ed w/com	ente	- 1	
Organi	bor			nzed Recrees calong Organ		724 Çû	-	Naut school Selection	Dette 1	() Drawpp	ramed w/c	······································	- 1	

313 Building FIRE ALARM SYSTEM

SM KORSLUND

WHC, Richland, WA 99352

U.S. Department of Energy Contract DE-ACO6-87RL10930 61843

EDT/ECN: -609433

UC: YMD100000

Charge Code: NFMPM

Org Code: 8R500 B&R Code: 900

Total Pages: 16 17 Res Thefo

Key Words: REAR, FIRE ALARN

Abstract: Acceptance for test for RFAR Installation for facility fire

alarm and suppression system.

TEAURIMENT DISCLAIMEN. Reference benein to any specific sommerted product, process, or service by trade name, trademark, Rendesturer, or otherwise, dose not names and ty constitute or imply its endorsement, recommendation, or favoring by the United States Soverment or any squarey charged or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, Fontact: MHC/RC\$ Decument Control Bervices, P.O. Box 1970, Mailstop H6-98, Richland WA 99552, Phone (509) 372-2420; Fax (509) 376-4989.

Approved for Public Release

ACCEPTANCE TEST PROCEDURE

FIRE DETECTION AND SUPPRESSION FOR THE <u>211</u> BUILDING
August, 1996

AUTHOR/ORIGINATOR

AUTHOR/ORIGINATOR

DATE

9/16/96

RESPONSIBLE MANAGER

DATE

PROTECTION ENGINEERING

Suchan Alaba 9/19/96

TEST PROCEDURE APPROVAL:

FIRE MARSHAL

TEST EXECUTION SHEET

TEST EXECUTION Installer Recorder/Organization Date Date Test Director/Organization Date TEST WITNESS Witness/Organization Date Witness/Organization Date Vitness/Organization Date Witness/Organization Date TEST APPROVAL AND ACCEPTANCE Without With With Exception Exception Resolved Exception Outstanding Design Engineer (Author) Fire Systems Haintenance Date Date Hanford Fire Department Date Fire Protection Engineer Date (Title or Department) Date (Title or Department) Date

TABLE OF CONTENTS

ı

Section	Page
TITLE/PROCEDURE APPROVAL	1
EXECUTION AND TEST APPROVAL	2
TABLE OF CONTENTS	3
PURPOSE	4
REFERENCES	4
CHANGE CONTROL	4
PREREQUESITES	5
EQUIPMENT REQUIRED	6
FIRE ALARM SYSTEM TEST	7
Appendix "A"	14
EXCEPTIONS	15
LAST PAGE	16

MOTE: At completion of test, enter pages added during performance of test to this Table of Contents.

1 PURPOSE

This Acceptance Test Procedure (ATP) has been prepared to demonstrate that the Fire Protection system alterations function as required by project criteria. Only the modifications to the system are covered under this test scope.

2 REFERENCES

- 2.1 Drawings H-3-70054: H-3-70057, H-3-55896, sheets 1-3: all as modified by ECM 614291.
- 2.2 Specifications SDC 7.8
- 2.3 Engineering Change Notices (ECN) See 2.4

2.4 CHAMBE CONTROL

Required changes to this ATP must be processed on ECMs in accordance with company procedures. If a need for change is discovered in the course of running the test, the test shall be stopped until the ECM is approved. However, this does not prevent the running of another portion of the test unaffected by the change.

3.0 RESPONSIBILITIES

Each company or organization participating in the conduct of this test will designate personnel to assume the responsibilities of duties as defined herein for their respective roles. The names of these designators shall be provided to the recorder for listing on the recorder's copy of the test execution sheet prior to the performance of any part of this test.

3.1 ENDINEER IN CHARGE

*Designate a test director.

3.2 TEST DIRECTOR

+Coordinate all acceptance testing.

3.3 WITNESSES (Provided by Participating Organizations)

eWitness the tests.

3.4 RECORDER

Observe tests and record test data.

3.5 INSTALLER

*Verify that the system was successfully undergone all necessary pretesting and that the ATP may proceed and be completed in an expeditious manner.

OCCUPATIONAL SAFETY AND HEALTH 3.6

individuals shall carry out their assigned work in a safe manner to protect themselves and others from hazards and to prevent damage to property and environment.

PREREQUISITES AND EQUIPMENT REQUIRED

Prerequisites

4.1.8

4.1

		conditions shall exist at the start of the testing for that portion being tested.
····	4.1.1	Systems have been inspected for compliance with construction documents.
	4.1.2	Reference documents have been varified for correct revision number and outstanding ECMs.
	4.1.3	Appendix A. Operability Test, for this ATP has been satisfacturily completed and signed by installer and witness.
	4.1.4	The RFAR panel has been verified operational and placed in service with alarms bypassed.
	4.1.5	Power is available.
	4.1.6	Test instruments have a valid calibration stamp attached.
	4.1.7	The FACP standby battery has been load tested at the 1 or 2 hour

charger for at least 48 hours in the past week.

CO2 system discharge has been disabled or bypassed.

discharge rate and verified to hold at least 100% of the namenlate rated capacity. The battery has been recharged and has been on a

4.2		nt and Instruments d by the Test Operator unless otherwise noted.						
	4.2.1	Portable Volt-ohnmeters (VGM): Range O - SO volts OC and O - 1 magohm.						
		Instrument Mo Expiration Date						
	4.2.2	Portable Ammeter: Range 0 - 10 amperes.						
		Instrument Mo Expiration Date						
	4.2.3	Smoke/Heat source.						
	4.2.4	Electrical clip leads.						
4.3	Abbrevi	ations						
	FACP - NS - RFAR - DP - DT - PS - TS - EOL - FS -	Engineering Change Notice Fire Alarm Control Panel Manual Pull Station Radio Fire Alarm Reporting Box Smoke Detector Thermal Detector Pressure Switch Tamper Switch End of Line Device Flow Alarm Switch Low Temperature Switch						

5 '	FTDF	11 4DB	SYSTEM	TEST

This ATP will test the <u>Pyrotronics System 3. CP-35</u> fire alarm control panel (FACP), and interfaces with the RFAR, alarm/supervisory initiating devices, and alarm indicating appliances.

5.)	Preparation	
	\$.1.1	Yerify prerequisites of Subsection 4.1 have been met.
	5.1.2	Request the Hanford Fire Department dispatcher bypass all signals from the RFAR <u>3620</u> and acknowledge all supervisory and alares received.
	5.1.3	Announce to personnel in building that a fire alarm test is in progress; evacuation is not required.
	5.1.4	Install RFAR door tamper switch override device.
5.2	battery upon It will also	r and EMI test: This test will verify automatic transfer to ac power interruption and restoration upon return to normal. verify the absence of EMI induced failure to transmit RFAR power and on DC power backup supplies.
	5.2.1	At power supply panel, open FACP supply breaker to interrupt ac power to FACP. Panel EE. Circuit 7
	5.2.2	Verify FACP ac power LED is OFF and trouble audible is SOUNDING. Silence trouble audible.
	5,2.3	At power supply panel, open RFAR supply breaker to interrupt ac power to RFAR. <u>Panel X. Circuit 1</u>
	5,2,4	Verify "Local Panel Trouble" message followed after approximately 90 second delay by "Comm Trb1 RFAR" message received by dispatcher
	5,2.5	Reset FACP and RFAR.
	5.2.6	Cause an alarm on Zone 1 of the FACP, by flowing water, if applicable, jumpering the proper terminals or operating an alarm device.
	5.2.7	Verify Zone I FACP and REAR alarm LEDs come ON and system alarm gongs SOUMO.
	5,2.8	Verify "Zone IM alarm" message received by dispatcher.
	5.2.9	Clase breakers to restore ac power to FACP and RFAR.
	5.2.10	Verify FACP and RFAR ac power LEDs come OM.

 5.2.11	Silence alarm bells. Do not reset FACP,
 5.2.12	Cause an alarm on all subsequent żonos.
 5.2.13	Verify alarm gongs \$0UMD.
 5.2.14	Verify alarm receipt for each zone by the HFD dispatcher with all evacuation signals sounding.
5.2.15	Reset FACP and RFAR.

Table 5.2,14

AFAR signal rec'd	Signature
Zone 1	
Zone 2	;
Zone 3	
Zone 4	

5.3 Circuit Supervision: This test will verify RFAR Zone switch position and both gong and input zone wiring are supervised per NFPA 72.

5	.3.1 RFAR 5w	itch and circuit supervision:
	5.3.1.1	Request Radio Maintenance switch all RFAR zones to DFF.
	5.3.1.2	Verify all RFAR zone trouble LEDs come ON.
	5.3.1.3	Verify "Comm Trouble (RFAR)" message received by dispatcher.
	5.3.1.4	Request Radio Maintenance switch all RFAR zones DM and reset.
	5.3.1.5	Verify all RFAR alarm and trouble LEDs are OFF.

- 5.3.2 FACP zone supervision: Record the following steps for the items shown on Data Sheet 5.3.2.
- 5.3.2.1 Disconnect the end of line (E.O.L) device for the indicated zone. This may be performed at any point in the circuit if installation wiring methods were verified during the operability test.
- 5.3.2.2 Yerify FACP system and zone/audible circuit trouble LEOs are QN.
- 5.3.2.3 Yerify "Local Panel Trouble" message for RFAR received by dispatcher.

- 5.3.2.4 Reconnect the E.O.L device. Reset FACP and RFAR.
- 5.3.2.5 Verify FACP system, zone/audible circuit, and RFAR trouble LEDs are OFF.

MET STATE AND A STATE OF THE AREA										
STEP	PERFORM/VERIFY	1MPUT/AUDIBLE ZONE								
	- PENFOND/TENTF!	71	Z2	Z3	Z4	\$1	61	62		
5.3.2.1	Disconnect E.O.L. device									
5.3.2.2	Trouble LEDs are OH									
5,3.2.3	Trouble message received									
5.3.2.4	Reconnect E.O.L. device									
5,3.2.5	Trouble LEDs are Off									

- 5.3.2.6 Attach an electrical clip lead from any supervised initiating circuit or notification appliance circuit and verify ground fault trouble indication occurs. Remove clip lead.
- 5.4 Alarm and Supervisory Test: This test will verify the initiation device capability of all alarm and supervisory input circuits.
 - 5.4.1 Record the following steps for each device shown on Data Sheet 5.4.1.
 - 5.4.1.1 Activate the device.
 - 5.4.1.2 Verify FACP Zone alarm/trouble LED is ON.
 - 5.4.1.3 Verify FACP system alarm/trouble LED is ON.
 - 5.4.1.4 Verify RFAR Zone alarm/local trouble LED comes on and appropriate message received by dispatcher.
 - 5.4.1.5 Reset the initiating device
 - 5.4.1.6 Reset FACP and RFAR and verify FACP/RFAR clear of alarm and trouble.

	DATA	SHET BY			a e	4	2004 1000 1000 1000 1000 1000 1000 1000				
STEP	PERFORM/VERIFY	THOUT DEVICE									
	rent way read 1	H01-1	M52-1	F\$3-1	MS4-1	MS4-2	M\$4-3				
5.4.1.1	Activate device						1				
5.4.1.2	Zone alarm/trouble LED is OH										
5.4.1.3	FACP alarm/trouble LEO is DH										
5.4.1.4	RFAR alarm LED comes on and message received, OR										
	RFAR local panel trouble LED is ON and message received	N/A	MA	NĄ	NA.	MA	NA.				
5.4.1.5	Reset initiating device			<u> </u>							
5.4.1.6	Reset FACP and RFAR										

STEP	PERFORM/VERIFY	IMPUT DEVICE								
	Pod doy tentr	H54 -4	P\$4 -\$	#54 —6	MS4 -7	MS4 -8	NS4 -9	Toe-		
5.4.1.1	Activate device									
5.4.1.2	Zone alarm/trouble LED is ON									
5.4.1.3	FACP alarm/trouble LED is ON							ļ		
5.4.1.4	RFAR alarm LED comes on and message received, DR			·				HÀ		
	RFAR local panel trouble LED is OW and message received	NA	MA	МА	МА					
5.4.1.5	Reset initiating device									
5.4.1.6	Reset FACP and RFAR		<u> </u>			П				

fire alare	appliances. T	arge capability as t his test will also t mit RFAR signals.		
5.5	.l Disconn is OM.	ect one battery lead	d and verify F	ACP system trouble LED
5.5	panel,	and verify FACP sys	tem trouble LE	
5.5	i.2.1 Record	battery voltage	<u> </u>	. (24 V min, 30 V max)
5.5	.2.2 Record	battery current		0.05 A min, 2 A max)
5.5	.3 Open Th	e FACP supply break	er to interrup	t ac power.
	Record	date/time/	i	
5.5	.3.1 Yerify	ac power trouble inc	dication.	

5.5 Battery Oran Down/Alarm Audibility Test: This test will verify battery

	5.!	5.3.2	Record battery voltag	e		V dc.	(21 V I	ain, 30	Y max)
	_ 5.9	5.3.3	Record battery discha	rge curi	rent. ,		A.	(0.05	A min,
	_ 5.9	5.4	Cause an alarm on the FACP, by operating a device or jumpering the appropriate terminals.						
	_ 5.9	5.4.1	Verify FACP Zone and RFAR Zone planm LEOs come ON.						
	_ 5.9	5.4.2	Yerify three rounds of fire alarm message "Zone $_{\mbox{M}^{n}}$ received by the dispatcher.						
	_ 5.9	5.4.3	Verify building alarms SOUND for a minimum of 5 minutes, and perform the following during this period.					, and	
5!	5.5.5 Audibility: This test will verify that gong audibility is adequate for the areas covered and required visual signals operate correctly. Record the following steps for the alarms shown on Oata Sheet 5.5.6.								
5.			udible signals are cle lity.	_			•	ole tho	ughout
			SALE SHATA SHEE	3 6.8 (oscili.	4-05- 10-3-4			1
			GONG/STROBE						
	STEP		PERFORM/VERIFY	61-1	61 -2	61-3	HZ-1	HZ-1	
	5.5.5.	l go	ng audible						
	5.	5.5.3	Record battery voltag Record discharge curr	e. ent		V dc. (0	(21 Y i	nin, 30 min, 4	У шах) .7 А шах)
	5.5.5.4 Stience alarm gongs.								
	5.	5.5.5	Reset FACP/RFAR.						
5.	5.6 Re	charge	Function:						
	5.:	5.6.1	Close and secure brea	ker.					

5.5.6.2 Record battery charge current. _____ A. (0.05 A min, 2 A max)

	5.5.6.3	to panel.
	5.5.6.4	Remove RFAR door tamper switch override device.
	\$.5.6.5	Reset FACP and request Radio Maintenance reset and secure RFAR box.
5.7 Secure	Fram Test	:
	5.7.1	Verify all detection devices have been reset and are in \ensuremath{WORMAL} condition.
	5.7.2	Verify FACP is in NORMAL condition and secured.
	5.7.3	Request Manford Fire Department to restore all zones on the RFAR.
	5.7.4	Verify RFAR is in NORMAL condition and secured.
	5.7.5	Depress button on front of RFAR Box 3620.
	5.7.6	Yerlfy three rounds for the RFAR front button received by the dispatcher. $% \left(\frac{1}{2}\right) =\frac{1}{2}\left(\frac{1}{2}\right) +\frac{1}{2}\left(\frac{1}{2}\right) +\frac$
	5.7.7	Advise the dispatcher that testing is complete.
	5.7.8	Announce to building personnel that testing is complete.

END OF TEST

APPENDIX A

A. PURPOSE:	This appendix is provided as a checklist of activities and verifications to be performed by the fire alarm system installer to ensure proper installation and operation. Responsibility for completion of the following items are the responsibility of the installer.
B. INSTALLER:	Prior to terminating conductors that have been laid or pulled outside of the fire alarm panel, perform and document the following:
1.	Verify that all conductors other than those intentionally and permanently grounded have been tested for isolation from ground using an insulation testing device.
2.	Verify that all conductors have been tested for conductor- to-conductor isolation using an insulation testing device.
3.	Verify that external circuit loop resistance measurements are within the following limits or as manufacturer specifies:
	 a. Naximum 36 ohms for initiating device input circuits. b. Maximum 1.5 ohms for alarm/bell output circuits.
	and IMSPECTOR: After completing the terminations of the system and accordance with the installation drawings, perform and verify the
1.	Verify that the system is installed and wired in accordance with the installation drawings.
2.	Inspect each initiating davice and alarm output device and verify that the conductors are properly wired.
3.	Verify that each required end-of-line device is in place.
	With battery installed and normal power supplied, verify that the FACP is in a NORMAL supervisory condition as defined by the manufacturer's manual.
5.	By lifting leads or end-of-line devices, verify that each supervised zone produces proper trouble indication.
6.	Verify that each alarm/supervisory initiating device produces proper alarm conditions when activated.
7.	Verify that alarm bells/chimes/strobes operate properly .
8.	Verify that auxiliary functions (eg., HVAC shutdown) operate correctly per the design

EXCEPTION SHEET

EXCEPTION NUMBER	<u> </u>	DATE:			
	Objecting Party		Date		
			Date		
EXCEPTION:					
PLANMED ACTION:					
ACTION TAKEN:		<u>OAT</u> E:	•		
<u>retest</u> execution a					
and accept	Retest approved Exception ted accepted as isOther (Need details)(Meed dutai	1 s }			
Details:					

WHC-SD-FF-ATP-012 REV. 0 PAGE 16 OF 16

EXCEPTION SHEET (Continuation Page)

Page ____ of ___

EXCEPTION NUMBER :	-	DATE:
EXCEPTION (cont):		
PLANMED ACTION (cont):		
	•	
ACTION TAKEN (cont):		
DETAILS (cont):		