

JUL 24 1998

ENGINEERING DATA TRANSMITTAL

STATION 4 **26**

1. EDT **624762**

2. To: (Receiving Organization) SST Retrieval Projects		3. From: (Originating Organization) SST Retrieval Projects		4. Related EDT No.: 624378	
5. Proj./Prog./Dept./Div.: W-320		6. Design Authority/ Design Agent/Cog. Engr.: John Bailey		7. Purchase Order No.: NA	
8. Originator Remarks: For Approval and Release				9. Equip./Component No.: POR-007/POR-008	
				10. System/Bldg./Facility: West Tank Farms	
11. Receiver Remarks: 11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No				12. Major Assm. Dwg. No.: H-14-102610	
				13. Permit/Permit Application No.:	
				14. Required Response Date: July 22, 1998	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-2688		0	ATR for Portable Exhauster POR-007/Skid E	Q	1,2	1	
2	HNF-2689		0	ATR for Portable Exhauster POR-008/Skid F	Q	1,2	1	

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec. 12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Design Authority	<i>J.W. Bailey</i>	7/23/98	S2-48	3		W-320 Project Files			
		Design Agent				3		JR Bellomy III		S2-48	
1	1	Cog. Eng. TD Kaiser	<i>R.P. Larson</i>	7/23/98	4-07	3		SW Shaw		S2-48	
1	1	Cog. Mgr. RE Larson	<i>R.E. Larson</i>	7/23/98	4-07	1	1	JR Kriskovick	<i>JR Kriskovick</i>	7-23-98	R1-86
1		QA KC Conrad	<i>Keith Conrad</i>	7-23-98							
		Safety	<i>S. Sumanan</i>	7-23-98							
		Env.									

18. <i>S.W. Shaw</i> 7/21/98 Signature of EDT Originator Date		19. J.W. Lentsch Authorized Representative Date for Receiving Organization		20. <i>J.W. Bailey</i> 7/22/98 Design Authority/ Cognizant Manager Date		21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
--	--	--	--	--	--	--	--

ACCEPTANCE TEST REPORT FOR PORTABLE EXHAUSTER POR-007/SKID E

J.R. Kriskovich

Lockheed Martin Hanford Company, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 624762

UC: 510

Org Code: LK400

Charge Code: D2M41

B&R Code: EW3130010

Total Pages: *187 160*
Enc 7/24/98

Key Words: Acceptance Test, Portable Exhauster, W320, Annulus, Ventilation

Abstract:

This document describes Acceptance Testing performed on Portable Exhauster POR-007/Skid E. It includes measurements of bearing vibration levels, pressure decay testing, programable logic controller interlocks, high vacuum, flow and pressure control functional testing.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Kara J. Buz

Release Approval *7/24/98*
Date

JUL 24 1998		
DATE:	HANFORD RELEASE	ID:
STA:		25 <i>W</i>
<i>y</i>		
Release Stamp		

Approved for Public Release

HNF-2688
Rev. 0

**ACCEPTANCE TEST REPORT FOR PORTABLE
EXHAUSTER POR-007/SKID E**

by

S. W. Shaw
July 20, 1998

contact

J. R. Bellomy III

EXECUTIVE SUMMARY

INTRODUCTION

Portable Exhauster POR-007 was procured via HNF-0490, "Specification for a Portable Exhauster System for Waste Tank Ventilation." Prior to taking ownership, Acceptance testing was performed at the vendors. However at the conclusion of testing a number of issues remained that required resolution before the exhausters could be used by Project W-320.

The purpose of Acceptance testing documented by this report was to demonstrate compliance of the exhausters with the performance criteria established within HNF-0490, Rev. 1 following a repair and upgrade effort at Hanford. In addition, data obtained during this testing is required for the resolution of outstanding Non-conformance Reports (NCR), and finally, to demonstrate the functionality of the associated software for the pressure control and high vacuum exhauster operating modes provided for by W-320.

Additional testing not required by the ATP was also performed to assist in the disposition and close out of receiving inspection report and for application design information (system curve). Results of this testing are also captured within this document.

OBSERVATIONS AND CONCLUSIONS

A number of procedural deficiencies were noted in the ATP as identified by the redline/strike out comments captured in this test report. The redline comments noted have been incorporated into the ATP via ECN 647640. A listing of exceptions encountered during the ATP begins on page 108. All exceptions were resolved during testing.

A "technical" exception observed during testing occurred during efforts to operate the exhausters in flow control mode at 1000 CFM (intended to simulate operation connected to a primary tank) while attached to the inlet station and HEPA filter used for testing. When operating in this configuration, exhauster inlet vacuums exceeded the 3.5 INWC interlock value, and shut down the exhauster. Upon consideration this was resolved by removing the G-1 Filter housing cover, by-passing the HEPA filter. A roughing filter was placed over the 12" diameter opening leading to the hose connection, and the butterfly damper (EW-1) was used to establish the 3 INWC vacuum required at the exhauster inlet while operating at 1000 CFM.

Noise levels produced by the exhausters were measured during the course of testing at 1000 SCFM, and found to be below the 86 dB allowed by HNF-0490 at a distance of 1 meter from the stack exit. Data obtained during sound level testing is included as Attachment 17.

Although not required by the ATP, system curves were obtained for the exhauster while operating in the high vacuum mode. High efficiency mist eliminators had been removed, seal pot drain lines in the plenum had been plugged, and the exhauster was connected to a G-1 filter housing equipped with a 1000 CFM HEPA filter by way of a 12 inch diameter hose. Using this data to plot a system curve for both the portable exhauster and the 102-AY annulus it can be shown that POR-007 should be capable of producing a flow of approximately 830 SCFM through the annulus. POR-008 appears a better fit for the 102-AY annulus, and is capable of producing

approximately 880 SCFM. Both these values assume clean HEPA filters. Test data and associated graphs for each of the exhausters is included as Attachment 18.

The functionality of the Programmable Logic Controller (PLC) interlocks and message view panel alarm displays were demonstrated successfully

The ability to isolate the seal pot from the plenum using 1" test plugs was demonstrated via the pressure decay testing performed in Section 5.22. As part of that testing it was learned that the methodology to employ for leak testing when using the plugs is to first insert the plug and pressurize the seal pot. Access is then provided to the plugs via the plenum, and the plug seal can be quickly checked using a liquid leak detector. Once the integrity of the plugs within the plenum drains has been established, the plenum is then sealed (HEME and HEPA, and pre-filter covers replaced), and pressure testing of the plenum performed. For the purposes of the ATP, pressure decay testing of the plenum was performed with the seal pot open to atmosphere to ensure that any leakage would be detected.

TANK FARM ACCEPTANCE TEST PROCEDURE

ATP FOR PORTABLE EXHAUSTERS POR-007/SKID E

Document No.	Date:	Rev/Mod
HNF-2686	July 1, 1998	0

HNF-2688
Rev 0
Page 1

TANK FARM ACCEPTANCE TEST PROCEDURE

TEST EXECUTION SHEET

Date: _____
 Exhauster Unit Numbers: POR-007/SK1d E
 Document Number: HNF-2687 *2687* *7/16/98*

TEST PERSONNEL

COGNIZANT ENGINEER: Terry Kaiser
 Test Director: S.W. Shaw
 Alt Test Director: O.D. Nelson
 Test Engineers: C.S. Ghormley

TEST EXECUTION

Test Director <i>[Signature]</i> Date: 7/16/98	Acceptance Inspector <i>[Signature]</i> Date: 7/16/98
--	---

TEST APPROVAL AND ACCEPTANCE

Without Exception <input type="checkbox"/>	With Exception/Resolved <input checked="" type="checkbox"/>
---	--

Test Director <i>[Signature]</i> Date: 7/21/98	Test Engineer Date: 7/21/98
Cognizant Engineer Date: 7/22/98	QC Inspector Date: 7/21/98
A/I Date: 7/23/98	Quality Assurance Date: 7/23/98
Safety Date: 7/23/98	Exception/Outstanding With <input type="checkbox"/>

Document No. HNF-2688
 Date: July 1, 1998

TANK FARM ACCEPTANCE TEST PROCEDURE

TABLE OF CONTENTS

PAGE

1.0	PURPOSE AND SCOPE	5
1.1	PURPOSE	5
1.2	SCOPE	5
2.0	INFORMATION	10
2.1	TERMS AND DEFINITIONS	10
2.2	RESPONSIBILITIES	10
2.3	REFERENCES	12
2.4	GENERAL INFORMATION	12
2.5	RECORDS	16
3.0	PRECAUTIONS AND LIMITATIONS	17
3.1	PERSONNEL SAFETY	17
4.0	PREREQUISITES	17
4.1	SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES	17
4.2	PERFORMANCE DOCUMENTS	19
4.3	CONDITIONS AND ACTIONS	19
5.0	PROCEDURE	22
5.1	POWER SYSTEM CHECK	22
5.2	PRESSURE DECAY TEST	25
5.3	GLYCOL SYSTEM LEAK TEST	29
5.4	EXHAUSTER FAN CHECK	31
5.5	HEAT TRACE CHECK	35
5.6	FILTER #1 DP INTERLOCK/ALARM CHECK	37
5.7	FILTER #2 DP INTERLOCK/ALARM CHECK	43
5.8	FILTER #1 & #2 DP INTERLOCK/ALARM CHECK	48
5.9	STACK FLOW INTERLOCK/ALARM CHECK	51
5.10	SEAL POT INTERLOCK/ALARM CHECK	55
5.11	GLYCOL INTERLOCK/ALARM CHECK	61
5.12	THERMOCOUPLE INTERLOCK/ALARM CHECK	66
5.13	PLENUM PRESSURE DP INTERLOCK/ALARM CHECK	69
5.14	GLYCOL HEATER TEST	73
5.15	FAN INLET VACUUM INTERLOCK/ALARM CHECK-PRESSURE CONTROL	75
5.16	STACK FLOW INTERLOCK/ALARM CHECK-PRESSURE CONTROL	79
5.17	HIGH INLET VACUUM INTERLOCK CHECK-HIGH VACUUM	82
5.18	STACK FLOW ALARM CHECK-HIGH VACUUM	85
5.19	FUNCTIONAL TEST - FLOW CONTROL (1000 CFM)	87
5.20	FUNCTIONAL TEST - FLOW CONTROL (500 CFM)	89
5.21	FUNCTIONAL TEST - PRESSURE CONTROL	91
5.22	FUNCTIONAL TEST - HIGH VACUUM	94
5.23	RESTORATION	102
	ATTACHMENT 1 - ATP TEST LOG	104

Document No: HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT	108
ATTACHMENT 3 - ATP SIGNATURE SHEET	120
ATTACHMENT 4 - ATP INITIAL ELECTRICAL LINEUP	121
ATTACHMENT 5 - ATP INITIAL VALVE LINEUP	122
ATTACHMENT 6 - VTP-FT-184 FIVE POINT CHECK	124
ATTACHMENT 7 - VTP-PDT-170 [0-(-20) INWC] FIVE POINT CHECK	125
ATTACHMENT 8 - OPERATING/ALARM/INTERLOCK SET POINTS	126
ATTACHMENT 9 - DATA ACQUISITION FOR LEAK RATE CALCULATION	128
ATTACHMENT 10 - LEAKAGE RATE CALCULATION	132
ATTACHMENT 11 - FUNCTIONAL TEST VALVE LINEUP	140
ATTACHMENT 12 - FUNCTIONAL TEST ELECTRICAL LINEUP	142
ATTACHMENT 13 - FUNCTIONAL TEST PRESSURE CONTROL OPERATIONAL, ALARM, INTERLOCK SET POINTS	143
ATTACHMENT 14 - FUNCTIONAL TEST HIGH VACUUM OPERATIONAL, ALARM, INTERLOCK SET POINTS	145
ATTACHMENT 15 - ATP FINAL VALVE LINEUP	147
ATTACHMENT 16 - ATP FINAL ELECTRICAL LINEUP	149
ATTACHMENT 17 - NOISE LEVEL TEST DATA	150
ATTACHMENT 18 - SYSTEM PERFORMANCE TEST DATA	152

TANK FARM ACCEPTANCE TEST PROCEDURE

1.0 PURPOSE AND SCOPE

1.1 PURPOSE

This Acceptance Test Procedure will ensure that the Exhauster meets the functional, operational, and safety criteria specified in HNF-S-0490, Rev 1. The components that will be tested are listed in the scope section that follows. Fan and pressure testing shall comply with ASME N509 and N510.

1.2 SCOPE

1.2.1 This procedure applies to the Emergency Backup 1000 CFM Portable Exhauster (POR-007-VTP/SKID E).

NOTE: All component identification numbers referenced in this procedure are preceded with POR-007. These prefixes will not be repeated throughout the remainder of this document.

1.2.2 The systems/functions that will be tested are:

1.2.2.1 POWER SYSTEM CHECK

This check will verify that there is electrical power to the Exhauster systems.

1.2.2.2 PRESSURE DECAY TEST

This test demonstrates the integrity of the Exhauster train assembly air boundary, including the Seal Pot.

1.2.2.3 GLYCOL SYSTEM DECAY TEST

This test demonstrates the integrity of the glycol heater, reservoir and associated glycol piping.

1.2.2.4 EXHAUSTER FAN CHECK

This check will verify that the Exhauster Fan is rotating in the correct direction, and that fan shaft bearing vibration levels are within allowables defined by ANSI N-509.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 5

TANK FARM ACCEPTANCE TEST PROCEDURE

1.2 SCOPE (Cont.)

1.2.2.5 HEAT TRACE THERMOSTAT CHECK

This check will verify that the Heat Trace thermostat functions properly.

1.2.2.6 FILTER # 1 DP INTERLOCK/ALARM TEST

This test will verify that 1st HEPA filter high-high, low, and Rate-of-Change (ROC) differential pressure interlocks stop the exhaust fan when conditions that simulate the rupture or plugging of the 1st HEPA filter are caused.

1.2.2.7 FILTER # 2 DP INTERLOCK/ALARM TEST

This test will verify that 2nd HEPA filter high-high, low, and ROC differential pressure interlocks stop the exhaust fan when conditions that simulate the rupture or plugging of the 2nd HEPA filter are caused.

1.2.2.8 FILTER #1 & #2 DP INTERLOCK/ALARM TEST

This test will verify that HEPA filter train high-high, low, and ROC differential pressure interlocks stop the exhaust fan when conditions that simulate the rupture or plugging of the HEPA filter train are caused.

1.2.2.9 STACK FLOW INTERLOCK/ALARM TEST

This test will verify that Stack High and Low Flow interlocks stop the exhaust fan when conditions outside operating set points exist.

1.2.2.10 SEAL POT INTERLOCK/ALARM TEST

This test will verify that Seal Pot high and low level interlocks stop the exhaust fan when conditions outside operating set points exist, and verify the operation of the seal pot pump.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 6

TANK FARM ACCEPTANCE TEST PROCEDURE

1.2 SCOPE (Cont.)

1.2.2.11 GLYCOL INTERLOCK/ALARM CHECK

This check will:

- verify that the Glycol System low coolant level interlock illuminates the rotating beacon, shuts down the glycol system recirculation pump and coolant heater when coolant levels drop below the operational set point.
- verifies operation of the glycol recirculation pump.
- verifies that the glycol system heater is correctly wired.

1.2.2.12 THERMOCOUPLE INTERLOCK/ALARM TEST

This test will verify that 1st HEPA filter high and low temperature interlocks perform as required when inlet air temperatures exceed the operational set points.

1.2.2.13 PLENUM PRESSURE DP INTERLOCK/ALARM TEST

This test will verify that plenum pressure high vacuum and high pressure interlocks shut down the exhaust fan when operational set points are exceeded.

1.2.2.14 GLYCOL HEATER TEST

This test will verify that the Heater and Glycol Circulation Pump function properly, and raise the inlet air temperature 20 degrees F above ambient inlet temperature.

1.2.2.15 FAN INLET VACUUM INTERLOCK/ALARM CHECK-PRESSURE CONTROL

This check will verify that the high vacuum interlock and low vacuum alarm are actuated when alarm set points are exceeded with the exhauster operating in its pressure control mode.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 7

TANK FARM ACCEPTANCE TEST PROCEDURE

1.2 SCOPE (Cont.)

1.2.2.16 STACK FLOW INTERLOCK/ALARM CHECK-PRESSURE CONTROL

This check will verify the stack flow high interlock and stack flow low alarm function as required when alarm set points are exceeded with the exhauster in its pressure control mode.

1.2.2.17 HIGH INLET VACUUM INTERLOCK CHECK - HIGH VACUUM

This check will verify the high vacuum interlock shuts down the fan when the fan inlet allowable vacuum is exceed when the exhauster is in its high vacuum operating mode.

1.2.2.18 STACK FLOW ALARM CHECK - HIGH VACUUM

This check will verify that the high stack flow alarm is activated when the alarm set point is exceeded with the exhauster configured in high vacuum operating mode.

1.2.2.19 FUNCTIONAL TEST - FLOW CONTROL (1000 SCFM)

This test will verify that the exhauster is capable of maintaining steady state operation at 1000 SCFM using the exhauster's flow control logic.

1.2.2.20 FUNCTIONAL TEST - FLOW CONTROL (500 SCFM)

This test will verify that the exhauster is capable of maintaining steady state operation at 500 SCFM using the exhauster's flow control logic.

1.2.2.21 FUNCTIONAL TEST - PRESSURE CONTROL

This test will demonstrate the ability of the exhauster to ventilate the 102-AY annulus using the exhauster's programmable logic controller's pressure control algorithms.

Document No.

HNF-2686

Date

July 1, 1998

HNF-2688

Rev 0

Page 8

TANK FARM ACCEPTANCE TEST PROCEDURE

1.2 SCOPE (Cont.)

1.2.2.22 FUNCTIONAL TEST - HIGH VACUUM

This test will demonstrate the ability of the exhauster to ventilate the 102-AY annulus using the exhauster's programmable logic controller's high vacuum operation algorithms.

Document No:

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 9

TANK FARM ACCEPTANCE TEST PROCEDURE

2.0 INFORMATION

2.1 TERMS AND DEFINITIONS

2.1.1	DMM	-Digital Multimeter
2.1.2	DPT	-Differential Pressure Transmitter
2.1.3	DS	-Disconnect Switch
2.1.4	HEPA	-High Efficiency Particulate Air
2.1.5	MPZ	-Mini Power Zone
2.1.6	ROC	-Rate of Change
2.1.7	SLC	-Small Logic Controller
2.1.8	INWC	-Inches Water Column

2.2 RESPONSIBILITIES

- 2.2.1 Craft:
- Provide assistance during ATP testing
 - Provide equipment for performance of this ATP.
- 2.2.2 A/I Inspector:
- Witness Testing and review recorded test data for accuracy and completeness.
- 2.2.3 Quality Assurance
- Review acceptance test procedure for accuracy and completeness.
 - Review acceptance test report for accuracy and completeness.

TANK FARM ACCEPTANCE TEST PROCEDURE

2.2 RESPONSIBILITIES (Cont.)

2.2.4 LOCKHEED MARTIN QC Inspector:

- Witness Testing and review recorded test data for accuracy and completeness for resolution of items identified in Non-conformance reports.

2.2.5 Test Director:

- Verifies prerequisites complete prior to start of test
- Maintaining control of the testing process and change record authorization for this ATP
- Ensures all required data is collected
- Ensures Safe and productive accomplishment of testing
- Ensure safe working conditions and practices
- Ensure compliance with test documents
- Ensures review and approval of all modifications to test procedures are completed prior to return to testing
- Acts as direct line of communication and centralized point of control during normal, abnormal, and casualty situations
- Conduct pretest briefings as required
- Schedule/reschedule tests as required
- Conduct pre-job system walkdowns
- Review test documents to validate acceptance

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 11

TANK FARM ACCEPTANCE TEST PROCEDURE

2.2 RESPONSIBILITIES (Cont.)

2.2.6 Test Engineer:

- Provide technical support during testing.
- Provide programming support during testing.
- Review test documents to validate acceptance.
- Record equipment status and data per this procedure.
- Record data exceptions and other notes as required on the ATP Data Sheets.
- Prepare post testing documents.

2.3 REFERENCES

- H-14-102610, "1,000 SCFM Portable Exhauster Piping and Instrumentation Schematic Diagram"
- Vendor Information VI #50024
- FMEF-037, R-3 Standardized Energized Electrical Work Permit.

2.4 GENERAL INFORMATION

2.4.1 CHANGE CONTROL

- 2.4.1.1 Changes to this procedure that effect technical content shall be made in accordance with HNF-PRO-440.
- 2.4.1.2 Editorial changes may be made to this procedure as required to accommodate procedural/editorial deficiencies that do not effect technical content. Redline changes shall be entered using red ink, initialed and dated by the Test Director. Documentation of redline changes shall be made in the Acceptance Test Report.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 12

TANK FARM ACCEPTANCE TEST PROCEDURE

2.4 GENERAL INFORMATION (cont)

2.4.2 EXCEPTIONS

- 2.4.2.1 Test exceptions are used to document unexpected test results and identify appropriate actions, not to circumvent performance requirements or document procedural deficiencies.
- 2.4.2.2 All test exceptions shall be given a sequential number and recorded on Attachment 1, ATP TEST LOG.
- 2.4.2.3 Attachment 2, ATP TEST EXCEPTION REPORT, shall be filled out to record and disposition each test exception.

2.4.3 ALARM RESPONSE

- 2.4.3.1 This Acceptance Test Procedure identifies all alarms expected as a result of testing and provides instructions for responding to those alarms. During testing of High-High or Low-Low set points, High and Low alarms are also anticipated.
- 2.4.3.2 Unexpected alarms received during testing, that are associated with this test, shall be logged as test exceptions and evaluated by the Test Director for effect on the test.

TANK FARM ACCEPTANCE TEST PROCEDURE

2.4 GENERAL INFORMATION (Cont.)

2.4.4 If during performance of this procedure, any of the following conditions are found, **IMMEDIATELY** notify the assigned Test Director, his alternate, or Test Engineer:

- Any equipment malfunction which could prevent fulfillment of functional requirements
- Personnel error or procedural inadequacy which could prevent fulfillment of procedural requirements
- Any other unexpected anomalies.

Test Director shall assess the effect on the equipment and the test and direct either continuation of the test in the same section, proceeding to another attachment or section of the test, or suspension of the test per step 2.4.11 and establishing a safe condition for equipment.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 14

TANK FARM ACCEPTANCE TEST PROCEDURE

2.4 GENERAL INFORMATION (Cont.)

2.4.5 Comply with the Hanford Site Wide Lock and Tag policy requirements, HNF-PRO-81.

2.4.6 All Measuring and Test Equipment (M&TE) used during performance of this procedure to collect qualitative data, with the exception of "timing devices", shall meet the following requirements:

- Be within its current calibration cycle as evidenced by an affixed calibration label
- Be capable of the desired range

All exhauster instrumentation shall be set-up per the direction of the cognizant engineer (calibration stickers not required).

2.4.7 Time keeping shall be made with commercially available timing devices.

2.4.8 It is recommended that the computer be connected to the SLC 500 CPU (per vendor data) throughout the test. However, the computer may be connected and disconnected as required to facilitate exhauster access, test schedule, and changing weather conditions.

2.4.9 Testing in Sections 5.1 through 5.18 with the exception of Sections ~~5.2~~ and 5.10 may be performed either by placing a force on the seal pot, or by filling the seal pot to the prescribed level as identified in Section 5.4. Sections ~~5.2~~, 5.10, and 5.19 through 5.21 must be performed with the seal pot filled. Section 5.22 may be performed with a force on the seal pot or with a filled seal pot at the discretion of the Test Director. Step 5.4.1 may be performed at any time during the test as necessary to fill the seal pot.

*Refer to 5.23
4/15/98 [Signature]*

2.4.10 A 12" 45 degree elbow may be attached to the exhauster during testing to accommodate schedule and interference considerations.

*Per Ex. 9: Acknowledge alarms on MV-101 anytime after MP 2-1 is re-energized.
[Signature] 7/8/98*

TANK FARM ACCEPTANCE TEST PROCEDURE

2.4 GENERAL INFORMATION (Cont.)

2.4.11 SYSTEM STATUS

- 2.4.11.1 Record all changes in equipment configuration, comments and observations by participants, and all other data pertinent to the test on Attachment 1, ATP TEST LOG.

2.4.12 SUSPENSION OF TEST AND RESUMING TEST

- 2.4.12.1 Test Director may unilaterally, for any reason, stop testing, and place equipment in a safe condition. All suspension of testing due to exceptions shall be documented on Attachment 1, ATP TEST LOG.
- 2.4.12.2 If a section of the test is suspended for any reason prior to completing all steps, the Test Director shall establish initial conditions necessary to resume testing for that section. Previously completed sections need not be repeated unless directed by the Test Director to establish conditions required to resume the test.
- 2.4.12.3 Sections of this ATP may be performed out of sequence, per Test Directors instructions.

2.5 RECORDS

The performance copy of the ATP and all completed attachments shall be filed as a permanent test record (Acceptance Test Report).

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 16

TANK FARM ACCEPTANCE TEST PROCEDURE

3.0 PRECAUTIONS AND LIMITATIONS

3.1 PERSONNEL SAFETY

- Warning - Energized circuits and leads are contained inside the cabinets. Comply with HNF-PRO-088, "Electrical Work Safety" and the energized electrical work permit in the work package.
- Warning - Exposed piping and valves on the glycol system may be thermally hot.
- Warning - Fan shaft guard shall not be in place during testing to facilitate vibration and temperature readings. Observe caution and comply with barricades per HNF-PRO-101.
- Caution - Heat Trace wires become Hot when energized. Use caution around Heat Trace wires and conduits.
- Caution - Watch out for badgers.

4.0 PREREQUISITES

4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES

The following supplies shall be available at the work place:

- Yokogawa hand held transmitter configurer BT-200
- Digital Multi-Meter: Portable, 0-600 volts AC, \pm 5% accuracy
Cal Serial No. 66-45-08-172 Expiration Date 4/2/99
- Vibration Instrument
Make IRD Model 890
Cal Serial No. 64-84-02-001 Expiration Date 3/4/99

TANK FARM ACCEPTANCE TEST PROCEDURE

4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES (cont)

- Type J Thermocouple Simulator and connection wire
Cal Serial No. 545-13-55-030 Expiration Date 2/10/99
- * Pressure measurement device, ^{with resolution} accurate to ± 0.1 INWC, ^{exception 01} approximate range of -25 to $+25$ INWC. ^{7/7/98}
Cal Serial No. 646-31-04-085 Expiration Date 10/8/98
778-21-04-036 Expiration Date 2/23/99
- Barometer (use the Hanford weather station, 373-2716)
- Compressed air source (or blower), pressure reducer (or damper), isolation valve, and safety relief mechanism (rated to relieve at ± 20 " w.g.)
- Vacuum source (Capable of producing -20.0 INWC) and isolation valve
- Computer (to interface SLC Logic program)
- Ice Water
- Portable Calibration System (C-Box) Model 401-18-20 by DrexelBrook.

* See ATTACHMENT 9 for which device was used on any given pressure test. ^{7/7/98}

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 18

TANK FARM ACCEPTANCE TEST PROCEDURE

4.2 PERFORMANCE DOCUMENTS

The following documents may be needed to perform this procedure:

- Low Tox Antifreeze Material Safety Data Sheet (#MSDSP355)
- Operating Instructions for Yokogawa hand held transmitter configurer BT-200

4.3 CONDITIONS AND ACTIONS

NOTE - Steps in Section 4.3 may be performed in any order.

NOTE - A daily pre-job briefing shall be performed by the Test Director and documented in Attachment 1, ATP TEST LOG.

- 4.3.1 CONDUCT an initial pretest briefing for all personnel involved in the performance of this ATP.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

- 4.3.2 PERFORM a walkdown inspection of the work area for unusual and/or hazardous conditions.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

- 4.3.3 ENSURE the official ATP copy and all other photocopies to be used during testing are the latest approved revision.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 19

TANK FARM ACCEPTANCE TEST PROCEDURE

4.3 CONDITIONS AND ACTIONS (Cont.)

NOTE - Signature Sheet requirement is ongoing as new individuals become involved in the procedure.

4.3.4 ENSURE all personnel to be involved with performance of this procedure have completed Attachment 3, ATP SIGNATURE SHEET.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

4.3.5 ENSURE the following filters are in place:

- Prefilter
- First and Second Stage HEPA Filters
- Roughing Filter over Exhauster Inlet when appropriate.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

4.3.6 ENSURE "GLYCOL EXPANSION RESERVOIR TANK" VTP-TK-001 is approximately 60±5% full by observing "GLYCOL LEVEL GAUGE" VTP-LG-201.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

4.3.7 ENSURE exhauster valves are aligned per Attachment 5, ATP Initial Valve Lineup prior to the start of testing.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

4.3.8 ENSURE NEC field inspection is complete.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

COGNIZANT ENGINEER INITIALS/DATE: 7/6/98, [Signature]

4.3.9 ENSURE electrical circuit breakers are aligned per Attachment 4, ATP Initial Electrical Lineup prior to the start of testing.

TEST DIRECTOR INITIALS/DATE: 7/6/98, [Signature]

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 20

TANK FARM ACCEPTANCE TEST PROCEDURE

4.3 CONDITIONS AND ACTIONS (Cont.)

- 4.3.10 ENSURE the exhauster has been connected to a 480V, 3-Phase power source.

TEST DIRECTOR INITIALS/DATE: 7/6/98 SWJ

- 4.3.11 ENSURE that all exhauster instrumentation has been set-up for testing.

TEST DIRECTOR INITIALS/DATE: 7/6/98 SWJ

COGNIZANT ENGINEER INITIALS/DATE: 7/6/98 FK

RET 7/22/98

- 4.3.12 ENSURE that ARMAFLEX insulation pads are installed between exhauster skid pads and ground.

TEST DIRECTOR INITIALS/DATE: 7/6/98 SWJ

- 4.3.13 ENSURE 5 Point checks of VTP-FT-184 and VTP-PDT-170 are completed per Attachments 6 and 7.

TEST DIRECTOR INITIALS/DATE: 7/6/98 SWJ

COGNIZANT ENGINEER INITIALS/DATE: FK 7/6/98

RET 7/22/98

Document No.	Date:
HNF-2686	July 1, 1998

TANK FARM ACCEPTANCE TEST PROCEDURE

5.0 PROCEDURE

NOTE- For all testing completed in Section 5, if "EXHAUST FAN MOTOR" VTP-M-001 does not start when "START PUSH BUTTON" VTP-PB-101 is pressed, then "STOP PUSH BUTTON" VTP-PB-102 to reset VFD and then PUSH VTP-PB-101.

5.1 POWER SYSTEM CHECK

Warning - Energized circuits and leads are contained inside the cabinets. Comply with HNF-PRO-088, "Electrical Work Safety" and the energized electrical work permit in the work package.

5.1.1 ENSURE all enclosure doors are closed and test personnel are clear of voltage hazard.

5.1.2 ENSURE 480 V, 3 phase power to the Exhauster is connected and turned on.

Initial: CK Date: 7/6/98

5.1.3 POSITION "480 VOLT MAIN DISCONNECT" VTP-DS-101 to ON.
5.1.4 ~~Turn on the 480 VTP BRK-101, BRK-102, MPZ-1, MPZ-2 to ON.~~
PUSH red "PUSH BUTTON EMERGENCY STOP" VTP-PB-103 (located on door of "480 VOLT MAIN DISCONNECT" VTP-DS-101).

5.1.5 ENSURE the "480 VOLT MAIN DISCONNECT" VTP-DS-101 has tripped AND PERFORM the following using a DMM:

5.1.5.1 OPEN the "480 VOLT MAIN DISCONNECT" VTP-DS-101 cabinet door.

5.1.5.2 RECORD voltage between Terminal L1 and Terminal L2.

READING: 0 INITIALS: CK

5.1.5.3 VERIFY 0 V between Terminal L1 and Terminal L2.

5.1.5.4 RECORD voltage between Terminal L1 and Terminal L3.

READING: 0 INITIALS: CK

5.1.5.5 VERIFY 0 V between Terminal L1 and Terminal L3.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 22

TANK FARM ACCEPTANCE TEST PROCEDURE

5.1 POWER SYSTEM CHECK (Cont.)

- 5.1.5.6 RECORD voltage between Terminal L2 and Terminal L3.
READING: 0 INITIALS: JK
- 5.1.5.7 VERIFY 0 V between Terminal L2 and Terminal L3.
- 5.1.5.8 CLOSE the "480 VOLT MAIN DISCONNECT" VTP-DS-101 cabinet door.
- 5.1.6 RESET the "480 VOLT MAIN DISCONNECT" VTP-DS-101 by turning to OFF then to ON position.

WARNING

Energized circuits and leads are contained inside the cabinet. Comply with HNF-PRO-088, "Electrical Work Safety". Energized circuits and leads are contained inside the cabinets. Comply with HNF-PRO-088, "Electrical Work Safety" and the energized electrical work permit in the work package.

- Delete Per Exception 001 H16198*
- ~~5.1.7 POSITION Mini Power Zone 480V MAIN "MPZ PRIMARY BREAKER" VTP-BRK-101 to ON (located at Mini Power Zone VTP-DS-101).~~
- ~~5.1.8 POSITION Mini Power Zone 240V SECONDARY MAIN "MPZ SECONDARY BREAKER" VTP-BRK-102 to ON.~~
- 5.1.9 POSITION the following MPZ 120V circuit breakers to ON:

CIRCUIT BREAKER NUMBER	DESCRIPTION	ON (✓)
MPZ-1	ACTION PAK RELAYS, POWER SUPPLIES, WILKERSON DISPLAY METERS	✓
MPZ-2	GLYCOL PUMP, SEAL POT PUMP, SHUNT TRIP, PILOT LIGHTS, ALARM BEACON	✓
MPZ-3	HEAT TRACE, GLYCOL CONTACTOR, HEAT TRACE LIGHT	✓
MPZ-4	CABINET HEATERS AND FANS	✓
MPZ-5	CONVENIENCE RECEPTACLE	✓

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 23

TANK FARM ACCEPTANCE TEST PROCEDURE

5.1 POWER SYSTEM CHECK (Cont.)

5.1.10 VERIFY the Wilkerson indicators are illuminated by visual inspection AND COMPLETE the following table.

INDICATORS	(/)	INDICATORS	(/)	INDICATORS	(/)	INDICATORS	(/)
VTP-PI-170	✓	VTP-FI-171	✓	VTP-FI-172	✓	VTP-FI-184	✓
VTP-PI-173	✓	VTP-FI-174	✓	VTP-FI-175	✓	VTP-PDI-177	✓
VTP-PDI-178	✓	VTP-PDI-180	✓	VTP-PDI-182	✓	VTP-PDI-181	✓
VTP-TI-176	✓	VTP-TI-179	✓	VTP-LI-185	✓	VTP-LI-205	✓
VTP-TI-183							

5.1.11 VERIFY the Green "ILOFF" indicating light (located on the door of "CONTROL CABINET" VTP-CP-105) is ILLUMINATED:

5.1.12 VERIFY the digital readouts on the following DPTs are illuminated.


Transmitter Readout Illuminated	(/)	Transmitter Readout Illuminated	(/)
VTP-PDI-170 (PLENUM)	✓	VTP-PDI-181 (FILTER #1 & #2)	✓
VTP-PDI-178 (PREFILTER)	✓	VTP-PDI-182 (HEPA FILTER #2)	✓
VTP-PDI-177 (HEATER/DEMISTER)	✓	VTP-FI-184 (STACK FLOW)	✓
VTP-PDI-180 (HEPA FILTER #1)	✓		

5.1.13 Test Director VERIFY section 5.1 is complete.



 Test Director Signature Date 6/7/98

5.1.14 A/I Inspector VERIFY section 5.1 is complete.



 A/I Signature Date 5/22/98 *ERROR #1*

TANK FARM ACCEPTANCE TEST PROCEDURE

5.2 PRESSURE DECAY TEST

- 5.2.1 PERFORM valve line-up per Attachment 5, "ATP Initial Valve Lineup"
- 5.2.2 REMOVE blind flange from VTP-V-160.
- 5.2.3 ENSURE "SEAL POT" VTP-SP-001 is empty by opening the "SEAL POT DRAIN VALVE" VTP-V-160.
- IF not empty, allow to empty through VTP-V-160.
- 5.2.4 CLOSE "SEAL POT DRAIN VALVE" VTP-V-160.
- 5.2.5 REPLACE blind flange on VTP-V-160.
- 5.2.6 INSTALL pneumatic pressure testing manifold (with gauge, pressure relief valve, isolation valve, and pressure regulator) into "1st HEPA TEST PORT" VTP-FTP-002.
- 5.2.7 INSTALL pressure gauge into "2nd HEPA TEST PORT" VTP-FTP-004.
- 5.2.8 CONNECT pressure test air source to testing manifold.
- 5.2.9 PRESSURIZE housing/duct assembly to $+19.5 \pm 0.5$ INWC.
- 5.2.10 ISOLATE the air supply from the filter housing.
- 5.2.11 MAINTAIN pressure until temperature remains constant within ± 1 °F as indicated by "1st HEPA INLET TEMPERATURE" VTP-TI-179 for a minimum of 10 minutes.
- NOTE - Next step starts checking positive pressure decay.
- 5.2.12 RECORD the initial time (t_i), barometric pressure (BP_i), housing pressure (P_i), and temperature (T_i) on the table provided in Attachment 9.
- RECORD pressure and temperature readings once a minute for 15 minutes on Attachment 9.
- 5.2.13 RECORD final time (t_f), barometric pressure (BP_f), housing pressure (P_f) and temperature (T_f) on the table AND TRANSFER required information to Attachment 10.
- 5.2.14 PERFORM the leak rate calculations per Attachment 10.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 25

TANK FARM ACCEPTANCE TEST PROCEDURE

5.2 PRESSURE DECAY TEST (Cont.)

- 5.2.15 IF $Q < L$, then RECORD "PASS" on Attachment 10 and proceed to step 5.2.17.
- Otherwise, RECORD "RETEST" on Attachment 10.
- 5.2.16 IF a retest is needed, then PERFORM the following:
- 5.2.16.1 DETERMINE the leak path(s) and REPAIR leaks as noted on the Exception Resolution.
- 5.2.16.2 REPEAT steps 5.2.9 through 5.2.15 using new data sheets.
- 5.2.17 DISCONNECT the air supply.
- 5.2.18 RELIEVE pressure slowly from housing/duct assembly through Testing Manifold assembly.
- 5.2.19 CONNECT a vacuum source to the Pressure Testing Manifold Assembly.
- 5.2.20 DECREASE housing/duct internal pressure to
Exception -20 ± 0.5 $-14.5 (\pm 0.5)$ INWC as indicated by the pressure measuring device.
004 7/7/98 SWS 7/7/98
- 5.2.21 ISOLATE the vacuum source from the filter housing.
- 5.2.22 MAINTAIN constant pressure until temperature remains constant within ± 1 °F as indicated by "1st HEPA INLET TEMPERATURE" VTP-TI-179 for a minimum of 10 minutes.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 26

TANK FARM ACCEPTANCE TEST PROCEDURE

5.2 PRESSURE DECAY TEST (Cont.)

NOTE - Next step starts checking negative pressure decay.

5.2.23 RECORD the initial time (t_i), barometric pressure (BP_i), housing pressure (P_i), and temperature (T_i) on the table in Attachment 9.

- RECORD pressure and temperature readings once a minute for 15 minutes on Attachment 9.

5.2.24 RECORD final time (t_f), barometric pressure (BP_f), housing pressure (P_f) and temperature (T_f) on table AND TRANSFER required information to Attachment 10.

5.2.25 PERFORM the leak rate calculations per Attachment 10.

5.2.26 IF $Q < L_s$ then RECORD "PASS" on Attachment 10 and go to step 5.2.27.

- Otherwise, RECORD "RETEST" on Attachment 10.

5.2.26.1 IF a retest is needed, then PERFORM the following:

5.2.26.2 DETERMINE the leak path(s) and REPAIR leaks as noted on the Exception Resolution.

5.2.26.3 REPEAT steps 5.2.20 through 5.2.26 using new data sheets.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 27

TANK FARM ACCEPTANCE TEST PROCEDURE

5.2 PRESSURE DECAY TEST (Cont.)

5.2.27 SLOWLY EQUALIZE housing/duct pressure to atmospheric through the Testing Manifold Assembly.

5.2.28 DISCONNECT the test equipment.

5.2.29 REINSTALL the test port plugs.

5.2.30 OPEN High Isolation Valve Main Airstream VTP-V-135.

5.2.31 OPEN Low Isolation Valve Main Airstream VTP-V-136.

5.2.32 Test Director VERIFY section 5.2 is complete.

L. W. M. 7/7/98
Test Director Signature Date

5.2.33 A/I Inspector VERIFY section 5.2 is complete.

E. F. Enloe 7/8/98
A/I Signature Date

5.2.34 QC Inspector VERIFY section 5.2 is complete.

P. J. Elmendorf 7.8.98
QC Signature Date

TANK FARM ACCEPTANCE TEST PROCEDURE

5.3 GLYCOL SYSTEM LEAK TEST

5.3.1 ENSURE glycol heater piping isolation valves are open.

Valve Number	Open (✓)	Valve Number	Open (✓)
VTP-V-201	✓	VTP-V-203	✓
VTP-V-202	✓	VTP-V-204	✓

5.3.2 OPEN the fill cap on the expansion tank

5.3.3 CONNECT the air pressure supply manifold (with gauge, pressure relief valve, isolation valve and pressure regulator) to the expansion tank fill port.

5.3.4 SLOWLY PRESSURIZE the heater reservoir and piping to 115.0 (+/- 2) INWC (4.15 +/- 0.72 PSI).

READING: 115.1 INITIALS: JK

5.3.5 VISUALLY INSPECT leaks indicated by localized wetting of insulation. Perform this step for a minimum of 15 minutes.

5.3.6 RELEASE PRESSURE from glycol system.

5.3.7 REPAIR any leaks and add additional coolant to the expansion tank per Test Director direction.

5.3.8 SLOWLY PRESSURIZE the heater reservoir and piping to 115.0 (+/- 2) INWC.

5.3.9 ISOLATE the pressure source by closing the manifold isolation valve.

5.3.10 RECORD the initial pressure and time below.

PRESSURE

TIME

Initial: 115.3

10:50

5.3.11 WAIT 10 minutes

5.3.12 RECORD the final pressure and time.

PRESSURE

TIME

Final: 115.6

11:00

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 29

TANK FARM ACCEPTANCE TEST PROCEDURE

5.3 GLYCOL SYSTEM LEAK CHECK (Cont.)

5.3.12.1 VERIFY there was no pressure drop during the 10 minute time period.

[Signature]
Test Director

7/9/98
Date

5.3.13 RELIEVE pressure from the system by slowly opening the manifold release valve.

5.3.14 DISCONNECT and REMOVE the pressure supply and manifold.

5.3.15 Test Director VERIFY section 5.3 is complete.

[Signature]
Test Director Signature

7/9/98
Date

5.3.16 A/I Inspector VERIFY section 5.3 is complete.

[Signature]
A/I Signature

7/9/98
Date

5.3.17 QC Inspector VERIFY section 5.3 is complete.

[Signature]
QC Signature

7.9.98
Date

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 30

TANK FARM ACCEPTANCE TEST PROCEDURE

5.4 EXHAUSTER FAN CHECK

Note - Step 5.4.1 is optional, and may be replaced by a force on the seal pot per 2.4.9.

5.4.1 FILL VTP-SP-001 "SEAL POT" by performing the following:

5.4.1.1 REMOVE fill cover plug attached to VTP-V-162 "SEAL POT FILL PORT VALVE".

5.4.1.2 OPEN VTP-V-162 "SEAL POT FILL PORT VALVE".

5.4.1.3 ADD water to the seal pot until VTP-LI-185 "SEAL POT LEVEL" reads 60% +/- 5% of volume.

Initial: NA JWD Date: 7/6/98

5.4.1.4 CLOSE VTP-V-162 "SEAL POT FILL PORT VALVE".

5.4.1.5 REPLACE the fill plug attached to VTP-V-162 "SEAL POT FILL PORT VALVE".

*Placed Force
on SEALPOT*

✓ 5.4.2 POSITION the "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 to ON.

✓ 5.4.3 ENSURE "EXHAUST FAN MOTOR" VTP-M-001 does NOT start automatically.

✓ 5.4.4 ENSURE Green "ILOFF" light (located on door of "CONTROL CABINET" VTP-CP-105) is ILLUMINATED.

✓ 5.4.5 ENSURE Red "ILRUN" light (located on door of "CONTROL CABINET" VTP-CP-105) is NOT ILLUMINATED.

✓ 5.4.6 POSITION "FAN CONTROL" VTP-HS-103 to "ENABLE" (located on door of "CONTROL CABINET" VTP-CP-105).

✓ 5.4.7 ENSURE exhauster PLC control is in "Flow Control" operating mode.

Chapman 7/6/1998
Test Engineer Date

✓ 5.4.8 PRESS "STOP PUSH BUTTON" VTP-PB-102 (located on door of "CONTROL CABINET" VTP-CP-105) to reset VFD.

✓ 5.4.9 PRESS "START PUSH BUTTON" VTP-PB-101 AND THEN QUICKLY PRESS "STOP PUSH BUTTON" VTP-PB-102 (i.e. bump the fan).

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 31

TANK FARM ACCEPTANCE TEST PROCEDURE

5.4 EXHAUSTER FAN CHECK (Cont.)

- ✓ 5.4.10 **VERIFY** the direction of rotation of the "EXHAUST FAN MOTOR" VTP-M-001 shaft is counter clockwise when viewed from the motor side of the fan housing.
- ✓ 5.4.11 **IF** "EXHAUST FAN MOTOR" VTP-M-001 rotation direction is correct,
GO TO step 5.4.13.
- r/5.4.12 **IF** direction of rotation of the "EXHAUST FAN MOTOR" VTP-M-001 is in the incorrect direction,
THEN perform steps 5.4.11.1 through 5.4.11.5.
 - 5.4.12.1 **POSITION** "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 to OFF.
 - 5.4.12.2 **INSTALL** Personal Locking Device on "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102.
 - 5.4.12.3 **CORRECT** the "EXHAUST FAN" VTP-EF-001 rotation direction by **CORRECTING** the leads at the fan pigtail.
 - 5.4.12.4 **REMOVE** Personal Locking Device from "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102.
 - 5.4.12.5 **REPEAT** steps 5.4.2 through 5.4.11.
- ✓ 5.4.13 **OPEN** the High and Low valves on each three valve manifold for the following DPTs:

TRANSMITTER	Valve # HI	Open (✓)	Valve # LO	Open (✓)
VTP-FE-184 (PLENUM)	VTP-V-155	✓	VTP-V-156	✓
VTP-PDI-178 (PREFILTER)	VTP-V-140	✓	VTP-V-141	✓
VTP-PDI-177 (HEATER/DEMISTER)	VTP-V-137	✓	VTP-V-138	✓
VTP-PDI-180 (HEPA FILTER #1)	VTP-V-143	✓	VTP-V-144	✓
VTP-PDI-181 (FILTER #1 & #2)	VTP-V-146	✓	VTP-V-147	✓
VTP-PDI-182 (HEPA FILTER #2)	VTP-V-149	✓	VTP-V-150	✓

- ✓ 5.4.14 **POSITION** the "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 to ON.

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

5.4 EXHAUSTER FAN CHECK (Cont.)

- 5.4.15 ENSURE VTP-V-155, "HIGH ISOLATION VALVE STACK FLOW TRANSMITTER" and VTP-V-156, "LOW ISOLATION VALVE STACK FLOW TRANSMITTER" are CLOSED.
- 5.4.16 SET timer T4 ^{WL 7/6/98} setpoint to 600 seconds.
- 5.4.17 PRESS "STOP PUSH BUTTON" VTP-PB-102 to reset VFD.
- 5.4.18 PRESS "START PUSH BUTTON" VTP-PB-101 to turn on "EXHAUST FAN" VTP-EF-001.
- 5.4.19 VERIFY Green "ILOFF" light (located on door of "CONTROL CABINET" VTP-CP-105) is OFF.
- 5.4.20 VERIFY Red "ILRUN" light (located on door of "CONTROL CABINET" VTP-CP-105) is ILLUMINATED.
- 5.4.21 ENSURE fan is operating normally with no unusual noise.

NOTE: Next step starts the "EXHAUST FAN" VTP-EF-001 vibration test. It may be necessary to start the fan several times to acquire all the required data.

- 5.4.22 MEASURE and RECORD the fan vibration data required in the table below with the fan at 60 HZ.
- 5.4.23 VERIFY that the Bearing Vibration Levels on the fan shaft bearings meet the following criteria:

- Displacement ≤ 0.6 MILS (PK-TO-PK) at one times the fan speed
- OR
- Velocity ≤ 0.11 IN/SEC (PK) at one times the fan speed
WL 7/6/98

Plane	Axial	OK (✓)	Horiz.	OK (✓)	Vert.	OK (✓)
Coupling End Shaft Bearing	.054	✓	.104	✓	.110	✓
Fan End Shaft Bearing	.062	✓	.086	✓	.080	✓

in/sec

in/sec

in/sec

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

HNF-2688
Rev 0
Page 33

TANK FARM ACCEPTANCE TEST PROCEDURE

5.4 EXHAUSTER FAN CHECK (Cont.)

- 5.4.24 PRESS "STOP PUSH BUTTON" VTP-PB-102 (located on door of "CONTROL CABINET" VTP-CP-105) to turn off Exhauster Fan.
- 5.4.25 VERIFY Exhauster fan has SHUTDOWN.
10/1/98
 RESET timer 14; setpoint to 10.
- 5.4.26 POSITION "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 to OFF.
- 5.4.28 REPLACE CAUTION TAPE around fan if required.
- 5.4.29 OPEN "HIGH ISOLATION VALVE STACK FLOW TRANSMITTER" VTP-V-155
 AND "LOW ISOLATION VALVE STACK FLOW TRANSMITTER" VTP-V-156.
- 5.4.30 Test Director VERIFY section 5.4 is complete.
 Test Director Signature *[Signature]*
 Date *7/6/98*
- 5.4.31 A/I Inspector VERIFY section 5.4 is complete.
 A/I Signature *[Signature]*
 Date *7/6/98*
- 5.4.32 QC Inspector VERIFY section 5.4 is complete.
 QC Signature *[Signature]*
 Date *7.6.98*

TANK FARM ACCEPTANCE TEST PROCEDURE

5.5 HEAT TRACE CHECK

Warning - Energized circuits and leads are contained inside the cabinets. Comply with HNF-PRO-088, "Electrical Work Safety" the energized electrical work permit in the work package.

5.5.1 REMOVE rheostat cover from "HEAT TRACE THERMOSTAT" VTP-TS-001 (located on side of "CONTROL CABINET" VTP-CP-105).

NOTE: To perform this test outside temperature must be above 40°F.

5.5.2 SET "HEAT TRACE THERMOSTAT" VTP-TS-001 at 40°F.

5.5.3 ENSURE 0 V at terminals TB6HTC-1 and TB6HTC-2 (located in "HEAT TRACE CABINET" VTP-ENCL-104) using a DMM.

5.5.4 PLACE bag of ice water around "HEAT TRACE THERMOSTAT" VTP-TS-001 probe.

5.5.5 WAIT 2-5 minutes.

5.5.6 VERIFY 120V at terminals TB6HTC-1 and TB6HTC-2 using a DMM.

Initial: K Date: 7/6/98

5.5.7 VERIFY "HEAT TRACE ON" amber light (located at door of "HEAT TRACE CABINET" VTP-ENCL-104) is ILLUMINATED.

5.5.8 REMOVE ice from the "HEAT TRACE THERMOSTAT" VTP-TS-001 probe.

5.5.9 VERIFY "HEAT TRACE ON" amber light is OFF after probe warms up (1-5 minutes) .

5.5.10 VERIFY 0 V at terminals TB6HTC-1 and TB6HTC-2 using a DMM.

5.5.11 REPLACE rheostat cover on "HEAT TRACE THERMOSTAT" VTP-TS-001.

TANK FARM ACCEPTANCE TEST PROCEDURE

5.6 FILTER #1 DP INTERLOCK/ALARM CHECK

- NOTE -
- Sections 5.6 - 5.18 are intended to test specific interlock set points and operations. Any alarm messages other than those described in the current step of the procedure shall be considered secondary alarms
 - Transmitter VTP-PDT-180 range is 0 - 10".

NOTE- ENSURE that the covers of all Yokogawa and Drexelbrook transmitters and thermocouples ARE REMOVED prior to testing on those specific instruments and RETURNED after completion of testing.

- ✓ 5.6.1 CONNECT BT-200 to back terminals (plus and minus) of "HEPA FILTER #1 DIFF PRESSURE" VTP-PDT-180.
 - ✓ 5.6.2 ENSURE Valve lineup per Attachment 11.
 - ✓ 5.6.3 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
 - ✓ 5.6.4 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
 - ✓ 5.6.5 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
 - ✓ 5.6.6 PRESS "START PUSH BUTTON" VTP-PB-101.
 - ✓ 5.6.7 WAIT for the Exhauster fan to reach steady state operation.
 - ✓ 5.6.8 SET the BT-200 to test at 54.0% (53.0%-55.0%).
- NOTE - This is equivalent to approximately 5.4 INWC.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 37

TANK FARM ACCEPTANCE TEST PROCEDURE

5.6 FILTER #1 DP INTERLOCK/ALARM CHECK (Cont.)

5.6.9 VERIFY the following:

- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN
- ✓ • Red "ILRUN" light is OFF
- ✓ • Green "ILOFF" light is ILLUMINATED
- ✓ • Clear Rotating Beacon VTP-XA-101 (located on stack supporting framing) is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated on VTP-MV-101. It may be necessary to wait until the display scrolls through alarms.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "FILTER 1 DP HI".

✓ 5.6.10 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

NOTE - Any secondary alarms that are still in alarm condition will also be indicated on VTP-MV-101. It may be necessary to wait until the display scrolls through alarms.

✓ 5.6.11 ENSURE "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "FILTER 1 DP HIHI".

✓ 5.6.12 RECORD the pressure indicated by "FILTER #1 DIFF PRESSURE" VTP-PDI-180 (located on door of "CONTROL CABINET" VTP-CP-105).

Indicated Pressure: 5.3 INWC

✓ 5.6.13 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.

TANK FARM ACCEPTANCE TEST PROCEDURE

5.6 FILTER #1 DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.6.14 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- NOTE - Any secondary alarms that are still in alarm condition will also be indicated. It may be necessary to wait until the display scrolls through alarms.
- ✓ 5.6.15 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still displays "FILTER 1 DP HIHI".
- ✓ 5.6.16 CLEAR the BT-200 test setting.
- ✓ 5.6.17 VERIFY "FILTER #1 DP HI" & "FILTER #1 DP HIHI" have cleared.
- ✓ 5.6.18 CLEAR VTP-MV-101, and VERIFY VTP-MV-102 is clear.
- ✓ 5.6.19 ACKNOWLEDGE any secondary alarms on VTP-MV-101.
- ✓ 5.6.20 ENTER a preset value of 1000 seconds for timer T4:2 (Address T4:2.PRE)
- ✓ 5.6.21 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.6.22 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.6.23 SET the BT-200 to test 1.0% (0.8% - 1.1%).
- NOTE - This is equivalent to approximately 0.1 INWC.

TANK FARM ACCEPTANCE TEST PROCEDURE

5.6 FILTER #1 DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.6.24 VERIFY the following:
- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN after ~~10~~ ~~(9 to 13) seconds~~ *11/2 7/6/98*
 - ✓ • Red "ILRUN" light is OFF *(per exception 3 20 7/6/98)*
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated. It may be necessary to wait until the display scrolls through alarms.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 and VTP-MV-102 display "FILTER 1 DP LO".
- ✓ 5.6.25 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.
- ✓ 5.6.26 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.6.27 CLEAR the BT-200 test setting.
- ✓ 5.6.28 VERIFY "FILTER 1 DP LO" alarm clears. *in mv-102. 11/2 7/6/98*
- ✓ 5.6.29 ACKNOWLEDGE any secondary alarms on VTP-MV-101.
- ✓ 5.6.30 ENTER a preset value of 3 seconds for timer T4:2 (Address T4:2.PRE).
- ✓ 5.6.31 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.6.32 WAIT for the Exhauster fan to reach steady state operation.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 40

TANK FARM ACCEPTANCE TEST PROCEDURE

5.6 FILTER #1 DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.6.33 RECORD the pressure indicated by "HEPA FILTER #1 DIFF PRESSURE" VTP-PDT-180.

Indicated Pressure: 0.24 INWC

Note - Alarm in VTP-MV-102 will clear as soon as the alarm condition no longer exists. ROC looks for an increase in flow. Soon after the exhauster has shutdown, there will no longer be a ROC message in VTP-MV-102.

- ✓ 5.6.34 SET the BT-200 to test at 0.5 INWC less than the value recorded in the previous step from VTP-PDI-180, and VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 indicates "FILTER 1 DP ROC" within 3 to 6 seconds.

- ✓ 5.6.35 RECORD the following:

BT-200 SETTING (%)	PDT-180 (INWC)	PDI-180 (INWC)
2.4	0.24	0.23

- ✓ 5.6.36 VERIFY the following:

- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN
- ✓ • Red "ILRUN" light is OFF
- ✓ • Green "ILOFF" light is ILLUMINATED
- ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated. It may be necessary to wait until the display scrolls through alarms.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "FILTER 1 DP ROC".

- ✓ 5.6.37 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.

- ✓ 5.6.38 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 41

TANK FARM ACCEPTANCE TEST PROCEDURE

5.6 FILTER #1 DP INTERLOCK/ALARM CHECK (Cont.)

5.6.39 DISCONNECT BT-200 from "HEPA FILTER #1 DIFF PRESSURE"
VTP-PDI-180.

5.6.40 Test Director VERIFY section 5.6 is complete.
Test Director Signature [Signature]
Date 7/8/98

5.6.41 A/I Inspector VERIFY section 5.6 is complete.
A/I Signature [Signature]
Date 7/8/98

TANK FARM ACCEPTANCE TEST PROCEDURE

5.7 FILTER #2 DP INTERLOCK/ALARM CHECK

NOTE - Transmitter VTP-PDT-182 range is 0 - 6"

- ✓ 5.7.1 CONNECT BT-200 to back terminals (plus and minus) of "HEPA FILTER #2 DIFF PRESSURE" VTP-PDT-182.
- ✓ 5.7.2 ENSURE Valve lineup per Attachment 11.
- ✓ 5.7.3 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.7.4 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
- ✓ 5.7.5 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.7.6 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.7.7 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.7.8 SET the BT-200 to test at 061.7% (061.5 to 061.9%).

NOTE - This is equivalent to approximately 3.7 INWC.

- ✓ 5.7.9 VERIFY the following:
 - ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN.
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated on VTP-MV-101. It may be necessary to scroll through the alarms by pressing the "←" button.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 DISPLAYS "FILTER 2 DP HI".

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 43

TANK FARM ACCEPTANCE TEST PROCEDURE

5.7 FILTER #2 DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.7.10 **ACKNOWLEDGE** the alarm by **PRESSING** the "1" button, then **PRESSING** the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- NOTE - Any secondary alarms that are still in alarm condition will also be indicated on VTP-MV-101. It may be necessary to wait until the display scrolls through alarms.
- ✓ 5.7.11 **VERIFY** "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 displays "FILTER 2 DP HIHI".
- ✓ 5.7.12 **RECORD** the pressure indicated by "FILTER #2 DIFF PRESSURE" VTP-PDI-182.
READING: 3.69 INWC
- ✓ 5.7.13 **ACKNOWLEDGE** the alarm by **PRESSING** the "1" button, then **PRESSING** the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared.
- ✓ 5.7.14 **VERIFY** Clear Rotating Beacon VTP-XA-101 is OFF.
- NOTE - Any secondary alarms that are still in alarm condition will also be indicated.
- ✓ 5.7.15 **ENSURE** "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 STILL DISPLAYS "FILTER 2 DP HIHI".
- ✓ 5.7.16 **CLEAR** the BT-200 test setting.
- ✓ 5.7.17 **ACKNOWLEDGE** any secondary alarms on VTP-MV-101.
- ✓ 5.7.18 **ENTER** a preset value of 1000 seconds for timer T4:3 (Address T4:3.PRE)
- ✓ 5.7.19 **PRESS** "START PUSH BUTTON" VTP-PB-101.

Document No.

HNF-2688

Date:

July 1, 1998

HNF-2688

Rev 0

Page 44

TANK FARM ACCEPTANCE TEST PROCEDURE

5.7 FILTER #2 DP INTERLOCK/ALARM CHECK (Cont.)

✓ 5.7.20 WAIT for the Exhauster fan to reach steady state operation.

✓ 5.7.21 SET the BT-200 to test at 001.6% (001.4-001.8%).

NOTE - This is equivalent to approximately 0.1 INWC.

✓ 5.7.22 VERIFY the following:

- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN after ~~10 (7-13) seconds~~ 7/6/98 *lwl* ①
- ✓ • Red "ILRUN" light is OFF
- ✓ • Green "ILOFF" light is ILLUMINATED
- ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAY "FILTER 2 DP LO".

✓ 5.7.23 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

- Wait for any secondary alarms and repeat this step until all alarms are cleared.

✓ 5.7.24 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

5.7.25 ~~VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still displays "FILTER 2 DP LO"~~ 7/6/98 *lwl* ①

✓ 5.7.26 CLEAR the BT-200 test setting.

~~5.7.27 VERIFY that "FILTER 2 DP LO" alarm clears.~~ 7/6/98 *lwl* ①

✓ 5.7.28 ACKNOWLEDGE any secondary alarms on VTP-MV-101.

① Changed per Exception 3 on
- ATP-COB-7-HNF-2687. *lwl* 7/6/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 45

TANK FARM ACCEPTANCE TEST PROCEDURE

5.7 FILTER #2 DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.7.29 ENTER a preset value of 3 seconds for timer T4:3 (Address T4:3.PRE)
- ✓ 5.7.30 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.7.31 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.7.32 RECORD the pressure indicated by "HEPA FILTER #2 DIFF PRESSURE" VTP-PDT-182.

Indicated Pressure: 0.83 INWC

Note - Alarm in VTP-MV-102 will clear as soon as the alarm condition no longer exists. ROC looks for an increase in flow. Soon after the exhauster has shutdown, there will no longer be a ROC message in VTP-MV-102.

- ✓ 5.7.33 SET the BT-200 to test at 0.5 (0.5-0.55) INWC less than the value recorded in the previous step from VTP-PDI-182, and VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 indicates "FILTER 2 DP ROC" within 3 to 6 seconds.
- ✓ 5.7.34 RECORD the following:

BT-200 SETTING (%)	PDT-182 (INWC)	PDI-182 (INWC)
<i>5.4</i>	<i>0.324</i>	<i>0.33</i>

5.7.35 VERIFY the following:

- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN after 3-5 seconds.
- ✓ • Red "ILRUN" light is OFF
- ✓ • Green "ILOFF" light is ILLUMINATED
- ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "FILTER 2 DP ROC".

TANK FARM ACCEPTANCE TEST PROCEDURE

5.7 FILTER #2 DP INTERLOCK/ALARM CHECK (Cont.)

- 5.7.36 ✓ ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.
- 5.7.37 ✓ VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- 5.7.38 ✓ DISCONNECT BT-200 from "HEPA FILTER #2 DIFF PRESSURE VTP-PDT-182.

5.7.39 Test Director VERIFY section 5.7 is complete. *[Signature]*
 Test Director Signature
 Date 7/8/98

5.7.40 A/I Inspector VERIFY section 5.7 is complete. *[Signature]*
 A/I Signature
 Date 7/8/98

TANK FARM ACCEPTANCE TEST PROCEDURE

5.8 FILTER #1 & #2 DP INTERLOCK/ALARM CHECK

NOTE - Transmitter VTP-PDT-181 range is 0 - 6".

- ✓ 5.8.1 CONNECT BT-200 to back terminals (plus and minus) of "FILTER TRAIN DIFF PRESSURE" VTP-PDT-181.
- ✓ 5.8.2 ENSURE Valve lineup per Attachment 11.
- ✓ 5.8.3 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.8.4 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
- ✓ 5.8.5 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.8.6 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.8.7 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.8.8 SET the BT-200 to test at 090.0% (89.5-90.5%).

NOTE - This is equivalent to approximately 5.4 INWC.

- ✓ 5.8.9 VERIFY the following:
 - ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 DISPLAYS "FILTERS 1 & 2 DP HIHI".
- 5.8.10 RECORD the pressure indicated by "FILTER TRAIN 1/2 PRESSURE" VTP-PDI-181.

READING: 5.38 INWC

TANK FARM ACCEPTANCE TEST PROCEDURE

5.8 FILTER #1 & #2 DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.8.11 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared.
- ✓ 5.8.12 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- NOTE - Any secondary alarms that are still in alarm condition will also be indicated.
- ✓ 5.8.13 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still displays "FILTERS 1 & 2 DP HIHI".
- ✓ 5.8.14 CLEAR the BT-200 test setting.
- ✓ 5.8.15 VERIFY "FILTERS 1 & 2 DP HIHI" message has cleared from VTP-MV-102.
- ✓ 5.8.16 ACKNOWLEDGE any secondary alarms on VTP-MV-101.
- ✓ 5.8.17 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.8.18 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.8.19 SET the BT-200 to test at 001.6% (001.4-001.8%).
- NOTE - This is equivalent to approximately 0.1 INWC.
- ✓ 5.8.20 VERIFY the following:
- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN after ~~10~~ seconds *7/18/98 LWT → Exception 3*
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED
- NOTE - Any secondary alarms that are still in alarm condition will also be indicated.
- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "FILTERS 1 & 2 DP LO".

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 49

TANK FARM ACCEPTANCE TEST PROCEDURE


5.8 FILTER #1 & #2 DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.8.21 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
 - Wait for any secondary alarms and repeat this step until all alarms are cleared.
- ✓ 5.8.22 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.8.23 CLEAR the BT-200 test setting.
- ✓ 5.8.24 VERIFY VTP-MV-102 is no longer displays "FILTERS 1/2 DP LO".
- ✓ 5.8.25 ACKNOWLEDGE any secondary alarms on VTP-MV-101.
- ✓ 5.8.26 DISCONNECT BT-200 from "FILTER TRAIN DIFFERENTIAL PRESSURE" VTP-PDT-181.

5.8.27 Test Director VERIFY section 5.8 is complete.

 7/18/98
Test Director Signature Date

5.8.28 A/I Inspector VERIFY section 5.8 is complete.

 7/18/98
A/I Signature Date

E. Hill
7/18/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 50

TANK FARM ACCEPTANCE TEST PROCEDURE

5.9 STACK FLOW INTERLOCK/ALARM CHECK

- NOTE - Transmitter VTP-FT-184 range is 0 - 4".
- ✓ 5.9.1 CONNECT BT-200 to back terminals (plus and minus) of "STACK FLOW" VTP-FT-184.
 - ✓ 5.9.2 ENSURE Valve lineup per Attachment 11.
 - ✓ 5.9.3 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
 - ✓ 5.9.4 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
 - ✓ 5.9.5 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
 - ✓ 5.9.6 PRESS "START PUSH BUTTON" VTP-PB-101.
 - ✓ 5.9.7 WAIT for the Exhauster fan to reach steady state operation.
 - ✓ 5.9.8 RECORD value indicated by "STACK FLOW" indicator VTP-FI-184.
READING: 1006 SCFM
 - ✓ 5.9.9 PLACE the fan in manual mode by setting the auto/manual bit N20:41/6 to 0.
 - ✓ 5.9.10 SET the BT-200 to test at 84.5%, or a value that increases "STACK FLOW" VTP-FI-184 to between 1100 and 1105 CFM. (88.5%)

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 51

TANK FARM ACCEPTANCE TEST PROCEDURE

5.9 STACK FLOW INTERLOCK/ALARM CHECK (Cont.)

- 5.9.11 PERFORM the following:
- ✓ • VERIFY Clear Rotating Beacon VTP-XA-101 is ILLUMINATED
 - ✓ • RECORD value indicated on "STACK FLOW" VTP-FI-184.
READING: 1101 SCFM
 - ✓ • VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAYS "STACK FLOW HI"
 - ✓ • VERIFY the fan has shut down after a 10 to 20 second delay.
- ✓ 5.9.12 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101
- ✓ 5.9.13 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.9.14 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 maintains alarm message.
- ✓ 5.9.15 CLEAR the BT-200.
- ✓ 5.9.16 VERIFY that the "STACK FLOW HIGH" message has cleared from VTP-MV-102.
- ✓ 5.9.17 ACKNOWLEDGE any secondary alarms on VTP-MV-101.
- ✓ 5.9.18 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.9.19 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.9.20 PLACE the fan in manual mode by setting the auto/manual bit N20:41/6 to 0.
- ✓ 5.9.21 SET the BT-200 to test at 17.5% or a value required to drop the stack flow between 469 and 464 SCFM as indicated on the stack flow meter VTP-FI-184. (16.0%)

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 52

TANK FARM ACCEPTANCE TEST PROCEDURE

5.9 STACK FLOW INTERLOCK/ALARM CHECK (Cont.)

- 5.9.22 RECORD the value indicated on "STACK FLOW" VTP-FI-184.
READING: 468 SCFM
- ✓ 5.9.23 VERIFY the Clear Rotating Beacon VTP-XA-101 ILLUMINATES after 10 to 15 seconds.
- ✓ 5.9.24 VERIFY the fan stops after 30 to 35 seconds.
- ✓ 5.9.25 VERIFY the following:
- ✓ • Clear rotating beacon VTP-XA-101 is ILLUMINATED
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 DISPLAYS "STACK FLOW LO".
- ✓ 5.9.26 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "-" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 53


TANK FARM ACCEPTANCE TEST PROCEDURE

5.9 STACK FLOW INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.9.27 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.9.28 CLEAR the BT-200.
- 5.9.29 DISCONNECT BT-200 from "STACK FLOW" VTP-FT-184.
- 5.9.30 Test Director VERIFY section 5.9 is complete.


Test Director Signature Date 7/8/98

- 5.9.31 A/I Inspector VERIFY section 5.9 is complete.


A/I Signature Date 7/8/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 54

TANK FARM ACCEPTANCE TEST PROCEDURE

5.10 SEAL POT INTERLOCK/ALARM CHECK

INSERT S. 10.14 HERE Per Exception 10. WSD 7/9/98

- ✓ 5.10.1 OPEN "SEAL POT PUMP RECYCLE VALVE" VTP-V-163, "SEAL POT PUMP" VTP-V-164, AND "SEAL POT PUMP ENCLOSURE DRAIN VALVE" VTP-V-165.
- ✓ 5.10.2 VERIFY Seal Pot forces are removed (I:3.1).
- ✓ 5.10.3 ENSURE that seal pot has been filled to 60 +/-5%.
- ✓ 5.10.4 ENSURE that the exhauster is configured for either flow or pressure control.
Christopher
- _____ Test Engineer 7/9/98
Date
- ✓ 5.10.5 ENSURE key is inserted in "SEAL POT PUMP CONTROL" VTP-HS-101.
- ✓ 5.10.6 REMOVE the top from the seal pot pump enclosure.
- ✓ 5.10.7 POSITION circuit breaker MPZ-1 to OFF.

WARNING

Energized circuits and leads are contained inside the cabinet. Comply with HNF-PRO-088, "Electrical Work Safety". Energized circuits and leads are contained inside the cabinets. Comply with HNF-PRO-088, "Electrical Work Safety" and the energized electrical work permit in the work package.

*Exception 4:
Add 5.10.8.X
LAND THE GREEN LEAD FROM THE CALIBRATION SYSTEM'S BLACK 3-WIRE TEST LEAD TO THE GND TERMINAL OF THE TRANSMITTER'S PROBE SIDE.*

- 5.10.8 CONNECT Drexelbrook C-Box Meter Calibration Unit leads in series with VTP-LT-185 as follows:
 - 5.10.8.1 OPEN cabinet CP-105, and locate level transmitter about midway up on the right hand side of the cabinet.
 - 5.10.8.2 REMOVE the leads attached at SHD and CW on the probe side of the level transmitter.
 - 5.10.8.3 LAND the red lead from the Calibration System's black two wire test lead to the SHD terminal of the level transmitter's probe side.
 - 5.10.8.4 LAND the blue lead from the Calibrations System's black two wire test lead to the CW terminal of the level transmitter's probe side.

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

5.10 SEAL POT INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.10.8.5 LIFT the red lead from the Drexelbrook transmitter's signal positive terminal.
- ✓ 5.10.8.6 ATTACH a short (approximately 3") piece of 12 to 18 gauge wire at the signal positive terminal of the Drexelbrook transmitter.
- ✓ 5.10.8.7 CONNECT to the wire just attached with the black alligator clip of the ~~black~~ test lead of the Calibration system. *gray @ 7/7/98*
- ✓ 5.10.8.8 CONNECT the red alligator clip of the ~~black~~ test lead to the red lead removed from the transmitter in Step 5.10.8.5. *gray @ 7/9/98 (Exception 4)*
- ✓ 5.10.8.9 PLUG gray test lead into the calibration system on the right side of the unit above the meter in accordance with the colors painted on the plug connector.
- ✓ 5.10.8.10 PLUG black test lead into the calibration system on the right side of the unit above the knob in accordance with the colored dots painted on the plug connector.
- ✓ 5.10.8.11 LAND ground lead from the black test lead onto the grounding terminal provided on the calibration system.
- ✓ 5.10.9 SET range switch to LOW.
- ✓ 5.10.10 SET meter range to 4-20 mA.
- ✓ 5.10.11 PRESS meter ONLY button ON (down).
- ✓ 5.10.12 SET vernier to 22.5 pF.
- ✓ 5.10.13 POSITION circuit breaker MPZ-1 to ON.
- ✓ 5.10.14 ~~ENSURE Valve lineup per Attachment H.~~
- ✓ 5.10.15 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.10.16 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.

Exception 10
Ink 7/9/98

TANK FARM ACCEPTANCE TEST PROCEDURE

5.10 SEAL POT INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.10.17 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.10.18 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.10.19 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.10.20 SET vernier to 16 pF (8.3 to 8.8mA) or less than 30% of the seal pot level.
- 5.10.21 RECORD values indicated below:

SEAL POT LEVEL VTP-PI-185	DREXELBROOK VERNIER SETTING (pF)
29	15

- 5.10.22 VERIFY the following:
 - ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAY "SEAL POT LEVEL LO"
 - ✓ • The "EXHAUST FAN" VTP-EF-001 has shutdown
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED
 - ✓ • Fan motor does NOT energize when the "START PUSH BUTTON" VTP-PB-101 is pressed.
- ✓ 5.10.23 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
 - ✓ • Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 57

TANK FARM ACCEPTANCE TEST PROCEDURE

5.10 SEAL POT INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.10.24 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.10.25 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 maintains alarm message.
- ✓ 5.10.26 SET vernier to 22.5 pF.
- ✓ 5.10.27 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.10.28 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.10.29 SET vernier to 29 pF or a value between 70-73% of the seal pot level.
- ✓ 5.10.30 RECORD the values indicated below:

SEAL POT LEVEL VTP-PI-185	DREXELBROOK VERNIER SETTING (pF)
72	29

- ✓ 5.10.31 VERIFY peristaltic pump VTP-P-004 is pumping water by removing insulation and observing hose.
- ✓ 5.10.32 SET vernier to 32 pF or a value greater than 80% of the seal pot level.
- ✓ 5.10.33 RECORD the values indicated below:

SEAL POT LEVEL VTP-PI-185	DREXELBROOK VERNIER SETTING (pF)
81	32

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 58

TANK FARM ACCEPTANCE TEST PROCEDURE

5.10 SEAL POT INTERLOCK/ALARM CHECK (Cont.)

- 5.10.34 VERIFY the following:
- ✓ • Clear rotating beacon VTP-XA-101 is ILLUMINATED
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Peristaltic Pump is pumping water
 - ✓ • Fan motor does NOT energize when the "START PUSH BUTTON" VTP-PB-101 is pressed
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • "EXHAUST FAN" VTP-EF-001 has shutdown.
- ✓ 5.10.35 VERIFY that the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAY "SEAL POT LEVEL HI".
- ✓ 5.10.36 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "-" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice until all alarms are cleared.
- ✓ 5.10.37 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.10.38 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still displays "SEAL POT LEVEL HI".
18 pF (17-19 pF) (See TEST LOG #006) (SP 7/9/98)
- ✓ 5.10.39 SET vernier to ~~22.5~~ pF (35% to 40% on VTP-LI-185).
- ✓ 5.10.40 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 message has cleared.
- ✓ 5.10.41 VERIFY Seal Pot Pump has stopped pumping water.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 59


TANK FARM ACCEPTANCE TEST PROCEDURE

5.10 SEAL POT INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.10.42 TURN "SEAL POT PUMP CONTROL" VTP-HS-101 to "HAND" position.
- ✓ 5.10.43 VERIFY Seal Pot Pump is pumping water.
- ✓ 5.10.44 RELEASE "SEAL POT PUMP CONTROL" VTP-HS-101 from "HAND" position.
- ✓ 5.10.45 VERIFY Seal Pot Pump has stopped pumping water.
- ✓ 5.10.46 POSITION circuit breaker MPZ-1 to OFF.
- ✓ 5.10.47 DISCONNECT Drexelbrook C-Box.
- ✓ 5.10.48 RECONNECT probe leads to "Seal Pot Level Transmitter" VTP-LT-185.
- ✓ 5.10.49 POSITION circuit breaker MPZ-1 to ON.
- ✓ 5.10.50 VERIFY control cabinet POR-007-VTP-CP-105 digital indicators are illuminated.
- ✓ 5.10.51 RESTORE seal pot forces removed in Step 5.10.2 (I:3.1, binary code: 0010 1001 1100 0000).
- 5.10.52 Test Director VERIFY section 5.10 is complete.
- 5.10.53 A/I Inspector VERIFY section 5.10 is complete.

 7/9/98

Test Director Signature Date

 7/9/98

A/I Signature Date

TANK FARM ACCEPTANCE TEST PROCEDURE

5.11 GLYCOL INTERLOCK/ALARM CHECK

5.11.1 ENSURE the following glycol system isolation valves are open:

Valve Number	Open (✓)	Valve Number	Open (✓)
VTP-V-201	✓	VTP-V-203	✓
VTP-V-202	✓	VTP-V-204	✓

✓ 5.11.2 ENSURE Circuit Breaker MPZ-1 is OFF.
 ✓ 5.11.3 CONNECT Drexelbrook C-Box meter calibration unit leads in series with VTP-LT-205 as follows:

- 5.11.3.1 REMOVE Drexelbrook level probe transmitter cover.
- 5.11.3.2 REMOVE de-term the leads attached at SHD and CW on the probe side of the level transmitter.
- 5.11.3.3 LAND the red lead from the Calibration System's black ~~two~~ wire test lead to the SHD terminal of the level transmitter's probe side. *WJ 7/10/98*
- 5.11.3.4 LAND the blue lead from the Calibrations System's black ~~two~~ wire test lead to the CW terminal of the level transmitter's probe side. *WJ 7/10/98*
- 5.11.3.5 LIFT the red lead (FB2-20) from the Drexelbrook transmitter's signal positive terminal.
- 5.11.3.6 ATTACH a short (approximately 3") piece of 12 to 18 gauge wire at the signal positive terminal of the Drexelbrook transmitter.
- 5.11.3.7 CONNECT to the wire just attached with the black alligator clip of the black test lead of the Calibration system. *gray Ex. 4 7/9/98*

Exception #4

WJ 7/10/98

5.11.3* LAND THE GREEN LEAD FROM THE CALIBRATION SYSTEM'S BLACK THREE-WIRE TEST LEAD TO THE GND TERMINAL OF THE LEVEL TRANSMITTER'S PROBE SIDE.

TANK FARM ACCEPTANCE TEST PROCEDURE

5.11 GLYCOL INTERLOCK/ALARM CHECK (Cont.)

Exception 4
gray lead 7/10/98

- 5.11.3.8 CONNECT the red alligator clip of the ~~black~~ test lead to the red lead removed from the transmitter in Step 5.11.3.5.
- 5.11.3.9 PLUG gray test lead into the calibration system on the right side of the unit above the meter in accordance with the colors painted on the plug connector.
- 5.11.3.10 PLUG black test lead into the calibration system on the ~~right~~ side of the unit above the knob in accordance with the colored dots painted on the plug connector. *left Exception 4 7/10/98*
- 5.11.3.11 LAND ground lead from the black test lead onto the grounding terminal provided on the calibration system.
- 5.11.4 SET range switch to NORMAL.
- 5.11.5 SET meter range to 4-20 mA.
- 5.11.6 PRESS meter ONLY button ON (down).
- 5.11.7 POSITION Circuit Breaker MPZ-1 to ON.
- 5.11.8 SET Vernier Dial to 71 pf.
- NOTE - This is equal to greater than 60-65% volume (13.6 mA).
- 5.11.9 POSITION "GLYCOL PUMP" Control Switch VTP-HS-102 to ON.
- 5.11.10 VERIFY/RECORD the following:
- Value on "GLYCOL LEVEL" VTP-LI-205
READING: 60%
 - Glycol Circulation Pump is operating by listening to and/or feeling the pump
 - Glycol System has no visible leaks.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 62

TANK FARM ACCEPTANCE TEST PROCEDURE

5.11 GLYCOL INTERLOCK/ALARM CHECK (Cont.)

WARNING

Energized circuits and leads are contained inside the cabinets. Comply with HNF-PRO-088, "Electrical Work Safety" the energized electrical work permit in the work package.

- ✓ 5.11.11 ENSURE VTP-DS-201 "GLYCOL HEATER DISCONNECT" is OFF.
- ✓ 5.11.12 REMOVE the thermostat cover on "GLYCOL HEATER" VTP-HTR-001.
- ✓ 5.11.13 ENSURE the Heater Thermostat is set to 180°F.
- ✓ 5.11.14 REPLACE the thermostat cover on VTP-HTR-001.
- ✓ 5.11.15 OPEN door on "GLYCOL HEATER DISCONNECT" VTP-DS-201 cabinet.
- ✓ 5.11.16 POSITION the "GLYCOL HEATER DISCONNECT" VTP-DS-201 to ON.
- ✓ 5.11.17 ENSURE MPZ-3 is ON.
- ✓ 5.11.18 VERIFY the Glycol Heater has started by using the DMM at the "GLYCOL HEATER CONTACTOR" VTP-CON-206 (located at "GLYCOL HEATER DISCONNECT" VTP-DS-201) and performing the following:
 - 5.11.18.1 RECORD voltage between Terminal T1 and Terminal T2.
READING: 489
 - 5.11.18.2 RECORD voltage between Terminal T1 and Terminal T3.
READING: 487
 - 5.11.18.3 RECORD voltage between Terminal T2 and Terminal T3.
READING: 489

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 63

TANK FARM ACCEPTANCE TEST PROCEDURE

5.11 GLYCOL INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.11.19 REDUCE the impedance to 61 pF, or a value equal to 48-50% Volume on the "GLYCOL TANK LEVEL" VTP-LT-205.
- ✓ 5.11.20 VERIFY the following:
- ✓ • Clear rotating beacon VTP-XA-101 is ILLUMINATED
 - ✓ • Glycol Heater has shutdown by observing that the "GLYCOL HEATER CONTACTOR" VTP-CON-206 is OPEN
 - ✓ • "GLYCOL CIRCULATION PUMP" VTP-P-001 has shutdown by listening to and/or feeling the pump
 - ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAY "GLYCOL LEVEL LO".
- ✓ 5.11.21 RECORD the liquid level indication on "GLYCOL LEVEL" indicator VTP-LI-205.
READING: 49
- ✓ 5.11.22 ACKNOWLEDGE the alarm by PRESSING the "I" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.
- ✓ 5.11.23 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.11.24 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 maintains alarm message.
- ✓ 5.11.25 POSITION Circuit Breaker MPZ-1 to OFF.
- ✓ 5.11.26 DISCONNECT the DrexelBrook Calibrator from the "GLYCOL TANK LEVEL" transmitter VTP-LT-205.
- EXCEPTIONS ✓ 5.11.27 RECONNECT probe leads to transmitter VTP-LT-205.
7/8/1998 → POSITION MPZ-1 to ON.
✓ 5.11.28 VERIFY control cabinet POR-007-VTP-CP-105 digital indicators are illuminated.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 64

TANK FARM ACCEPTANCE TEST PROCEDURE

5.12 THERMOCOUPLE INTERLOCK/ALARM CHECK

WARNING

Energized circuits and leads are contained inside the cabinets. Comply with HNF-PRO-088, "Electrical Work Safety" and the energized electrical work permit in the work package.

- ✓ 5.12.1 REMOVE cover from thermocouple VTP-TE-179 and connect thermocouple simulator to thermocouple wires.
- ✓ 5.12.2 POSITION the "GLYCOL HEATER DISCONNECT" VTP-DS-201 to ON.
- ✓ 5.12.3 POSITION circuit breaker MPZ-1 to ON.
- ✓ 5.12.4 POSITION "GLYCOL PUMP" Control Switch VTP-HS-102 to ON.
- ✓ 5.12.5 VERIFY Glycol Heater has started by observing that the "GLYCOL HEATER CONTACTOR" VTP-CON-206 is CLOSED.
- ✓ 5.12.6 PROGRAM the thermocouple simulator to input a temperature to "1st HEPA INLET TEMPERATURE" VTP-TI-179 200-210°F).
- 5.12.7 VERIFY the following:
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED
 - ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAYS "HEATER AIR TEMPERATURE HI"
 - ✓ • RECORD "1st HEPA INLET TEMPERATURE" VTP-TI-179
READING: 201 °F
 - ✓ • Glycol Heater has shutdown by observing that the "GLYCOL HEATER CONTACTOR" VTP-CON-206 is OPEN.

Per Ex. 8: 5.12. * ENSURE MPZ-1 is OFF.
NOTE: SET thermocouple simulator to 100°F prior to connecting to input terminals.
SSD/WK
7/8/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 66

TANK FARM ACCEPTANCE TEST PROCEDURE

5.12 THERMOCOUPLE INTERLOCK/ALARM CHECK(Cont.)

- ✓ 5.12.8 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.
- ✓ 5.12.9 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.12.10 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 maintains alarm message.
- ✓ 5.12.11 PROGRAM the thermocouple simulator to input a temperature to "1st HEPA INLET TEMPERATURE" VTP-TI-179 <40°F.
- 5.12.12 VERIFY the following
- ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED
 - ✓ • RECORD "1st HEPA INLET TEMPERATURE" VTP-TI-179
READING: 39 °F
 - ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAY "HEATER TEMPERATURE-LO".
7/1/98
- ✓ 5.12.13 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared.
- ✓ 5.12.14 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.12.15 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 DISPLAYS alarm message.
- ✓ 5.12.16 REMOVE thermocouple wires from thermocouple simulator AND RECONNECT to thermocouple terminals.
- ✓ 5.12.17 VERIFY display is indicating.

TANK FARM ACCEPTANCE TEST PROCEDURE

5.12 THERMOCOUPLEINTERLOCK/ALARM CHECK(Cont.)

✓ 5.12.18 POSITION the "GLYCOL HEATER DISCONNECT" VTP-DS-201 to OFF.

5.12.19 Test Director VERIFY section 5.12 is complete.

L. Will 7/8/98
Test Director Signature Date

5.12.20 A/I Inspector VERIFY section 5.12 is complete.

F. Enloe 7/8/98
A/I Signature Date

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 68

TANK FARM ACCEPTANCE TEST PROCEDURE

5.13 PLENUM PRESSURE DP INTERLOCK/ALARM CHECK

NOTE - Transmitter VTP-PDT-170 range is -5 to +5 INWC.

- ✓ 5.13.1 CONNECT BT-200 to back terminals (plus and minus) of "PLENUM DIFF PRESSURE" VTP-PDT-170.
- ✓ 5.13.2 ENSURE Valve lineup per Attachment 11.
- ✓ 5.13.3 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.13.4 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
- ✓ 5.13.5 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.13.6 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.13.7 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.13.8 SET the BT-200 to test at 14.9% (13-17%), or a value greater than -3.5 INWC vacuum.
- ✓ 5.13.9 VERIFY the following:
 - ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "PLENUM VACUUM 1 HI".

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 69

TANK FARM ACCEPTANCE TEST PROCEDURE

5.13 PLENUM PRESSURE DP INTERLOCK/ALARM CHECK (Cont.)

5.13.10 RECORD the following indications:

BT-200 SETTING (%)	VTP-PDT-170 (INWC)	VTP-PI-170 (INWC)
14.9	- 3.51	- 3.5

✓ 5.13.11 **ACKNOWLEDGE** the alarm by **PRESSING** the "1" button, then **PRESSING** the "-" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

- Wait for any secondary alarms and repeat this step until all alarms are cleared.

✓ 5.13.12 **VERIFY** Clear Rotating Beacon VTP-XA-101 is OFF.

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

✓ 5.13.13 **ENSURE** "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still displays "PLENUM VACUUM 1 HI".

✓ 5.13.14 **CLEAR** the BT-200 test setting.

✓ 5.13.15 **VERIFY** the "PLENUM VACUUM 1 HI" message has cleared from VTP-MV-102.

✓ 5.13.16 **ACKNOWLEDGE** any secondary alarms.

✓ 5.13.17 **PRESS** "START PUSH BUTTON" VTP-PB-101.

✓ 5.13.18 **WAIT** for the Exhauster fan to reach steady state operation.

✓ 5.13.19 **SET** the BT-200 to test at ^{100% (100-102%)} ~~49% (48-50%)~~. This is equivalent to approximately ~~0.1~~ INWC. *Exception 6*

+5.0

TANK FARM ACCEPTANCE TEST PROCEDURE

5.13 PLENUM PRESSURE DP INTERLOCK/ALARM CHECK (Cont.)

- ✓ 5.13.20 VERIFY the following:
 - ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN after 10 seconds
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED.

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAYS "PLENUM ± PRESSURE HI" *CSG* *7/8/98*

- ✓ 5.13.21 RECORD the following indications:

BT-200 SETTING (%)	VTP-PDT-170 (INWC)	VTP-P1-170 (INWC)
100.0	5.0	5.01

- ✓ 5.13.22 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "-" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

- Wait for any secondary alarms and repeat this step until all alarms are cleared.

- ✓ 5.13.23 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ 5.13.24 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still DISPLAYS "PLENUM ± PRESSURE HI". *CSG* *7/8/98*

- ✓ 5.13.25 CLEAR the BT-200 test setting. *CSG* *7/8/98*

TANK FARM ACCEPTANCE TEST PROCEDURE

5.13 PLENUM PRESSURE DP INTERLOCK/ALARM CHECK (Cont.)

✓ 5.13.26 DISCONNECT BT-200 from "1st PLENUM PRESSURE"
VTP-PDT-170.

5.13.27 Test Director VERIFY that section 5.13 is complete.

[Signature] 7/8/98
Test Director Signature Date

5.13.28 A/I Inspector VERIFY section 5.13 is complete.

[Signature] 7/8/98
A/I Signature Date

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 72

TANK FARM ACCEPTANCE TEST PROCEDURE

5.14 GLYCOL HEATER TEST

- ✓ 5.14.1 ENSURE Valve lineup per Attachment 11.
- ✓ 5.14.2 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.14.3 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
- ✓ 5.14.4 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.14.5 PRESS "START PUSH BUTTON" VTP-PB-101 to start "EXHAUST FAN" VTP-EF-001.
- ✓ 5.14.6 POSITION the "GLYCOL HEATER DISCONNECT" VTP-DS-201 to ON.
- ✓ 5.14.7 POSITION "GLYCOL PUMP" Control Switch VTP-HS-102 to ON AND RECORD initial values for time, inlet temperature, and outlet temperature below.

	INITIAL	FINAL
Time and Date	7/8/98 0941	7/8/98 0948
Inlet temperature (°F), VTP-TI-176	85	84
Outlet temperature (°F), VTP-TI-179	89	104

- ✓ 5.14.8 CONTINUE exhauster operation until the airflow temperature indicated by "1st HEPA INLET TEMPERATURE" VTP-TI-179 is 20°F above "INLET TEMPERATURE" VTP-TI-176.
- ✓ 5.14.9 RECORD final values for time, inlet temperature, and outlet temperature.
- ✓ 5.14.10 POSITION HS-102 to OFF.
- ✓ 5.14.11 POSITION DS-201 to OFF.
- ✓ 5.14.12 PUSH "STOP" button.
- ✓ 5.14.13 OPEN VTP-DS-102.

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

5.15 FAN INLET VACUUM INTERLOCK/ALARM CHECK-PRESSURE CONTROL

Note - Transmitter VTP-PDT-170 range is 0 to -20 INWC.

Note - Some adjustment of VTP-V-135 may be required at start up to prevent high/low stack flow set points from being exceeded. Such adjustments do not qualify as a Test Exception.

- ✓ 5.15.1 ENSURE that the pressure differential transmitter sensing plenum vacuum has been disconnected and the transmitter sensing fan inlet vacuum has been connected.
- ✓ 5.15.2 ENSURE that the PLC 500 has been configured for Pressure Control, with set points as identified in Attachment 13.
- ✓ 5.15.3 CONNECT BT-200 to back terminals (plus and minus) of "PLENUM DIFF PRESSURE" VTP-PDT-170.
- ✓ 5.15.4 ENSURE Valve lineup per Attachment 11.
- ✓ 5.15.5 CLOSE VTP-V-135 to approximately 75% closed.
- ✓ 5.15.6 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.15.7 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
- ✓ 5.15.8 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE-VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.15.9 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.15.10 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.15.11 PLACE PID in Manual Mode (N20:41/6=0)
- ✓ 5.15.12 SET the BT-200 to test at 63.8% (63.5-64%). This is equivalent to 12.75 INWC vacuum.

Ex. 6
Attachment 13
8, 13, 14, 15
9/16/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 75

TANK FARM ACCEPTANCE TEST PROCEDURE

5.15 FAN INLET VACUUM INTERLOCK/ALARM CHECK-PRESSURE CONTROL (Cont.)

- ✓ 5.15.13 VERIFY the following:
- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN after 5 to 10 seconds.
 - ✓ • Red "ILRUN" light is OFF
 - ✓ • Green "ILOFF" light is ILLUMINATED
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "INLET VACUUM HI".

- ✓ 5.15.14 RECORD value from PRESSURE TRANSMITTER VTP-PDT-170.

READING: -12.76 INWC

- ✓ 5.15.15 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

- Wait for any secondary alarms and repeat this step until all alarms are cleared.

- ✓ 5.15.16 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ 5.15.17 ENSURE "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still displays "INLET VACUUM HI".

- ✓ 5.15.18 CLEAR the BT-200 test setting.

- ✓ 5.15.19 VERIFY the "INLET VACUUM HI" message has cleared from VTP-MV-102.

- ✓ 5.15.20 ACKNOWLEDGE any secondary alarms.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 76

TANK FARM ACCEPTANCE TEST PROCEDURE

5.15 FAN INLET VACUUM INTERLOCK/ALARM CHECK-PRESSURE CONTROL (Cont.)

- ✓ 5.15.21 PRESS "START PUSH BUTTON" VTP-PB-101.
 - ✓ 5.15.22 WAIT for the Exhauster fan to reach steady state operation.
 - ✓ 5.15.23 PLACE PID in Manual Mode (N20:41/6=0)
 - ✓ 5.15.24 SET the BT-200 to test at 29.9% (29.5-30.5%). This is equivalent to approximately 6 INWC.
 - 5.15.25 RECORD value from PRESSURE TRANSMITTER VTP-PDT-170.
READING: ~ 5.98 INWC
 - ✓ 5.15.26 VERIFY the following:
 - ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED (after 5 to 7 seconds).
- NOTE - Any secondary alarms that are still in alarm condition will also be indicated.
- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAYS "INLET VACUUM LO".
- ✓ 5.15.27 CLEAR the BT-200 test setting.
 - ✓ 5.15.28 ACKNOWLEDGE uncleared alarms by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
 - Wait for any secondary alarms and repeat this step until all alarms are acknowledged.
 - ✓ 5.15.29 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
 - ✓ 5.15.30 DISCONNECT BT-200 from "1st PLENUM PRESSURE" VTP-PDT-170.

TANK FARM ACCEPTANCE TEST PROCEDURE


5.15 FAN INLET VACUUM INTERLOCK/ALARM CHECK- PRESSURE CONTROL (Cont.)

5.15.31 Test Director VERIFY that section 5.15 is complete.



Test Director Signature Date 7/8/98

5.15.32 A/I Inspector VERIFY section 5.15 is complete.



A/I Signature Date 7/8/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 78

TANK FARM ACCEPTANCE TEST PROCEDURE

5.16 STACK FLOW INTERLOCK/ALARM CHECK-PRESSURE CONTROL

Note - Transmitter VTP-FT-184 range is 0 - 4".

Note - Some adjustment of VTP-V-135 may be required at start up to prevent high/low stack flow set points from being exceeded. Such adjustments do not qualify as a Test Exception.

- ✓ 5.16.1 ENSURE that the pressure differential transmitter sensing plenum vacuum has been disconnected and the transmitter sensing fan inlet vacuum has been connected.
- ✓ 5.16.2 ENSURE that the PLC 500 has been configured for Pressure Control, with set points as identified in Attachment 13.
- ✓ 5.16.3 CONNECT BT-200 to back terminals (plus and minus) of "STACK FLOW" VTP-FT-184.
- ✓ 5.16.4 ENSURE Valve lineup per Attachment 11.
- ✓ 5.16.5 CLOSE VTP-V-135 to approximately 75% closed.
- ✓ 5.16.6 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.16.7 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
- ✓ 5.16.8 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.16.9 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.16.10 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.16.11 RECORD value indicated by "STACK FLOW" indicator VTP-FI-184.

READING: 765 SCFM

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 79

TANK FARM ACCEPTANCE TEST PROCEDURE

5.16 STACK FLOW INTERLOCK/ALARM CHECK-PRESSURE CONTROL (Cont.)

- ✓ 5.16.12 PLACE the fan in manual mode by setting the auto/manual bit N20:41/6 to 0.
- ✓ 5.16.13 SET the BT-200 to test at 73%, or at a value sufficient to cause a flow indication of between 1000 and 1005 SCFM at VTP-FI-184, "STACK FLOW". (+5.5%)
- ✓ 5.16.14 PERFORM the following:
 - ✓ • VERIFY Clear Rotating Beacon VTP-XA-101 is ILLUMINATED
 - ✓ • RECORD value indicated on "STACK FLOW" VTP-FI-184.
READING: 1000 SCFM
 - ✓ • VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAYS "STACK FLOW HI"
 - ✓ • VERIFY the fan has shut down.
- ✓ 5.16.15 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
 - Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101
- ✓ 5.16.16 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.16.17 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 maintains alarm message.
- ✓ 5.16.18 CLEAR the BT-200.
- ✓ 5.16.19 VERIFY "STACK FLOW HI" message has cleared from VTP-MV-102.
- ✓ 5.16.20 ACKNOWLEDGE any secondary alarms on VTP-MV-101.
- ✓ 5.16.21 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.16.22 WAIT for the Exhauster fan to reach steady state operation.

Document No.

HNF-2686

Date:

July 1, 1998



HNF-2688

Rev 0

Page 80

TANK FARM ACCEPTANCE TEST PROCEDURE

5.16 STACK FLOW INTERLOCK/ALARM CHECK-PRESSURE CONTROL (Cont.)

- ✓ 5.16.23 PLACE the fan in manual mode by setting the auto/manual bit N20:41/6 to 0.
- ✓ 5.16.24 SET the BT-200 to test at 32.5% or a value required to drop the stack flow between 675 and 670 SCFM as indicated on the stack flow meter VTP-FI-184. (34.0)
- ✓ 5.16.25 RECORD the value indicated on "STACK FLOW" VTP-FI-184.
READING: 673 SCFM
- ✓ 5.16.26 VERIFY the following:
- ✓ • Clear rotating beacon VTP-XA-101 is ILLUMINATED after 10 to 15 seconds.
 - ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 DISPLAYS "STACK FLOW LO".
- ✓ 5.16.27 CLEAR the BT-200.
- ✓ 5.16.28 ACKNOWLEDGE uncleared alarms by PRESSING the "1" button, then PRESSING the "-" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101.
- ✓ 5.16.29 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.16.30 DISCONNECT BT-200 from "STACK FLOW" VTP-FI-184.
- 5.16.31 Test Director VERIFY section 5.16 is complete.

Test Director Signature Date 7/18/98
- 5.16.32 A/I Inspector VERIFY section 5.16 is complete.

A/I Signature Date 7/18/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 81

TANK FARM ACCEPTANCE TEST PROCEDURE

5.17 HIGH INLET VACUUM INTERLOCK CHECK-HIGH VACUUM

Note - Transmitter VTP-PDT-170 range is 0 to -20 INWC.

Note - Some adjustment of VTP-V-135 may be required at start up to prevent high/low stack flow set points from being exceeded. Such adjustments do not qualify as a Test Exception.

- ✓ 5.17.1 ENSURE that the pressure differential transmitter sensing plenum vacuum has been disconnected and the transmitter sensing fan inlet vacuum has been connected.
- ✓ 5.17.2 ENSURE that the PLC 500 has been configured for High Vacuum Operation, with set points as identified in Attachment 14.
- ✓ 5.17.3 CONNECT BT-200 to back terminals (plus and minus) of "PLENUM DIFF PRESSURE" VTP-PDT-170.
- ✓ 5.17.4 ENSURE Valve lineup per Attachment 11.
- ✓ 5.17.5 CLOSE VTP-V-135 to approximately 75% closed.
- ✓ 5.17.6 ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.
- ✓ 5.17.7 ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.
- ✓ 5.17.8 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).
- ✓ 5.17.9 PRESS "START PUSH BUTTON" VTP-PB-101.
- ✓ 5.17.10 WAIT for the Exhauster fan to reach steady state operation.
- ✓ 5.17.11 SET the BT-200 to test at 97.6% (97.5-98.0%), or a value required to increase the inlet vacuum to 19.5 INWC as indicated on VTP-PDT-170.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 82

TANK FARM ACCEPTANCE TEST PROCEDURE

5.17 HIGH VACUUM INTERLOCK CHECK-HIGH VACUUM (Cont.)

✓ 5.17.12 VERIFY the following:

- ✓ • "EXHAUST FAN" VTP-EF-001 has SHUTDOWN ~~after~~ *2/2/98* after 5-7 seconds.
- ✓ • Red "ILRUN" light is OFF
- ✓ • Green "ILOFF" light is ILLUMINATED
- ✓ • Clear Rotating Beacon VTP-XA-101 is ILLUMINATED

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

- ✓ • "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 displays "INLET VACUUM HI".

✓ 5.17.13 RECORD value from PRESSURE TRANSMITTER VTP-PDT-170.

READING: -19.52 INWC

✓ 5.17.14 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "+" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.

- Wait for any secondary alarms and repeat this step until all alarms are cleared.

✓ 5.17.15 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.

NOTE - Any secondary alarms that are still in alarm condition will also be indicated.

✓ 5.17.16 ENSURE "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 still displays "INLET VACUUM HI".

✓ 5.17.17 CLEAR the BT-200 test setting.

✓ 5.17.18 VERIFY "INLET VACUUM HI" has cleared from VTP-MV-102.

✓ 5.17.19 ACKNOWLEDGE any secondary alarms.

✓ 5.17.20 DISCONNECT BT-200 from "1st PLENUM PRESSURE" VTP-PDT-170.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 83

TANK FARM ACCEPTANCE TEST PROCEDURE

5.17 HIGH VACUUM INTERLOCK CHECK-HIGH VACUUM (Cont.)

5.17.21 Test Director VERIFY that section 5.17 is complete.

[Signature] 7/8/98
Test Director Signature Date

5.17.22 A/I Inspector VERIFY section 5.17 is complete.

[Signature] 7/8/98
A/I Signature Date

TANK FARM ACCEPTANCE TEST PROCEDURE

5.18 STACK FLOW ALARM CHECK-HIGH VACUUM

Note - Transmitter VTP-FI-184 range is 0 - 4".

Note - Some adjustment of VTP-V-135 may be required at start up to prevent high/low stack flow set points from being exceeded. Such adjustments do not qualify as a test exception.

5.18.1 ✓ ENSURE that the PLC 500 has been configured for High Vacuum Operation, with set points as identified in Attachment 14.

5.18.2 ✓ CONNECT BT-200 to back terminals (plus and minus) of "STACK FLOW" VTP-FI-184.

5.18.3 ✓ ENSURE Valve lineup per Attachment 11.

5.18.4 ✓ CLOSE VTP-V-135 to approximately 75% closed.

5.18.5 ✓ ENSURE "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 is ON.

5.18.6 ✓ ENSURE "FAN CONTROL" VTP-HS-103 (located on door of "CONTROL CABINET" VTP-CP-105) is in the ENABLE position.

5.18.7 ✓ ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).

5.18.8 ✓ PRESS "START PUSH BUTTON" VTP-PB-101.

5.18.9 ✓ WAIT for the Exhauster fan to reach steady state operation.

5.18.10 ✓ RECORD value indicated by "STACK FLOW" indicator VTP-FI-184.

READING: 812 SCFM

5.18.11 ✓ SET the BT-200 to test at 73%, or a value between 1000-1005 SCFM. (45.5%)

TANK FARM ACCEPTANCE TEST PROCEDURE

5.18 STACK FLOW ALARM CHECK-HIGH VACUUM (Cont.)

- ✓ 5.18.12 PERFORM the following:
- ✓ • VERIFY Clear Rotating Beacon VTP-XA-101 is ILLUMINATED
 - ✓ • RECORD value indicated on "STACK FLOW" VTP-FI-184.
READING: 1005 SCFM
 - ✓ • VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 AND VTP-MV-102 DISPLAYS "STACK FLOW HI"
- ✓ 5.18.13 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the "←" button on the "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-101 twice.
- Wait for any secondary alarms and repeat this step until all alarms are cleared on VTP-MV-101
- ✓ 5.18.14 VERIFY Clear Rotating Beacon VTP-XA-101 is OFF.
- ✓ 5.18.15 VERIFY "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" VTP-MV-102 maintains alarm message.
- ✓ 5.18.16 CLEAR the BT-200.
- ✓ 5.18.17 ACKNOWLEDGE any secondary alarms on VTP-MV-101.
- ✓ 5.18.18 DISCONNECT BT-200 from "STACK FLOW" VTP-FI-184.
- 5.18.19 Test Director VERIFY section 5.18 is complete.

[Signature] 7/10/98
Test Director Signature Date

- 5.18.20 A/I Inspector VERIFY section 5.18 is complete.

[Signature] 7/8/98
A/I Signature Date

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0
Page 86

TANK FARM ACCEPTANCE TEST PROCEDURE

5.19 FUNCTIONAL TEST - FLOW CONTROL (1000 CFM)

- 5.19.1 CONNECT exhauster to the portable inlet filter station, flex hoses and throttle valve per Figure 1. *7/15/98*
Remove inlet filter lid & insert Pre-Filter per Exception 1012.
- NOTE- Figure 1 is a schematic showing a test setup to mimic connecting the portable exhauster to a waste tank. *WJ*
- 5.19.2 ENSURE exhauster programming is set-up for "flow control" with operating, alarm, and interlock set points as identified in Attachment 8.
- 5.19.3 PERFORM valve line-up per Attachment 11.
- 5.19.4 ENSURE EW-1 is OPEN.
- 5.19.5 PERFORM electrical alignment per Attachment 12.
- 5.19.6 POSITION the "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 to ON.
- 5.19.7 PRESS "START PUSH BUTTON" VTP-PB-101 to start "EXHAUST FAN" VTP-EF-001.
- 5.19.8 *ENSURE WJ 7/15/98*
 POSITION the "GLYCOL HEATER DISCONNECT" VTP-DS-201 to ON. *is WJ 7/16/98*
- 5.19.9 *ENSURE WJ 7/15/98*
 POSITION "GLYCOL PUMP" Control Switch VTP-HS-102 to ON. *is WJ 7/16/98*
- 5.19.10 RECORD the values as identified in the table below.

Date: *7/15/98*

Time: *1045*

Initials: *(Signature)*

INDICATOR	NAME	READING
VTP-FI-184	STACK FLOW	<i>1000</i>
VTP-VFD-001	VARIABLE FREQUENCY DRIVE	<i>45.5</i>
VTP-PI-170	1st PLENUM PRESSURE	<i>-0.94</i>
VTP-PI-177	HEATER DIFF PRESSURE	<i>0.54</i>
VTP-PI-178	PREFILTER DIFF PRESSURE	<i>0.20</i>
VTP-PI-181	FILTER 1/2 DIFF PRESSURE	<i>3.04</i>
VTP-TI-176	INLET TEMP	<i>89</i>
VTP-TI-179	1st HEPA INLET TEMP	<i>105</i>

TANK FARM ACCEPTANCE TEST PROCEDURE

5.19 FUNCTIONAL TEST - FLOW CONTROL (1000 CFM)
(Cont.)

5.19.11 SLOWLY CLOSE EW-1 until VTP-PI-170 indicates a vacuum of 3.0 +/- 0.5 INWC.

5.19.12 RECORD the values requested in the Table below after the exhauster has operated for 1 hour.

Time: 11/45
Initials: *(Signature)*

Date: 7/15/98

INDICATOR	NAME	READING
VTP-PI-184	STACK FLOW	1000
VTP-VFD-001	VARIABLE FREQUENCY DRIVE	53.1
VTP-PI-170	1st PLENUM PRESSURE	-3.2
VTP-PI-177	HEATER DIF. PRESSURE	0.58
VTP-PI-178	PRE-FILTER DIF. PRESSURE	0.22
VTP-PI-181	FILTER 1/2 DIF. PRESSURE	3.2
VTP-T1-176	INLET TEMP	63
VTP-T1-179	1st HEPA INLET TEMP	137

5.19.13

PRESS "STOP PUSH BUTON" VTP-PB-102.

5.19.14

Test Director VERIFY section 5.19 is complete.

Test Director Signature *(Signature)*
Date: 7/15/98

5.19.15

A/I Inspector VERIFY section 5.19 is complete.

A/I Signature *(Signature)*
Date: 7/15/98

TANK FARM ACCEPTANCE TEST PROCEDURE

5.20 FUNCTIONAL TEST - FLOW CONTROL (500 CFM)

5.20.1 CONNECT exhauster to the portable inlet filter station, flex hoses and throttle valve per Figure 1.

NOTE- Figure 1 is a schematic showing a test setup to mimic connecting the portable exhauster to a waste tank.

5.20.2 ENSURE exhauster programming is set-up for "flow control" with operating, alarm, and interlock set points as identified in Attachment 8.

5.20.3 SET Stack flow operating point (f8:6) to 500 SCFM.

5.20.4 PERFORM valve line-up per Attachment 11.

5.20.5 ENSURE EM-1 is OPEN.

5.20.6 PERFORM electrical alignment per Attachment 12.

5.20.7 POSITION "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 ON.

5.20.8 PRESS "START PUSH BUTTON" VTP-PB-101 to start "EXHAUST FAN" VTP-EF-001.

5.20.9 POSITION "GLYCOL HEATER DISCONNECT" VTP-DS-201 ON.

5.20.10 POSITION "GLYCOL PUMP" Control Switch VTP-HS-102 ON.

5.20.11 RECORD the values as identified in the table below.

200

Initials:

Time: *11:51*

Date: *7/15/98*

INDICATOR	NAME	READING
VTP-FI-184	STACK FLOW	<i>500</i>
VTP-FD-001	VARIABLE FREQUENCY DRIVE	<i>31</i>
VTP-P1-170	1st PLENUM PRESSURE	<i>-1.6</i>
VTP-P1-177	HEATER DIFF PRESSURE	<i>0.16</i>
VTP-P1-178	PREFILTER DIFF PRESSURE	<i>0.07</i>
VTP-P1-181	FILTER 1/2 DIFF PRESSURE	<i>1.09</i>
VTP-FI-176	INLET TEMP	<i>95</i>
VTP-FI-179	1st HEPA INLET TEMP	<i>143</i>

TANK FARM ACCEPTANCE TEST PROCEDURE

5.20 FUNCTIONAL TEST - FLOW CONTROL (500 CFM) (Cont.)

5.20.12 SLOWLY CLOSE EM-1 until VTP-PI-170 indicates a vacuum of 3.0 +/- 0.5 INWC.

5.20.13 RECORD the values requested in the Table below after the exhaustor has operated for 1 hour.

Date: 7/15/98 Time: 12:50 Initials: *(Signature)*

INDICATOR	NAME	READING
VTP-PI-184	STACK FLOW	500
VTP-VFD-001	VARIABLE FREQUENCY DRIVE	36.15
VTP-PI-170	1st PLENUM PRESSURE	-2.97
VTP-PI-177	HEATER DIFF. PRESSURE	0.17
VTP-PI-178	PREFILTER DIFF. PRESSURE	0.08
VTP-PI-181	FILTER 1/2 DIFF. PRESSURE	1.10
VTP-PI-176	INLET TEMP	96
VTP-PI-179	1st HEPA INLET TEMP	96 157

5.20.14 PRESS "STOP PUSH BUTTON" VTP-PB-102.

5.20.15 Test Director VERIFY section 5.20 is complete.

Test Director Signature *(Signature)*
Date 7/15/98

5.20.16 A/I Inspector VERIFY section 5.20 is complete.

A/I Signature *(Signature)*
Date 7/15/98

TANK FARM ACCEPTANCE TEST PROCEDURE

5.21 FUNCTIONAL TEST - PRESSURE CONTROL

Note - Some adjustment of VTP-V-135 may be required at start up to prevent high/low stack flow set points from being exceeded. Such adjustments do not qualify as a Test Exception.

5.21.1 **CONNECT** exhauster to the portable inlet filter station, flex hoses and throttle valve per Figure 1.

Note- Figure 1 is a schematic showing a test setup to mimic connecting the portable exhauster to a waste tank.

5.21.2 **ENSURE** that exhauster has been reconfigured with VTP-PDT-170 sensing fan inlet vacuum.

[Signature] 7/15/98
Test Director Signature Date

5.21.3 **ENSURE** exhauster programming is set-up for "pressure control" with set, alarm, and interlock points as identified in Attachment 13.

[Signature] 7/15/98
Test Director Signature Date

- ✓ 5.21.4 **PERFORM** valve line-up per Attachment 11.
- ✓ 5.21.5 **CLOSE** VTP-V-135 to approximately 75% closed.
- ✓ 5.21.6 **CLOSE** VTP-V-158 "FAN ISOLATION VALVE"
- ✓ 5.21.7 **PERFORM** electrical alignment per Attachment 12.
- ✓ 5.21.8 **ENSURE** the "EXHAUST FAN MOTOR DISCONNECT" VTP-DS-102 to ON.
- ✓ 5.21.9 **OPEN** EW-1.
- ✓ 5.21.10 **PRESS** "START PUSH BUTTON" VTP-PB-101 to start "EXHAUST FAN" VTP-EF-001.

Note- Valves must be positioned very slowly with the fan operational to prevent a ROC shutdown of the exhauster. If fan shutdown does occur, the Test Director may direct the restart of the fan, and clearing of alarms and does not constitute an exception to the ATP.

5.21.11 **SLOWLY OPEN** VTP-V-138 ^{5/15/98} until VTP-VI-184 "STACK FLOW" indicates 925 (+/-25) SCFM.

TANK FARM ACCEPTANCE TEST PROCEDURE

5.21 FUNCTIONAL TEST - PRESSURE CONTROL (Cont.)

- 5.21.12 ✓ POSITION the "GLYCOL HEATER DISCONNECT" VTP-DS-201 to ON.
- 5.21.13 ✓ POSITION "GLYCOL PUMP" Control Switch VTP-HS-102 to ON.

5.21.14 RECORD the values as identified in the table below.

INDICATOR	NAME	READING
VTP-FI-184	STACK FLOW	925
VTP-PDI-170	1st PLENUM PRESSURE	-11.55
VTP-PDI-177	HEATER DIFF PRESSURE	0.410
VTP-PDI-178	PREFILTER DIFF PRESSURE	0.220
VTP-PDI-181	FILTER 1/2 DIFF PRESSURE	2.910
VTP-TI-176	INLET TEMP	69
VTP-TI-179	1st HEPA INLET TEMP	148

Date: 8/15/98 Time: 1306 Initials: [Signature]

5.21.15 SLOWLY CLOSE EW-1 until VTP-FI-184 indicates that flow has been reduced to 700 (+/- 25) SCFM.

5.21.16 RECORD the readings indicated in the table below.

INDICATOR	NAME	READING
VTP-FI-184	STACK FLOW	688
VTP-PDI-170	1st PLENUM PRESSURE	-11.94

Date: 8/15/98 Time: 1311 Initials: [Signature]

TANK FARM INLET 8/15/98

TANK FARM ACCEPTANCE TEST PROCEDURE

5.21 FUNCTIONAL TEST - PRESSURE CONTROL (Cont.)

5.21.17 RECORD the values requested in the Table below after the exhauster has operated for 1 hour.

Date: 7/15/98 Time: 1411 Initials: CSO

INDICATOR	NAME	READING
VTP-FI-184	PAN IN STACK FLOW 184	687
VTP-PDI-170	1st FLENUM PRESSURE	-12.00
VTP-PDI-177	HEATER DIFF PRESSURE	+0.357
VTP-PDI-178	PREFILTER DIFF PRESSURE	0.144
VTP-PDI-181	FILTER 1/2 DIFF PRESSURE	1.810
VTP-TI-176	INLET TEMP	96
VTP-TI-179	1st HEPA INLET TEMP	150

✓5.21.18 PRESS "STOP PUSH BUTTON" VTP-PB-102.

5.21.19 VERIFY section 5.21 is complete.

LWH 7/15/98
 Test Director Signature Date

F. Enberg 7/15/98
 A/I Signature Date


TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM

- 5.22.1 CONNECT exhauster to the portable inlet filter station, flex hoses and throttle valve per Figure 1.

NOTE- Figure 1 is a schematic showing a test setup to mimic connecting the portable exhauster to a waste tank.

- 5.22.2 ENSURE that exhauster has been configured with VTP-PDT-170 sensing Fan inlet vacuum.

 7/15/98
Test Director Signature Date

- 5.22.3 ENSURE exhauster programming is set-up for high vacuum operation, with operating, alarm, and interlock set points as identified in Attachment 14.

- 5.22.4 PERFORM valve line-up per Attachment 5.

- 5.22.5 DISCONNECT PDT-170 sensing line from the fan inlet transition, and CAP transition.

- 5.22.6 CLOSE VTP-V-158, "FAN ISOLATION VALVE"

- 5.22.7 PERFORM electrical alignment per Attachment 4.

- 5.22.8 REMOVE HEME and HEPA, and pre-filters per the direction of the Test Director.

- 5.22.9 INSTALL 7-1" test plugs in plenum drain lines, and REPLACE HEPA and pre-filters and all covers.

 7/15/98
Test Director Signature Date

NOTE- Perform pressure/vacuum decay test to ensure exhauster plenum has been isolated from the seal pot.

- 5.22.10 REMOVE blind flange from VTP-V-160.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 94

TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM (cont.)

- 5.22.11 ENSURE "SEAL POT" VTP-SP-001 is empty by opening the "SEAL POT DRAIN VALVE" VTP-V-160.
- IF not empty, allow to empty through VTP-V-160.
- 5.22.12 INSTALL pneumatic pressure testing manifold (with gauge, pressure relief valve, isolation valve, pressure gauge, and pressure regulator) into "1st HEPA TEST PORT" VTP-FTP-002.
- 5.22.13 CONNECT pressure test air source to testing manifold.
- 5.22.14 PRESSURIZE housing/duct assembly to $+19.5 \pm 0.5$ INWC.
- 5.22.15 ISOLATE the air supply from the filter housing.
- 5.22.16 MAINTAIN pressure until temperature remains constant within ± 1 °F as indicated by "1st HEPA INLET TEMPERATURE" VTP-TI-179 for a minimum of 10 minutes.
- NOTE - Next step starts checking positive pressure decay.
- 5.22.17 RECORD the initial time (t_i), barometric pressure (BP_i), housing pressure (P_i), and temperature (T_i) on the table provided in Attachment 9.
- RECORD pressure and temperature readings once a minute for 15 minutes on Attachment 9.
- 5.22.18 RECORD final time (t_f), barometric pressure (BP_f), housing pressure (P_f) and temperature (T_f) on the table AND TRANSFER required information to Attachment 10.
- 5.22.19 PERFORM the leak rate calculations per Attachment 10.

TEST LOG #7:
Add STEP →

"ENSURE main
disconnect
DS-101,
MPZ Main
BRK-101, &
MPZ-1 are
ON."

LWK 7/15/98

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 95

TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM (cont.)

- 5.22.20 IF $Q < L$ then RECORD "PASS" on Attachment 10 and proceed to step 5.22.22.
- Otherwise, RECORD "RETEST" on Attachment 10.
- 5.22.21 IF a retest is needed, then PERFORM the following:
- 5.22.21.1 DETERMINE the leak path(s) and REPAIR leaks as noted on the Exception Resolution.
- 5.22.21.2 REPEAT steps 5.22.14 through 5.22.20 using new data sheets.
- 5.22.22 DISCONNECT the air supply.
- 5.22.23 RELIEVE pressure slowly from housing/duct assembly through testing Manifold assembly.
- 5.22.24 CONNECT a vacuum source to the Pressure Testing Manifold Assembly.
- 5.22.25 DECREASE housing/duct internal pressure to ~~14.5 (-0.5) INWC~~ as indicated by the pressure measuring device. *Exception 002 11/20/98 3/17/98 5.22.25*
- 5.22.26 ISOLATE the vacuum source from the filter housing.
- 5.22.27 MAINTAIN constant pressure until temperature remains constant within $\pm 1^\circ F$ as indicated by "1st HEPA INLET TEMPERATURE" VTP-TI-179 for a minimum of 10 minutes.

TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM (Cont.)

- NOTE - Next step starts checking negative pressure decay.
- 5.22.28 RECORD the initial time (t_i), barometric pressure (BP_i), housing pressure (P_i), and temperature (T_i) on the table in Attachment 9.
- RECORD pressure and temperature readings once a minute for 15 minutes on Attachment 9.
- 5.22.29 RECORD final time (t_f), barometric pressure (BP_f), housing pressure (P_f) and temperature (T_f) on table AND TRANSFER required information to Attachment 10.
- 5.22.30 PERFORM the leak rate calculations per Attachment 10.
- 5.22.31 IF $Q < 1_s$ then RECORD "PASS" on Attachment 10 and go to step 5.22.32.
- Otherwise, RECORD "RETEST" on Attachment 10.
- 5.22.31.1 IF a retest is needed, then PERFORM the following:
- 5.22.31.2 DETERMINE the leak path(s) and REPAIR leaks as noted on the Exception Resolution.
- 5.22.31.3 REPEAT steps 5.22.25 through 5.22.31 using new data sheets.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 97

TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM (Cont.)


- 5.22.32 SLOWLY EQUALIZE housing/duct pressure to atmospheric through the Testing Manifold Assembly.
- 5.22.33 DISCONNECT the test equipment.
- 5.22.34 REINSTALL the test port plugs.
- 5.22.35 OPEN High Isolation Valve Main Airstream VTP-V-135.
- 5.22.36 OPEN Low Isolation Valve Main Airstream VTP-V-136.
- 5.22.37 RECONNECT VTP-PT-170 sensing line removed in Step 5.22.5

- 5.22.38 Test Director VERIFY pressure decay testing is complete.


Test Director Signature

7/15/98
Date

- 5.22.39 A/I Inspector VERIFY pressure decay testing is complete.


A/I Signature

7/15/98
Date

Note- During High Vacuum Testing of the exhauster, it may be necessary to throttle VTP-V-135 and VTP-V-136 to balance the system (unstable flow condition). The Test Director may authorize positioning of these valves as required at any time during this test.

- 5.22.40 PERFORM valve line-up per Attachment 11.
- 5.22.41 POSITION damper EW-1 approximately 75% closed.
- 5.22.42 ENSURE VTP-V-158 "FAN ISOLATION VALVE" is fully closed.
- 5.22.43 PERFORM Electrical Line-up per Attachment 12.
- 5.22.44 ENSURE all alarms are cleared on VTP-MV-101 "MESSAGE VIEW INTERACTIVE DISPLAY TERMINAL" (located on "ALARM CABINET" VTP-ENCL-107 swing out panel).

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 98

TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM (Cont.)

5.22.45 PRESS "START PUSH BUTTON" VTP-PB-101 to start "EXHAUST FAN" VTP-EF-001.

Note- EW-1 must be operated very slowly to prevent an ROC shutdown of the exhauster. If fan shutdown does occur, the Test Director may direct the restart of the fan, and does not constitute an exception to the ATP.

Note - Some adjustment of VTP-V-135 and EW-1 may be required at start up to prevent high/low stack flow set points from being exceeded. Such adjustments do not qualify as a Test Exception. Objective is to have VTP-V-135 full open, and make flow adjustments at EW-1.

5.22.46 RECORD fan inlet vacuum (INDICATOR FOR VTP-PDT-170)

~~14.05~~ 14.05
INWC

5.22.47 POSITION the "GLYCOL HEATER DISCONNECT" VTP-DS-201 to ON.

5.22.48 POSITION "GLYCOL PUMP" Control Switch VTP-HS-102 to ON AND RECORD initial values for time, inlet temperature, and 1st HEPA Inlet temperature below.

"INLET TEMPERATURE" VTP-TI-176

READING: 83

"1st HEPA INLET TEMPERATURE" VTP-TI-179

READING: 95

7:16 Am

Note - Low Stack Flow alarm may cause fan shutdown during performance of the next step. If this should occur, Test Director may authorize restart of the fan after EW-1 has been repositioned. Testing at flows prescribed in Step 5.22.49 below stack flow alarm point is not required, and a Test Exception is not required.

NOTE- Exhauster may not be able to achieve the higher flow rates identified in the table below. Enter the maximum flow rate and associated vacuum as identified by the Test Director. Enter NA for test points above the maximum ability of the exhauster.

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 99

TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM (Cont.)

Note- If EW-1 lacks sufficient control to perform the next step, the Test Director may authorize adjustments to flow using VTP-V-135. Use of VTP-V-135 to make the adjustments below does not constitute a Test Exception.

5.22.49 SLOWLY CLOSE EW-1 to reduce "STACK FLOW" VTP-FI-184 in 100 SCFM (+/- 15 SCFM) increments. Record VTP-PDT-170 vacuum levels and FI-184 flow rates at each change until table below is completely filled out, or maximum vacuum capacity of the fan is obtained. Enter NA if not applicable.
THEN PROCEED.

TARGET FLOWS SCFM	900	800	700	600	500
ACTUAL FLOW SCFM	900	804	704	606	505
FAN INLET VACUUM	12.5	13.06	13.55	13.95	14.25

5.22.50 SLOWLY OPEN VTP-V-135 OR EW-1 UNTIL

- VTP-FI-184 exceeds 800 SCFM

OR

- VTP-PDT-170 exceeds -14 INWC.

5.22.51 PERFORM the following after exhauster has operated for 1 hour:

5.22.51.1 RECORD "STACK FLOW" VTP-FI-184

READING: 790 CFM

5.22.51.2 RECORD VTP-PDT-170 ^{PDT Lvl 7/16/98}

READING: 12.50 INWC

5.22.51.3 RECORD "INLET TEMPERATURE" VTP-TI-176

READING: 35

TANK FARM ACCEPTANCE TEST PROCEDURE

5.22 FUNCTIONAL TEST - HIGH VACUUM (Cont.)

5.22.51.4 RECORD "1st HEPA INLET TEMPERATURE" VTP-TI-179

READING: 145

5.22.52 PRESS "STOP PUSH BUTTON" VTP-PB-102.

5.22.53 ALIGN exhauster valves per Attachment 15, ATP Final Valve Lineup.

5.22.54 REMOVE HEPA and pre-filters per the direction of the Test Director.

5.22.55 REMOVE 7-1" test plugs in plenum drain lines, and REPLACE HEPA, HEME and pre-filters, and their covers.

[Signature] 7/16/98
Test Director Signature Date

5.22.56 Test Director VERIFY section 5.22 is complete.

[Signature] 7/16/98
Test Director Signature Date

5.22.57 A/I Inspector VERIFY section 5.22 is complete.

[Signature] 7/16/98
A/I Signature Date

TANK FARM ACCEPTANCE TEST PROCEDURE

5.23 RESTORATION

- NOTE - The following steps will leave the exhauster in a winterization mode because exhauster contains water.
- 5.23.1 REMOVE blind flange from VTP-V-160.
 - 5.23.2 ENSURE "SEAL POT" VTP-SP-001 is empty by opening the "SEAL POT DRAIN VALVE" VTP-V-160.
 - IF not empty, allow to empty through VTP-V-160.
 - 5.23.3 CLOSE "SEAL POT DRAIN VALVE" VTP-V-160.
 - 5.23.4 REPLACE blind flange on VTP-V-160.
 - 5.23.5 ALIGN exhauster valves per Attachment 15, ATP Final Valve lineup.
 - 5.23.6 POSITION electrical circuit breakers per Attachment 16, ATP Final Electrical Lineup.




FIGURE 1 FUNCTIONAL TEST
HARDWARE CONFIGURATION SCHEMATIC

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 1 - ATP TEST LOG

(This page may be reproduced as necessary)

PAGE 1 of 4

ATP TEST LOG		
Number	Date	Description
1	7/6/98	Conducted Pre-Job Obtained Signatures & initials in ATTACH 3. full
002	7/6/98	shunt Trip Failure
003	7/6/98	Incorporated Red line comments / procedure changes from HNF-2687 generated from Test exceptions. full
004	7/6/98	NOTE that bearing vibration levels in Section 5.4 are unfiltered. ANSE N-509 provides for filtered levels. (Skip vibration subtracted from Pillow blocks). Thus, filtered levels would be less than those measured. No instrument available for filtered readings. full

Document No. HNF-2686	Date. July 1, 1998	Rev/Mod 0
--------------------------	-----------------------	--------------

HNF-2688
Rev 0
Page 104

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 1 - ATP TEST LOG (This page may be reproduced as necessary)

PAGE 2 of 4

ATP TEST LOG		
Number	Date	Description
005	7/8/98	Changed Message View Messages to all read arabic numerals as opposed to combination of arabic & Roman per telcon w/ Design Authority 7/7/98. jll
006	7/9/1998	Found suggested vernier setting of 22.5 pF in step 5.10.39 to be incorrect - should be 18 pF (17-19 pF).
007	7/15/98	Step required at 5.22.13: must energize MFZ-1 to read temperature for 5.22.16. <u>see</u> 7/15/98.

Document No. HNF-2686	Date: July 1, 1998	Rev/Mod 0
---------------------------------	------------------------------	---------------------

HNF-2688
Rev 0
Page 105

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 1 - ATP TEST LOG

(This page may be reproduced as necessary)



PAGE 3 of 4

ATP TEST LOG		
Number	Date	Description
008	7/18/98	During performance of Section 5.22 about 57 minutes into the 60 minute runtime appears to have been some power perturbation which dropped out the fan motor. No alarms, no problem re-starting fan. After some discussion w/ QC & AI, believe was a power supply transient. Will allow fan to operate an additional 60 minutes 7/16/98 JLL
009	7/16/98	Obtained noise level readings to facilitate NCR disposition on 7/13/98. NOT PART of ATP. JLL

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT



(This page may be reproduced as necessary)

ATP step number: <i>S.1.3</i>	ATP Exception Log Number: <i>001</i>
Description of Exception: <i>Procedure does not ^{ORIGIN} to line MPZ breakers, Shunt Trip was not energized and did not Trip. Error/omission in procedure breaker line up.</i>	
Resolution of Exception: <i>Redline after step S.1.3 to ^{-VTP} Turn on POR-007-BRK-101 ^{ORIGIN} MPZ PRIMARY Breaker, POR-007-VTP-BRK-102 ^{ORIGIN} MPZ Secondary Breaker, MPZ 1, MPZ-2. Reperform step S.1.4 ^{ORIGIN} Through S.1.5.5 Strike steps S.1.7 & S.1.8</i>	
Date of Resolution:	<i>7/6/98</i>
Test Director signature:	
Project Engineer signature:	

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT



(This page may be reproduced as necessary)

ATP step number: 5.2.20 & 5.22.25	ATP Exception Log Number: 102
Description of Exception: Procedural deficiency. Steps only require a vacuum of 14.5 INWC, when 20 is required.	
Resolution of Exception: Redline steps 5.2.20 and 5.22.25 to indicate a vacuum of 20.0 ± 0.5 INWC is required.	
Date of Resolution:	7/7/98
Test Director signature:	
Project Engineer signature:	

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)



ATP step number: 5.7.27	ATP Exception Log Number: 003
Description of Exception: After clearing BT-200 test setting, Filter 2 DP LO alarm did not clear. Further investigation shows that instrument was "set-up" but not zero'd. No criteria for reset condition/value. Program presently resets @ 0.02 INWC	
Resolution of Exception: Per Cog Engineer, Reset condition should be "acknowledge MV-101 alarm". Change PLC logic to match. Re-run 5.7.18 through 5.7.27. No 10 second delay logic. Modify procedure step 5.7.22. Also re-run 5.6.20-5.6.28, modify procedure steps 5.6.24 and 5.8.20 to eliminate 10 second delay.	
Date of Resolution:	7/8/98
Test Director signature:	
Project Engineer signature:	

Document No. HNF-2686	Date: July 1, 1998
--------------------------	-----------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)

ATP step number: 5.11.3, 5.10.8. ^{CSB} ^{7/9/98}	ATP Exception Log Number: 004
Description of Exception: Calibration System's black 3-wire lead. Procedure needs to provide for ground connection. 5.11.3.8 lead color identified incorrectly. 5.11.3.10 incorrect side of transmitter called out. <i>Make similar changes to section 5.10.8. CSB 7/9/98.</i>	
Resolution of Exception: Redline procedure to accomodate procedural deficiencies as required to hook-up calibration system correctly.	
Date of Resolution:	7/8/98
Test Director signature:	
Project Engineer signature:	

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 111

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)

ATP step number: 5.15.2.5.13.19 <i>5.13.19 7/8/98</i>	ATP Exception Log Number: <i>5/1/98</i>
Description of Exception: Attachment 8 plenum 1 pressure high set point should be 5.0 INWC per Cog engineer. Also effects Attachments 13 & 14. Also noted difficulty with Filter 1 Temp Lo alarm reset, Vacuum Control setpoints PLC values.	
Resolution of Exception: Redline attachments to reflect modified operating parameters and correct values for PLC units. Change step 5.13.19 to read "100% (100-102%)", "+5.0 INWC"	
Date of Resolution: 7/8/98	
Test Director signature: <i>[Signature]</i>	
Project Engineer signature: <i>[Signature]</i>	

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)

ATP step number: 5.12.1	ATP Exception Log Number: 8
Description of Exception: Thermocouple simulator had a setting higher than high temp setpoint. Caused alarm, prevented glycol heater and pump from operating.	
Resolution of Exception: Add one step, one note prior to 5.12.1:	
Step: "ENSURE MPZ-1 is OFF"	
Note: "Set thermocouple simulator to 100 F prior to connecting to thermocouple." <i>input terminals ESG 7/1/98</i>	
Date of Resolution:	<i>7/8/98</i>
Test Director signature:	<i>[Signature]</i>
Project Engineer signature:	<i>[Signature]</i>

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)

ATP step number: 5.11.10	ATP Exception Log Number: 9
Description of Exception: "Glycol Level Lo" alarm on MV-101 prevented pump operating.	
Resolution of Exception: Add General note to Procedure that states	
"Acknowledge alarms on MV-101 anytime after MPZ-1 is re-energized.	
(Add note after 2.4.9) <i>WJL</i> <i>ESG</i> 7/8/98	
Date of Resolution:	7/8/98
Test Director signature:	<i>[Signature]</i>
Project Engineer signature:	<i>[Signature]</i>

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)



ATP step number: <i>5.10.14</i>	ATP Exception Log Number: <i>010</i>
Description of Exception: <i>STEP 5.10.1 opens recycle valve, then valve line-up in 5.10.14 closes it. Causes SEAL POT Pump to "dead head". Does not effect interlock checks or other testing, but should be corrected as procedural deficiency.</i>	
Resolution of Exception: <i>Move STEP 5.10.14 in front of step 5.10.1</i>	
Date of Resolution:	<i>7/9/98</i>
Test Director signature:	<i>[Signature]</i>
Project Engineer signature:	<i>[Signature]</i>

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)



~~5th 480 7/15/98 STET~~

ATP step number: 4.1, 2 nd ^{sub} bullet	ATP Exception Log Number: 011
Description of Exception: Nomenclature error. Intent was to have a calibrated pressure gauge with RESOLUTION of ± 0.1 INWC.	
Resolution of Exception: Ensure that pressure/vacuum gauges used for testing are calibrated over the required range, and have a resolution of ± 0.1 INWC.	
Date of Resolution: 7/7/98	
Test Director signature: 	
Project Engineer signature:  7/15/98	

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 2 - ATP TEST EXCEPTION REPORT

(This page may be reproduced as necessary)

ATP step number: 5.19.1	ATP Exception Log Number: 012
Description of Exception: Test Step requires connection to a portable inlet station. However, cannot reach 1000 CFM through the inlet station with out exceeding the allowable 3.5 INWC inlet vacuum at the exhauster.	
Resolution of Exception: Remove the lid from the G-1 filter station and place the roughing filter over the 12" opening to the damper/hose assembly. Purpose of filter/damper assembly is to mimic tank operation by establishing a partial vacuum at the exhauster inlet. This can be accomplished using the damper EW-1, without flowing air through the HEPA filter. Note that tank inlet filter stations consist of HEPA filter banks (2 or more HEPAs) and will not have similarly large pressure drops at similar flow rates at the test article.	
Date of Resolution:	7/15/98
Test Director signature:	
Project Engineer signature:	

Document No. HNF-2686	Date: July 1, 1998
--------------------------	-----------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 3 - ATP SIGNATURE SHEET

All persons participating in the performance of this PROCEDURE shall enter their printed name, signature and initials below.

NAME (PRINT)

SIGNATURE

INITIALS

STEVEN W. SMITH

RD ELLIOTT

Christopher S. Gumbly

TD KAISER

E.F. ENLOR

R.S. BRIM

R.E. LARSON

[Handwritten Signature]

RD ELLIOTT

CHRISTOPHER S. GUMBLY

TD KAISER

E.F. ENLOR

R.S. BRIM

R.E. LARSON

[Handwritten Initials]

R.E.

CSG

TK

DE

RS

RE

Blank lines for signatures and initials.

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 4 - ATP INITIAL ELECTRICAL LINEUP

COMPONENT #	DESCRIPTION	POSITION	INITIALS
VTP-DS-101	480 VOLT MAIN DISCONNECT	OFF	OK
VTP-DS-102	EXHAUST FAN MOTOR DISCONNECT	OFF	OK
VTP-DS-201	GLYCOL HEATER DISCONNECT	OFF	OK
VTP-BRK-101	MPZ PRIMARY BREAKER "MAIN"	OFF	OK
VTP-BRK-102	MPZ SECONDARY BREAKER "SECONDARY MAIN"	OFF	OK
120V CIRCUIT BREAKERS (LOCATED AT "MINI POWER ZONE" VTP-DP-101)			
MPZ-1	ACTION PAK RELAYS, POWER SUPPLIES, WILKERSON DISPLAY METERS	OFF	OK
MPZ-2	GLYCOL PUMP, SEAL POT PUMP, SHUNT TRIP, PILOT LIGHTS, ALARM BEACON	OFF	OK
MPZ-3	HEAT TRACE, GLYCOL CONTACTOR, HEAT TRACE LIGHT	OFF	OK
MPZ-4	CABINET HEATERS AND FANS	OFF	OK
MPZ-5	CONVENIENCE RECEPTACLE	OFF	OK
MPZ-6	GEMS "GFE" (SPARE)	OFF	OK
MPZ-7	AMS-4 "GFE" (SPARE)	OFF	OK
MPZ-8	FLAMMABLE GAS MONITOR (SPARE)	OFF	OK
MPZ-9	(SPARE)	N/A	N/A
MPZ-10	(SPARE)	N/A	N/A
CONTROL CABINET (VTP-CP-105)			
VTP-HS-103	FAN CONTROL	OFF	OK
VTP-HS-102	GLYCOL PUMP	OFF	OK
VTP-HS-101	SEAL POT PUMP CONTROL	AUTO	OK
VTP-HS-105	CONTROL CABINET HEAT/COOL	OFF	OK
HEAT TRACE CABINET (VTP-ENCL-104)			
VTP-HS-104	HEAT TRACE CABINET HEAT/COOL	OFF	OK

*Do Not
Erase
7/14/98*

Document No. HNF-2686	Date. July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 5 - ATP INITIAL VALVE LINEUP

VALVE #	DESCRIPTION	POSITION	INITIALS
VTP-V-135	HIGH ISOLATION VALVE MAIN AIRSTREAM	CLOSED	ll
VTP-V-136	LOW ISOLATION VALVE MAIN AIRSTREAM	CLOSED	ll
VTP-V-201	HIGH ISOLATION VALVE GLYCOL PUMP	CLOSED	ll
VTP-V-202	LOW ISOLATION VALVE GLYCOL PUMP	CLOSED	ll
VTP-V-203	GLYCOL TANK ISOLATION VALVE	CLOSED	ll
VTP-V-204	HEATER COIL ISOLATION VALVE	CLOSED	ll
VTP-V-205	GLYCOL SYSTEM DRAIN VALVE	CLOSED	ll
VTP-V-301	BACKFLOW PREVENTOR OUTLET ISOLATION VALVE	CLOSED	ll
VTP-V-302	BACKFLOW PREVENTOR INLET ISOLATION VALVE	CLOSED	ll
VTP-V-158	FAN ISOLATION VALVE	CLOSED	ll
VTP-V-160	SEAL POT DRAIN VALVE	CLOSED	ll
VTP-V-161	SEAL POT GRAVITY DRAIN VALVE	CLOSED	ll
VTP-V-162	SEAL POT FILL PORT VALVE	CLOSED	ll
VTP-V-163	SEAL POT PUMP RECYCLE VALVE	CLOSED	ll
VTP-V-164	SEAL POT PUMP VALVE	CLOSED	ll
VTP-V-165	SEAL POT PUMP ENCLOSURE DRAIN VALVE	CLOSED	ll
VTP-V-166	SEAL POT PUMP DRAIN VALVE	CLOSED	ll
VTP-V-137	HIGH ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	CLOSED	ll
VTP-V-138	LOW ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	CLOSED	ll
VTP-V-139	EQUALIZING ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	CLOSED	ll
VTP-V-140	HIGH ISOLATION VALVE PREFILTER TRANSMITTER	CLOSED	ll
VTP-V-141	LOW ISOLATION VALVE PREFILTER TRANSMITTER	CLOSED	ll

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 122

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 5 - ATP INITIAL VALVE LINEUP

VALVE #	DESCRIPTION	POSITION	INITIALS
VTP-V-142	EQUALIZING ISOLATION VALVE PREFILTER TRANSMITTER	CLOSED	ll
VTP-V-143	HIGH ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	CLOSED	ll
VTP-V-144	LOW ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	CLOSED	ll
VTP-V-145	EQUALIZATION ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	CLOSED	ll
VTP-V-146	HIGH ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	CLOSED	ll
VTP-V-147	LOW ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	CLOSED	ll
VTP-V-148	EQUALIZING ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	CLOSED	ll
VTP-V-149	HIGH ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	CLOSED	ll
VTP-V-150	LOW ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	CLOSED	ll
VTP-V-151	EQUALIZATION ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	CLOSED	ll
VTP-V-153	STACK (PITOT) VERIS TUBE	OPEN	*N/A
VTP-V-154	STACK (PITOT) VERIS TUBE	OPEN	*N/A
VTP-V-155	HIGH ISOLATION VALVE STACK FLOW TRANSMITTER	CLOSED	ll
VTP-V-156	LOW ISOLATION VALVE STACK FLOW TRANSMITTER	CLOSED	ll
VTP-V-157	EQUALIZING ISOLATION VALVE STACK FLOW TRANSMITTER	CLOSED	ll

*Stack (pitot) veris tube valves have already been positioned to open.

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

HNF-2688
Rev 0
Page 123

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 6 - VTP-FT-184 FIVE POINT CHECK

BT-200 VALUE	DP READING (PREDICTED) (INWC)	DP READING (ACTUAL)	TRANSMITTER OUTPUT (mA) (PREDICTED)	TRANSMITTER OUTPUT (mA) (ACTUAL)
0%	0.0	0.000	4	4.00
25%	1.0	1.000	8	8.00
50%	2.0	2.000	12	12.00
75%	3.0	3.000	16	16.00
100%	4.0	4.000	20	19.99

All actual values are with +/- 5% of predicted values.

Temp D Xavin RET 7/22/98
7/6/98
 Cognizant Engineer Signature _____ Date _____

J Enloe Jr
7/6/98
 AI Inspector Signature _____ Date _____

J Enloe Jr PS *Elmendorf*
7/6/98 7.6.98
 QC Inspector Signature _____ Date _____

L. Williams
7/6/98
 Test Director Signature _____ Date _____

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 7 - VTP-PDT-170 [0-(-20) INWC] FIVE POINT CHECK

BT-200 VALUE	DP READING (PREDICTED) (INWC)	DP READING (ACTUAL)	TRANSMITTER OUTPUT (mA) (PREDICTED)	TRANSMITTER OUTPUT (mA) (ACTUAL)
0%	0.0	0.00	4	4.00
25%	2.5	-5.00	8	8.00
50%	5.0	-10.00	12	12.00
75%	7.5	-15.00	16	16.00
100%	10.0	-20.00	20	19.99

All actual values are with +/- 5% of predicted values.

Tom D. Kavin RE 7/22/98 7/6/98
 Cognizant Engineer Signature Date

E. F. Enloe 7/6/98
 AI Inspector Signature Date

P. J. Elmendorf 7.6.98
 QC Inspector Signature Date

[Signature] 7/6/98
 Test Director Signature Date

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 8 - OPERATING/ALARM/INTERLOCK SET POINTS

ADDRESS	DESCRIPTION	PLC	ENGINEERING UNITS
N18:3	PRE-FILTER DP HI ALARM RESET	9831	1.00 INWC
N18:5	STACK FLOW ALARM RESET	10560	4.83 INWC
N18:8	FILTER 1 DP HI ALARM RESET	8518	6.50 INWC
N18:11	FILTER 2 DP HI ALARM RESET	9615	7.34 INWC
N18:15	GLYCOL LEVEL LO ALARM RESET	10475	79.92%
N18:16	FILTER 1 TEMP HI ALARM RESET	160	160 F
N18:18	FILTER 1 TEMP LO ALARM RESET	13107	45 F <i>45 F per [unclear] by [unclear] 7/19/98</i>
N18:19	SEAL POT LEVEL LO ALARM RESET	7864	35%
N18:20	SEAL POT LEVEL HI ALARM RESET	13107	75%
N19:2	PLENUM 1 PRESSURE LO* SET POINT	5240	-3.5 INWC
N19:3	PRE-FILTER DP HI SET POINT	9831	1 INWC
N19:4	STACK FLOW LO SET POINT	16096	470.00 SCFM
N19:5	STACK FLOW HI SET POINT	29242	1100.00 SCFM
N19:6	FILTER 1 LO DP SET POINT	3408	0.10 INWC
N19:7	FILTER 1 DP HIHI SET POINT	10355	5.4 INWC
N19:8	FILTER 1 DP HI SET POINT	9175	4.5 INWC
N19:9	FILTER 2 DP LO SET POINT	3495	0.10 INWC
N19:10	FILTER 2 DP HIHI SET POINT	11360	3.7 INWC
N19:11	FILTER 2 DP HI SET POINT	10267	3.2 INWC
N19:12	FILTERS 1/2 DP LO SET POINT	3495	0.10 INWC
N19:13	FILTERS 1/2 DP HIHI SETPOINT	15073	5.4 INWC
N19:15	GLYCOL LEVEL LO	9831	50%
N19:16	FILTER 1 TEMP HI SET POINT	190	190 F
N19:18	FILTER 1 TEMP LO SET POINT	40	40 F

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 8 (cont)

ADDRESS	DESCRIPTION	PLC	ENGINEERING UNITS
N19:19	SEAL POT LEVEL LO SET POINT	7209	30%
N19:20	SEAL POT LEVEL HI SET POINT	13763	80%
N19:25	INLET VACUUM LOW	N/A	N/A
N19:26	INLET VACUUM HIGH	N/A	N/A
N19:27	PLENUM 2 PRESSURE HIGH SETPOINT	5243	-3.5 INWC
N19:36	FILTER 1 ROC SET POINT	655	0.50 INWC
N19:37	FILTER 2 ROC SET POINT	655	0.50 INWC
N19:39	PLENUM 1 PRESSURE HI SETPOINT*	14417	5.0 INWC
			3.5 INWC
F8:6	FLOW CONTROL SETPOINT	27152	1000.00 SCFM
F8.7	VACUUM CONTROL SETPOINT	N/A	INWC

* Bypass these alarms under vacuum control.

Document No:

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 127

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 9 - DATA ACQUISITION FOR LEAK RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/7/98 EXHAUSTER: 007 TEST #: 1

ATP STEP #: 5.2.12

Barometric Pr. (BP): <u>29.520</u> inHg					Initial time (t _i): <u>1:30 PM</u>			
Barometric Pr. (BP): <u>29.509</u> inHg					Final time (t _f): <u>1:45</u>			
TIME	t _i	t _i +1	t _i +2	t _i +3	t _i +4	t _i +5	t _i +6	t _i +7
Pr (INWC)	P _i = <u>20.4</u>	<u>20.5</u>	<u>20.6</u>	<u>20.7</u>	<u>20.8</u>	<u>20.8</u>	<u>20.8</u>	<u>20.9</u>
Temp (°F)	T _i = <u>90</u>	<u>90</u>	<u>90</u>	<u>90</u>	<u>90</u>	<u>90</u>	<u>90</u>	<u>90</u>
TIME	t _i +8	t _i +9	t _i +10	t _i +11	t _i +12	t _i +13	t _i +14	t _f =t _i +15
Pr (INWC)	<u>20.9</u>	<u>21</u>	<u>21</u>	<u>21.1</u>	<u>21.1</u>	<u>21.2</u>	<u>21.3</u>	P _f = <u>21.3</u>
Temp (°F)	<u>90</u>	<u>90</u>	<u>90</u>	<u>90.0</u>	<u>90</u>	<u>90</u>	<u>90</u>	T _f = <u>90</u>

NOTE: HANFORD WEATHER STATION - 373-2716

Range ⁵⁰⁶
513

Pressure GAUGE: WALLACE & TIERNAN
 Cal Serial #: 646-31-04-085
 Expiration DATE: 10/8/98

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 9 - DATA ACQUISITION FOR LEAK RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/7/98 EXHAUSTER: 007 TEST #: 2

ATP STEP #: 5.2.23

Barometric Pr. (BP _i): <u>29.232</u> inHg					Initial time (t _i): <u>3:41</u>			
Barometric Pr. (BP _f): <u>29.227</u> inHg					Final time (t _f): <u>3:57</u>			
TIME	t _i	t _i +1	t _i +2	t _i +3	t _i +4	t _i +5	t _i +6	t _i +7
Pr (INWC)	P _i = <u>20.01</u>	<u>19.89</u>	<u>19.82</u>	<u>19.7</u>	<u>19.61</u>	<u>19.5</u>	<u>19.39</u>	<u>19.32</u>
Temp (°F)	T _i = <u>95</u>	<u>95</u>	<u>95</u>	<u>95</u>	<u>95</u>	<u>95</u>	<u>95</u>	<u>95</u>
TIME	t _i +8	t _i +9	t _i +10	t _i +11	t _i +12	t _i +13	t _i +14	t _f =t _i +15
Pr (INWC)	<u>19.22</u>	<u>19.11</u>	<u>19.04</u>	<u>18.96</u>	<u>18.89</u>	<u>18.76</u>	<u>18.68</u>	P _f = <u>18.60</u>
Temp (°F)	<u>95</u>	<u>95</u>	<u>95</u>	<u>96</u>	<u>96</u>	<u>96</u>	<u>96</u>	T _f = <u>96</u>

NOTE: HANFORD WEATHER STATION - 373-2716

Pressure Gauge MANUF: ROCHESTER INSTRUMENT
SYSTEMS

CAL SERIAL#: 778-31-04-036

EXPIRATION DATE: 2/23/99

Document No: HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 9 - DATA ACQUISITION FOR LEAK RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/15/98 EXHAUSTER: 007 TEST #: 4

ATP STEP #: 5.22.28

Barometric Pr. (BP): <u>29.347</u> inHg		Initial time (t _i): <u>5:33</u>						
Barometric Pr. (BP): <u>29.345</u> inHg		Final time (t _f): <u>5:48</u>						
TIME	t _i	t _i +1	t _i +2	t _i +3	t _i +4	t _i +5	t _i +6	t _i +7
Pr (INWC)	<u>P_i = 19.26</u>	<u>19.17</u>	<u>19.08</u>	<u>18.98</u>	<u>18.90</u>	<u>18.83</u>	<u>18.72</u>	<u>18.64</u>
Temp (°F)	<u>T_i = 115</u>							
TIME	t _i +8	t _i +9	t _i +10	t _i +11	t _i +12	t _i +13	t _i +14	t _f =t _i +15
Pr (INWC)	<u>18.56</u>	<u>18.47</u>	<u>18.42</u>	<u>18.34</u>	<u>18.26</u>	<u>18.19</u>	<u>18.12</u>	<u>P_f = 18.04</u>
Temp (°F)	<u>115</u>							<u>T_f = 115</u>

NOTE: HANFORD WEATHER STATION - 373-2716

Document No: HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

HNF-2688
Rev 0
Page 131

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/7/98 EXHAUSTER: 007 TEST #: 1

	INITIAL	FINAL
Time	$t_i = 1:30$	$t_f = 1:45$
Pressure (psig)	$P_i = \underline{20.4}$ INWC / 27.7 $= .736$	$P_f = \underline{21.3}$ INWC / 27.7 $= .769$
Barometric pr (inHg)	$BP_i = \underline{29.520}$ inHg x 0.491 $= 14.494$	$BP_f = \underline{29.509}$ inHg x 0.491 $= 14.489$
Duct pr (psfa)	$DP_i = (P_i + BP_i)(144)$ $= 2193.12$	$DP_f = (P_f + BP_f)(144)$ $= 2197.15$
Temperature (°R)	$T_i = \underline{90}$ °F $T_{iR} = T_i + 460 = \underline{550}$ °R	$T_f = \underline{90}$ °F $T_{fR} = T_f + 460 = \underline{550}$ °R

* Same as Test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degR)

Test Duration: $\Delta t = (t_f - t_i) = \underline{15}$ minutes

$Q = (DP_i/T_{iR} - DP_f/T_{fR})V / (R \times \Delta t \times 0.075) = \underline{\phi}$ SCFM

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_s =$ Allowable Leak Rate = 0.3 SCFM

Pass
(PASS/RETEST)

[Signature]
Test Director Signature

7/7/98
Date

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/7/98 EXHAUSTER: 007 TEST # : 2

	INITIAL	FINAL
Time	$t_i = 3:41$	$t_f = 3:57$
Pressure (psig)	$P_i = 20.01$ INWC / 27.7 $= .722$	$P_f = 18.60$ INWC / 27.7 $= .671$
Barometric pr (inHg)	$BP_i = 29.232$ inHg x 0.491 $= 14.353$	$BP_f = 29.227$ inHg x 0.491 $= 14.350$
Duct pr (psfa)	$DP_i = (P_i + BP_i)(144)$ $= 2170.8$	$DP_f = (P_f + BP_f)(144)$ $= 2163.0$
Temperature ($^{\circ}$ R)	$T_i = 95$ $^{\circ}$ F $T_{iR} = T_i + 460 = 555$ $^{\circ}$ R	$T_f = 96$ $^{\circ}$ F $T_{fR} = T_f + 460 = 556$ $^{\circ}$ R

* Same as Test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degR)

Test Duration: $\Delta t = (t_f - t_i) = 16$ minutes

$Q = (DP_i/T_{iR} - DP_f/T_{fR})V / (R \times \Delta t \times 0.075) = \cancel{0}$ SCFM

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

L_s = Allowable Leak Rate = 0.3 SCFM

Pass
(PASS/RETEST)
[Signature]
Test Director Signature
7/7/98
Date

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/7/98 EXHAUSTER: 007 TEST #: 1

WORK SHEET

	INITIAL	FINAL
Time	$t_i = 130$	$t_f = 145$
Pressure (psig)	$P_i = 20.4$ INWC / 27.7 $= .736$	$P_f = 21.3$ INWC / 27.7 $= .769$
Barometric pr (inHg)	$BP_i = 29.520$ inHg x 0.491 $= 14.494$	$BP_f = 29.509$ inHg x 0.491 $= 14.489$
Duct pr (psfa)	$DP_i = (P_i + BP_i)(144)$ $= 2193.12$	$DP_f = (P_f + BP_f)(144)$ $= 2197.152$
Temperature (°R)	$T_i = 90$ °F $T_{iR} = T_i + 460 = 550$ °R	$T_f = 90$ °F $T_{fR} = T_f + 460 = 550$ °R

* Same as Test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degR)

Test Duration: $\Delta t = (t_f - t_i) = 15$ minutes

$Q = (DP_i / T_{iR} - DP_f / T_{fR}) V / (R \times \Delta t \times 0.075) = \frac{3.987 - 3.994}{\cancel{0}} \text{ SCFM}$

If first term = 0.01 then approx 0.016 = Q

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_s = \text{Allowable Leak Rate} = 0.3 \text{ SCFM}$

(PASS/RETEST)

Test Director Signature

Date

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/7/98 EXHAUSTER: 007 TEST* #: 2

WORK SHEET

	INITIAL	FINAL
Time	$t_i = 3:41$	$t_f = 3:57$
Pressure (psig)	$P_i = \frac{20.01}{.722} \text{ INWC} / 27.7$	$P_f = \frac{18.60}{.671} \text{ INWC} / 27.7$
Barometric pr (inHg)	$BP_i = \frac{29.232}{14.353} \text{ inHg} \times 0.491$	$BP_f = \frac{29.227}{14.350} \text{ inHg} \times 0.491$
Duct pr (psfa)	$DP_i = (P_i + BP_i)(144) = 2170.0$	$DP_f = (P_f + BP_f)(144) = 2163.0$
Temperature (°R)	$T_i = 95^\circ\text{F}$ $T_{iR} = T_i + 460 = 555^\circ\text{R}$	$T_f = 96^\circ\text{F}$ $T_{fR} = T_f + 460 = 556^\circ\text{R}$

* Same as Test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degR)

Test Duration: $\Delta t = (t_f - t_i) = 16$ minutes

$Q = \frac{3.911}{3.89} \left(\frac{DP_i}{T_{iR}} - \frac{DP_f}{T_{fR}} \right) V / (R \times \Delta t \times 0.075) = 0.016$ SCFM

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_s =$ Allowable Leak Rate = 0.3 SCFM

(PASS/RETEST)
 Test Director Signature
 Date

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/15/98 EXHAUSTER: 007 TEST #: 3

	INITIAL	FINAL
Time	$t_i = 4:40$	$t_f = 4:55$
Pressure (psig)	$P_i = 20.7$ INWC / 27.7 $= 0.7$	$P_f = 21.1$ INWC / 27.7 $= 0.8$
Barometric pr (inHg)	$BP_i = 29.356$ inHg x 0.491 $= 14.414$	$BP_f = 29.356$ inHg x 0.491 $= 14.414$
Duct pr (psfa)	$DP_i = (P_i + BP_i)(144)$ $= 2176.4$	$DP_f = (P_f + BP_f)(144)$ $= 2176.4$
Temperature ($^{\circ}$ R)	$T_i = 113$ $^{\circ}$ F $T_{iR} = T_i + 460 = 573$ $^{\circ}$ R	$T_f = 114$ $^{\circ}$ F $T_{fR} = T_f + 460 = 574$ $^{\circ}$ R

WORK SHEET

* Same as Test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degR)

Test Duration: $\Delta t = (t_f - t_i) = 15$ minutes

$Q = (DP_i/T_{iR} - DP_f/T_{fR})V / (R \times \Delta t \times 0.075) = 0$ SCFM

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_s =$ Allowable Leak Rate = 0.3 SCFM

(PASS/RETEST)

Test Director Signature

Date

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

HNF-2688
Rev 0
Page 136

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/15/98 EXHAUSTER: 007 TEST* #: 4

WORK SHEET

	INITIAL	FINAL
Time	$t_i = 5:33$	$t_f = 5:48$
Pressure (psig)	$P_i = 19.26$ INWC / 27.7 $= .7$	$P_f = 18.04$ INWC / 27.7 $= .7$
Barometric pr (inHg)	$BP_i = 29.347$ inHg x 0.491 $= 14.409$	$BP_f = 29.345$ inHg x 0.491 $= 14.408$
Duct pr (psfa)	$DP_i = (P_i + BP_i)(144)$ $= 2175.7$	$DP_f = (P_f + BP_f)(144)$ $= 2190.8$
Temperature (°R)	$T_i = 115$ °F $T_{iR} = T_i + 460 = 575$ °R	$T_f = 115$ °F $T_{fR} = T_f + 460 = 575$ °R

* Same as Test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degR)

Test Duration: $\Delta t = (t_f - t_i) = 15$ minutes

$Q = (DP_i/T_{iR} - DP_f/T_{fR})V / (R \times \Delta t \times 0.075) = 0$ SCFM

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_s =$ Allowable Leak Rate = 0.3 SCFM

(PASS/RETEST)

Test Director Signature Date

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/15/98 EXHAUSTER: 007 TEST* #: 3

	INITIAL	FINAL
Time	$t_i = 4:40$	$t_f = 4:55$
Pressure (psig)	$P_i = \frac{20.7}{0.7}$ INWC / 27.7	$P_f = \frac{21.1}{0.8}$ INWC / 27.7
Barometric pr (inHg)	$BP_i = \frac{29.356}{14.414}$ inHg x 0.491	$BP_f = \frac{29.356}{14.414}$ inHg x 0.491
Duct pr (psfa)	$DP_i = (P_i + BP_i)(144)$ $= 2176.4$	$DP_f = (P_f + BP_f)(144)$ $= 2190.8$
Temperature (°R)	$T_i = 113$ °F $T_{iR} = T_i + 460 = 573$ °R	$T_f = 114$ °F $T_{fR} = T_f + 460 = 574$ °R

* Same as Test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degR)

Test Duration: $\Delta t = (t_f - t_i) = 15$ minutes

$Q = \frac{3.8}{0} (DP_i/T_{iR} - DP_f/T_{fR})V / (R \times \Delta t \times 0.075) = 0$ SCFM

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_s =$ Allowable Leak Rate = 0.3 SCFM

Pass
(PASS/RETEST)


Test Director Signature

7/15/98
Date

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

HNF-2688
Rev 0
Page 138

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 10 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 7/15/98 EXHAUSTER: 007 TEST #: 4

	INITIAL	FINAL
Time	$t_1 = 5:33$	$t_2 = 5:48$
Pressure (psig)	$P_1 = 19.26$ INWC / 27.7	$P_2 = 18.04$ INWC / 27.7
Barometric pr (inHg)	$BP_1 = 29.347$ inHg x 0.491	$BP_2 = 29.345$ inHg x 0.491
Duct pr (psia)	$DP_1 = (P_1 + BP_1)(1.44)$	$DP_2 = (P_2 + BP_2)(1.44)$
Temperature (°R)	$T_1 = 115.0$ °F	$T_2 = 115.0$ °F

* Same as test # entered on Attachment 9

Test Volume: $V = 55.7$ cubic feet

Gas constant: $R = 53.35$ ft lb/(lb*degr)

Test Duration: $\Delta t = (t_2 - t_1) = 15$ minutes

$Q = (DP_1/T_1^{1.8} - DP_2/T_2^{1.8}) V / (R \times \Delta t \times 0.075) = 0$ SCFM

Q is the Average total leak rate per ASME NS10-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_g =$ Allowable Leak Rate = 0.3 SCFM

(PASS/RETEST)

Test Director Signature: [Signature]
Date: 7/15/98

HNF-2688

July 1, 1998

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 11 - FUNCTIONAL TEST VALVE LINEUP

VALVE #	DESCRIPTION	POSITION	INITIALS
VTP-V-135	HIGH ISOLATION VALVE MAIN AIRSTREAM	OPEN	ll
VTP-V-136	LOW ISOLATION VALVE MAIN AIRSTREAM	OPEN	ll
VTP-V-201	HIGH ISOLATION VALVE GLYCOL PUMP	OPEN	ll
VTP-V-202	LOW ISOLATION VALVE GLYCOL PUMP	OPEN	ll
VTP-V-203	GLYCOL TANK ISOLATION VALVE	OPEN	ll
VTP-V-204	HEATER COIL ISOLATION VALVE	OPEN	ll
VTP-V-205	GLYCOL SYSTEM DRAIN VALVE	CLOSED	ll
VTP-V-301	BACKFLOW PREVENTOR OUTLET ISOLATION VALVE	CLOSED	ll
VTP-V-302	BACKFLOW PREVENTOR INLET ISOLATION VALVE	CLOSED	ll
VTP-V-158	FAN ISOLATION VALVE	OPEN	ll
VTP-V-160	SEAL POT DRAIN VALVE	CLOSED	ll
VTP-V-161	SEAL POT GRAVITY DRAIN VALVE	CLOSED	ll
VTP-V-162	SEAL POT FILL PORT VALVE	CLOSED	ll
VTP-V-163	SEAL POT PUMP RECYCLE VALVE	CLOSED	ll
VTP-V-164	SEAL POT PUMP VALVE	OPEN	ll
VTP-V-165	SEAL POT PUMP ENCLOSURE DRAIN VALVE	OPEN	ll
VTP-V-166	SEAL POT PUMP DRAIN VALVE	OPEN	ll
VTP-V-137	HIGH ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	OPEN	ll
VTP-V-138	LOW ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	OPEN	ll
VTP-V-139	EQUALIZING ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	CLOSED	ll
VTP-V-140	HIGH ISOLATION VALVE PREFILTER TRANSMITTER	OPEN	ll
VTP-V-141	LOW ISOLATION VALVE PREFILTER TRANSMITTER	OPEN	ll

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

HNF-2688
Rev 0
Page 140

TANK FARM ACCEPTANCE TEST PROCEDURE

VALVE #	DESCRIPTION	POSITION	INITIALS
ATTACHMENT 11 (cont) FUNCTION TEST VALVE LINEUP			
VTP-V-142	EQUALIZING ISOLATION VALVE PREFILTER TRANSMITTER	CLOSED	<i>ESD</i>
VTP-V-143	HIGH ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-144	LOW ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-145	EQUALIZATION ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	CLOSED	<i>ESD</i>
VTP-V-146	HIGH ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-147	LOW ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-148	EQUALIZING ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	CLOSED	<i>ESD</i>
VTP-V-149	HIGH ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-150	LOW ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-151	EQUALIZATION ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	CLOSED	<i>ESD</i>
VTP-V-153	STACK (PITOT) VERIS TUBE	OPEN	*N/A
VTP-V-154	STACK (PITOT) VERIS TUBE	OPEN	*N/A
VTP-V-155	HIGH ISOLATION VALVE STACK FLOW TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-156	LOW ISOLATION VALVE STACK FLOW TRANSMITTER	OPEN	<i>ESD</i>
VTP-V-157	EQUALIZING ISOLATION VALVE STACK FLOW TRANSMITTER	CLOSED	<i>ESD</i>

*Stack (pitot) veris tube valves have already been positioned to open.

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 12 - FUNCTIONAL TEST ELECTRICAL LINEUP

COMPONENT #	DESCRIPTION	POSITION	INITIALS
VTP-DS-101	480 VOLT MAIN DISCONNECT	ON	<i>[Signature]</i>
VTP-DS-102	EXHAUST FAN MOTOR DISCONNECT	ON	<i>[Signature]</i>
VTP-DS-201	GLYCOL HEATER DISCONNECT	ON	<i>[Signature]</i>
VTP-BRK-101	MPZ PRIMARY BREAKER "MAIN"	ON	<i>[Signature]</i>
VTP-BRK-102	MPZ SECONDARY BREAKER "SECONDARY MAIN"	ON	<i>[Signature]</i>
120V CIRCUIT BREAKERS (LOCATED AT "MINI POWER ZONE" VTP-DP-101)			
MPZ-1	ACTION PAK RELAYS, POWER SUPPLIES, WILKERSON DISPLAY METERS	ON	<i>[Signature]</i>
MPZ-2	GLYCOL PUMP, SEAL POT PUMP, SHUNT TRIP, PILOT LIGHTS, ALARM BEACON	ON	<i>[Signature]</i>
MPZ-3	HEAT TRACE, GLYCOL CONTACTOR, HEAT TRACE LIGHT	ON	<i>[Signature]</i>
MPZ-4	CABINET HEATERS AND FANS	ON	<i>[Signature]</i>
MPZ-5	CONVENIENCE RECEPTACLE	ON	<i>[Signature]</i>
MPZ-6	GEMS "GFE" (SPARE)	ON	<i>[Signature]</i>
MPZ-7	AMS-4 "GFE" (SPARE)	ON	<i>[Signature]</i>
MPZ-8	FLAMMABLE GAS MONITOR (SPARE)	ON	<i>[Signature]</i>
MPZ-9	(SPARE)	N/A	N/A
MPZ-10	(SPARE)	N/A	N/A
CONTROL CABINET (VTP-CP-105)			
VTP-HS-103	FAN CONTROL	ON	<i>[Signature]</i>
VTP-HS-102	GLYCOL PUMP	ON	<i>[Signature]</i>
VTP-HS-101	SEAL POT PUMP CONTROL	AUTO	<i>[Signature]</i>
VTP-HS-105	CONTROL CABINET HEAT/COOL	OFF	<i>[Signature]</i>
HEAT TRACE CABINET (VTP-ENCL-104)			
VTP-HS-104	HEAT TRACE CABINET HEAT/COOL	OFF	<i>[Signature]</i>

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 13 - FUNCTIONAL TEST PRESSURE CONTROL OPERATIONAL, ALARM, INTERLOCK SET POINTS

ADDRESS	DESCRIPTION	PLC	ENGINEERING UNITS
N18:3	PRE-FILTER DP HI ALARM RESET	9831	1.00 INWC
N18:5	STACK FLOW ALARM RESET	10560	4.83 INWC
N18:8	FILTER 1 DP HI ALARM RESET	8518	6.50 INWC
N18:11	FILTER 2 DP HI ALARM RESET	9615	7.34 INWC
N18:15	GLYCOL LEVEL LO ALARM RESET	10475	79.92%
N18:16	FILTER 1 TEMP HI ALARM RESET	160	160 F
N18:18	FILTER 1 TEMP LO ALARM RESET	13107	45 F
N18:19	SEAL POT LEVEL LO ALARM RESET	7864	35%
N18:20	SEAL POT LEVEL HI ALARM RESET	13107	75%
N19:2	PLENUM 1 PRESSURE LO SET POINT	5240	-3.5 INWC
N19:3	PRE-FILTER DP HI SET POINT	9831	1 INWC
N19:4	STACK FLOW LO SET POINT	20356	675.00 SCFM
N19:5	STACK FLOW HI SET POINT	27152	1000.00 SCFM
N19:6	FILTER 1 LO DP SET POINT	3408	0.10 INWC
N19:7	FILTER 1 DP HIHI SET POINT	10355	5.40 INWC
N19:8	FILTER 1 DP HI SET POINT	9175	4.50 INWC
N19:9	FILTER 2 DP LO SET POINT	3495	0.10 INWC
N19:10	FILTER 2 DP HIHI SET POINT	11360	3.7 INWC
N19:11	FILTER 2 DP HI SET POINT	10267	3.2 INWC
N19:12	FILTERS 1/2 DP LO SET POINT	3495	0.10 INWC
N19:13	FILTERS 1/2 DP HIHI SET POINT	15073	5.40 INWC
N19:15	GLYCOL LEVEL LO	9831	50%
N19:16	FILTER 1 TEMP HI SET POINT	190	190 F
N19:18	FILTER 1 TEMP LO SET POINT	40	40 F
N19:19	SEAL POT LEVEL LO SET POINT	7209	30%

TANK FARM ACCEPTANCE TEST PROCEDURE

ADDRESS	DESCRIPTION	PLC	ENGINEERING UNITS
N19:20	SEAL POT LEVEL HI SET POINT	13763	80%
N19:25	INLET VACUUM LOW	7209	6 INWC
N19:26	INLET VACUUM HIGH	11633	12.75 INWC
N19:27	PLENUM 2 PRESSURE HIGH SETPOINT	N/A	N/A
N19:36	FILTER 1 ROC SET POINT	655	0.50 INWC
N19:37	FILTER 2 ROC SET POINT	655	0.50 INWC
N19:39	PLENUM 1 PRESSURE HI SETPOINT	14417	5 INWC 3.5 INWC
F8:6	FLOW CONTROL SETPOINT	N/A	N/A
F8:7	VACUUM CONTROL SETPOINT	11141	12 INWC

* Bypass these alarms under vacuum control.

Ex. 6
2/1/98

Ex. 6
2/1/98

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 14 - FUCTIONAL TEST HIGH VACUUM OPERATIONAL, ALARM, INTERLOCK SET POINTS

ADDRESS	DESCRIPTION	PLC	ENGINEERING UNITS
N18:3	PRE-FILTER DP HI ALARM RESET	9831	1.00 INWC
N18:5	STACK FLOW ALARM RESET	10560	4.83 INWC
N18:8	FILTER 1 DP HI ALARM RESET	8518	6.50 INWC
N18:11	FILTER 2 DP HI ALARM RESET	9615	7.34 INWC
N18:15	GLYCOL LEVEL LO ALARM RESET	10475	79.92%
N18:16	FILTER 1 TEMP HI ALARM RESET	160	160 F
N18:18	FILTER 1 TEMP LO ALARM RESET	13107 160	45 F
N18:19	SEAL POT LEVEL LO ALARM RESET	7864	35%
N18:20	SEAL POT LEVEL HI ALARM RESET	13107	75%
N19:2	PLENUM 1 PRESSURE LO SET POINT	5240	-3.5 INWC
N19:3	PRE-FILTER DP HI SET POINT	9831	1 INWC
N19:4	STACK FLOW LO SET POINT	20356	675.00 SCFM
N19:5	STACK FLOW HI SET POINT	27152	1000 SCFM
N19:6	FILTER 1 LO DP SET POINT	3408	0.10 INWC
N19:7	FILTER 1 DP HIHI SET POINT	10355	5.40 INWC
N19:8	FILTER 1 DP HI SET POINT	9175	4.50 INWC
N19:9	FILTER 2 DP LO SET POINT	3495	0.10 INWC
N19:10	FILTER 2 DP HIHI SET POINT	11360	3.7 INWC
N19:11	FILTER 2 DP HI SET POINT	10267	3.2 INWC
N19:12	FILTERS 1/2 DP LO SET POINT	3495	0.10 INWC
N19:13	FILTERS 1/2 DP HIHI SETPOINT	15073	5.40 INWC
N19:15	GLYCOL LEVEL LO	9831	50%
N19:16	FILTER 1 TEMP HI SET POINT	190	190 F
N19:18	FILTER 1 TEMP LO SET POINT	40	40 F
N19:19	SEAL POT LEVEL LO SET POINT	7209	30%

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 14 (Cont)

ADDRESS	DESCRIPTION	PLC	ENGINEERING UNITS
N19:20	SEAL POT LEVEL HI SET POINT	13763	80%
N19:25	INLET VACUUM LOW	7209	6 INWC
N19:26	INLET VACUUM HIGH	16056	19.5 INWC
N19:27	PLENUM 2 PRESSURE HIGH SETPOINT	N/A	N/A
N19:36	FILTER 1 ROC SET POINT	655	0.50 INWC
N19:37	FILTER 2 ROC SET POINT	655	0.50 INWC
N19:39	PLENUM 1 PRESSURE HI SETPOINT*	14417 16384	3.5 INWC
F8:6	FLOW CONTROL SETPOINT	N/A	N/A
F8:7	VACUUM CONTROL SETPOINT	16834 16384	MAXIMUM

* Bypass these alarms under vacuum control.

N/A 7/8/98

HNF-2688

Document No.

July 1, 1998

Date:

HNF-2688
Rev 0
Page 146

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 15 - ATP FINAL VALVE LINEUP

VALVE #	DESCRIPTION	POSITION	INITIALS
VTP-V-135	HIGH ISOLATION VALVE MAIN AIRSTREAM	CLOSED	ll
VTP-V-136	LOW ISOLATION VALVE MAIN AIRSTREAM	CLOSED	ll
VTP-V-201	HIGH ISOLATION VALVE GLYCOL PUMP	CLOSED	ll
VTP-V-202	LOW ISOLATION VALVE GLYCOL PUMP	CLOSED	ll
VTP-V-203	GLYCOL TANK ISOLATION VALVE	CLOSED	ll
VTP-V-204	HEATER COIL ISOLATION VALVE	CLOSED	ll
VTP-V-205	GLYCOL SYSTEM DRAIN VALVE	CLOSED	ll
VTP-V-301	BACKFLOW PREVENTOR OUTLET ISOLATION VALVE	CLOSED	ll
VTP-V-302	BACKFLOW PREVENTOR INLET ISOLATION VALVE	CLOSED	ll
VTP-V-158	FAN ISOLATION VALVE	CLOSED	ll
VTP-V-160	SEAL POT DRAIN VALVE	CLOSED	ll
VTP-V-161	SEAL POT GRAVITY DRAIN VALVE	CLOSED	ll
VTP-V-162	SEAL POT FILL PORT VALVE	CLOSED	ll
VTP-V-163	SEAL POT PUMP RECYCLE VALVE	CLOSED	ll
VTP-V-164	SEAL POT PUMP VALVE	CLOSED	ll
VTP-V-165	SEAL POT PUMP ENCLOSURE DRAIN VALVE	CLOSED	ll
VTP-V-166	SEAL POT PUMP DRAIN VALVE	CLOSED	ll
VTP-V-101	HIGH ISOLATION VALVE PLENUM TRANSMITTER	CLOSED	ll
VTP-V-102	LOW ISOLATION VALVE PLENUM TRANSMITTER	CLOSED	ll
VTP-V-103	EQUALIZATION ISOLATION VALVE PLENUM TRANSMITTER	CLOSED	ll
VTP-V-137	HIGH ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	CLOSED	ll
VTP-V-138	LOW ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	CLOSED	ll
VTP-V-139	EQUALIZING ISOLATION VALVE HEATER/DEMISTER TRANSMITTER	CLOSED	ll

Document No.

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 147

TANK FARM ACCEPTANCE TEST PROCEDURE

VALVE #	DESCRIPTION	POSITION	INITIALS
VTP-V-140	HIGH ISOLATION VALVE PREFILTER TRANSMITTER	CLOSED	RL
VTP-V-141	LOW ISOLATION VALVE PREFILTER TRANSMITTER	CLOSED	RL
VTP-V-142	EQUALIZING ISOLATION VALVE PREFILTER TRANSMITTER	CLOSED	RL
VTP-V-143	HIGH ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	CLOSED	RL
VTP-V-144	LOW ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	CLOSED	RL
VTP-V-145	EQUALIZATION ISOLATION VALVE HEPA FILTER #1 TRANSMITTER	CLOSED	RL
VTP-V-146	HIGH ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	CLOSED	RL
VTP-V-147	LOW ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	CLOSED	RL
VTP-V-148	EQUALIZING ISOLATION VALVE HEPA FILTER #1&2 TRANSMITTER	CLOSED	RL
VTP-V-149	HIGH ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	CLOSED	RL
VTP-V-150	LOW ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	CLOSED	RL
VTP-V-151	EQUALIZATION ISOLATION VALVE HEPA FILTER #2 TRANSMITTER	CLOSED	RL
VTP-V-153	STACK (PITOT) VERIS TUBE	OPEN	*N/A
VTP-V-154	STACK (PITOT) VERIS TUBE	OPEN	*N/A
VTP-V-155	HIGH ISOLATION VALVE STACK FLOW TRANSMITTER	CLOSED	RL
VTP-V-156	LOW ISOLATION VALVE STACK FLOW TRANSMITTER	CLOSED	RL
VTP-V-157	EQUALIZING ISOLATION VALVE STACK FLOW TRANSMITTER	CLOSED	RL

*Stack (pitot) veris tube valves have already been positioned to open.

Document No:

HNF-2686

Date:

July 1, 1998

HNF-2688

Rev 0

Page 148

TANK FARM ACCEPTANCE TEST PROCEDURE

ATTACHMENT 16 - ATP FINAL ELECTRICAL LINEUP

COMPONENT #	DESCRIPTION	POSITION	INITIALS
VTP-DS-101	480 VOLT MAIN DISCONNECT	ON	<i>PP</i>
VTP-DS-102	EXHAUST FAN MOTOR DISCONNECT	OFF	<i>PP</i>
VTP-DS-201	GLYCOL HEATER DISCONNECT	OFF	<i>PP</i>
VTP-BRK-101	MPZ PRIMARY BREAKER "MAIN"	ON	<i>PP</i>
VTP-BRK-102	MPZ SECONDARY BREAKER "SECONDARY MAIN"	ON	<i>PP</i>
120V CIRCUIT BREAKERS (LOCATED AT "MINI POWER ZONE" VTP-DP-101)			
MPZ-1	ACTION PAK RELAYS, POWER SUPPLIES, WILKERSON DISPLAY METERS	OFF	<i>PP</i>
MPZ-2	GLYCOL PUMP, SEAL POT PUMP, SHUNT TRIP, PILOT LIGHTS, ALARM BEACON	OFF	<i>PP</i>
MPZ-3	HEAT TRACE, GLYCOL CONTACTOR, HEAT TRACE LIGHT	ON	<i>PP</i>
MPZ-4	CABINET HEATERS AND FANS	ON	<i>PP</i>
MPZ-5	CONVENIENCE RECEPTACLE	OFF	<i>PP</i>
MPZ-6	GEMS "GFE" (SPARE)	OFF	<i>PP</i>
MPZ-7	AMS-4 "GFE" (SPARE)	OFF	<i>PP</i>
MPZ-8	FLAMMABLE GAS MONITOR (SPARE)	OFF	<i>PP</i>
MPZ-9	(SPARE)	N/A	N/A
MPZ-10	(SPARE)	N/A	N/A
CONTROL CABINET (VTP-CP-105)			
VTP-HS-103	FAN CONTROL	OFF	<i>PP</i>
VTP-HS-102	GLYCOL PUMP	OFF	<i>PP</i>
VTP-HS-101	SEAL POT PUMP CONTROL	AUTO	<i>PP</i>
VTP-HS-105	CONTROL CABINET HEAT/COOL	COOL	<i>PP</i>
HEAT TRACE CABINET (VTP-ENCL-104)			
VTP-HS-104	HEAT TRACE CABINET HEAT/COOL	COOL	<i>PP</i>

Document No. HNF-2686	Date: July 1, 1998
---------------------------------	------------------------------

HNF-2688
 Rev 0
 Page 149

ATTACHMENT 17
NOISE LEVEL TEST DATA

7/13/98

Portable Exhaust Skids Sound Levels

Background

away from chiller fans
L7 ~~away from chiller fans~~
Scale of chiller fans 7/13/98

All readings dba scale.
taken ~ 6 feet from units
at ground level

METER

Bauer & Koch

Type 223/


S/N # 1735186

Reg'd. U.C. 53490

Cal Due 9 Mar 99

007


92.2
Top of Stack 4" Stack



68.4 68 66
71 73 72.5 69

008

100.0
Top of Stack 4" Stack




83.3 (Top of Stack)
72 71 71


Issued by Amendment CSP.
EFT Safety
By W. Hanford.

ATTACHMENT 18
SYSTEM PERFORMANCE TEST DATA


POR-007 VS 102-AY ANNULUS



POR-008 VS 102-AY ANNULUS



PORTABLE EXHAUSTER COMPARISON



◆ INLET (EXHAUSTER) 007 ■ INLET (EXHAUSTER) 008 ▲ ANNULUS (HNF-2317)