


Nevada
Environmental
Restoration
Project

DOE/NV-807



Closure Report for
Corrective Action Unit 143:
Area 25 Contaminated Waste
Dumps,
Nevada Test Site, Nevada

UNCONTROLLED

Controlled Copy No.: _____

Revision: 0

March 2002

Environmental Restoration
Division

U.S. Department of Energy, National Nuclear Security Administration
Nevada Operations Office

DISCLAIMER STATEMENT

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Government or any agency thereof or its contractors or subcontractors.

AVAILABILITY STATEMENT

Available for sale to the public from-
U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161-0002
Telephone: 800.553.6847
Fax: 703.605.6900
E-mail: orders@ntis.fedworld.gov
Online ordering: <http://www.ntis.gov/ordering.htm>

Available electronically at <http://www.doe.gov/bridge>

Available for a processing fee to U.S. Department of Energy and its contractors, in paper, from-
U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
Telephone: 865.576.8401
Fax: 865.576.5728
E-mail: reports@adonis.osti.gov

**CLOSURE REPORT FOR
CORRECTIVE ACTION UNIT 143:
AREA 25 CONTAMINATED WASTE DUMPS
NEVADA TEST SITE, NEVADA**

**Prepared for the
U. S. Department of Energy
National Nuclear Security Administration
Nevada Operations Office
Work Performed Under Contract No. DE-AC08-96NV11718**


UNCONTROLLED

Controlled Copy No.: _____

Revision: 0

March 2002

THIS PAGE INTENTIONALLY LEFT BLANK



**CLOSURE REPORT FOR
CORRECTIVE ACTION UNIT 143:
AREA 25 CONTAMINATED WASTE DUMPS
NEVADA TEST SITE, NEVADA**

Approved by: Janet Appenzeller-Wing
Janet L. Appenzeller-Wing, Project Manager
Industrial Sites Project

Date: 3/7/02

Approved by: Runore C. Wycoff
Runore C. Wycoff, Division Director
Nevada Environmental Restoration Project

Date: 3/7/02

THIS PAGE INTENTIONALLY LEFT BLANK

TABLE OF CONTENTS

ACRONYMS AND ABBREVIATIONS	ix
EXECUTIVE SUMMARY	xi
1.0 INTRODUCTION	1
1.1 PURPOSE	1
1.2 SCOPE	1
1.3 CLOSURE REPORT CONTENTS	5
2.0 CLOSURE ACTIVITIES	7
2.1 DESCRIPTION OF CORRECTIVE ACTION ACTIVITIES	7
2.1.1 Removal of Sr-90 Impacted Soil	7
2.1.2 Level the R-MAD West Trench Berms to the Existing Grade	9
2.1.3 Backfill the R-MAD East Trestle Area	12
2.1.4 Erosion Protection Installation	13
2.1.4.1 Subbasin 4	14
2.1.4.2 Subbasin 2	14
2.1.4.3 Subbasin 5	14
2.1.5 Removal and Disposal of Metallic Lead	15
2.1.6 Backfill the E-MAD Trench	16
2.1.7 Demobilization	18
2.2 DEVIATIONS FROM CAP AS APPROVED	18
2.3 CAU 143 CLOSURE ACTIVITIES SCHEDULE	18
2.4 CAU 143 FINAL SURVEY "AS-BUILT" DRAWINGS	18
3.0 WASTE DISPOSITION	21
3.1 RADIOACTIVE WASTE (LOW-LEVEL WASTE)	21
3.2 HAZARDOUS WASTE	22
3.3 NONHAZARDOUS WASTE	22
4.0 CLOSURE VERIFICATION	23
4.1 DATA QUALITY ASSESSMENT	23
4.2 USE RESTRICTIONS	23
5.0 CONCLUSIONS AND RECOMMENDATIONS	27
5.1 POST-CLOSURE MONITORING REQUIREMENTS	27
5.1.1 Inspections	27
5.2 RECOMMENDATIONS	27
6.0 REFERENCES	29

TABLE OF CONTENTS (continued)

TABLES

TABLE 1 - RADIOANALYTICAL RESULTS FOR CONFIRMATION SOIL SAMPLES . . . 24
TABLE 2 - ANALYTICAL RESULTS FOR LEAD CONFIRMATION SOIL SAMPLES . . . 24

FIGURES

FIGURE 1 - CAU 143 LOCATION MAP 2
FIGURE 2 - R-MAD SITE LAYOUT MAP 3
FIGURE 3 - E-MAD SITE LAYOUT MAP 4
FIGURE 4 - R-MAD AERIAL PHOTOGRAPH BEFORE REMEDIAL ACTION 8
FIGURE 5 - E-MAD AERIAL PHOTOGRAPH BEFORE REMEDIAL ACTION 17
FIGURE 6 - CAU 143 CLOSURE ACTIVITIES SCHEDULE 19
FIGURE 7 - CAU 143 SAMPLE LOCATIONS AND ANALYTICAL RESULTS 25

APPENDICES

APPENDIX A - "AS-BUILT" DRAWINGS AND ENGINEERING CALCULATIONS FOR
CAU 143: AREA 25 CONTAMINATED WASTE DUMPS
APPENDIX B - CONFIRMATION SAMPLING TEST RESULTS
APPENDIX C - CAU 143 GLOBAL POSITIONING SYSTEM COORDINATES FOR
GEOPHYSICS MARKINGS
APPENDIX D - CAU 143 RADIATION SURVEY REPORTS
APPENDIX E - CAU143 USE RESTRICTION INFORMATION
APPENDIX F - CAU 143 WASTE DISPOSITION DOCUMENTATION
APPENDIX G - FIELD PHOTOGRAPHS

TABLE OF CONTENTS (continued)

APPENDIX H - NEVADA DIVISION OF ENVIRONMENTAL PROTECTION COMMENT
RESOLUTION FORM

DISTRIBUTION LIST

THIS PAGE INTENTIONALLY LEFT BLANK

ACRONYMS AND ABBREVIATIONS

BN	Bechtel Nevada
BZA	breathing zone apparatus
C	Celsius
CADD	Corrective Action Decision Document
CAP	Corrective Action Plan
CAS	Corrective Action Site
CAU	Corrective Action Unit
cm	centimeter(s)
cps	count per second
CR	Closure Report
Cs-137	Cesium-137
CWD	Contaminated Waste Dump
DOE/NV	U.S. Department of Energy, Nevada Operations Office
dpm	disintegrations per minute
dpm/100cm ²	disintegrations per minute per 100 square centimeters
DQO	Data Quality Objective
E-MAD	Engine Maintenance, Assembly, and Disassembly
FFACO	Federal Facility Agreement and Consent Order
FIDLER	Field Instrument to Detect Low-Energy Radiation
ft	feet/foot
ft ³	cubic feet
gal	gallon(s)
GPS	Global Positioning System
HWAA	Hazardous Waste Accumulation Area
IH	Industrial Hygienist
in	inch(s)
kg	kilogram(s)
L	liter(s)
lb	pound(s)
LLW	Low-Level Waste
m	meter(s)
m ³	cubic meters
mR/h	millirem per hour
NDEP	Nevada Division of Environmental Protection
NNSA/NV	U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office
NTS	Nevada Test Site
OSHA	Occupational Safety and Health Administration
pCi/gr	picoCuries per gram
RCT	Radiological Control Technician
R-MAD	Reactor, Maintenance, Assembly, and Disassembly
ROTC	Record of Technical Change

ACRONYMS AND ABBREVIATIONS (continued)

RWAP	Radioactive Waste Acceptance Program
RWMS	Radioactive Waste Management Site
Sr-90	Strontium-90
TNT	Transient Nuclear Test
yd ³	cubic yards
yr	year(s)

EXECUTIVE SUMMARY

Corrective Action Unit (CAU) 143 is located in Area 25 of the Nevada Test Site. The unit is listed in the Federal Facility Agreement and Consent Order (FFACO, 1996) as CAU 143 which is comprised of two Corrective Action Sites (CASs):

- CAS 25-23-09, Contaminated Waste Dump #1 at the Reactor Maintenance, Assembly, and Disassembly Facility
- CAS 25-23-03, Contaminated Waste Dump #2 at the Engine Maintenance, Assembly, and Disassembly Facility

The approved corrective action alternative for this unit was closure in place with administrative controls. Closure activities included:

- Earthwork to fill depressions and grade to the natural slope
- The use of additional clean cover soil as excess backfill
- Land use restrictions to minimize access and prevent unauthorized site activities.
- The construction of erosion control structures and placement of a diversion channel berm to divert storm water runoff/runoff potential and mitigate channelized erosion.

CAU 143 was closed in accordance with the FFACO and the Nevada Division of Environmental Protection (NDEP)-approved Corrective Action Plan (CAP) for CAU 143: Area 25, Contaminated Waste Dumps, Nevada Test Site, Nevada (U.S. Department of Energy Nevada Operations Office [DOE/NV], 2001). The closure activities specified in the CAP were based on the recommendations presented in the Corrective Action Decision Document (DOE/NV, 2000a).

The proposed post-closure monitoring plan consists of annual site inspections to determine the condition of fencing signage and postings. If any maintenance and repair requirements are identified, funding will be requested and the repairs scheduled. Any repairs will be documented in writing at the time of repair. Results of all inspections and repairs for a given year will be addressed in a single report submitted annually to the NDEP.

THIS PAGE INTENTIONALLY LEFT BLANK

1.0 INTRODUCTION

This Closure Report (CR) has been prepared for the Area 25 Contaminated Waste Dumps (CWD), Corrective Action Unit (CAU) 143 in accordance with the Federal Facility Agreement and Consent Order [FFACO] (FFACO, 1996) and the Nevada Division of Environmental Protection (NDEP)-approved Corrective Action Plan (CAP) for CAU 143: Area 25, Contaminated Waste Dumps, Nevada Test Site, Nevada (U.S. Department of Energy, Nevada Operations Office [DOE/NV], 2001). CAU 143 consists of two Corrective Action Sites (CASs): 25-23-09 CWD #1, and 25-23-03 CWD #2.

The Area 25 CWDs are historic disposal units within the Area 25 Reactor Maintenance, Assembly, and Disassembly (R-MAD), and Engine Maintenance, Assembly, and Disassembly (E-MAD) compounds located on the Nevada Test Site (NTS) (Figure 1). The R-MAD and E-MAD facilities originally supported a portion of the Nuclear Rocket Development Station in Area 25 of the NTS. CWD #1 CAS 25-23-09 received solid radioactive waste from the R-MAD Compound (East Trestle and West Trench Berms) (Figure 2) and 25-23-03 CWD #2 received solid radioactive waste from the E-MAD Compound (E-MAD Trench) (Figure 3).

1.1 PURPOSE

The Area 25 CWDs were identified as CAU 143 by the FFACO (FFACO, 1996). The purpose of this CR is to document that the closure of CAU 143 complied with all of the CAP closure requirements (DOE/NV, 2001).

1.2 SCOPE

The approved closure strategy for CAU 143 was specified in the Corrective Action Decision Document (CADD) for CAU 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, (DOE/NV, 2000a). The approved alternative includes closure in place with administrative controls. The implemented closure strategy consisted of the following activities.

R-MAD

- The soil immediately surrounding the location of the elevated strontium-90 (Sr-90) surface sample was removed prior to moving the Transient Nuclear Test (TNT) Mound (Figure 2).
- Earthwork at the East Trestle consisted of backfilling the trestle depression area with fill from each of the six West Trench berms, the TNT Mound, and from a borrow fill source northwest of the R-MAD facility. The backfill material was placed to an elevation slightly above the existing track grade to eliminate depressions, while the existing slopes were modified to minimize runoff/runoff, infiltration, and possible erosion.




FIGURE 1
LOCATION OF CAU 143 NEVADA TEST SITE, NEVADA




FIGURE 2
R-MAD WASTE DUMP SITE LAYOUT MAP




FIGURE 3
E-MAD WASTE DUMP SITE LAYOUT MAP

- Earthwork at the West Trenches consisted of placing additional clean cover material over the trenches, regrading the area to its natural slope, and mitigating the potential for channelized erosion at the south end of the West Trench near the fence line.
- The existing signage and fencing in the vicinity of the R-MAD West Trenches were left intact. New signs and postings were set up along the R-MAD east track and near the cooling berm.
- The cooling berms around the R-MAD East Track were left in place.

E-MAD

- The E-MAD Trench (CWD #2) was backfilled with clean soil from the mound adjacent to the open trench. The trench was backfilled to an elevation slightly greater than existing grade.
- A diversion berm was established around the trench to divert potential storm water runoff/runoff potential.
- Signage and fencing were modified to include only the currently filled portion of the trench.

1.3 CLOSURE REPORT CONTENTS

This CR is divided into the following sections:

Section 1.0 - Introduction

Section 2.0 - Closure Activities

Section 3.0 - Waste Disposition

Section 4.0 - Closure Verification

Section 5.0 - Conclusions and Recommendations

Section 6.0 - References

The appendices of this document have been modified from the approved July 2001 FFACO outline. The following FFACO outline appendices have either not been included or revised as indicated below:

- Data Quality Objectives (DQO) as developed in the CADD (DOE/NV, 2000a). DQOs were not developed for closure of the Area 25 CWDs. The earthwork was performed to the criteria specified in the CAP (DOE/NV, 2001).
- Closure Certification is not required. Closure verification and subsequent annual inspections are necessary for fulfilling closure requirements.
- Appendix A, "As-Built" Drawings and Engineering Calculations for CAU 143.

- Appendix B, Confirmation Sampling Test Results (e.g., analytical reports for lead-impacted soil verification samples and Sr-90 impacted soil verification samples).
- Waste Disposition Documentation is pending for four 208-liter [L] (55-gallon [gal]) drums of Sr-90 impacted soil and will be provided in the first Post-Closure Monitoring report.

The following documents were used to develop this CR:

- Corrective Action Investigation Plan for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, Rev. 1, DOE/NV--506 (DOE/NV, 1999).
- Corrective Action Decision Document for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, Rev. 0, DOE/NV--617 (DOE/NV, 2000a).
- Corrective Action Plan for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, Rev. 0, DOE/NV--698 (DOE/NV, 2001).

No DQOs were developed for the closure activities for CAU 143. The earthwork activities were controlled by adherence to the design engineering specifications developed for the CAP (DOE/NV, 2001). Verification of the design is documented in the construction "as-built" drawings included in Appendix A of this document.

2.0 CLOSURE ACTIVITIES

This section of the CR details the specific activities involved in the closure of CAU 143.

2.1 DESCRIPTION OF CORRECTIVE ACTION ACTIVITIES

Closure of CAU 143 was completed using the approved Corrective Action Plan for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, Revision 0, (DOE/NV, 2001). The CAP was based on the recommendations in the Corrective Action Decision Document for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada (DOE/NV, 2000a). Prior to beginning closure activities, the following pre-field activities were completed:

- Preparation of National Environmental Policy Act documentation (checklist).
- Preparation of the Field Management Plan for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, (Bechtel Nevada [BN], 2001a).
- Preparation of the Site-Specific Health and Safety Plan for Closure Activities at Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, (BN, 2001b).
- Preparation of the DOE/NV Real Estate/Operations Permit.

The following is the scope of the closure actions implemented for CAU 143. Construction activities consisted primarily of earth moving. Figure 4 shows an aerial view of the R-MAD CWD area before the start of remediation activities.

2.1.1 Removal of Sr-90 Impacted Soil

Site characterization, performed by International Technology Corporation in 1999, revealed a surface soil sample at the R-MAD waste dump location that contained Sr-90 above the action level of 3 picoCuries per gram (pCi/gr) (DOE/NV, 2000a). The Sr-90 impacted soil area was located within the East Trestle area fence, directly southeast of the TNT Mound (Figure 2). Approximately 1 cubic meter (m^3) (1.3 cubic yards [yd^3]) of Sr-90 impacted soil was removed and placed into four 208-L (55-gal) drums. The Sr-90 impacted soil removal activities were conducted between November 7, 2001 and November 14, 2001.

A site-specific Cesium (Cs)-137/Sr-90 ratio was not established at CAU 143 because this ratio has been previously established for other Nuclear Rocket Development Station sites. The ratio of Cs-137 to Sr-90 is expected to be 1 to 1. Therefore, detectable levels of Cs-137 indicate that elevated levels of Sr-90 are present. Because Cs-137 emits gamma ionizing radiation, field screening instruments can be used to establish the presence of Sr-90 based on the known Cs-137 and Sr-90 ratio.




FIGURE 4
R-MAD AERIAL PHOTOGRAPH BEFORE REMEDIAL ACTION

The project health physicist developed a field screening protocol to be used during the excavation to assess the progress in removal of the Sr-90 impacted surface soil area. An Radiological Control Technician (RCT) used a Field Instrument to Detect Low-Energy Radiation (FIDLER) instrument to survey the excavation area for the presence of Cs-137. This instrument had sufficient sensitivity for the Cs-137 to determine when near normal background levels were achieved. The background level for this instrument was approximately 130 counts per second (cps).

The initial gamma activity levels of impacted soil were measured with the FIDLER between a range of 300-400 cps within the general excavation area and higher gamma activity was measured in localized areas of the excavation. The average activity levels gradually decreased as the excavation progressed until they were approximately 120 cps and within the acceptable range of background. The Sr-90 impacted soil was removed from the excavation and placed in four 208 L (55 gal) drums.

A set of verification samples was collected at the bottom of the impacted soil excavation area. A total of five verification samples were collected from the base of the Sr-90 excavation. Four soil samples were collected from the corner of each sidewall and one sample from the center of the excavation. In addition, two quality assurance/quality control samples (1 duplicate and 1 equipment blank) were collected. The sampling activities were recorded in a field logbook which included the following information: (a) dates and times of sampling activities; (b) names of sampling personnel; (c) location of sampling noting the sample identification number; and (d) the volume, weight, and description of the sample taken. A pre-screened analysis of the verification samples was performed at R-MAD using a In Situ Object Counting System. The samples were cooled to approximately 4 degrees Celsius (C) and transported to BN Environmental Technical Services under strict chain-of-custody procedures for a formal laboratory analysis.

Analytical results for the verification samples were received on December 19, 2001. The results showed no radiological constituents above background levels, 3 pCi/gr (DOE/NV, 2000a). The Sr-90 impacted soil excavation area was backfilled on January 14, 2002, with clean fill from the area of excavation. Analytical results for the verification samples are presented in Appendix B. Radiological survey results of the Sr-90 impacted soil area and surrounding areas are presented in Appendix D.

2.1.2 Level the R-MAD West Trench Berms to the Existing Grade

The West Trench berm field activities were conducted between November 5, 2001 and December 4, 2001.

Earthwork at the West Trench Berms consisted of removing the top clean layer of soil from six trench berms, using the soil as backfill material at the East Trestle depression area, and regrading the West Trench area to its natural slope. In addition, channelized erosion at the south end of the West Trench Berms was mitigated by diverting the natural drainage flow to the southwest.

A scraper and front-end loader were used to remove the top clean layer of soil from the West Trench berms. A water truck was also used for dust suppression. The extent of lateral and vertical radiological subsurface contamination in the berms ranged from 2.2 meters (m) (7 feet [ft]) wide to 138 m (450 ft) long to 3.1 m (10 ft) in depth. Approximately 130 m³ (800 yd³) of backfill material was removed from the top layer of the West Trench berms. Radiological surveys of the West Trench berm area were performed after the top layer of soil was removed to verify that the remaining soil was not impacted. A goldak/metrotech survey and geophysical survey were conducted within the west trench berm area. The survey detected traces of metal debris 15 to 30 centimeters [cm] (6 to 12 inches [in]) below the surface. The detected areas of metal debris were marked and Global Positioning System (GPS) coordinates were taken to identify the marked areas after additional clean cover material was placed over the trenches during grading. GPS coordinate data were recorded in a field logbook and are provided in Appendix C.

Rusted Metal Frame Debris

Three 1.2-m (4-ft) long connected sections and two separate sections of rusted frame metal were discovered by an operator during West Trench berm removal. The frames were covered with a layer of soil and rust when initially excavated. An RCT surveyed the exposed metal debris with an NE Electra survey instrument. The beta-gamma activity was slightly elevated (<500 disintegrations per minute [dpm] above background), but was well below release limits as given in Table 2-2 of the NV/YMP Radiological Control Manual (DOE/NV, 2000b). Therefore, the excavation was allowed to continue. A front-end loader stockpiled the debris into an isolated area at the edge of the excavation. The metal debris was washed numerous times by the water truck used to support excavation. This removed much of the original soil and rust. The metal debris was later placed into a transportation lugger pending disposal. While performing final release surveys on the metal debris in the lugger, elevated beta-gamma readings were observed. The project health physicist decided that the metal debris should be removed from the lugger so that each piece could be resurveyed. The RCTs performed integrated counts on each piece with detectable beta-gamma activity. All debris averaged less than the 5,000 dpm/100 square centimeters (cm²) total activity allowed for free release (Table 2-2) (DOE/NV, 2000b). One metal piece had a 100 cm² area of approximately 11,000 dpm. This spot was below the 15,000 dpm criteria allowed for free release (DOE/NV, 2000b). All of the metal was returned to the lugger and released to the sanitary waste landfill in Area 23 for disposal.

Radiological-Impacted Pipe

A radiological-impacted pipe reading 150,000 dpm/100 cm² was exposed at the surface by a front-end loader during West Trench berm removal. The radiological-impacted pipe was wrapped with a nylon fabric material believed to be a form of asbestos. An Industrial Hygienist (IH) performed a visual inspection of the nylon fabric material and collected samples for laboratory analysis to determine if the material contained asbestos. The laboratory results for three subject samples collected were negative for asbestos.

In addition, the radiological-impacted pipe was attached to a larger network of piping embedded approximately 0.6 m (2 ft) in the subsurface. The area surrounding the radiological-impacted pipe was isolated and roped off with orange fencing to designate the discovery and allow remediation activities to continue within the West Trench berm area. After the top layers of the West Trench berms were removed and 90 percent of grading completed, the exposed rad-

impacted pipe was compacted into the surface using a front-end loader. Compaction was the preferred alternative in lieu of pipe removal, primarily due to the potential risk associated with exposing a larger network of radiological-impacted pipe with unknown levels of radioactivity. A 0.9-m (3-ft)-square section of the area was backfilled with 0.3 m (1 ft) of top soil. The surface compacted area was graded to blend into the natural drainage flow of the West Trench area. GPS coordinate data were recorded in a field logbook and are provided in Appendix C.

Six-Foot Drain Pipe

A 1.8-m (6-ft)-high stainless steel drain pipe was exposed to the surface by a front-end loader during West Trench berm removal. The drain pipe was attached to other segments of pipe embedded in the subsurface. Radiological surveys were performed by an RCT with an Electra instrument to determine if the exposed drain pipe or surrounding area was radiologically impacted. The drain pipe also contained elbow joints that were soldered with a material that appeared to be lead-based. An industrial hygienist performed a survey for lead on the soldered material within the elbow joints of the drain pipe. A Niton XL lead detector instrument was used and placed directly over the soldered joints of the pipe as well as two small pieces of the solder. The Niton detected no lead on the solder material within the elbow joints of the drain pipe. Therefore, the 1.8-m (6-ft) drain pipe was severed using a hand saw at ground surface and placed into a transportation lugger to be disposed of in the Area 23 sanitary waste landfill. GPS coordinate data were recorded in a field logbook and are provided in Appendix C.

Seven-Foot Diameter, 0.5-Inch-Thick Drain Pipe

An open-ended 2.1-m (7-ft)-diameter, 1.3-cm (0.5-in)-thick drain pipe was exposed during West Trench removal activities. The drain pipe was attached to a larger segment of pipe embedded in the subsurface. Radiological surveys were conducted by an RCT using an Electra and FIDLER detector. No contamination or elevated gamma activity was detected on the drain pipe or surrounding area. Approximately 15 cm (6 in) of soil was removed from around the drain pipe and a front-end loader was used to break the pipe at the ground surface. Additional radiological surveys were performed on the cut end of the drain pipe prior to placing the pipe into a transportation lugger for disposal in Area 23 as sanitary waste. GPS coordinate data were recorded in a field logbook and are provided in Appendix C.

Former Hazardous Waste Accumulation Area

Debris from a former hazardous waste accumulation area (HWAA) was discovered near the northwest corner of the West Trench area. The HWAA was used to support site characterization work in 1999. An RCT performed a survey of the general area to confirm that the sectioned-off area was not impacted. Remnants of the pad included a black milar, seven pallets, and other miscellaneous debris. Upon receiving documentation to confirm the characterization activities within the area, the pad was cleaned up and the debris disposed of as sanitary waste.

Grading of Site

Final grading was completed in the West Trench berm area and leveled to existing grade using a the grader. The adjacent area outside of the West Trench front gate, near the East Trestle front gate, was also graded to blend into the natural drainage flow of the West Trench area.

Fence Repair and Installation of Warning Signs/Postings

To prevent indiscriminate access of unauthorized personnel to the graded West Trench area, a

damaged fence was repaired. The fence was located along the southeast perimeter of the West Trench area. Approximately 7.5 m (25 ft) of three-strand barb wire were attached between five fence posts. The fence repair activities were conducted between November 20, 2001 and November 21, 2001.

In addition, the access gate to the West Trench area was removed using a front-end loader to allow better access for heavy equipment during remediation activities. After the completion of all remediation activities in the West Trench area, the front access gate was restored and proper signs were posted to maintain adequate administrative access controls.

A total of 17 Underground Radioactive Material signs were posted on the existing fence. Five signs were posted north of the West Trench area, eight signs were posted on the west fence, and four signs were posted on the south fence. Also, the West Trench area will remain designated as a controlled area that requires general employee radiological training for access and entry.

2.1.3 Backfill the R-MAD East Trestle Area

The field activities for backfilling the East Trestle area were conducted between November 5, 2001 and November 28, 2001. Specific construction details are provided below.

Earthwork at the East Trestle consisted of backfilling the large trestle depression area with backfill material from the West Trench berms, the TNT Mound, and a borrow fill pit located northwest of the R-MAD facility. The East Trestle area dimensions were 18 m (60 ft) wide to 42 m (140 ft) long by 6 m (20 ft) in depth. Approximately 5,040 m³ (6,400 yd³) of backfill material was distributed at an elevation slightly above the existing track grade to eliminate depressions, while the existing slopes were modified to minimize runoff/runoff, infiltration, and possible erosion. In addition, the East Trestle track was backfilled to the north fence boundary with approximately 20 cm (8 in) of excess backfill material from the borrow fill pit.

West Trench Berms

Backfill material was retrieved from the West Trench berms by a front-end loader and scraper. A water truck was used to maintain dust suppression. Approximately 630 m³ (800 yd³) of backfill material from the West Trench berms was used to backfill the East Trestle area.

Camel Back

A camel back was located on the terminus of the East Trestle railroad spur attached by two clamps. The camel back was used to tip the rail cars over as they unloaded solid radioactive waste material into the pit area underneath the trestle. The camel back location, weight, and the questionable integrity of the trestle structure created a safety concern for the initial method of removal. Therefore, after a reevaluation of alternatives, a new strategy and approach was developed to facilitate camel back removal. A soil ramp was constructed with West Trench berm material to reach the 900 kilogram (kg) (2,000 pounds [lbs]) camel back. A front-end loader was used to collapse the camel back into the depression area. Subsequently, the trestle tracks, rails, and wooden column structures were demolished to serve as additional backfill for the open depression area. An 2.4- to 3-m (8- to 10-ft) layer of soil provided a protective cover over the

camel back and adjoining structures.

TNT Mound

The TNT Mound, consisting of approximately 3,150 m³ (4,000 yd³) of soil, was used as backfill material for the East Trestle area. The mound was located within the southwest corner of the CWD #1 fenced area, east of R-MAD. Backfill material was retrieved from the TNT with a scraper, D-9 dozer, and front-end loader. In addition, a water truck was used for dust suppression during soil removal activities.

R-MAD Borrow Pit

Excess backfill material from the R-MAD borrow pit was used to complete backfill activities in the East Trestle area. Approximately 1,260 m³ (1,600 yd³) of backfill material was retrieved from the borrow pit and transported to the trestle area by the scraper. A D-9 dozer was used to load the scraper with borrow fill material while the scraper transported a full 17-m³ (22-yd³) load to the east trestle area. Traffic was monitored and controlled to allow free road access for the scraper during transportation to and from the borrow pit.

Grading of the Site

The East Trestle area was completely backfilled with clean soil and leveled to existing grade with the grader. The front-end loader was used to minimize surface obstructions and prevent ponding.

Fence Repair and Installation of Warning Signs/Postings

The existing chain-link fencing remained in place to prevent access of unauthorized personnel into the East Trestle area. A set of new signs was posted in between the TNT Mound and cooling berm to identify elevated levels of radioactive material within the area. Five signs were posted as "Caution- Radioactive Material" within a 15-m (50-ft) by 21-m (70-ft) square area directly south of the East Trestle. The front gate of the East Trestle area has five signs reading "Caution-Underground Radioactive Material" and six additional signs posted along the south end of the chain-link fence. Also, the East Trestle area will remain designated as a controlled area.

Fourteen radioactive material postings have also been placed along the length of the cooling berm eastern railroad track.

2.1.4 Erosion Protection Installation

Erosion protection was necessary within three subbasin areas of the R-MAD CWD based upon a flood assessment and hydraulic analysis and evidence of past erosion. The erosion protection materials included a non-woven, needle-punched geotextile filter fabric, fine aggregate (sand), and rip-rap rock as the final cover. The volume, size, and distribution of erosion protection materials varied in accordance with the approved design specifications (DOE/NV, 2001). The method of installation required that an erosion channel grade be constructed to a specific depth and lined with a geotextile fabric, sand, and rip-rap rock. Approximately 15 cm (6 in) of fine aggregate (sand) was used as a secondary layer for placement of rip-rap rock on top of the fabric layer. Rip-rap rock was used as a final backfill media in the three subbasin areas to maintain control of the natural drainage flow. A grader, front-end loader, backhoe, forklift, and water

truck were used to construct the subbasins.

2.1.4.1 Subbasin 4

Erosion protection was first installed in the Subbasin 4 channelized erosion area. Subbasin 4 is located at the far northeast corner of the R-MAD CWD area. Approximately 213 m³ (270 yd³) of rip-rap rock and 134 m³ (170 yd³) of fine aggregate were delivered to Subbasin 4 for erosion protection. The erosion channel at Subbasin 4 was excavated to a 3:1 slope depth of 0.9 m (3 ft) and a width of 9 m (30 ft). A rip-rap rock thickness of 0.3 m (1 ft) with a 15-cm (6-in) fine aggregate cushion was required for Subbasin 4. Erosion protection activities for Subbasin 4 were conducted between December 5, 2001 and December 12, 2001.

2.1.4.2 Subbasin 2

Erosion control was established in Subbasin 2 to mitigate channelized erosion. Subbasin 2 is located near the far southwest corner of the R-MAD CWD area. The erosion channel at Subbasin 2 was excavated to a 3:1 slope depth of 0.6 m (2 ft) and a width of 3.6 m (12 ft). A rip-rap rock thickness of 15 cm (6 in) with a 15-cm (6-in) sand cushion was the required erosion control specifications for Subbasin 2. Installation of erosion protection for Subbasin 2 occurred between December 13, 2001 and December 19, 2001. A two-strand yellow wire rope fence was installed around the Subbasin 2 rip-rap area.

Excess rip-rap from Subbasin 2 was used to mitigate other areas of erosion and support radiological control. A front-end loader placed a 77-m (250-ft) linear pile of small rip-rap rock along the exterior south perimeter of chain-link fence to mitigate potential runoff between Subbasin 5 and the East Trestle area.

2.1.4.3 Subbasin 5

The last and largest erosion area requiring long-term protection was Subbasin 5. Subbasin 5 is located at the far southeast corner of the R-MAD CWD area. Approximately 842 m³ (1,070 yd³) of rip-rap rock and 425 m³ (540 yd³) of fine aggregate were delivered to Subbasin 5 for erosion protection. However, a change in the erosion control design for Subbasin 5 was implemented to utilize an existing drainage channel to divert storm water flow away from the CAU site boundary. The existing drainage channel was repaired and extended 138 m (450 ft) to provide long-term erosion protection during periods of high precipitation. The engineer-designed diversion channel at Subbasin 5 was excavated to a 3:1 slope depth of 0.9 m (3 ft), at a flat bottom channel width of 10 m (20 ft). A backhoe was used to position rip-rap along the diversion channel and supported small excavation in the adjacent erosion channel near the cooling berm. The front-end loader was used to construct the diversion channel and transported aggregate and rip-rap material from the stockpile area to existing erosion areas. A grader was used for road maintenance and access to Subbasin 5. The water truck was used to maintain dust suppression and provide compaction for the diversion channel. The diversion channel compaction was accomplished wetting the channel and driving the water truck three times across the top of the berm for stabilization. Erosion protection activities for Subbasin 5 were conducted

between January 10, 2002 and January 23, 2002.

Approximately 54 m (180 ft) of chain-link fencing was removed to support erosion protection activities at Subbasin 5. The chain-link fence was restored after 118 m³ (150 yd³) of rip-rap rock was placed in a 0.75-m (2.5-ft) deep erosion channel between January 10, 2002 and January 23, 2002. Eighteen galvanized steel fence posts were driven into the ground at a 3-m (10-ft) linear distance from each post. The chain-link fence was completed on January 24, 2002, to maintain site-access control with the Subbasin 5 area.

Excess rip-rap rock for Subbasin 5 was placed along the west embankment of the 135 m (450 ft) extended diversion channel at a 4.5-m (15-ft) width from the top of the berm to surface grade. The excess rip-rap rock was used to reinforce drainage flow control in case an overflow condition affects the diversion channel. Additional excess rip-rap for CAU 143 has been stockpiled near Subbasin 5 for future use.

2.1.5 Removal and Disposal of Metallic Lead

A lead-impacted soil area was discovered during a topographic survey walk-down for the construction of an engineer-designed diversion channel. The lead-impacted soil area was at the southeast corner of the R-MAD CWD near Subbasin 5. A Niton XL lead detector was used to confirm the presence of lead. An exposure assessment was conducted during remediation activities which consisted of the following:

- The IH monitored the workers for airborne lead dust exposure with a breathing zone air (BZA) monitoring device during lead-impacted soil removal. The BZA sample results for airborne lead were below the Occupational Safety and Health Administration (OSHA, 1999) lead standard of 50 micrograms per cubic meter and further reduced by virtue of the workers' use of full-face respirators with high-efficiency particulate air filtration.
- The IH conducted swipe samples of the construction equipment for lead contamination during excavation of the lead-impacted soil. The construction equipment supporting lead removal was the backhoe, front-end loader, and a 9,090-kg (10-ton) forklift. In addition, the water truck was used to maintain dust suppression and minimize the generation of airborne lead particles. Swipe samples were taken prior to and after use of the equipment. A total of 28 swipe samples were taken, 14 prior to operations and 14 following operations. The Niton XL lead detector was used to detect lead particulates on the swipes. After the completion of lead-impacted soil removal, all 28 swipe samples were negative for lead.

Lead-impacted soil removal activities were conducted between January 8, 2002 and January 9, 2002. A backhoe was used for the excavation while a front-end loader transported the impacted soil to one of four roll-off containers located approximately 21 m (70 ft) from the point of excavation. Limited access due to stockpiled rip-rap and aggregate prevented the roll-off containers from being located closer to the excavation area. The non-recyclable lead was located in a 6-m (20-ft) by 9-m (30-ft) square area to a depth of 0.3 m (1 ft). Approximately 32 m³

(40 yd³) of lead-impacted soil was excavated and placed directly into roll-off containers. Following removal of the lead-impacted soil, a series of field screening samples were taken. A total of 19 field screening samples were taken within a 15-cm (6-in) and 0.3-m (1-ft) depth of the excavation area. Results of the field screening confirmed that all lead-impacted soil was removed. Six soil verification samples were then collected and submitted for total lead analysis (Figure 7). The clean-up level used for lead removal was the U.S. Environmental Protection Agency (EPA) Region IX Preliminary Remediation Goal (PRG) of 750 milligrams per kilogram for lead in industrial soils (EPA, 1996). A HWAA was established for the roll-off containers while awaiting analytical results.

The six verification samples were collected from the highest probable lead-impacted areas. The sample locations were selected based upon the distribution of lead in the soil, results from previous walk-through surveys using the Niton XL detector, and process knowledge of contaminated soil areas. Detailed analytical results data for the lead-impacted soil are presented in Appendix B.

BN Waste Management coordinated the disposal of all lead-impacted soil removed from CAU 143 with an approved off-site vendor. The lead-impacted soil containers were transported to a hazardous waste landfill in Grassy, Utah, for disposal. Copies of the waste manifests are included in Appendix F of this report.

2.1.6 Backfill the E-MAD Trench

The field activities were conducted at E-MAD between November 28, 2001 and December 4, 2001. Specific construction details are provided below.

Earthwork at the E-MAD Trench consisted of placing an additional 1,575 m³ (2,000 yd³) of clean soil cover material into the trench, constructing a diversion berm, general site grading, and modifying existing signs and fencing to include only the backfilled portion of the trench (Figure 5).


The E-MAD Trench measured approximately 4.5 m (15 ft) wide by 18 m (60 ft) long by 4.5 m (15 ft) in depth. The existing open trench was backfilled with clean soil from the mound adjacent to and south end of the trench.

Diversion Berm

A 0.3-m (1-ft)-high 0.75 m (2.5 ft) wide secondary diversion berm was installed at the E-MAD Trench in order to divert storm water runoff.

Fence Repair and Installation of Warning Signs/Postings

A fence was installed to prevent unauthorized access to the backfilled sections of the trenches. Site access information and identification signs were installed on the fencing to meet hazard notification requirements. The existing fence at the E-MAD Trench was modified to include a separate enclosure for only the filled portion of the trench that contains legacy waste. A two



Source: EG&G Photograph Number 6811-19-41 taken in 1968 (EG&G, 1968)



FIGURE 5
E-MAD AERIAL PHOTOGRAPH BEFORE REMEDIAL ACTION

strand barbed wire and tee post fence was constructed around this area on December 4, 2001. The fence was posted as "Caution-Underground Radioactive Material" area.

2.1.7 Demobilization

All equipment, labor, and excess materials supporting CAU 143 were demobilized by January 28, 2002. CAU 143 closure activities warranted no decontamination of heavy equipment.

2.2 DEVIATIONS FROM CAP AS APPROVED

One Record of Technical Change (ROTC) was requested and approved during CAU 143 closure activities. The ROTC identified a change in the erosion control design for Subbasin 5 to utilize an existing drainage channel to divert storm water flow away from the CAU site boundary. The existing drainage channel was repaired and extended to provide long-term erosion protection during periods of high precipitation. Revisions to the original design engineering specifications and drawings are reflected in the final "as-built" drawings found in Appendix A of this report.


During CAU 143 closure activities at the R-MAD CWD Subbasin 5 area, approximately 32 m³ (40 yd³) of a Resource Conservation Recovery Act hazardous lead-impacted soil area was discovered in the path of a design engineer recommended diversion channel. Although the lead-impacted soil area was outside the scope of CAU 143 closure activities, it was remediated as a best management practice. Refer back to Section 2.1.5 for a brief description of the lead-impacted soil removal and disposal activities.

2.3 CAU 143 CLOSURE ACTIVITIES SCHEDULE

The completed closure field activities schedule is presented in Figure 6.

2.4 CAU 143 FINAL SURVEY "AS-BUILT" DRAWINGS

The final engineering "as-built" drawings for the CAU 143 Area 25 CWD are provided in Appendix A.



**FIGURE 6
CAU 143 FIELD ACTIVITIES SCHEDULE AS COMPLETED**

THIS PAGE INTENTIONALLY LEFT BLANK

3.0 WASTE DISPOSITION

Waste generated from CAU 143 closure activities included radiologically impacted soil and particles, hazardous impacted soil, and nonhazardous waste generated from routine and miscellaneous clean-up activities. All waste was surveyed and managed in accordance with state and federal regulations, U.S. Department of Energy orders, and BN procedures. Some waste forms required sampling to determine the appropriate waste disposition. All waste was containerized for proper disposal in the appropriate disposal landfill.

3.1 RADIOACTIVE WASTE (LOW-LEVEL WASTE)

Excavation of the Sr-90 impacted soil area generated 1 m³ (1.3 yd³) of low-level radioactive waste (LLW) for disposal. The LLW is currently awaiting waste profile approval from the Radioactive Waste Acceptance Program (RWAP). Pending RWAP approval, the Sr-90 impacted soil will be disposed of as LLW at the Radioactive Waste Management Site in Area 5. Currently, the four 208-L (55-gal) waste containers are temporarily stored in a designated container storage area within the R-MAD East Trestle area fence.

While conducting surveys in support of excavation activities within the R-MAD CWD site, the RCTs reported that numerous areas had elevated gamma readings using the FIDLER instrument or beta-gamma readings using the NE Electra survey instrument. The source of the activity appeared to be extremely small radioactive particles (carbonized fleck particles) dispersed at or just under the soil surface. The RCTs conducted systematic scan surveys over the entire R-MAD CWD site to determine the size of the areas where these surface-deposited radioactive particles were concentrated. The perimeter of these areas were later posted with Radioactive Material signs to meet 10 Code of Federal Regulation 835 guidelines (OSHA, 1999). The areas were within the fenced compound that retained the Underground Radioactive Material postings. The first particle, discovered along the eastern railroad spur inside the cooling berm, measured 2.5 cm (1 in) in length and 1.3 cm (0.5 in) wide. It weighed 5.5 grams (0.01 lb). The open and closed shield readings with an RO-20 instrument were 250 and 10 millirem per hour (mR/hr) at contact, respectively. The instrument readings were 10 and 0.4 mR/hr at 30 cm (12 in), respectively. The particle was placed in a plastic bag and secured inside a small shipping pig. The pig was secured with a security seal and placed inside a Sealand container at the R-MAD radioactive material storage compound. The second discovery involved five smaller particles at the far southwest corner of the R-MAD East Trestle area with an estimated cumulative weight of less than 1 gram (0.002 lb). The open and closed shield readings with an RO-20 instrument were 500 and 8 mR/hr at contact, respectively. The instrument readings were 4 and <0.2 mR/hr at 30 cm (12 in), respectively. The particles were also placed in a plastic bag and secured inside a small shipping pig. The pig was secured with a security seal and placed inside a Sea-land container at the R-MAD radioactive material storage compound.

Detailed radiological survey data and reports are presented in Appendix D.

3.2 HAZARDOUS WASTE

A lead-impacted soil area was discovered during a topographic survey walk-through on top of a berm where an engineer-designed diversion channel was to be constructed. The melted/processed, non-recyclable metal was located in a 6-m (20-ft) by 9-m (30-ft) square area at a depth of 0.3 m (1 ft). Approximately 32 m³ (40 yd³) of lead-impacted soil was excavated and placed directly into roll-off containers. All lead-impacted soil was removed and disposed of in three roll-off containers. A approximate 104,890 kg (231,243 lbs) of impacted soil was shipped off site to a permitted hazardous waste landfill in Grassy, Utah, for disposal. Waste disposal documentation is included in Appendix F of this report.

3.3 NONHAZARDOUS WASTE

Nonhazardous waste, such as sanitary trash, personal protective equipment, metal debris, and miscellaneous construction debris was disposed of in the sanitary waste landfill in Area 23. Waste disposal documentation is included in Appendix F of this report.

4.0 CLOSURE VERIFICATION

Site closure was verified by:

- The removal of the Sr-90 impacted soil located near the TNT Mound in the R-MAD East Trestle area was confirmed by collecting and analyzing six verification soil samples (Table 1 and Appendix B). Figure 7 shows the locations of the verification samples. Verification samples showed that remaining soil was below background levels for Sr-90.
- The removal of the lead-impacted soil/material was confirmed by visual inspection of the area and, collecting and analyzing six verification soil samples (Table 2 and Appendix B). Figure 7 shows the locations of the verification samples. Verification samples showed that remaining soil was below the EPA Region IX PRG for lead in industrial soils (EPA, 1996).
- Site backfilling, regrading, and construction of erosion control structures as designed were verified by site "as-built" drawings (Appendix A).

Criterion for verification sampling, backfilling, grading, erosion protection, and design engineering specifications and drawings were provided in the approved CAP (DOE/NV, 2001). The engineering "as-built" drawings included in Appendix A of this report verify that CAU 143 has been closed as specified in the CAP (DOE/NV, 2000b).

4.1 DATA QUALITY ASSESSMENT

The closure of Area 25 CWDs did not require the development of DQOs. The earthwork was performed to the criteria specified in the CAP (DOE/NV, 2001).

4.2 USE RESTRICTIONS

The Area 25 CWDs have been closed in accordance with the approved CAP (DOE/NV, 2001). These CWDs have been fenced and posted with the proper warning signs reading "Caution-Underground Radioactive Material" or in specific areas "Radioactive Material". The future use of any land related to the Area 25 CWDs is restricted from any activity that may alter or modify the containment control as approved by the state of Nevada and identified in this document or any other CAU 143 documentation unless appropriate concurrence from the NDEP is obtained in advance.

The specific location and post-closure monitoring requirements for the Area 25 CWDs were recorded on the CAU Use Restriction Information Form. The information on the completed form was added into the NNSA/NV Facility Information Management System and the Central Data Repository. The original CAU Use Restriction Form was filed within the Area 25 CWD project file. A copy of the CAU use restriction information is included in Appendix E of this report.

TABLE 1 - RADIOANALYTICAL RESULTS FOR CONFIRMATION SOIL SAMPLES

SAMPLE IDENTIFICATION	SAMPLE DATE	STRONTIUM-90 (pCi/g) ^a
Strontium-90 action level established in CAU 143 CADD (DOE/NV, 2000a) = 3 pCi/g		
CWD ^b -S-1	11/14/2001	<MDA ^c
CWD-S-1 (Duplicate) ^d	11/14/2001	0.533
CWD-S-2	11/14/2001	<MDS
CWD-S-3	11/14/2001	0.312
CWD-S-4	11/14/2001	0.162
CWD-S-5	11/14/2001	<MDA
CWD-S-6	11/14/2001	0.120

Notes:

^apCi/g = picoCuries per gram

^bCWD = Contaminated Waste Dump

^cMDA = Minimum Detectable Activity. See Appendix B for MDA values and sample results.

^dDuplicate = Duplicate sample collected at the sample location, time and material.

TABLE 2 - ANALYTICAL RESULTS FOR LEAD CONFIRMATION SOIL SAMPLES


SAMPLE IDENTIFICATION	SAMPLE DATE	LEAD (mg/kg) ^a
EPA Region IX PRG for lead ^b - 750 mg/kg		
CAU143Pb-V01	01/09/2002	3.4
CAU143Pb-V02	01/09/2002	81.0
CAU143Pb-V03	01/09/2002	3.4
CAU143Pb-V04	01/09/2002	328.0
CAU143Pb-V05	01/09/2002	292.0
CAU143Pb-V06	01/09/2002	22.8
CAU143Pb-V06 (Duplicate) ^c	01/09/2002	16.4

Notes:

^amg/kg = milligrams per kilogram

^bEPA, 1996.

^cDuplicate = Duplicate sample collected at the sample location, time and material.



THIS PAGE INTENTIONALLY LEFT BLANK

5.0 CONCLUSIONS AND RECOMMENDATIONS

Closure of the Area 25 CWDs was accomplished by completing the following tasks:

- Removal of Sr-90 impacted soil at the R-MAD CWD.
- Backfilling topographic depressions in and around the R-MAD West Trenches, E-MAD Trench, and the R-MAD East Trestle area.
- Regrading natural slopes to minimize infiltration, storm water runoff/runoff and erosion.
- Installation of erosion protection via rip-rap rock and diversion channel to control the natural drainage flow and mitigate the potential of channelized erosion.
- Installation of a fencing and signage within and around the CWD areas to prevent unauthorized personnel from entering into the remediated areas.

5.1 POST-CLOSURE MONITORING REQUIREMENTS

The components of the Area 25 CWD post-closure monitoring plan are provided below.

5.1.1 Inspections

Inspections will be performed on an annual basis. Inspections will consist of visual observations to verify that the fencing is in good condition, proper signs are in place and are readable, and use restrictions are maintained. If any maintenance and repair requirements are identified, funding will be requested and the repairs scheduled. Any repairs will be documented in writing at the time of repair.

The post-closure inspection will consist of a detailed inspection of the fencing and postings within the R-MAD East Trestle area, around the West Trench area, around the E-MAD Trench area, and the interior and exterior of the R-MAD CWD. The R-MAD and E-MAD perimeter fencing will be walked by the inspector(s) and the condition of the fencing and postings will be documented in a single annual letter report. The letter report will include a discussion of observations and provide a record of maintenance activities. A copy of each annual letter report will be submitted to the NDEP.

5.2 RECOMMENDATIONS

Based upon the completion of site activities, it is requested that a notice of completion be provided by the NDEP for CAU 143. Upon closure approval, CAU 143 will be promoted from Appendix III to Appendix IV of the FFACO, "Closed Corrective Action Units."

THIS PAGE INTENTIONALLY LEFT BLANK

6.0 REFERENCES

BN, see Bechtel Nevada.

Bechtel Nevada, 2001a. Field Management Plan for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, October 2001, Las Vegas, NV.

Bechtel Nevada, 2001b. Site-Specific Health and Safety Plan for Closure Activities at Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, September 2001, Las Vegas, NV.

DOE/NV, see U.S. Department of Energy, Nevada Operations Office.

EG&G 1968, Photograph Number 6811-19-41.

EPA, see U.S. Environmental Protection Agency.

FFACO, see Federal Facility Agreement and Consent Order.

OSHA, see Occupational Safety and Health Administration.

Federal Facility Agreement and Consent Order (FFACO) of 1996 as amended. Agreed to by the Nevada Division of Environmental Protection, U.S. Department of Energy, and U.S. Department of Defense.

Occupational Safety and Health Administration, 1999. Title 10 Code of Federal Regulations Chapter III, Part 835, "Occupational Radiation Protection," Rev. 1, Washington, D.C.

U.S. Environmental Protection Agency, 1996. Region IX Preliminary Remediation Goals (PRGs), San Francisco, CA.

U.S. Department of Energy, Nevada Operations Office, 1999. Corrective Action Investigation Plan for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, Rev. 1, DOE/NV--506, Las Vegas, NV.

U.S. Department of Energy, Nevada Operations Office, 2000a. Corrective Action Decision Document for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, Rev. 0, DOE/NV--617, Las Vegas, NV.

U.S. Department of Energy, Nevada Operations Office, 2000b. NV/YMP Radiological Control Manual, Rev. 4, DOE/NV/11718-079, Las Vegas, NV.

U.S. Department of Energy, Nevada Operations Office, 2001. Corrective Action Plan for Corrective Action Unit 143: Area 25 Contaminated Waste Dumps, Nevada Test Site, Nevada, Rev. 0, DOE/NV--698, Las Vegas, NV.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX A

“AS-BUILT” DRAWINGS AND ENGINEERING CALCULATIONS FOR CAU 143: AREA 25 CONTAMINATED WASTE DUMPS

THIS PAGE INTENTIONALLY LEFT BLANK

NATIONAL NUCLEAR SECURITY ADMINISTRATION

NEVADA OPERATIONS OFFICE
LAS VEGAS, NEVADA

CAU 143 REMEDIATION

AREA 25

DRAWING INDEX

DRAWING NUMBER DRAWING TITLE

TITLE


0000-023-CAU143T1 REV 1 TITLE SHEET
0000-023-CAU143T2 REV 1 MOTOR LEGEND & APPROPRIATIONS

CIVIL

0000-023-CAU143C1 REV 1 SITE PLAN
0000-023-CAU143C2 REV 1 SECTIONS
0000-023-CAU143C3 REV 0 DETAILS
0000-023-CAU143C4 REV 1 MAIN & PROFILE

SCOPE OF WORK
GRADE AND LEVEL AREA EAST OF ROAD INSIDE OF FENCE. FILL IN DEPRESSION AT
TRUSTEE AND LEVEL LARGE MOUND SOUTH OF TRUSTEE OF EXISTING DRAINAGE DIVISION
CHANNEL.

PROJECT NOTES
ALL CONSTRUCTION FEATURES, MATERIALS, TESTS AND DETAILS SHALL CONFORM TO
THE NEVADA TEST SITE STANDARD SPECIFICATIONS, DATED DECEMBER 1988, AND THE APPROVED
CYCLOPE PLAN BOOK CAN BE REFERRED FOR ANY PROVISIONS FOR FINANCIAL WORKS
CONSTRUCTION DEFENSE IMPROVEMENT.



NEVADA TEST SITE
NOT TO SCALE

VICINITY MAP
NOT TO SCALE

ORIGINAL MAP AS SIGNED BY:

REVISED	NO.	BY	DATE	REVISIONS
✓	1	JOHN BOECHTER	2/20/01	ISSUED AND RETURNED TO REFLECT AS-BUILT CONDITIONS DRAWING
✓	2	STEVE NACHT	2/21/01	ISSUED FOR CONSTRUCTION DASH
✓	3	BARBARA CLINTON	2/21/01	REVISION DESCRIPTION

NEVADA TEST SITE AREA 25
CAU 143 REMEDIATION
CONTAMINATED WASTE DUMP
TITLE SHEET



0000-023-CAU143T1

CIVIL LEGEND AND SYMBOLS

SYMBOL	DESCRIPTION
(S&O)	EXISTING CONTOUR
200	FINISH CONTOUR
(D&M T)	EXISTING SPOT ELEVATION
	FINISH GRADE ELEVATION
---	CENTER LINE
-----	LIMIT OF EARTHWORK
-----	EXISTING DIRT ROAD
-----	EDGE OF EXISTING ASPHALT PAVING
-----	EDGE OF NEW ASPHALT PAVING
	CONCRETE
	EARTH
	BAGFILL
---	EXISTING FLOW LINE
---	NEW FLOW LINE
---	CAPPED SEWER OR WATER LINE
	EXISTING SANITARY SEWER CLEANOUT
	NEW SANITARY SEWER CLEANOUT
---	EXISTING UTILITY LINE (SIZE & TYPE)
---	NEW UTILITY LINE (SIZE & TYPE)
---	EXISTING MANHOLE
---	NEW MANHOLE
	SURVEY MONUMENT
---	POWER OVERHEAD
---	EXISTING POWER POLE
---	EXISTING UNDERGROUND
TOP TOE	EXISTING SLOPE
TOP TOE	NEW SLOPE
	EXISTING GATE VALVE
	NEW GATE VALVE
	EXISTING BUILDING OR STRUCTURE
	NEW BUILDING
	EXISTING FIRE HYDRANT
	NEW FIRE HYDRANT
	EXISTING POST INDICATOR VALVE
	NEW POST INDICATOR VALVE
---	EXISTING CULVERT
---	NEW CULVERT
---	EXISTING FENCE
---	NEW FENCE
	SURVEY CONTROL POINT
	PROPOSED APRAP AREA

CIVIL LEGEND AND SYMBOLS

ALUMINUM	AL
AMERICAN ASSOCIATION OF STATE HIGHWAY & TRANSPORTATION OFFICIALS	AASHTO
AMERICAN NATIONAL STANDARDS INSTITUTE	ANSI
AMERICAN SOCIETY FOR TESTING & MATERIALS	ASTM
AND	&
APPROVED	APVD
APPROXIMATE	APPROX
AT	@
AVERAGE	AVG
BIGHTEL NEVADA	BN
BOTTOM	BDT
BRACING	BRCD
BRACKET	BRKT
BUILDING	BLDG
BURIED CABLE	BC
CEMENT	CGM
CENTER	CTR
CENTER LINE	CL
CENTER TO CENTER	CTOC
CIRCULAR	CIRC
CLEAR	CLR
COMMUNICATION UNDERGROUND	CUS
CONCRETE	CONC
CONSTRUCTION	CONSTR
CONSTRUCTION JOINT	CONSTR JOINT
CONSTRUCTION SPECIFICATION	CONSPCC
CONTINUATION/CONTINUOUS	CONT
CONTROL JOINT	CJ
CORRUGATED METAL PIPE	CMP
CURB YARD	CY
DETAIL	DET
DEGREE	DEG
DEPARTMENT OF ENERGY	DOE
DIMENSIONAL	DMG
DIMENSION	DM
DOUBLE	DNL
DRAINAGE	DNG
DRAIN	EA
EAST	E
ELECTROELECTRICAL	ELEC
ELEVATION	EL
ENGINEER	ENGR
ENTRANCE	ENTR
ENVIRONMENTAL	ENVN
EXISTING	EXST
EXPURSED	EXP
FEET	FT
FIBER OPTICS	FO
FIELD	FLD
FINISH	FINSH
FINISH GRADE	FG
FLOOR	FL
FOOT	FT
FOOTING	FTG
FOUNDATION	FOR

GAUGE OR GAUGE	GA
GALVANNEED	GAUV
GATE VALVE	GV
GENERAL	GENL
GRADE	GR
GRID	H
HORIZONTAL	HORIC
IN	IN
INSIDE DIAMETER	ID
INVERT	INVT
JOINT	JT
LOAD	L
MANUFACTURER	MFR
MATERIAL	MATL
MAXIMUM	MAX
MINIMUM	MIN
MISCELLANEOUS	MISC
NEVADA	NV
NEVADA TEST SITE	NTS
NON REIN. ITEM	NR
NORTH	N
NOT TO SCALE	NTS
OUTSIDE DIAMETER	OD
OVERHEAD	OVHD
POLYVINYL CHLORIDE	PVC
POWER	P
POWER OVERHEAD	POH
POWER POLE	PP
POWER SURFACE LAID	PSL
POWER UNDERGROUND	PUG
PROJECT ENGINEER	PE
QUANTITY	QTY
RADIATION	RAD
RADIOACTIVE WASTE MANAGEMENT SITE	RWMS
REFERENCE	REF
REINFORCING	REIN
REQUIRED	REQD
REVERSE/REVERSE	REV
RIGHT	R
ROAD	RD
SAITARY NEWER	SE
SCHEDULE	SCHED
SECTION	SECT
SEWER/SEWER	S
SPECIFICATION	SPEC
STEEL	STL
STONE	SG
TEMPORARY	TEMP
TOP OF CONCRETE	TOC
TYPICAL	(TYP)
UNDERGROUND	UGND
UNITED STATES	US
VERTICAL	VERT
WATER/WESTWIDE	W
WEIGHT	WT
WITH	WTH
WITHOUT	W/O

CIVIL NOTES


1. ALL EXISTING UNDERGROUND UTILITIES WITHIN THE CONSTRUCTION SITE SHALL BE LOCATED BY MEANS OF AN ELECTRONIC METAL DETECTING DEVICE AND LABELED.
2. ALL GRADE ELEVATIONS SHOWN ARE FINISH GRADES, UNLESS OTHERWISE NOTED. STAGRADE ELEVATIONS MUST BE ESTABLISHED WHERE REQUIRED PRIOR TO FINAL GRADING.
3. IN AREAS OF EXCAVATION REQUIRING FILL, SCAFFRY THE TOP 30 INCHES OF EXISTING GROUND.

REFERENCE


TITLE SHEET 00000-025-CAU143-T1

ORIGINAL NOTAR SIGNED BY:


NEVADA TEST SITE	AREA 25	CAU 143 REMEDIATION	CONTAMINATED WASTE DUMP	NOTES, LEGEND & ABBREVIATIONS
MNS MATERIALS MANAGEMENT SYSTEMS	Bechtel Nevada A DIVISION OF BECHTEL CORPORATION			
00000-025-CAU143-T2				




SECTION A
NOT TO SCALE




SECTION C
NOT TO SCALE



SECTION E
NOT TO SCALE






SECTION B
NOT TO SCALE




SECTION D
NOT TO SCALE


REFERENCE
TITLE SHEET
000001-025-001145-13

ORIGINAL NYLAR SIGNED BY:

		NEVADA TEST SITE CAU 143 REMEDIATION CONTAMINATED WASTE DUMP		AREA 25		DATE: 2/22/01 DRAWN BY: STEVE NACHT CHECKED BY: BABINE CURTIS		REVISED AND REDRAWN TO REFLECT AS-BUILT CONDITIONS SURVEY ISSUED FOR CONSTRUCTION 02/24/01			
		SECTIONS		PROJECT NUMBER: 000001-025 DRAWING NUMBER: 000001-025-001145-13		SCALE: AS SHOWN SHEET NO: 1 OF 1		DATE: 02/22/01		DRAWN BY: STEVE NACHT CHECKED BY: BABINE CURTIS	




DETAIL SUB-BASIN 2
SCALE: 1" = 20'






DETAIL SUB-BASIN 4
SCALE: 1" = 20'

REFERENCE
TITLE SHEET
#0000-028-040193-11




 	NEVADA TEST SITE CAU 143 REMEDIATION CONTAMINATED WASTE DUMP	AREA 25	DATE: 7/16/02	DRAWN BY: [Signature]	CHECKED BY: [Signature]	SCALE: 1" = 20'	SHEET NO: 0	TOTAL SHEETS: 0
			PROJECT NO: J27	PROJECT NAME: NNSA	PROJECT CODE: 580300027	ISSUED AS-BUILT 02/10/02	[Grid Area]	[Grid Area]

DETAILS



REFERENCE
TITLE SHEET 00090-025-CAU143-T1



NEVADA TEST SITE AREA 25
CAU 143 REMEDIATION CONTAMINATED WASTE DUMP DIVERSION CHANNEL EXTENSION
PLAN & PROFILE

DATE	1/24/02	BY	WJ
REVISED	1/21/02	BY	WJ
ISSUED FOR CONSTRUCTION	01/02/02	BY	WJ

REVISIONS ARE BEING MADE TO REFLECT AS-BUILT CONDITIONS. SEE LIST.

ORIGINAL NOT TO BE SHOWN BY:

00090-025-CAU143-C4

ANALYSIS / CALCULATION (A/C) COVER SHEET

Project Title: CAU 143 R-MAD, Contaminated Waste Dumps		Project/Tracking No.: 00090A25	Analysis/Calculation No.: CAL-C-2B1
Subject: Extension of Existing Diversion Channel			
Analysis / Calculation Status Designation: <input type="checkbox"/> Preliminary <input checked="" type="checkbox"/> Final <input type="checkbox"/> Superseded			
Computer Program / Title	Mainframe / PC	Program No.	Version / Release No.
HEC-RAS	PC		2.2
AFSED	PC		N/A

Purpose:

The purpose of this analysis is to document the hydraulic ability of an extension of the existing channel to direct flood waters as a result of the 100 year, 6 hour storm event away from the southeast corner of Corrective Action Unit (CAU) 143.

Conclusions:

A combination channel/ berm extension of the existing diversion channel is adequate to convey runoff from the 100 year, 6 hour storm event past the extents of the corrective action unit. Channel extension will consist of a minimum 1.5 foot cut and 1.5 foot high berm for a total channel depth of 3 feet. The length of the extension is approximately 540 feet (see page A-3).

Record of Revisions

Revision No.	Reason for Revision	Date	Prepared	Checked	Approval
0	Initial Issue	7/10/02	J. A. Sudduth	J. A. Sudduth	V. M. ...

ANALYSIS / CALCULATION (A/C) SHEET

Project: CAU 143 R-MAD, Contaminated Waste Dumps	Analysis/Calculation No.: CAL-C-281
---	--

Subject:
Extension of Existing Diversion Channel

Date: 3/11/02	Prepared: [Signature]	Checked: [Signature]
---------------	-----------------------	----------------------

Table of Contents

<u>Section</u>	<u>Page Number</u>
<i>Purpose:</i>	1
<i>Conclusions:</i>	1
<i>Open Items:</i>	3
<i>References:</i>	3
<i>Assumptions:</i>	3
<i>Design Input:</i>	3
<i>Existing Conditions</i>	4
<i>Calculations:</i>	4
<i>Results:</i>	5
<i>Grain Size Distribution Curve:</i>	A-1
<i>Input Hydrograph for AFSED:</i>	A-2
<i>Diversion Channel Extension Plan & Profile</i>	A-3
<i>Water Surface Profiles</i>	A-4
<i>Certification of Flood Mitigation Structures at the Area 5 RWMS</i>	A-5&6

ANALYSIS / CALCULATION (A/C) SHEET

Project: CAU 143 R-MAD, Contaminated Waste Dumps	Analysis/Calculation No.: CAL-C-281	
Subject: Extension of Existing Diversion Channel		
Date 3/1/02	Prepared JUS	Checked LJH
Open Items: 1. None		
References: 1. Richard H. French, "AFSED: A Suite of Models for Estimating Sediment Transport During Flood Events on Alluvial Fans." Water Resources Center, Desert Research Institute, Sept. 1996. 2. Clark County Regional Flood Control District (CCRDCD). <i>Hydrologic Criteria and Drainage Design Manual</i> , 1999 Edition. 3. U.S. Army Corps of Engineers (COE 1996). River Analysis System (HEC-RAS Computer Program); Davis, California, paginated by section, 1996. 4. Bechtel Nevada. <i>Calculation A/C-00090.A25-C-189 Revision 0</i> , February 2001. 5. Bechtel Nevada. <i>Calculation A/C-00090.A25-C-184 Revision 0</i> , February 2001, page 22. 6. R. H. French and S. Curtis. <i>The Precipitation Event of 23-24 February 1998</i> , Publication No. 45170, Desert Research Institute, June 1999. 7. Bechtel Nevada. <i>Calculation FD-DA-C-117 Revision 1</i> , October 1999. 8. Letter to Mr. John Carilli from R.H. French. <i>Certification of Flood Mitigation Structures at the Area 5 RWMS</i> , November 1999.		
Assumptions: 1. All cross-section information contained in Reference 4, upstream of available survey data are valid. The entire channel was not surveyed. Cross section information in the HEC-RAS model, upstream of the extension, is based on field measurements. These field measurements were performed by BN hydrologists in 1999 (REF 4). 2. Manning's n value of 0.035 to account for naturally occurring revegetation of the channel extension within the main channel (Same as used in reference 4). 3. Manning's n value of 0.04 in the overbank areas (Same as used in reference 4). 4. For purposes of sediment transport, the inflow of sediment from the upstream basin will occur at the beginning station of the existing channel and will not affect the channel extension. 5. The Kiwi Mesa Alluvial Fan is active. This means that the existing natural channels are not stable and can move back and forth across the fan.		
Design Input: 1. Channel discharge of 270 cfs from the 100 year, 6 hour storm event (REF 4). 2. HEC-RAS file: G:\dgn\00090a25\engdata\food\hec-ras\revised\rmad.prj (REF 4) 3. Topographic survey data files: G:\dgn\00090a25\caddata\survey\dec01\secoradd.asc G:\dgn\00090a25\caddata\survey\dec01\chan2.asc 4. Inroads design data files: G:\dgn\00090a25\caddata\survey\dec01\sub_b05a.dtm G:\dgn\00090a25\caddata\survey\dec01\channel.alg G:\dgn\00090a25\caddata\survey\dec01\inchan.dtm 5. Sediment size data - Reference 5. See attached page A-1.		

ANALYSIS / CALCULATION (A/C) SHEET

Project: CAU 143 R-MAD, Contaminated Waste Dumps	Analysis/Calculation No.: CAL-C-281
---	--

Subject: Extension of Existing Diversion Channel

Date 3/16/02	Prepared JUS	Checked OJ
-----------------	-----------------	---------------

6. Hydrograph for concentration point CP3 – Reference 4. See attached page A-2 for this data in format required by AFSED.

Existing Conditions:

On 11/21/01, project management requested an engineering representative to visit the site to assess the current drainage conditions. This site visit occurred on 11/26/01. Of particular concern was the southeast corner where erosion has been occurring inside the fence at the toe of the existing berm. This same erosion pattern was evident in the previous topographic survey that was performed for design 2 years ago.

To the east of the CAU is an existing channel that has not been maintained. The average width of this channel is 20 feet. The average side slopes are approximately 2:1 (H:V). Previous field measurements along this channel indicate depths from 1 (north end) to 3 feet (south end). Average depth is approximately 1.5 feet. It appears that the cut from this construction was placed as a berm on the downstream side.

Field personnel pointed out that this berm had been breached. Many years ago a road had been built through this channel. This road follows an existing drainage wash. Currently, at the location of this road, there is a blockage of the channel. This has caused the flow to back up and overtop the berm. This water then sheet flows towards the berm inside the fence.

The existing grading inside the fence is such that runoff from the berm and the area inside the fence is forced to converge (concentrate) at the point that the erosion cut begins at the toe of the berm. If the channel berm is not repaired and the blockage removed, the extents of the riprap will need to be increased to prevent further erosion inside the fence.

Currently, there is no well-defined outlet for the channel. The area outside the fence has been cleared, following the terrain, for staging of riprap prior to placement. Prior, small drainage features have been obliterated. Aerial photos indicate that the existing channel did not extend far enough south to get the water past the unit. The channel did drain into an existing drainage feature, but this feature drained to the toe of the built up area inside the fence. Most of the water currently impacting the unit appears to be the result of the road built through the existing channel many years ago.

The HEC-RAS analysis of this channel performed during Title I design indicates that the channel extension would need to be approximately 3 feet deep for the existing bottom width of 20 feet. This depth can be accomplished with a combination of a cut depth of 1.5 feet and using the cut material to berm a height of 1.5 feet on the downstream side. Any cut material not required for berms can be used to regrade the area between the CAU and the channel. Currently the channel shows no signs of appreciable erosion. Therefore, the extension should perform equally well for long term protection.

Calculations:

The HEC-RAS file developed during Title I design was revised to reflect the channel extension (no change in Title II). The channel extension is designed to closely approximate the existing channel cross section, i.e., average bottom width and depth. The side slopes were changed to 3:1 (H:V) so that the extension would meet the requirements contained in reference 2. The river stations were revised to coincide with the designed extension stationing. Boundary flow conditions remained the same.

River Station (RS) 2657.71 coincides with RS 3000 (REF 4).

RS 1907.71 coincides with RS 2250 (REF 4).

RS 1157.71 coincides with RS 1500 (REF 4).

The remaining RS's are new, with station/ elevation data taken from survey/ Inroads data files.

ANALYSIS / CALCULATION (A/C) SHEET

Project: CAU 143 R-MAD, Contaminated Waste Dumps	Analysis/Calculation No.: CAL-C-281
---	--

Subject:
Extension of Existing Diversion Channel

Date 3/16/02

Prepared gls

Checked WJ

Hydraulic parameters generated during the HEC-RAS computer run (page 11) were used to check the flow stability (page 8), the required freeboard, and the required channel depth per the requirements contained in reference 2 (page 9). The file developed during Title I was run again to calculate the critical water surface elevation at each location along the existing channel. These hydraulic parameters (page 10) were used to check the flow stability (page 6), the required freeboard, and the required channel depth of the existing channel (page 7). These three values had not been previously addressed as the original design criteria did not involve modifications to the existing channel.

The hydraulic and geometric parameters were also used to estimate the deposition in the area of transition from existing to new channel using AFSED (REF 1) (pages 19 to 39). The slope of the existing channel at the transition location is steeper than the design slope of the new extension resulting in deposition rather than scour at this location. A grain Size Distribution curve developed from a sample taken at the southeast corner of the CAU (REF 5) (page A-1) was utilized in the AFSED model. The hydrograph for CP3 (REF 4) (page A-2) was also used in the AFSED model.

Sediment transport was not addressed for the existing channel as the inflow from the basin is assumed to occur at the beginning of the channel and the slope of the channel is assumed to be fairly uniform.

Results: (See pages 6 to 39)

Both the existing channel and new channel extension have areas of flow instability per criteria contained in reference 2.

Neither the existing channel nor the new channel extension has the required depth to meet the minimum freeboard requirements contained in reference 2. However, considering the depth required to contain only the clearwater flow with an estimated deposition depth (maximum) of 0.27 feet (pages 37 to 39), both the existing channel and new channel extension are adequate to contain the flow from the 100 year, 6 hour storm event without overtopping the banks.

Both HEC-RAS analyses indicate two locations where a portion of the flow leaves the channel (pages 12 & 14). Station 2657.71 (3000) is the beginning of the channel and station 1157.71 (1500), which is the midpoint of the channel. The existing drainage patterns at these locations indicate that this flow would not impact CAU 143 at the southeast corner.

In February of 1998, a regional precipitation event of a larger magnitude than the design storm actually occurred over the Nevada Test Site (NTS) (REF6). There is no visual evidence that flow in the existing channel overtopped the banks at any point along its length, except where the road had been cut through the channel. There is also no indication of excessive scour or deposition. The apparent conflict between modeling results and visual observation is due to the conservatism of basin loss rates and not accounting for channel transmission losses within the HEC-HMS and HEC-RAS models.

Even though the existing channel and extension do not meet minimum freeboard or flow stability requirements contained in reference 2 (based on model results), there has been precedence set at the NTS for acceptance of the adequacy of flood control structures under these conditions (REF 7 and REF 8). See page A-5 for copy of letter certifying the Area 5 Flood Control Structures, which also did not meet stability or minimum freeboard requirements contained in reference 2, but did not overtop the banks.

6

ENR-000 (06/00)

Bochigal Navada

Analysis Calc. #: CAL-C-281

Prepared By: GKS

Checked By: WJ

Rev.#: 0 Page 6 of 39

EXISTING CHANNEL

3000.00	3891.49	3890.00	1.48	1.68	0.75	stable	stable
2250.00	3884.16	3882.50	1.68	1.82	0.80	stable	stable
1500.00	3876.40	3874.50	1.90	2.03	0.83	unstable	stable
750.00	3869.43	3867.50	1.83	2.41	0.70	stable	stable
0.00	3861.65	3860.00	1.65	1.65	1.01	unstable	unstable

(1) Reference 2, page 708.

EXISTING CHANNEL

Flow	Velocity	Depth	Req'd	Freeboard	Total	Channel	Width	Area	Perimeter	Hydraulic	Radius
3000.00	5.17	1.88	0.75	0.92	1.00			3.01			
2250.00	5.75	1.92	0.80	1.01	3.00			3.45			
1500.00	6.94	2.03	0.83	1.05	1.50			3.63			
750.00	6.44	2.41	0.70	0.96	2.50			3.83			
0.00	6.79	1.65	1.01	1.20	3.00			3.57			

- (1) Reference 2, pages 769 and 773
- (2) Available depth from HEC-RAS Cross Sections
- (3) Required depth is sum of Velocity Head ($V^2/2g$) + Hyd Depth + Req'd Freeboard

Rev. #:
 Checked By:
 Prepared By:
 Analysis Calc. #:
 Page 8 of 39

8

(1) Reference 2, page 709.

CHANNEL EXTENSION

Station	Channel	Width	Depth	Flow	Velocity	Area	Capacity	Stability
2657.71	3890.65	3890.00	0.65	1.11	0.52	stable	stable	
1807.71	3884.16	3882.50	1.06	1.80	1.01	unstable	unstable	
1157.71	3876.56	3874.50	1.06	1.45	0.62	stable	stable	
534.53	3869.28	3867.68	1.60	1.60	0.99	unstable	unstable	
399.37	3868.86	3866.31	1.55	1.62	0.86	unstable	unstable	
207.71	3863.95	3862.34	1.61	1.62	1.02	unstable	unstable	
0.00	3860.81	3859.43	1.38	1.38	0.95	unstable	unstable	

CHANNEL EXTENSION

Bottom Elevation (1)	Channel Velocity (2)	Hydraulic Radius (3)	Flow Velocity (4)	Flow Depth (5)	Flow Depth (6)	Flow Depth (7)
2657.71	2.81	1.11	0.52	0.62	1.00	2.00
1907.71	6.82	1.80	1.01	1.21	3.00	3.28
1157.71	3.55	1.45	0.62	0.70	1.50	2.42
534.53	6.30	1.60	0.99	1.12	2.43	2.99
399.37	5.93	1.62	0.86	1.05	3.00	2.94
207.71	6.72	1.62	1.02	1.20	3.00	3.09
0.00	6.03	1.38	0.95	1.06	3.00	2.71

- (1) Reference 2, pages 769 and 773
- (2) Available depth from HEC-RAS Cross Sections
- (3) Required depth is sum of the Hyd Depth + Req'd Freeboard + Maximum Estimated Deposition (see pages 27 to 29)

EXST CHANNEL

HEC-RAS Plan: RMAD-divert River: RMAD diversion Resch: RMAD diversion

270.00	3890.00	3891.68	3891.48	3892.09	0.009086	5.17	56.13	51.11	0.75
100.00	3890.00	3890.86	3890.83	3891.20	0.012021	3.89	25.69	33.46	0.76
270.00	3882.50	3884.42	3884.16	3884.93	0.009970	5.75	46.98	28.98	0.80
100.00	3882.50	3883.65	3883.38	3883.88	0.008050	3.83	26.09	25.37	0.67
270.00	3874.50	3876.53	3876.40	3877.05	0.011054	5.94	47.98	41.18	0.83
100.00	3874.50	3875.72	3875.83	3876.04	0.014051	4.49	22.27	26.05	0.86
270.00	3867.50	3869.81	3869.43	3870.37	0.007384	5.44	49.62	26.23	0.70
100.00	3867.50	3868.83	3868.65	3869.16	0.006503	3.82	26.20	21.67	0.61
270.00	3860.00	3861.65	3861.65	3862.36	0.016708	6.79	39.77	26.24	1.01
100.00	3860.00	3860.88	3860.88	3861.29	0.018713	5.10	18.60	24.41	1.00


* PERFORM TO CALCULATE CRIT W.S AT ALL LOCATIONS


EXTENSION


HEC-RAS Plan: maddiver2 River: RMAD diversion Reach: RMAD diversion

Station	Flow (cfs)	Water Surface Elevation (ft)	Channel Bottom Elevation (ft)	Flow Area (sq ft)	Velocity (ft/s)	Hydraulic Radius (ft)	Friction Slope	Energy Slope	Water Surface Slope	Water Surface Elevation (ft)	Channel Bottom Elevation (ft)	Flow Area (sq ft)	Velocity (ft/s)	Hydraulic Radius (ft)	Friction Slope	Energy Slope	Water Surface Slope
2072.27	270.00	3890.00	3891.11	3890.65	3891.23	0.005044	2.81	97.36	96.72	0.52							
2072.77	100.00	3890.00	3890.53	3890.24	3890.60	0.005309	1.93	47.40	73.15	0.48							
2073.27	270.00	3882.50	3884.16	3884.18	3884.88	0.016617	6.82	39.57	27.74	1.01							
2073.77	100.00	3882.50	3883.39	3883.39	3883.79	0.019039	5.07	19.74	24.17	0.99							
2074.27	270.00	3874.50	3875.96	3875.56	3876.11	0.006825	3.65	85.31	86.11	0.82							
2074.77	100.00	3874.50	3875.30	3875.11	3875.47	0.006710	2.41	42.49	65.16	0.66							
2075.27	270.00	3867.68	3869.28	3869.28	3869.78	0.016167	6.30	51.03	50.93	0.99							
2075.77	100.00	3867.68	3868.64	3868.64	3869.37	0.018668	4.99	28.15	36.89	0.98							
2076.27	270.00	3855.31	3866.03	3866.39	3867.40	0.011871	5.93	52.91	48.81	0.86							
2076.77	100.00	3855.31	3866.18	3866.18	3866.53	0.017510	4.88	22.15	33.65	0.85							
2077.27	270.00	3862.34	3863.96	3863.96	3864.66	0.017126	6.72	40.20	29.71	1.02							
2077.77	100.00	3862.34	3863.33	3863.23	3863.63	0.012821	4.39	22.79	25.96	0.83							
2078.27	270.00	3859.43	3860.81	3860.81	3861.25	0.015068	6.03	55.65	62.97	0.95							
2078.77	100.00	3859.43	3860.24	3860.24	3860.53	0.017590	4.67	25.08	44.28	0.94							


11
 BENTON (06/00) Bechtel Nevada
 Analysis Calc. #: CAL-C-281
 Prepared By: SLS
 Checked By: VY
 Rev. #: 0 Page 11 of 29









15






17

Analysis Calc. #: CAE-C-291
 Prepared By: JKS
 Checked By: UJF
 Rev.#: 0 Page 17 of 39



79

31-5006 (08/97) Bechtel Nevada
 Analysis Calc. #: CAL-C-281
 Prepared By: JAS
 Checked By: VJ
 Rev.#: 2 Page 18 of 31



19

Upgeo.txt

3

0.175000E-01

0.400000E-01

3.00000 3.00000

20.0000

0.	0.00	0.0	0.0	0.0	0.0	0.00	0.00
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.08
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.17
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.25
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.33
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.42
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.50
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.58
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.67
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.75
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.83
0.	0.00	0.0	0.0	0.0	0.0	0.00	0.92
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.00
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.08
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.17
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.25
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.33
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.42
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.50
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.58
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.67
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.75
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.83
0.	0.00	0.0	0.0	0.0	0.0	0.00	1.92
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.00
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.08
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.17
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.25
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.33
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.42
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.50
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.58
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.67
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.75
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.83
0.	0.00	0.0	0.0	0.0	0.0	0.00	2.92
0.	0.00	0.0	0.0	0.0	0.0	0.00	3.00
0.	0.00	0.0	0.0	0.0	0.0	0.00	3.08
0.	0.00	0.0	0.0	0.0	0.0	0.00	3.17
0.	0.00	0.0	0.0	0.0	0.0	0.00	3.25
0.	0.00	0.0	0.0	0.0	0.0	0.00	3.33
0.	0.00	0.0	0.0	0.0	0.0	0.00	3.42
0.	0.00	0.0	0.0	0.0	0.0	0.00	3.50
1.	0.06	20.3	1.2	0.9	20.4	0.06	3.58
3.	0.10	20.6	2.0	1.4	20.6	0.10	3.67
7.	0.18	21.1	3.7	1.8	21.1	0.18	3.75
14.	0.30	21.8	6.2	2.2	21.9	0.28	3.83
25.	0.44	22.6	9.3	2.7	22.8	0.41	3.92

20

MW-0005 (DMS) Rechtel Nevada
 Analysis Calc. #: CAH-C-281
 Prepared By: QUS
 Checked By: VX
 Rev.#: 0 Page 20 of 32

Upgeo.txt

42.	0.59	23.5	12.8	3.3	23.7	0.54	4.00
65.	0.76	24.5	16.8	3.8	24.8	0.68	4.08
92.	0.93	25.6	21.3	4.3	25.9	0.82	4.16
123.	1.11	26.6	25.8	4.8	27.0	0.96	4.25
156.	1.27	27.6	30.2	5.2	28.0	1.08	4.33
188.	1.41	28.4	34.1	5.5	28.9	1.18	4.41
216.	1.52	29.1	37.5	5.8	29.6	1.26	4.50
239.	1.62	29.7	40.2	6.0	30.2	1.33	4.58
256.	1.68	30.1	42.1	6.1	30.6	1.37	4.66
266.	1.72	30.3	43.2	6.2	30.9	1.40	4.75
270.	1.73	30.4	43.6	6.2	31.0	1.41	4.83
268.	1.73	30.4	43.4	6.2	30.9	1.41	4.91
262.	1.70	30.2	42.7	6.1	30.8	1.39	5.00
253.	1.67	30.0	41.7	6.1	30.6	1.37	5.08
241.	1.62	29.7	40.4	6.0	30.3	1.33	5.16
229.	1.58	29.5	39.0	5.9	30.0	1.30	5.25
216.	1.53	29.2	37.5	5.8	29.7	1.26	5.33
204.	1.48	28.9	36.1	5.7	29.3	1.23	5.41
193.	1.43	28.6	34.8	5.5	29.0	1.20	5.50
182.	1.38	28.3	33.4	5.5	28.8	1.16	5.58
173.	1.34	28.1	32.2	5.4	28.5	1.13	5.66
164.	1.30	27.8	31.2	5.3	28.2	1.10	5.75
157.	1.27	27.6	30.2	5.2	28.0	1.08	5.83
150.	1.24	27.4	29.4	5.1	27.8	1.06	5.91
144.	1.21	27.2	28.5	5.0	27.6	1.03	6.00
138.	1.18	27.1	27.8	5.0	27.5	1.01	6.08
133.	1.16	26.9	27.1	4.9	27.3	0.99	6.16
129.	1.13	26.8	26.5	4.9	27.2	0.98	6.25
125.	1.11	26.7	26.0	4.8	27.0	0.96	6.33
121.	1.09	26.6	25.4	4.8	26.9	0.95	6.41
117.	1.08	26.5	25.0	4.7	26.8	0.93	6.50
114.	1.06	26.3	24.5	4.6	26.7	0.92	6.58
111.	1.04	26.2	24.1	4.6	26.6	0.91	6.66
108.	1.02	26.1	23.6	4.6	26.5	0.89	6.75
104.	1.00	26.0	23.1	4.5	26.3	0.88	6.83
101.	0.98	25.9	22.5	4.5	26.2	0.86	6.91
97.	0.96	25.8	21.9	4.4	26.1	0.84	7.00
92.	0.93	25.6	21.3	4.3	25.9	0.82	7.08
87.	0.90	25.4	20.5	4.3	25.7	0.80	7.16
81.	0.87	25.2	19.7	4.1	25.5	0.77	7.25
75.	0.83	25.0	18.6	4.0	25.2	0.74	7.33
68.	0.78	24.7	17.5	3.9	24.9	0.70	7.41
62.	0.73	24.4	16.3	3.8	24.6	0.66	7.50
55.	0.69	24.1	15.1	3.6	24.3	0.62	7.58
48.	0.64	23.8	14.0	3.4	24.0	0.58	7.66
42.	0.58	23.5	12.7	3.3	23.7	0.54	7.75
36.	0.53	23.2	11.5	3.1	23.4	0.49	7.83
31.	0.49	22.9	10.5	2.9	23.1	0.45	7.91
26.	0.45	22.7	9.6	2.8	22.8	0.42	8.00
22.	0.40	22.4	8.5	2.6	22.5	0.38	8.08
19.	0.36	22.2	7.6	2.5	22.3	0.34	8.16
16.	0.33	22.0	6.8	2.4	22.1	0.31	8.25
14.	0.30	21.8	6.2	2.2	21.9	0.28	8.33

Uppco.txt

12.	0.27	21.6	5.6	2.1	21.7	0.26	8.41
10.	0.25	21.5	5.2	1.9	21.6	0.24	8.50
8.	0.22	21.3	4.5	1.9	21.4	0.21	8.58
7.	0.19	21.1	3.9	1.8	21.2	0.18	8.66
6.	0.16	21.0	3.4	1.8	21.0	0.16	8.75
5.	0.14	20.9	3.0	1.7	20.9	0.14	8.83
4.	0.13	20.8	2.6	1.6	20.8	0.13	8.91
4.	0.11	20.7	2.3	1.6	20.7	0.11	9.00
3.	0.10	20.6	2.1	1.5	20.6	0.10	9.08
3.	0.09	20.5	1.8	1.4	20.6	0.09	9.16
2.	0.08	20.5	1.7	1.3	20.5	0.08	9.25
2.	0.07	20.4	1.5	1.2	20.5	0.07	9.33
2.	0.07	20.4	1.4	1.1	20.4	0.07	9.41
1.	0.06	20.4	1.3	1.0	20.4	0.06	9.50
1.	0.06	20.4	1.2	0.9	20.4	0.06	9.58
1.	0.06	20.3	1.1	0.8	20.3	0.05	9.66
1.	0.05	20.3	1.0	0.7	20.3	0.05	9.75
0.	0.00	0.0	0.0	0.0	0.0	0.00	9.83
0.	0.00	0.0	0.0	0.0	0.0	0.00	9.91
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.00
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.08
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.16
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.25
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.33
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.41
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.50
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.58
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.66
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.75

Upsed2.txt

THIS COMPUTER CODE WAS DEVELOPED BY R.H. FRENCH,
WATER RESOURCES CENTER, DESERT RESEARCH INSTITUTE,
LAS VEGAS, NEVADA FOR THE U.S. DEPARTMENT OF ENERGY,
LAS VEGAS, NEVADA.

THE DATE OF THIS VERSION IS 03/1996 AND SUPERSEDES
ALL PREVIOUS VERSIONS.

Input water temperature (deg F) 70.0

Interpolated kinematic viscosity
of water (ft**2/s) 0.0001059

Interpolated fluid density (sl/ft**3) 1.9360

Input specific gravity of sediment 2.55

Input name of file containing sediment data rradsize.dat

Do you want summaries of the input data printed?

Input 1 to have summaries printed

Input 999 to have no summaries printed 999

Input name of file containing hydraulic data upgeo.txt

Do you wish to make an empirical correction for channel shape,
flow rate and the lack of a silt load?

Enter 1 to make this correction

Enter 999 to not make a correction 999

Trapezoidal Channel

At this point either sediment fall velocity
data can be input from a file or it will be computed
using Rubey-s equation. Enter 1 to input the data
from a file or 999 to have it computed 999

This program has the option of adjusting the
kinematic viscosity to take into account
the sediment (sand + gravel) load

Input 1 to adjust the kinematic viscosity

Input 999 to not adjust the kinematic viscosity 999

Do you want detailed summaries of the sediment
transport calculations for each time increment printed
or only a summary?

Input 1 to receive details

Rev.#: 0 Page 23 of 39
 Checked By: [Signature]
 Prepared By: [Signature]
 Analysis Calc. #: CH-C-281
 Bacterial Records

Upsed2.txt

Input 999 to receive overall summary 999
 HYDROGRAPH-SEDIGRAPH SUMMARY
 Time Q y u dt Rate Cum Vol Cum Vol
 (hr) (cfs) (ft) (ft/s) (hr) (T/day) (ft**3) (ac-ft)

0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.08	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.08	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.09	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.17	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.33	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.42	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.58	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.67	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.83	0.00	0.00	0.00	0.00	0.00	0.00	0.00
0.92	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.08	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.17	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.33	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.42	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.58	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.67	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.83	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1.92	0.00	0.00	0.00	0.00	0.00	0.00	0.00

24

Analysis Calc. #: CM-C-28
 Prepared By: CRS
 Checked By: VJ
 Rev.#: 0 Page 24 of 3

Upsed2.txt

2.00	0.	0.0	0.00	0.	0.	0.00
			0.08			
2.08	0.	0.0	0.00	0.	0.	0.00
			0.09			
2.17	0.	0.0	0.00	0.	0.	0.00
			0.08			
2.25	0.	0.0	0.00	0.	0.	0.00
			0.08			
2.33	0.	0.0	0.00	0.	0.	0.00
			0.09			
2.42	0.	0.0	0.00	0.	0.	0.00
			0.08			
2.50	0.	0.0	0.00	0.	0.	0.00
			0.08			
2.58	0.	0.0	0.00	0.	0.	0.00
			0.09			
2.67	0.	0.0	0.00	0.	0.	0.00
			0.08			
2.75	0.	0.0	0.00	0.	0.	0.00
			0.08			
2.83	0.	0.0	0.00	0.	0.	0.00
			0.09			
2.92	0.	0.0	0.00	0.	0.	0.00
			0.08			
3.00	0.	0.0	0.00	0.	0.	0.00
			0.08			
3.08	0.	0.0	0.00	0.	0.	0.00
			0.09			
3.17	0.	0.0	0.00	0.	0.	0.00
			0.08			
3.25	0.	0.0	0.00	0.	0.	0.00
			0.08			
3.33	0.	0.0	0.00	0.	0.	0.00
			0.09			
3.42	0.	0.0	0.00	0.	0.	0.00
			0.08			
3.50	0.	0.0	0.00	0.	0.	0.00
			0.08			
3.58	1.	0.1	0.90	15.	0.	0.00
			0.09			
3.67	3.	0.1	1.40	93.	3.	0.00
			0.08			
3.75	7.	0.2	1.80	295.	11.	0.00
			0.08			
3.83	14.	0.3	2.20	735.	33.	0.00
			0.09			
3.92	25.	0.4	2.70	1633.	88.	0.00
			0.08			
4.00	42.	0.6	3.30	3421.	194.	0.00
			0.08			
4.08	65.	0.8	3.80	6079.	393.	0.01
			0.08			
4.16	92.	0.9	4.30	9696.	724.	0.02

Upsed2.txt

			0.09			
4.25	123.	1.1	4.80	14401.	1292.	0.03
			0.08			
4.33	156.	1.3	5.20	19663.	2005.	0.05
			0.08			
4.41	188.	1.4	5.50	24887.	2938.	0.07
			0.09			
4.50	216.	1.5	5.80	30086.	4234.	0.10
			0.08			
4.58	239.	1.6	6.00	34257.	5582.	0.13
			0.08			
4.66	256.	1.7	6.10	37171.	7078.	0.16
			0.09			
4.75	266.	1.7	6.20	39200.	8878.	0.20
			0.08			
4.83	270.	1.7	6.20	39706.	10531.	0.24
			0.08			
4.91	268.	1.7	6.20	39412.	12188.	0.28
			0.09			
5.00	262.	1.7	6.10	37882.	14010.	0.32
			0.08			
5.08	253.	1.7	6.10	36735.	15573.	0.36
			0.08			
5.16	241.	1.6	6.00	34544.	17066.	0.39
			0.09			
5.25	229.	1.6	5.90	32325.	18642.	0.43
			0.08			
5.33	216.	1.5	5.80	30086.	19950.	0.46
			0.08			
5.41	204.	1.5	5.70	27968.	21166.	0.49
			0.09			
5.50	193.	1.4	5.50	25427.	22424.	0.51
			0.08			
5.58	182.	1.4	5.50	24209.	23464.	0.54
			0.08			
5.66	173.	1.3	5.40	22630.	24445.	0.56
			0.09			
5.75	164.	1.3	5.30	21089.	25476.	0.58
			0.08			
5.83	157.	1.3	5.20	19789.	26332.	0.60
			0.08			
5.91	150.	1.2	5.10	18523.	27134.	0.62
			0.09			
6.00	144.	1.2	5.00	17460.	27983.	0.64
			0.08			
6.08	138.	1.2	5.00	16823.	28701.	0.66
			0.08			
6.16	133.	1.2	4.90	15871.	29386.	0.67
			0.09			
6.25	129.	1.1	4.90	15437.	30123.	0.69
			0.08			
6.33	125.	1.1	4.80	14635.	30753.	0.71
			0.08			

Upscd2.txt

6.41	121.	1.1	4.80 0.09	14208.	31358.	0.72
6.50	117.	1.1	4.70 0.08	13435.	32009.	0.73
6.58	114.	1.1	4.60 0.08	12756.	32558.	0.75
6.66	111.	1.0	4.60 0.09	12457.	33086.	0.76
6.75	108.	1.0	4.60 0.08	12194.	33667.	0.77
6.83	104.	1.0	4.50 0.08	11435.	34162.	0.78
6.91	101.	1.0	4.50 0.09	11174.	34636.	0.80
7.00	97.	1.0	4.40 0.08	10478.	35146.	0.81
7.08	92.	0.9	4.30 0.08	9696.	35568.	0.82
7.16	87.	0.9	4.30 0.09	9229.	35965.	0.83
7.25	81.	0.9	4.10 0.08	8138.	36374.	0.84
7.33	75.	0.8	4.00 0.08	7362.	36699.	0.84
7.41	68.	0.8	3.90 0.09	6541.	36990.	0.85
7.50	62.	0.7	3.80 0.08	5842.	37282.	0.86
7.58	55.	0.7	3.60 0.08	4887.	37507.	0.86
7.66	48.	0.6	3.40 0.09	4005.	37693.	0.87
7.75	42.	0.6	3.30 0.08	3421.	37868.	0.87
7.83	36.	0.5	3.10 0.08	2749.	37997.	0.87
7.91	31.	0.5	2.90 0.09	2197.	38101.	0.87
8.00	26.	0.4	2.80 0.08	1779.	38195.	0.88
8.08	22.	0.4	2.60 0.08	1384.	38261.	0.88
8.16	19.	0.4	2.50 0.09	1157.	38314.	0.88
8.25	16.	0.3	2.40 0.08	936.	38363.	0.88
8.33	14.	0.3	2.20 0.08	735.	38398.	0.88
8.41	12.	0.3	2.10 0.09	596.	38426.	0.88
8.50	10.	0.3	1.90 0.08	433.	38450.	0.88
8.58	8.	0.2	1.90	356.	38467.	0.88

27

Analysis Calc. #: CAH-C-281
Prepared By: SKS
Checked By: UJ
Rev.#: 0 Page 27 of 39

Upsed2.txt

8.66	7.	0.2	1.80 0.08	295.	38481.	0.88
8.75	6.	0.2	1.80 0.08	259.	38494.	0.88
8.83	5.	0.1	1.70 0.08	202.	38503.	0.88
8.91	4.	0.1	1.60 0.09	148.	38511.	0.88
9.00	4.	0.1	1.60 0.08	153.	38518.	0.88
9.08	3.	0.1	1.50 0.08	105.	38523.	0.88
9.16	3.	0.1	1.40 0.09	95.	38527.	0.88
9.25	2.	0.1	1.30 0.08	57.	38531.	0.88
9.33	2.	0.1	1.20 0.08	50.	38533.	0.88
9.41	2.	0.1	1.10 0.09	43.	38535.	0.88
9.50	1.	0.1	1.00 0.08	18.	38536.	0.88
9.58	1.	0.1	0.90 0.08	15.	38537.	0.88
9.66	1.	0.1	0.80 0.09	12.	38538.	0.88
9.75	1.	0.1	0.70 0.08	9.	38538.	0.88
9.83	0.	0.0	0.00 0.08	0.	38538.	0.88
9.91	0.	0.0	0.00 0.09	0.	38538.	0.88
10.00	0.	0.0	0.00 0.08	0.	38538.	0.88
10.08	0.	0.0	0.00 0.08	0.	38538.	0.88
10.16	0.	0.0	0.00 0.09	0.	38538.	0.88
10.25	0.	0.0	0.00 0.08	0.	38538.	0.88
10.33	0.	0.0	0.00 0.08	0.	38538.	0.88
10.41	0.	0.0	0.00 0.09	0.	38538.	0.88
10.50	0.	0.0	0.00 0.08	0.	38538.	0.88
10.58	0.	0.0	0.00 0.08	0.	38538.	0.88
10.66	0.	0.0	0.00 0.09	0.	38538.	0.88
10.75	0.	0.0	0.00	0.	38538.	0.88

Dmgeo.txt

	3	0.158000E-01	0.400000E-01	3.000000	3.000000	20.0000
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.00
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.08
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.17
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.25
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.33
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.42
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.50
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.58
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.67
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.75
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.83
0.	0.00	0.0	0.0	0.0	0.0	0.00 0.92
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.00
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.08
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.17
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.25
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.33
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.42
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.50
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.58
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.67
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.75
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.83
0.	0.00	0.0	0.0	0.0	0.0	0.00 1.92
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.00
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.08
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.17
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.25
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.33
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.42
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.50
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.58
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.67
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.75
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.83
0.	0.00	0.0	0.0	0.0	0.0	0.00 2.92
0.	0.00	0.0	0.0	0.0	0.0	0.00 3.00
0.	0.00	0.0	0.0	0.0	0.0	0.00 3.08
0.	0.00	0.0	0.0	0.0	0.0	0.00 3.17
0.	0.00	0.0	0.0	0.0	0.0	0.00 3.25
0.	0.00	0.0	0.0	0.0	0.0	0.00 3.33
0.	0.00	0.0	0.0	0.0	0.0	0.00 3.42
0.	0.00	0.0	0.0	0.0	0.0	0.00 3.50
1.	0.06	20.4	1.2	0.9	20.4	0.06 3.58
3.	0.10	20.6	2.1	1.4	20.6	0.10 3.67
7.	0.19	21.1	3.9	1.7	21.2	0.18 3.75
14.	0.31	21.8	6.4	2.2	21.9	0.29 3.83
25.	0.45	22.7	9.6	2.6	22.9	0.42 3.92

Dngeo.txt

42.	0.61	23.6	13.2	3.2	23.8	0.55	4.00
65.	0.78	24.7	17.4	3.7	24.9	0.70	4.08
92.	0.96	25.8	22.0	4.2	26.1	0.84	4.16
123.	1.14	26.8	26.7	4.6	27.2	0.98	4.25
156.	1.30	27.8	31.2	5.0	28.2	1.10	4.33
188.	1.45	28.7	35.3	5.3	29.2	1.21	4.41
216.	1.57	29.4	38.8	5.6	29.9	1.30	4.50
239.	1.66	30.0	41.6	5.7	30.5	1.36	4.58
256.	1.73	30.4	43.5	5.9	30.9	1.41	4.66
266.	1.77	30.6	44.7	6.0	31.2	1.43	4.75
270.	1.78	30.7	45.2	6.0	31.3	1.44	4.83
268.	1.78	30.7	45.0	6.0	31.2	1.44	4.91
262.	1.75	30.5	44.2	5.9	31.1	1.42	5.00
253.	1.72	30.3	43.1	5.9	30.9	1.40	5.08
241.	1.67	30.0	41.8	5.8	30.6	1.37	5.16
229.	1.62	29.7	40.4	5.7	30.3	1.33	5.25
216.	1.57	29.4	38.8	5.6	29.9	1.30	5.33
204.	1.52	29.1	37.3	5.5	29.6	1.26	5.41
193.	1.47	28.8	36.0	5.4	29.3	1.23	5.50
182.	1.43	28.6	34.6	5.3	29.0	1.19	5.58
173.	1.38	28.3	33.4	5.2	28.7	1.16	5.66
164.	1.34	28.1	32.2	5.1	28.5	1.13	5.75
157.	1.31	27.8	31.2	5.0	28.3	1.11	5.83
150.	1.27	27.6	30.4	4.9	28.1	1.08	5.91
144.	1.25	27.5	29.6	4.9	27.9	1.06	6.00
138.	1.22	27.3	28.8	4.8	27.7	1.04	6.08
133.	1.19	27.1	28.1	4.7	27.5	1.02	6.16
129.	1.17	27.0	27.4	4.7	27.4	1.00	6.25
125.	1.14	26.9	26.8	4.6	27.2	0.98	6.33
121.	1.12	26.7	26.3	4.6	27.1	0.97	6.41
117.	1.11	26.6	25.8	4.5	27.0	0.96	6.50
114.	1.09	26.5	25.3	4.5	26.9	0.94	6.58
111.	1.07	26.4	24.9	4.5	26.8	0.93	6.66
108.	1.05	26.3	24.4	4.4	26.7	0.92	6.75
104.	1.03	26.2	23.9	4.4	26.5	0.90	6.83
101.	1.01	26.1	23.3	4.3	26.4	0.88	6.91
97.	0.99	25.9	22.7	4.3	26.3	0.87	7.00
92.	0.96	25.8	22.0	4.2	26.1	0.84	7.08
87.	0.93	25.6	21.2	4.1	25.9	0.82	7.16
81.	0.89	25.4	20.3	4.0	25.7	0.79	7.25
75.	0.86	25.1	19.3	3.9	25.4	0.76	7.33
68.	0.81	24.8	18.1	3.8	25.1	0.72	7.41
62.	0.76	24.5	16.9	3.7	24.8	0.68	7.50
55.	0.71	24.2	15.6	3.5	24.5	0.64	7.58
48.	0.66	23.9	14.5	3.3	24.2	0.60	7.66
42.	0.60	23.6	13.1	3.2	23.8	0.55	7.75
36.	0.55	23.3	11.9	3.0	23.5	0.51	7.83
31.	0.50	23.0	10.8	2.9	23.2	0.47	7.91
26.	0.46	22.8	9.9	2.7	22.9	0.43	8.00
22.	0.42	22.5	8.8	2.5	22.6	0.39	8.08
19.	0.37	22.2	7.9	2.4	22.4	0.35	8.16
16.	0.34	22.0	7.1	2.3	22.1	0.32	8.25
14.	0.30	21.8	6.4	2.1	21.9	0.29	8.33

Dngeo.txt

12.	0.28	21.7	5.8	2.0	21.8	0.27	8.41
10.	0.26	21.5	5.3	1.8	21.6	0.25	8.50
8.	0.23	21.4	4.7	1.8	21.4	0.22	8.58
7.	0.20	21.2	4.0	1.7	21.2	0.19	8.66
6.	0.17	21.0	3.5	1.7	21.1	0.17	8.75
5.	0.15	20.9	3.1	1.6	21.0	0.15	8.83
4.	0.13	20.8	2.7	1.6	20.8	0.13	8.91
4.	0.12	20.7	2.4	1.5	20.7	0.12	9.00
3.	0.10	20.6	2.1	1.4	20.7	0.10	9.08
3.	0.09	20.6	1.9	1.3	20.6	0.09	9.16
2.	0.08	20.5	1.7	1.3	20.5	0.08	9.25
2.	0.08	20.5	1.6	1.2	20.5	0.08	9.33
2.	0.07	20.4	1.4	1.1	20.4	0.07	9.41
1.	0.06	20.4	1.3	1.0	20.4	0.06	9.50
1.	0.06	20.4	1.2	0.9	20.4	0.06	9.58
1.	0.06	20.3	1.1	0.8	20.4	0.06	9.66
1.	0.05	20.3	1.1	0.7	20.3	0.05	9.75
0.	0.00	0.0	0.0	0.0	0.0	0.00	9.83
0.	0.00	0.0	0.0	0.0	0.0	0.00	9.91
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.00
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.08
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.16
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.25
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.33
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.41
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.50
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.58
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.66
0.	0.00	0.0	0.0	0.0	0.0	0.00	10.75

Dnsed2.txt

THIS COMPUTER CODE WAS DEVELOPED BY R.H. FRENCH,
WATER RESOURCES CENTER, DESERT RESEARCH INSTITUTE,
LAS VEGAS, NEVADA FOR THE U.S. DEPARTMENT OF ENERGY,
LAS VEGAS, NEVADA.

THE DATE OF THIS VERSION IS 03/1996 AND SUPERSEDES
ALL PREVIOUS VERSIONS.

Input water temperature (deg F) 70.0

Interpolated kinematic viscosity
of water (ft**2/s) 0.00001059

Interpolated fluid density (sl/ft**3) 1.9360

Input specific gravity of sediment 2.55

Input name of file containing sediment data rmdsize.dat

Do you want summaries of the input data printed?

Input 1 to have summaries printed

Input 999 to have no summaries printed 999

Input name of file containing hydraulic data dngeo.txt

Do you wish to make an empirical correction for channel shape,
flow rate and the lack of a silt load?

Enter 1 to make this correction

Enter 999 to not make a correction 999

Trapezoidal Channel

At this point either sediment fall velocity
data can be input from a file or it will be computed
using Rubey-s equation. Enter 1 to input the data
from a file or 999 to have it computed 999

This program has the option of adjusting the
kinematic viscosity to take into account
the sediment (sand + gravel) load

Input 1 to adjust the kinematic viscosity

Input 999 to not adjust the kinematic viscosity 999

Do you want detailed summaries of the sediment
transport calculations for each time increment printed
or only a summary?

Input 1 to receive details

32

Dnsed2.txt

Input 999 to receive overall summary 999
 1HYDROGRAPH-SEDIGRAPH SUMMARY

Time (hr)	Q (cfs)	y (ft)	u (ft/s)	dt (hr)	Rate (T/day)	Cum Vol (ft**3)	Cum Vol (ac-ft)
0.00	0.	0.0	0.00		0.	0.	0.00
			0.08				
0.08	0.	0.0	0.00		0.	0.	0.00
			0.09				
0.17	0.	0.0	0.00		0.	0.	0.00
			0.08				
0.25	0.	0.0	0.00		0.	0.	0.00
			0.08				
0.33	0.	0.0	0.00		0.	0.	0.00
			0.09				
0.42	0.	0.0	0.00		0.	0.	0.00
			0.08				
0.50	0.	0.0	0.00		0.	0.	0.00
			0.08				
0.58	0.	0.0	0.00		0.	0.	0.00
			0.09				
0.67	0.	0.0	0.00		0.	0.	0.00
			0.08				
0.75	0.	0.0	0.00		0.	0.	0.00
			0.08				
0.83	0.	0.0	0.00		0.	0.	0.00
			0.09				
0.92	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.00	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.08	0.	0.0	0.00		0.	0.	0.00
			0.09				
1.17	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.25	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.33	0.	0.0	0.00		0.	0.	0.00
			0.09				
1.42	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.50	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.58	0.	0.0	0.00		0.	0.	0.00
			0.09				
1.67	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.75	0.	0.0	0.00		0.	0.	0.00
			0.08				
1.83	0.	0.0	0.00		0.	0.	0.00
			0.09				
1.92	0.	0.0	0.00		0.	0.	0.00
			0.08				

Dnsed2.txt

4.25	123.	1.1	4.60	12168.	1104.	0.03
			0.08			
4.33	156.	1.3	5.00	16727.	1709.	0.04
			0.08			
4.41	188.	1.5	5.30	21220.	2504.	0.06
			0.09			
4.50	216.	1.6	5.60	25700.	3610.	0.08
			0.08			
4.58	239.	1.7	5.70	28741.	4750.	0.11
			0.08			
4.66	256.	1.7	5.90	31881.	6020.	0.14
			0.09			
4.75	266.	1.8	6.00	33727.	7566.	0.17
			0.08			
4.83	270.	1.8	6.00	34167.	8989.	0.21
			0.08			
4.91	268.	1.8	6.00	33914.	10415.	0.24
			0.09			
5.00	262.	1.8	5.90	32564.	11982.	0.28
			0.08			
5.08	253.	1.7	5.90	31571.	13325.	0.31
			0.08			
5.16	241.	1.7	5.80	29588.	14606.	0.34
			0.09			
5.25	229.	1.6	5.70	27710.	15957.	0.37
			0.08			
5.33	216.	1.6	5.60	25700.	17076.	0.39
			0.08			
5.41	204.	1.5	5.50	23910.	18115.	0.42
			0.09			
5.50	193.	1.5	5.40	22228.	19202.	0.44
			0.08			
5.58	182.	1.4	5.30	20636.	20100.	0.46
			0.08			
5.66	173.	1.4	5.20	19262.	20936.	0.48
			0.09			
5.75	164.	1.3	5.10	17923.	21812.	0.50
			0.08			
5.83	157.	1.3	5.00	16794.	22539.	0.52
			0.08			
5.91	150.	1.3	4.90	15735.	23221.	0.53
			0.09			
6.00	144.	1.3	4.90	15181.	23950.	0.55
			0.08			
6.08	138.	1.2	4.80	14226.	24566.	0.56
			0.08			
6.16	133.	1.2	4.70	13400.	25144.	0.58
			0.09			
6.25	129.	1.2	4.70	13065.	25768.	0.59
			0.08			
6.33	125.	1.1	4.60	12366.	26301.	0.60
			0.08			

35

Dnsed2.txt

6.41	121.	1.1	4.60	12002.	26811.	0.62
			0.09			
6.50	117.	1.1	4.50	11299.	27360.	0.63
			0.08			
6.58	114.	1.1	4.50	11070.	27829.	0.64
			0.08			
6.66	111.	1.1	4.50	10808.	28287.	0.65
			0.09			
6.75	108.	1.0	4.40	10232.	28783.	0.66
			0.08			
6.83	104.	1.0	4.40	9909.	29205.	0.67
			0.08			
6.91	101.	1.0	4.30	9384.	29609.	0.68
			0.09			
7.00	97.	1.0	4.30	9038.	30043.	0.69
			0.08			
7.08	92.	1.0	4.20	8379.	30408.	0.70
			0.08			
7.16	87.	0.9	4.10	7715.	30745.	0.71
			0.09			
7.25	81.	0.9	4.00	7011.	31092.	0.71
			0.08			
7.33	75.	0.9	3.90	6332.	31372.	0.72
			0.08			
7.41	68.	0.8	3.80	5615.	31622.	0.73
			0.09			
7.50	62.	0.8	3.70	5004.	31872.	0.73
			0.08			
7.58	55.	0.7	3.50	4172.	32065.	0.74
			0.08			
7.66	48.	0.7	3.30	3406.	32223.	0.74
			0.09			
7.75	42.	0.6	3.20	2913.	32372.	0.74
			0.08			
7.83	36.	0.6	3.00	2319.	32482.	0.75
			0.08			
7.91	31.	0.5	2.90	1937.	32571.	0.75
			0.09			
8.00	26.	0.5	2.70	1495.	32652.	0.75
			0.08			
8.08	22.	0.4	2.50	1155.	32707.	0.75
			0.08			
8.16	19.	0.4	2.40	961.	32752.	0.75
			0.09			
8.25	16.	0.3	2.30	774.	32793.	0.75
			0.08			
8.33	14.	0.3	2.10	602.	32822.	0.75
			0.08			
8.41	12.	0.3	2.00	486.	32844.	0.75
			0.09			
8.50	10.	0.3	1.80	350.	32864.	0.75
			0.08			
8.58	8.	0.2	1.80	286.	32877.	0.75

36

Analysis Calc. #: CAL-C-281
Prepared By: SKS
Checked By: UY
Rev.# 02 Page 36 of 39

Dnsed2.txt

8.66	7.	0.2	1.70 0.08	235.	32888.	0.76
8.75	6.	0.2	1.70 0.08	206.	32899.	0.76
8.83	5.	0.2	1.60 0.08	159.	32906.	0.76
8.91	4.	0.1	1.60 0.09	130.	32912.	0.76
9.00	4.	0.1	1.50 0.08	119.	32918.	0.76
9.08	3.	0.1	1.40 0.08	81.	32922.	0.76
9.16	3.	0.1	1.30 0.09	73.	32926.	0.76
9.25	2.	0.1	1.30 0.08	49.	32929.	0.76
9.33	2.	0.1	1.20 0.08	43.	32930.	0.76
9.41	2.	0.1	1.10 0.09	37.	32932.	0.76
9.50	1.	0.1	1.00 0.08	16.	32933.	0.76
9.58	1.	0.1	0.90 0.08	13.	32934.	0.76
9.66	1.	0.1	0.80 0.09	10.	32934.	0.76
9.75	1.	0.1	0.70 0.08	8.	32935.	0.76
9.83	0.	0.0	0.00 0.08	0.	32935.	0.76
9.91	0.	0.0	0.00 0.09	0.	32935.	0.76
10.00	0.	0.0	0.00 0.08	0.	32935.	0.76
10.08	0.	0.0	0.00 0.08	0.	32935.	0.76
10.16	0.	0.0	0.00 0.09	0.	32935.	0.76
10.25	0.	0.0	0.00 0.08	0.	32935.	0.76
10.33	0.	0.0	0.00 0.08	0.	32935.	0.76
10.41	0.	0.0	0.00 0.09	0.	32935.	0.76
10.50	0.	0.0	0.00 0.08	0.	32935.	0.76
10.58	0.	0.0	0.00 0.08	0.	32935.	0.76
10.66	0.	0.0	0.00 0.09	0.	32935.	0.76
10.75	0.	0.0	0.00	0.	32935.	0.76

Transum2.txt

THIS COMPUTER CODE WAS ORIGINALLY DEVELOPED BY R.H. FRENCH, HYDRAULIC & HYDROLOGIC CONSULTING ENGINEER FOR THE CLARK COUNTY (NEVADA) REGIONAL FLOOD CONTROL DISTRICT, THE CITY OF NORTH LAS (NEVADA) AND THE CITY OF HENDERSON (NEVADA).

THIS VERSION WAS DEVELOPED BY R.H. FRENCH, WATER RESOURCES CENTER, DESERT RESEARCH INSTITUTE LAS VEGAS, NEVADA FOR THE U.S. DEPARTMENT OF ENERGY, LAS VEGAS, NEVADA.
THE DATE OF THIS VERSION IS 11/1995 AND SUPERSEDES ALL PREVIOUS VERSIONS

SLOPE TRANSITION DEPOSITION (SCOUR) PROGRAM

Input the volume of sediment to be deposited (scoured) in acre-feet 0.12

Input width of upstream channel 50.

Input width of downstream channel 47.

Input signed slope of upstream channel -0.01750

Input signed slope of downstream channel -0.01580

Input elevation of hinge point 300.00

Input trial length over which deposition (scour) occurs 2000.0

SEDIMENT VOLUME TO BE DEPOSITED (SCOURED) = 0.12 acre-feet

SEDIMENT VOLUME DEPOSITED (SCOURED) = 0.32 acre-feet

BED SURFACE ELEVATION AT HINGE POINT = 300.42 ft

MAXIMUM DEPTH OF DEPOSITION (SCOUR) = 0.43 ft

Input a non-zero trial length over which deposition (scour) occurs to continue. 1000

Input zero to stop.

SEDIMENT VOLUME TO BE DEPOSITED (SCOURED) = 0.12 acre-feet

SEDIMENT VOLUME DEPOSITED (SCOURED) = 0.08 acre-feet

BED SURFACE ELEVATION AT HINGE POINT = 300.21 ft

MAXIMUM DEPTH OF DEPOSITION (SCOUR) = 0.21 ft

Input a non-zero trial length over which deposition (scour) occurs to continue. 1500
 Input zero to stop.

SEDIMENT VOLUME TO BE DEPOSITED (SCOURD) = 0.12acre-feet
 SEDIMENT VOLUME DEPOSITED (SCOURD) = 0.18 acre-feet
 BED SURFACE ELEVATION AT HINGE POINT = 300.32 ft
 MAXIMUM DEPTH OF DEPOSITION (SCOUR) = 0.32 ft

Input a non-zero trial length over which deposition (scour) occurs to continue. 1400
 Input zero to stop.

SEDIMENT VOLUME TO BE DEPOSITED (SCOURD) = 0.12acre-feet
 SEDIMENT VOLUME DEPOSITED (SCOURD) = 0.15 acre-feet
 BED SURFACE ELEVATION AT HINGE POINT = 300.30 ft
 MAXIMUM DEPTH OF DEPOSITION (SCOUR) = 0.30 ft

Input a non-zero trial length over which deposition (scour) occurs to continue. 1300
 Input zero to stop.

SEDIMENT VOLUME TO BE DEPOSITED (SCOURD) = 0.12acre-feet
 SEDIMENT VOLUME DEPOSITED (SCOURD) = 0.13 acre-feet
 BED SURFACE ELEVATION AT HINGE POINT = 300.28 ft
 MAXIMUM DEPTH OF DEPOSITION (SCOUR) = 0.28 ft

Input a non-zero trial length over which deposition (scour) occurs to continue. 1200
 Input zero to stop.

SEDIMENT VOLUME TO BE DEPOSITED (SCOURD) = 0.12acre-feet
 SEDIMENT VOLUME DEPOSITED (SCOURD) = 0.11 acre-feet
 BED SURFACE ELEVATION AT HINGE POINT = 300.26 ft
 MAXIMUM DEPTH OF DEPOSITION (SCOUR) = 0.26 ft

Input a non-zero trial length over which deposition (scour) occurs to continue. 1250
 Input zero to stop.

SEDIMENT VOLUME TO BE DEPOSITED (SCOURD) = 0.12acre-feet
 SEDIMENT VOLUME DEPOSITED (SCOURD) = 0.12 acre-feet

Analysis Calc. #: CH-C-281

Prepared By: JMS

Checked By: VJ

Rev.#: 0 Page 39 of 39

39

Transum2.txt

BED SURFACE ELEVATION AT HINGE POINT = 300.27 ft
MAXIMUM DEPTH OF DEPOSITION (SCOUR) = 0.27 ft

Input a non-zero trial length over which deposition (scour) occurs to continue. 0
Input zero to stop.

GRADATION CURVES



LAB NO. 2214
 CHARGE# C7C113BB
 DATE 08/02/2000

PROJECT: R-MAD WASTE TRENCHES (CAL143)

PROJECT #: N/A


CLASSIFICATION: SM

CHECKED BY: D. HERRINGTON *DH*

DATE CHECKED: 8-2-2000 MATERIAL

SOUTHEAST SIDE

U.S. Standard Sieve Opening in Inches U.S. Standard Sieve Numbers




A-1


Analysis Calc. # *711-22-10-116-1-2581*
 Prepared By: *[Signature]*
 Checked By: *[Signature]*
 Rev.#: *A* Page *2* of *26*

CAL-C-281, REV. A-1
[Signature]


NO EQUIPMENT USED.




PLAN
SCALE: 1" = 40'



PROFILE
SCALE: 1" = 40' VERT 1" = 4'



SECTION A
NOT TO SCALE



SECTION B
NOT TO SCALE



SECTION C
NOT TO SCALE



CAI-C-251
REV 0
A-3
gus

 U.S. DEPARTMENT OF ENERGY NEVADA TEST SITE AREA 25 CAU 143 REMEDIATION CONTAMINATED WASTE DUMP DIVERSION CHANNEL EXTENSION PLAN & PROFILE	DRAWING NO. DATE SCALE SHEET NO. TOTAL SHEETS	PROJECT NO. CONTRACT NO. DRAWING NO. DATE	ISSUED FOR CONSTRUCTION OUTSIDE
	APPROVED BY: DATE:	CHECKED BY: DATE:	DESIGNED BY: DATE:

A-2

CAL-C-281 REV0


A-2

gas

CP3

rmadhyd.txt

0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
0.020	0.080	0.320	1.050	2.870	6.720	13.780	25.260	42.110	64.640	
92.250	123.440	156.020	187.560	215.830	239.040	256.040	266.380	270.250	268.420	
262.070	252.520	241.050	228.690	216.210	204.120	192.750	182.260	172.750	164.190	
156.550	149.730	143.650	138.200	133.270	128.790	124.680	120.880	117.340	114.000	
110.790	107.610	104.330	100.800	96.840	92.330	87.180	81.410	75.090	68.400	
61.520	54.670	48.050	41.820	36.100	30.960	26.440	22.490	19.090	16.180	
13.700	11.600	9.810	8.300	7.020	5.940	5.020	4.240	3.580	3.020	
2.550	2.150	1.810	1.520	1.280	1.070	0.900	0.750	0.620	0.510	
0.420	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	



A-4

CHL-C-281
REV 0
A-4 gas



Water Resources Center

A-5
CAL-C-281
REJO
A-5 JRS

November 5, 1999

Mr. Jhon Carilli, RCRA Program Manager
Waste Management Division
DOE Nevada Operations Office
P.O. Box 98518
Las Vegas, NV 89193-8518

SUBJECT: Certification of Flood Mitigation Structures at the Area 5 RWMS

Dear Mr. Carilli:

I have been involved with flood hazard identification and mitigation at the Department of Energy, Nevada Test Site, Area 5 Radioactive Waste Management Site (RWMS) since flood hazard was identified as a concern during the site characterization process. As an independent reviewer, I examined the documents and maps identifying flood hazard zones at the RWMS (Schmeltzer *et al.*, 1993), and the overall design process that led to construction of the flood mitigation structures (dike-channel system) in 1995-1996. Further, faculty at Desert Research Institute, Division of Hydrologic Sciences, closely examined the precipitation event of February 23-24, 1998, which approximated the 25-year, 24-hour precipitation event for which the dike-channel system at the Area 5 RWMS was designed (French and Curtis, 1999a,b; French *et al.*, 1999).

My review of Bechtel Nevada (1999) and the supporting documentation leads me to conclude that the dike-channel system around the RWMS in Area 5 provides adequate run-on protection from the 25-year, 24-hour precipitation event. Further, based on my inquiry of the persons who prepared Bechtel Nevada (1999), the data and information provided in this document are to the best of my knowledge and belief, true, accurate and complete.

If you have questions, please do not hesitate to contact me. Thank you.

Sincerely,

Richard H. French, Ph.D., P.E.
Research Professor

cc: E. Frank Di Sanza, DOE/NV
Wendy Clayton, DOE/NV
Gary Pyles, DOE/NV
Central Files, DOE/NV
Herb Bensinger, BN
Ken Schechter, BN
Patrick Matthews, BN

2215 Raggio Parkway
Reno, NV 89512-1095
(775) 873-7361
Fax (775) 873-7363



Mr. Jhon Carilli
November 5, 1999
Page 2/2

REFERENCED DOCUMENTS

Bechtel Nevada, 1999. As-built design analysis for the 25-year, flood protection system, Area 5, Radioactive Waste Management Site, Nevada Test Site.

French, R.H. and S. Curtis, 1999a. The precipitation event of 23-24 February 1998. Publication No. 45170, Desert Research Institute, Division of Hydrologic Sciences, Reno, NV.

French, R.H. and S. Curtis, 1999b. Serendipity: capturing a design level precipitation event. *Proceedings of the ASCE Water Resources Engineering Division Conference, American Society of Civil Engineers, Seattle, Washington* (in press).

French, R.H., T.L. Buchanan, S. Hokett, and S. Curtis, 1999. Calibration of a hybrid rainfall-runoff model in an arid environment. *Proceedings of the XXVIII LAHR Congress, International Association for Hydraulic Research, Graz, Austria* (on CD Rom).

Schmeitzer J.S., J.J. Miller, D.L. Gustafson, 1993. Flood assessment at the Area 5 Radioactive Waste Management Site and the proposed hazardous waste storage unit, DOE/Nevada Test Site, Nye County, Nevada. U.S. Department of Energy, Las Vegas, Nevada. . .

APPENDIX B

CONFIRMATION SAMPLING TEST RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

COVER PAGE

Sanford Cohen & Associates
Southeastern Environmental Laboratory
1000 Monticello Court
Montgomery, Alabama 36117

Laboratory Code: SCA Contract Number: 30025

Laboratory Report Identification Code: 2694, 2695 SDG: V1349

Sample Matrix: Soil

Site Sample Numbers	Laboratory Sample Number
	Tritium
CWD-S-1	NTS01-2694-01
CWD-S-2	NTS01-2694-02
CWD-S-3	NTS01-2694-03
CWD-S-4	NTS01-2694-04
CWD-S-5	NTS01-2694-05
CWD-S-6	NTS01-2694-06
Laboratory Control Sample (LC)	SCAQC-2694-LC1
Duplicate (LD)	SCAQC-2694-LD1
Preparation Blank (PB)	SCAQC-2694-PB

Sample Matrix: Water

Site Sample Numbers	Laboratory Sample Number
	Tritium
CWD-EB-1	NTS01-2695-01
Laboratory Control Sample (LC)	SCAQC-2695-LC1
Duplicate (LD)	SCAQC-2695-LD1
Preparation Blank (PB)	SCAQC-2695-PB

Comments: There were no problems encountered during sample receiving.

"I certify that this sample data package is in compliance with SOW requirements, both technically and for completeness, other than the conditions detailed above. Release of the data contained in this hard-copy sample data package and the computer-readable EDD, as applicable, submitted on diskette or by modem, has been authorized by the laboratory Manager or the Manager's designee, as verified by the following signature."



Signature

Joe Stinson

Name

Laboratory Manager

Title

12-19-01

Date

PROJECT/CLIENT INFORMATION			REPORT INFORMATION			SAMPLE INFORMATION			
Project: <u>CAU 143</u>		BN Orig: <u>2156</u>	Send Report to: <u>DAN JOHNSON</u>		Sampling Site: <u>CAU 143</u>			The samples submitted contain (check):	
Charge No.: <u>SBO3BD71</u>		ASL Prog.:	Phone: <u>5-6169</u>	Fax: <u>5-7761</u>	M/S: <u>NTS 206</u>	<input type="checkbox"/> Hazardous		<input type="checkbox"/> Radioactive	<input checked="" type="checkbox"/> Unknown
Project Manager: <u>WAYNE JOHNSON</u>			Turnaround: <input type="checkbox"/> Standard - 30 days Non-rad, 60 Days Rad, Other: _____			contamination. If known, attach a brief narrative summary identifying contaminants. This information will ensure compliance with applicable regulations and allow for the safe handling of the sample materials.			
Phone: <u>5-0573</u>		Fax: <u>5-7761</u>	Final report format: <input checked="" type="checkbox"/> Standard <input type="checkbox"/> NTS-WAC <input type="checkbox"/> Other: _____						
			M/S: <u>NTS 206</u>						

LAB USE ONLY			ANALYSES & METHOD						SAMPLE RECEIPT INFORMATION																																																																															
Rad SDG: <u>V1349</u>		Non-Rad SDG:	<div style="display: flex; justify-content: space-between;"> <div style="writing-mode: vertical-rl; transform: rotate(180deg);"> PAY ITEM: GPC-A-01A SR-90 </div> <div style="writing-mode: vertical-rl; transform: rotate(180deg);"> PAY ITEM: GPC-A-009 SR-90 </div> </div> <table border="1" style="width: 100%; height: 100%; border-collapse: collapse;"> <thead> <tr> <th>ITEM</th> <th>ID/DESCRIPTION</th> <th>SAMPLING DATE</th> <th>TIME</th> <th>MATRIX</th> <th>ANALYSES & METHOD</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr> <td>0</td> <td>CWD-S-1</td> <td>11/21/01</td> <td>4:30 AM</td> <td>Soil</td> <td>X</td> <td>NTS01-2694-01</td> </tr> <tr> <td>1</td> <td>CWD-S-2</td> <td></td> <td></td> <td></td> <td></td> <td>02</td> </tr> <tr> <td>2</td> <td>CWD-S-3</td> <td></td> <td></td> <td></td> <td></td> <td>03</td> </tr> <tr> <td>3</td> <td>CWD-S-4</td> <td></td> <td></td> <td></td> <td></td> <td>04</td> </tr> <tr> <td>4</td> <td>CWD-S-5</td> <td></td> <td></td> <td></td> <td></td> <td>05</td> </tr> <tr> <td>5</td> <td>CWD-S-6</td> <td></td> <td></td> <td></td> <td></td> <td>06</td> </tr> <tr> <td>6</td> <td>CWD-EA-1</td> <td></td> <td></td> <td>WATER</td> <td>X</td> <td>NTS01-2695-01</td> </tr> <tr> <td>7</td> <td>LAST ITEM</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>8</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>9</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>						ITEM	ID/DESCRIPTION	SAMPLING DATE	TIME	MATRIX	ANALYSES & METHOD	REMARKS	0	CWD-S-1	11/21/01	4:30 AM	Soil	X	NTS01-2694-01	1	CWD-S-2					02	2	CWD-S-3					03	3	CWD-S-4					04	4	CWD-S-5					05	5	CWD-S-6					06	6	CWD-EA-1			WATER	X	NTS01-2695-01	7	LAST ITEM						8							9							Are all sample containers received intact? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Comments: _____		
ITEM	ID/DESCRIPTION	SAMPLING DATE							TIME	MATRIX	ANALYSES & METHOD	REMARKS																																																																												
0	CWD-S-1	11/21/01							4:30 AM	Soil	X	NTS01-2694-01																																																																												
1	CWD-S-2											02																																																																												
2	CWD-S-3					03																																																																																		
3	CWD-S-4					04																																																																																		
4	CWD-S-5					05																																																																																		
5	CWD-S-6					06																																																																																		
6	CWD-EA-1			WATER	X	NTS01-2695-01																																																																																		
7	LAST ITEM																																																																																							
8																																																																																								
9																																																																																								
Rad Packet:		Non-Rad Packet:							Do the labels agree with this form? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Comments: _____																																																																															
Client Services Representative:									Was a Material Clearance Tag submitted? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Comments: _____																																																																															
Will these analyses be performed under a signed SOW? <input type="checkbox"/> YES <input type="checkbox"/> NO If so, do analyses entered here agree with the SOW? <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A If not, identify the variation: _____									COMMENTS (Preservative, size/volume, MS/MSD, special analysis, rad matrix code, count time, etc.)																																																																															
CSR initials indicating review and approval: _____ Date: _____									500 mL Nitrogen 4°C INCLUDE MS&MSD I called Wayne Johnson and explained that it was not an MS&MSD in Radiological. He agreed and instructed that SC&A did not to include a...																																																																															

ITEM	ID/DESCRIPTION	SAMPLING DATE	TIME	MATRIX	ANALYSES & METHOD	REMARKS
0	CWD-S-1	11/21/01	4:30 AM	Soil	X	NTS01-2694-01
1	CWD-S-2					02
2	CWD-S-3					03
3	CWD-S-4					04
4	CWD-S-5					05
5	CWD-S-6					06
6	CWD-EA-1			WATER	X	NTS01-2695-01
7	LAST ITEM					
8						
9						

Transfer of samples submitted for analyses			Complete for samples shipped to an OFF-SITE Subcontract Laboratory <u>SC&A</u>		
Sampled/Relinquished (Signature/Organization)	DATE / TIME	Received by (Signature/Organization)	Relinquished (BN Representative Signature)	DATE / TIME	Received (Courier & Tracking Info.)
<u>MB ZAP E.R</u>	<u>11/21/01 5:15P</u>	<u>E.R. Lopez Cook</u>	<u>CD Castaneda</u>	<u>11/20/01 11:30D</u>	<u>FED EX # 791710511084</u>
<u>E.R. Lopez Cook</u>	<u>11/21/01 3:00P</u>	<u>M.B. ZAP E.R</u>	Relinquished (Courier & Tracking Info.)	DATE / TIME	Received (1st Tier Subcontractor Rep)
<u>MB ZAP</u>	<u>11/21/01 15:30P</u>	<u>CD Castaneda</u>	<u>Fed Ex 791710511084</u>	<u>11/21/01 1000</u>	<u>KB Condon SC&A</u>
			Relinquished (1st Tier Subcontractor Rep)	DATE / TIME	Received (2nd Tier Subcontractor Rep)

CASE NARRATIVE
SDG VI349
Laboratory Report Identification Number: 2694, 2695

December 19, 2001

I. Introduction

On November 21, 2001, one water sample and six soil samples were received for analysis at the Sanford Cohen and Associates (SC&A) Southeastern Environmental Laboratory, located in Montgomery, Alabama. The samples were requested to be analyzed within 28 days of receipt at the laboratory. The samples were analyzed in accordance with the Bechtel Nevada Services Subcontract Task Order Agreement Form, Exhibit B, Statement of Work and Specifications, Rev 1, 1/23/01.

II. Analytical Methodology

The radioanalytical results reported for these samples include the site and laboratory sample identification numbers, collection date, method of analysis, and the quality control samples that were analyzed concurrently. The Samples were analyzed in accordance with the following method.

Radionuclide	Method Number	Method Name	Counting Method
Sr-90	SRW01	Eichrom Industries Extraction Chromatography	Gas Proportional Counting

III. Analytical Results

Deficiencies

None.

Matrix Interferences

There were no indications of matrix interference.

Dilutions

No dilutions were required.

Detection Limits

The required detection limit (RDL) was not met for the water sample (NTS01-2695-01) because of the limited volume of sample available and the necessity to run the sample in duplicate. All other RDLs were met for the remaining analyses.

Reanalysis

There were no reanalyses.

Deviations from Protocols

There were no deviations from the written protocols and analytical methods.

Contacts with the CTR

MS and MSD were indicated on the COC. A call was made to Mr. Wayne Johnson to confirm that these were not required. Accordingly they were not performed.

IV. Quality Control

Site Samples Used for Quality Control Samples: Soils

Site Sample Number	Laboratory Sample Number	Type of Quality Control Analysis Sample
Laboratory Type II Water	SCAQC-2694-LC1	Laboratory Control Sample
Preparation Blank	SCAQC-2694-PB	Preparation Blank
CWD-S-1	SCAQC-2694-LD1	Laboratory Duplicate Sample

Site Samples Used for Quality Control Samples: Waters

Site Sample Number	Laboratory Sample Number	Type of Quality Control Analysis Sample
Laboratory Type II Water	SCAQC-2695-LC1	Laboratory Control Sample
Preparation Blank	SCAQC-2695-PB	Preparation Blank
CWD-EB-1	SCAQC-2695-LD1	Laboratory Duplicate Sample

The analytical results of all quality control samples met the acceptance criteria specified in the SOW.

Sincerely,


Joe Stinson
Laboratory Manager

12/19/07
Date

Sample and QC Sample Results Summary

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>NONE</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>CWD-S-1</u>		
Other Sample ID:	Collection Date: <u>11/14/01 4:30:00 PM</u>	Date Received: <u>11/21/01</u>
	Batch Number: <u>2694</u>	Laboratory Code: <u>SCA</u>

<u>Method Number</u>	<u>Radionuclide</u>	<u>Laboratory Sample ID</u>	<u>Activity (pCi/g)</u>	<u>2 σ Counting Error (pCi/g)</u>	<u>Total Error (pCi/g)</u>	<u>MDA (pCi/g)</u>
SRW01	SR-90	NTS01-2694-01	-0.043	0.256	0.256	0.489

<u>Quality Control Samples</u>				
<u>Radionuclide</u>	<u>Laboratory Control (LC)</u>	<u>Laboratory Duplicate (LD)</u>	<u>Matrix Spike (MS)</u>	<u>Preparation Blank (PB)</u>
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

**Sanford Cohen & Associates
Southeastern Environmental Laboratory**

Radioanalytical Results

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>NONE</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>CWD-S-2</u>		
Other Sample ID:	Collection Date: <u>11/14/01 4:30:00 PM</u>	Date Received: <u>11/21/01</u>
	Batch Number: <u>2694</u>	Laboratory Code: <u>SCA</u>

<u>Method Number</u>	<u>Radionuclide</u>	<u>Laboratory Sample ID</u>	<u>Activity (pCi/g)</u>	<u>2 σ Counting Error (pCi/g)</u>	<u>Total Error (pCi/g)</u>	<u>MDA (pCi/g)</u>
SRW01	SR-90	NTS01-2694-C2	-0.107	0.191	0.191	0.399

<u>Quality Control Samples</u>				
<u>Radionuclide</u>	<u>Laboratory Control (LC)</u>	<u>Laboratory Duplicate (LD)</u>	<u>Matrix Spike (MS)</u>	<u>Preparation Blank (PB)</u>
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>NONE</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>CWD-5-3</u>		
Other Sample ID:	Collection Date: <u>11/14/01 4:30:00 PM</u>	Date Received: <u>11/21/01</u>
	Batch Number: <u>2694</u>	Laboratory Code: <u>SCA</u>

Method Number	Radionuclide	Laboratory Sample ID	Activity (pCi/g)	2 σ Counting Error (pCi/g)	Total Error (pCi/g)	MDA (pCi/g)
SRW01	SR-90	NTS01-2694-03	0.312	0.290	0.292	0.454

Quality Control Samples				
Radionuclide	Laboratory Control (LC)	Laboratory Duplicate (LD)	Matrix Spike (MS)	Preparation Blank (PB)
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

**Sanford Cohen & Associates
Southeastern Environmental Laboratory**

Radioanalytical Results

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>NONE</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>CWD-S-4</u>		
Other Sample ID:	Collection Date: <u>11/14/01 4:30:00 PM</u>	Date Received: <u>11/21/01</u>
	Batch Number: <u>2694</u>	Laboratory Code: <u>SCA</u>

<u>Method Number</u>	<u>Radionuclide</u>	<u>Laboratory Sample ID</u>	<u>Activity (pCi/g)</u>	<u>2 σ Counting Error (pCi/g)</u>	<u>Total Error (pCi/g)</u>	<u>MDA (pCi/g)</u>
SRW01	SR-90	NTS01-2694-04	0.152	0.272	0.273	0.461

<u>Quality Control Samples</u>				
<u>Radionuclide</u>	<u>Laboratory Control (LC)</u>	<u>Laboratory Duplicate (LD)</u>	<u>Matrix Spike (MS)</u>	<u>Preparation Blank (PB)</u>
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>		Chain-of-Custody Number: <u>NONE</u>		Matrix: <u>Soil</u>	
Site Sample ID: <u>CWD-S-5</u>		Collection Date: <u>11/14/01 4:30:00 PM</u>		Date Received: <u>11/21/01</u>	
Other Sample ID:		Batch Number: <u>2894</u>		Laboratory Code: <u>SCA</u>	

Method Number	Radionuclide	Laboratory Sample ID	Activity (pCi/g)	2 σ Counting Error (pCi/g)	Total Error (pCi/g)	MDA (pCi/g)
SRW01	SR-90	NTSD1-2894-05	-0.134	0.234	0.234	0.469

Quality Control Samples				
Radionuclide	Laboratory Control (LC)	Laboratory Duplicate (LD)	Matrix Spike (MS)	Preparation Blank (PB)
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Report Identification Number: V1348

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>NONE</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>CWD-S-6</u>	Collection Date: <u>11/14/01 4:30:00 PM</u>	Date Received: <u>11/21/01</u>
Other Sample ID:	Batch Number: <u>2694</u>	Laboratory Code: <u>SCA</u>

<u>Method Number</u>	<u>Radionuclide</u>	<u>Laboratory Sample ID</u>	<u>Activity (pCi/g)</u>	<u>2 σ Counting Error (pCi/g)</u>	<u>Total Error (pCi/g)</u>	<u>MDA (pCi/g)</u>
SRW01	SR-90	NTS01-2694-05	0.120	0.253	0.254	0.438

<u>Quality Control Samples</u>				
<u>Radionuclide</u>	<u>Laboratory Control (LC)</u>	<u>Laboratory Duplicate (LD)</u>	<u>Matrix Spike (MS)</u>	<u>Preparation Blank (PB)</u>
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

Sanford Cohen & Associates
 Southeastern Environmental Laboratory

Radioanalytical Results

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>		Chain-of-Custody Number: <u>NONE</u>		Matrix: <u>Water</u>	
Site Sample ID: <u>CWD-EB-1</u>		Collection Date: <u>11/14/01 4:30:00 PM</u>		Date Received: <u>11/21/01</u>	
Other Sample ID:		Batch Number: <u>2695</u>		Laboratory Code: <u>SCA</u>	
Method Number	Radionuclide	Sample ID	Laboratory	Activity	2 σ Counting Error
SRW01	SR-90	NTS01-2695-01		(pCi/L)	(pCi/L)
				0.069	0.750
					Total Error
					(pCi/L)
					0.750
					MDA
					(pCi/L)
					1.36
Quality Control Samples					
Radionuclide	Laboratory Control (LC)	Laboratory Duplicate (LD)	Matrix Spike (MS)	Preparation Blank (PB)	SCAQCC-2695-PB
SI	SCAQCC-2695-LC1	SCAQCC-2695-LD1			

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Sample
Laboratory Control (LC1)

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>None</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>N/A</u>		
Other Sample ID: <u>LC1</u>	Collection Date: <u>11/21/01 10:00:00 AM</u>	Date Received: <u>11/21/01</u>
		Laboratory Code: <u>SCA</u>

<u>Method Number</u>	<u>Radionuclide</u>	<u>Laboratory Sample ID</u>	<u>Activity (pCi/g)</u>	<u>2 σ Counting Error (pCi/g)</u>	<u>Total Error (pCi/g)</u>	<u>MDA (pCi/g)</u>
SRW01	SR-90	SCAQC-2694-LC1	833	16.7	84.9	0.822

<u>Quality Control Samples</u>				
<u>Radionuclide</u>	<u>Laboratory Control (LC)</u>	<u>Laboratory Duplicate (LD)</u>	<u>Matrix Spike (MS)</u>	<u>Preparation Blank (PB)</u>
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Sample
Laboratory Control (LC1)

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>None</u>	Matrix: <u>Water</u>
Site Sample ID: <u>N/A</u>	Collection Date: <u>11/21/01 10:00:00 AM</u>	Date Received: <u>11/21/01</u>
Other Sample ID: <u>LC1</u>		Laboratory Code: <u>SCA</u>

<u>Method Number</u>	<u>Radionuclide</u>	<u>Laboratory Sample ID</u>	<u>Activity (pCi/L)</u>	<u>2 σ Counting Error (pCi/L)</u>	<u>Total Error (pCi/L)</u>	<u>MDA (pCi/L)</u>
SRW01	SR-80	SCAQC-2695-LC1	1670	33.3	170	1.78

<u>Quality Control Samples</u>				
<u>Radionuclide</u>	<u>Laboratory Control (LC)</u>	<u>Laboratory Duplicate (LD)</u>	<u>Matrix Spike (MS)</u>	<u>Preparation Blank (PB)</u>
Sr	SCAQC-2695-LC1	SCAQC-2695-LD1		SCAQC-2695-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Sample
Duplicate (LD1)

Report Identification Number: V1349

Project Name: <u>Bchtel Nevada</u>	Chain-of-Custody Number: <u>NONE</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>CWD-S-1</u>		
Other Sample ID: <u>LD1</u>	Collection Date: <u>11/14/01 4:30:00 PM</u>	Date Received: <u>11/21/01</u>
		Laboratory Code: <u>SCA</u>

Method Number	Radionuclide	Laboratory Sample ID	Activity (pCi/g)	2 σ Counting Error (pCi/g)	Total Error (pCi/g)	MDA (pCi/g)
SRW01	SR-90	SCAQC-2694-LD1	0.533	0.320	0.324	0.456

Laboratory Samples for Duplicates		
Radionuclide	Laboratory Sample ID	Duplicate of Sample ID
SR-90	SCAQC-2694-LD1	NTS01-2694-01

Quality Control Samples				
Radionuclide	Laboratory Control (LC)	Laboratory Duplicate (LD)	Matrix Spike (MS)	Preparation Blank (PB)
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Sample
Duplicate (LD1)

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>NONE</u>	Matrix: <u>Water</u>
Site Sample ID: <u>CWD-EB-1</u>		
Other Sample ID: <u>LD1</u>	Collection Date: <u>11/14/01 4:30:00 PM</u>	Date Received: <u>11/21/01</u>
		Laboratory Code: <u>SCA</u>

Method Number	Radionuclide	Laboratory Sample ID	Activity (pCi/L)	2 σ Counting Error (pCi/L)	Total Error (pCi/L)	MDA (pCi/L)
SRW01	SR-90	SCAQC-2695-LD1	0.747	0.773	0.777	1.24

Laboratory Samples for Duplicates		
Radionuclide	Laboratory Sample ID	Duplicate of Sample ID
SR-90	SCAQC-2695-LD1	NTS01-2695-01

Quality Control Samples				
Radionuclide	Laboratory Control (LC)	Laboratory Duplicate (LD)	Matrix Spike (MS)	Preparation Blank (PB)
Sr	SCAQC-2695-LC1	SCAQC-2695-LD1		SCAQC-2695-PB

**Sanford Cohen & Associates
Southeastern Environmental Laboratory**

Radioanalytical Results

**Quality Control Sample
Preparation Blank (PB)**

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>None</u>	Matrix: <u>Soil</u>
Site Sample ID: <u>N/A</u>		
Other Sample ID: <u>PB</u>	Collection Date: <u>11/21/01 10:00:00 AM</u>	Date Received: <u>11/21/01</u>
		Laboratory Code: <u>SCA</u>

<u>Method Number</u>	<u>Radionuclide</u>	<u>Laboratory Sample ID</u>	<u>Activity (pCi/g)</u>	<u>2 σ Counting Error (pCi/g)</u>	<u>Total Error (pCi/g)</u>	<u>MDA (pCi/g)</u>
SRW01	SR-90	SCAQC-2694-PB	0.009	0.127	0.127	0.234

<u>Quality Control Samples</u>				
<u>Radionuclide</u>	<u>Laboratory Control (LC)</u>	<u>Laboratory Duplicate (LD)</u>	<u>Matrix Spike (MS)</u>	<u>Preparation Blank (PB)</u>
Sr	SCAQC-2694-LC1	SCAQC-2694-LD1		SCAQC-2694-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Sample
Preparation Blank (PB)

Report Identification Number: V1349

Project Name: <u>Bechtel Nevada</u>	Chain-of-Custody Number: <u>None</u>	Matrix: <u>Water</u>
Site Sample ID: <u>N/A</u>		
Other Sample ID: <u>PB</u>	Collection Date: <u>11/21/01 10:00:00 AM</u>	Date Received: <u>11/21/01</u>
		Laboratory Code: <u>SCA</u>

Method Number	Radionuclide	Laboratory Sample ID	Activity (pCi/L)	2 σ Counting Error (pCi/L)	Total Error (pCi/L)	MDA (pCi/L)
SRW01	SR-90	SCAQC-2695-PB	0.305	0.352	0.353	0.572

Quality Control Samples				
Radionuclide	Laboratory Control (LC)	Laboratory Duplicate (LD)	Matrix Spike (MS)	Preparation Blank (PB)
Sr	SCAQC-2695-LC1	SCAQC-2695-LD1		SCAQC-2695-PB

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Sample Evaluation

Report Identification Number: V1349

Project Name: <u>Bchtel Nevada</u>	Laboratory Code: <u>SCA</u>
Matrix: <u>Soil</u>	

Laboratory Control Sample (LC1) Evaluation

Method Number	Radionuclide	Laboratory Sample ID	(CV)		(OV)	Laboratory Control	Number of σ Between CV and OV
			Decay Corrected Activity of Spike Added (pCi/g)	Laboratory Control Sample Activity (pCi/g)	% Recovery (Accuracy)		
SRW01	SR-90	SCAQC-2694-LC1	856 ± 43.3	833 ± 84.9	96.2	0.445	

Laboratory Duplicate Sample (LD1) Evaluation

Method Number	Radionuclide	Laboratory Sample ID	Original Sample Activity (pCi/g)	Duplicate Sample Activity (pCi/g)	Difference Between Original Activity and Duplicate Sample Activity (F)	Ratio of the Difference Between the Sample Activities and the Propagated Measurement Original Activity and Uncertainty of the Difference at 2 σ (F/E)
						(F/E)
SRW01	SR-90	SCAQC-2694-LD1	-0.043 ± 0.256	0.533 ± 0.324	0.577	1.39

Laboratory Control Sample (PB) Evaluation

Method Number	Radionuclide	Laboratory Sample ID	Activity (pCi/g)	MDA (pCi/g)	RDL (pCi/g)	All Samples Detected	All Samples > RDL	All Samples < RDL	Accept PB
SRW01	SR-90	SCAQC-2694-PB	0.009	0.234	1.00	No	No	Yes	Yes

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Sample Evaluation

Report Identification Number: V1349

Project Name: Bechtel Nevada
Matrix: Water

Laboratory Code: SCA

Method Number	Radionuclide	Sample ID	Activity of Decay Corrected (CV)	Spike Added (pCi/L)	1730 ± 86.6	Activity of Laboratory Control (OV)	Sample Activity (pCi/L)	1670 ± 170	Laboratory Control Sample Recovery (%)	96.3	Number of σ Between CV and OV	0.440
SRW01	Radonnuclide	SCAQC-2695-LC1	Laboratory	Activity of Spike Added (pCi/L)	1730 ± 86.6	Activity of Laboratory Control (OV)	Sample Activity (pCi/L)	1670 ± 170	Laboratory Control Sample Recovery (%)	96.3	Number of σ Between CV and OV	0.440

Laboratory Control Sample (LC1) Evaluation

Method Number	Radionuclide	Sample ID	Laboratory	Original Sample Activity (pCi/L)	0.069 ± 0.750	Duplicate Sample Activity (pCi/L)	0.747 ± 0.777	Duplicate Sample Activity (pCi/L)	0.678	Difference Between Original Activity and Duplicate Sample Activity (F)	0.678	Propagated Uncertainty of the Measurement Between Original Activity and Duplicate Sample Activity (FE)	0.628
SRW01	Radonnuclide	SCAQC-2695-LD1	Laboratory	Original Sample Activity (pCi/L)	0.069 ± 0.750	Duplicate Sample Activity (pCi/L)	0.747 ± 0.777	Duplicate Sample Activity (pCi/L)	0.678	Difference Between Original Activity and Duplicate Sample Activity (F)	0.678	Propagated Uncertainty of the Measurement Between Original Activity and Duplicate Sample Activity (FE)	0.628

Laboratory Duplicate Sample (LD1) Evaluation

Method Number	Radionuclide	Sample ID	Laboratory	Activity (pCi/L)	0.305	Activity (pCi/L)	0.572	RDL (pCi/L)	1.00	All Samples Detected	No	All Samples > RDL	No	All Samples < RDL	Yes	Accept PB	Yes
SRW01	Radonnuclide	SCAQC-2695-PB	Laboratory	Activity (pCi/L)	0.305	Activity (pCi/L)	0.572	RDL (pCi/L)	1.00	All Samples Detected	No	All Samples > RDL	No	All Samples < RDL	Yes	Accept PB	Yes

Laboratory Control Sample (PB) Evaluation

Sanford Cohen & Associates
Southeastern Environmental Laboratory

Radioanalytical Results

Quality Control Chemical Recovery

Report Identification Number: V1349

Project Name: Bechtel Nevada

Laboratory Code: SCA

<u>Laboratory Sample ID</u>	<u>Sr-90</u>
NTS01-2694-01	92.01
NTS01-2694-01	92.01
NTS01-2694-02	100.69
NTS01-2694-02	100.69
NTS01-2694-03	92.01
NTS01-2694-03	92.01
NTS01-2694-04	95.49
NTS01-2694-04	95.49
NTS01-2694-05	98.09
NTS01-2694-05	98.09
NTS01-2694-06	102.43
NTS01-2694-06	102.43
NTS01-2695-01	86.81
NTS01-2695-01	86.81
SCAQC-2694-LC1	90.28
SCAQC-2694-LC1	90.28
SCAQC-2694-LD1	92.88
SCAQC-2694-LD1	92.88
SCAQC-2694-PB	90.28
SCAQC-2694-PB	90.28
SCAQC-2695-LC1	85.07
SCAQC-2695-LC1	85.07
SCAQC-2695-LD1	90.28
SCAQC-2695-LD1	90.28
SCAQC-2695-PB	85.94
SCAQC-2695-PB	85.94

SERVICES REQUEST & CHAIN OF CUSTODY RECORD

PROJECT/CLIENT INFORMATION Project: CA143 Charge No.: 58038 Project Manager: Wayne Johnson Phone: 295-0577 Fax: 295-7761 MS: NTS306		REPORT INFORMATION Send Report to: Don Johnson Phone: 295-6165 Fax: 295-7761 MS: NTS306	
LAB USE ONLY Rad SGD: Non-Rad SGD: V1588 Rad Packet: Non-Rad Packet: Chem. Services Representative:			
All these analyses be performed under a signed SOW? () YES () NO If so, do analyses entered here agree with the SOW? () YES () NO () N/A If not, identify the variation: CSF initials indicating review and approval: _____ Date: _____			

SAMPLE INFORMATION Sampling site: R-PAAD Waste Tanks The samples submitted contain (check): () Hazardous () Radioactive (X) Unknown If known, attach a brief narrative summary identifying contaminants. This information will ensure compliance with applicable regulations and allow for the safe handling of the sample materials.	SAMPLE RECEIPT INFORMATION Are all sample containers received intact? (X) Yes () No Comments: _____ Do the labels agree with this form? (X) Yes () No Comments: _____ Was a Material Clearance Tag submitted? (X) Yes () No Comments: _____
--	---

ITEM #	ID / DESCRIPTION	SAMPLING DATE	SAMPLING TIME	MATRIX	ANALYSES & METHOD										COMMENTS		
					1	2	3	4	5	6	7	8	9	10		11	12
0	CA143PB-V01	1/9/02	11:52	soil	X												1-250ml with meth clear for special analysis, rad matrix code, count time, etc.)
1	CA143PB-V02	1/9/02	11:54	soil	X												"
2	CA143PB-V03	1/9/02	11:55	soil	X												"
3	CA143PB-V04	1/9/02	11:57	soil	X												"
4	CA143PB-V05	1/9/02	11:59	soil	X												"
5	CA143PB-V06	1/9/02	12:02	soil	X												" Run duplicate
6	CA143PB-V06D	1/9/02	12:02	soil	X												site was checked and no radioactivity was seen.
7	-LAST ITEM-																not expected in samples
8																	
9																	

Transfer of samples submitted for analyses Completed for samples shipped to an OFF-SITE Subcontract Laboratory: <u>LADVILLE</u>		Received by (Signature/Organization) <u>Key King, BN</u> Date / TIME: <u>1/9/02</u>	Requisitioned (BN Representative Signature) <u>(Signature)</u> Date / TIME: _____	Received (1st tier Subcontractor Rep) Date / TIME: _____	Requisitioned (Counter & Tracking Info.) Received (1st tier Subcontractor Rep) Date / TIME: _____	Received (2nd tier Subcontractor Rep) Date / TIME: _____
--	--	---	---	---	---	---

Original - To be retained by laboratory performing final analysis
 Copy 1 - To be retained by analytical services laboratory
 Copy 2 - To be retained by analytical services laboratory
 Copy 3 - To be retained by samples

U.S. EPA

COVER PAGE - INORGANIC ANALYSES DATA PACKAGE

Lab Name: LIONVILLE LABORATORY Contract: 60052-1
Lab Code: LVLI Case No.: V1388 SAS No.: SDG No.: V01
OW No.: SW846

Table with 2 columns: EPA Sample No. and Lab Sample ID. Rows include V01 through V06D with corresponding IDs like 0201L765-001.

Were ICP interelement corrections applied? Yes/No YES
Were ICP background corrections applied? Yes/No YES
If yes - were raw data generated before application of background corrections? Yes/No NO

Comments:

I certify that this data package is in compliance with the terms and conditions of the contract, both technically and for completeness, for other than the conditions detailed above. Release of the data contained in this hardcopy data package and in the computer-readable data submitted on floppy diskette has been authorized by the Laboratory Manager or the manager's designee, as verified by the following signature.

Signature: [Handwritten Signature] Name: PATRICIA E. Feldman
Date: 01-16-02 Title: DATA Mgt Unit leader

COVER PAGE - IN

APPENDIX C

CAU 143 GLOBAL POSITIONING SYSTEM COORDINATES FOR GEOPHYSICS MARKINGS


THIS PAGE INTENTIONALLY LEFT BLANK

CAU 143 GPS Coordinates for Geophysics Markings

	N	W	Elevation
	① 36° 48. 7502	116° 14. 17557	1168.50
	② 36° 48. 7507	116° 14. 1744	
Red	③ 36° 48. 7496	116° 14. 1747	
Red	④ 36° 48. 7486	116° 14. 1742	
	⑤ 36° 48. 7475	116° 14. 1746	
	⑥ 36° 48. 7473	116° 14. 1731	
	⑦ 36° 48. 7407	116° 14. 1703	
Red	⑧ 36° 48. 7391	116° 14. 1764	
	⑨ 36° 48. 7363	116° 14. 1763	
	⑩ 36° 48. 7343	116° 14. 1778	
	⑪ 36° 48. 7346	116° 14. 1770	
	⑫ 36° 48. 7350	116° 14. 1763	
	⑬ 36° 48. 7334	116° 14. 1769	
	⑭ 36° 48. 7341	116° 14. 1754	
	⑮ 36° 48. 7324	116° 14. 1762	
	⑯ 36° 48. 7330	116° 14. 1749	
			N W
			⑰ 36° 48. 7337 116° 14. 170
			Red ⑱ 36° 48. 7346 116° 14. 168
			⑲ 36° 48. 7343 116° 14. 1683
			⑳ 36° 48. 7234 116° 14. 1714
			㉑ 36° 48. 7239 116° 14. 1702
			Red ㉒ 36° 48. 7232 116° 14. 1703
			㉓ 36° 48. 7225 116° 14. 1706
			㉔ 36° 48. 7231 116° 14. 1692
			㉕ 36° 48. 7196 116° 14. 1706
			㉖ 36° 48. 7200 116° 14. 1689
			㉗ 36° 48. 7193 116° 14. 1693
			㉘ 36° 48. 7186 116° 14. 1689
			㉙ 36° 48. 7176 116° 14. 1699
			㉚ 36° 48. 7182 116° 14. 1680
			㉛ 36° 48. 7157 116° 14. 1692
			㉜ 36° 48. 7166 116° 14. 16
			㉝ 36° 48. 7161 116° 14. 161
			㉞ 36° 48. 7143 116° 14. 168
			㉟ 36° 48. 7150 116° 14. 166
			㊱ 36° 48. 7124 116° 14. 167
			㊲ 36° 48. 7117 116° 14. 1668
			㊳ 36° 48. 7127 116° 14. 1657
			㊴ 36° 48. 7111 116° 14. 1660

6ft high drain pipe - 36° 48. 7439 116° 14. 1789
 open ended 8" diameter rad pipe - 36° 48. 7437 116° 14. 1793
 rad pipe - 36° 48. 7212 116° 14. 1701

RMAD



N

W

④⑩ 36° 48. 7230

116° 14. 1639

④⑪ 36° 48. 7207

116° 14. 1625

④⑫ 36° 48. 7211

116° 14. 1605

④⑬ 36° 48. 7205

116° 14. 1617

④⑭ 36° 48. 7185

116° 14. 1612

④⑮ 36° 48. 7186

116° 14. 1598

④⑯ 36° 48. 7143

116° 14. 1588

Red ④⑰ 36° 48. 7138

116° 14. 1583

④⑱ 36° 48. 7118

116° 14. 1581

④⑲ 36° 48. 7106

116° 14. 1580

④⑳ 36° 48. 7095

116° 14. 1601

APPENDIX D

CAU 143 RADIATION SURVEY REPORTS

THIS PAGE INTENTIONALLY LEFT BLANK

RGT(S): **Ole Peterson** SIGNATURE: *[Signature]* DATE: **11-7-01**

 HEALTH PHYSICIST: **C. Lyons / C. Lyons** SUPERVISOR: **P. Worley** EVENT/ RWP NO: **N/A** PROJECT / WORK ORDER: **CA4 143**

COUNTING EQUIPMENT USED IN COLUMN		COUNTING EQUIPMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN					
INSTRUMENT NUMBER		INSTRUMENT NUMBER		INSTRUMENT NUMBER		INSTRUMENT NUMBER		INSTRUMENT NUMBER					
ALPHA EFFICIENCY		BETA EFFICIENCY		ALPHA EFFICIENCY		BETA EFFICIENCY		COUNTING EQUIPMENT USED IN COLUMN					
MDA		MDA		MDA		MDA		INSTRUMENT USED IN COLUMN					
CONVERSION FACTOR		CONVERSION FACTOR		CONVERSION FACTOR		CONVERSION FACTOR		INSTRUMENT NUMBER					
COUNT TIME		COUNT TIME		COUNT TIME		COUNT TIME		INSTRUMENT NUMBER					
ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				COLUMN 1 OTHER		COLUMN 2 OTHER		COLUMN 3 OTHER		COLUMN 4 OTHER		COLUMN 5 OTHER	

 PURPOSE: **Survey of Material at 143**

TIME	DESCRIPTION OF SURVEY	No. of Points	UNIT DPM/100cm ² FIXED + REMOVE SWIPE	UNIT DPM/100cm ² FIXED + REMOVE SWIPE	UNIT FIXED + REMOVE SWIPE	UNIT FIXED + REMOVE SWIPE	UNIT FIXED + REMOVE SWIPE
1500	BACKGROUND (Gross)	N/A	0.0	1900			
	Mis. Fence Posts	20	0.0	150			
	Mis. Signs metal	10	0.0	150			
	Mentl Frame	10	0.0	300			N/A
	Last Item						
	N/A						

 COMMENTS: **none**

 FOLLOW UP REQUIRED? YES NO ALL READINGS ARE NET ABOVE BACKGROUND UNLESS NOTED

HEALTH PHYSICIST: <i>Debra Williams</i>		SUPERVISOR: <i>R. Williams</i>		EVENT/RWP NO.: <i>12</i>		SIGNATURE: <i>[Signature]</i>		DATE: <i>11/10/03</i>	
COUNTING EQUIPMENT USED IN COLUMN NUMBER BETA EFFICIENCY MDA		COUNTING EQUIPMENT USED IN COLUMN NUMBER ALPHA EFFICIENCY MDA		INSTRUMENT USED IN COLUMN NUMBER BETA EFFICIENCY MDA		INSTRUMENT USED IN COLUMN NUMBER ALPHA EFFICIENCY MDA		PROJECT / WORK ORDER: <i>CA 11 113</i>	
INSTRUMENT USED IN COLUMN NUMBER BETA EFFICIENCY MDA		INSTRUMENT USED IN COLUMN NUMBER ALPHA EFFICIENCY MDA		INSTRUMENT USED IN COLUMN NUMBER BETA EFFICIENCY MDA		INSTRUMENT USED IN COLUMN NUMBER ALPHA EFFICIENCY MDA		INSTRUMENT USED IN COLUMN NUMBER ALPHA EFFICIENCY MDA	
ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
PURPOSE: <i>Investigation of a lost Particle</i>		PURPOSE: <i>Investigation of a lost Particle</i>		PURPOSE: <i>Investigation of a lost Particle</i>		PURPOSE: <i>Investigation of a lost Particle</i>		PURPOSE: <i>Investigation of a lost Particle</i>	
TIME	DESCRIPTION OF SURVEY			No. of Points					
0800	BACKGROUND (Gross)			1					
1100	Count			1					
1200	at site			1					
	Count Time			1					
	N/A								

COMMENTS: *Foot 1" hole 5.5 years*

Calculated gamma rate

Note: Particle was in a single round / more so. 2nd hole was

(2) 1520. 5.5

ALL READINGS ARE NET ABOVE BACKGROUND UNLESS NOTED

DISTRIBUTION: Original - 150
 Copy - 100
 Requesters Copy

RADIATION SURVEY REPORT

Number **23677**

Page **1** of **4**

HEALTH PHYSICIST: <i>Old Peterson</i>		SUPERVISOR: <i>A. L. ...</i>		EVENT/RMP NO: <i>112</i>		SIGNATURE: <i>[Signature]</i>		DATE: <i>12-11-01</i>	
COUNTING EQUIPMENT USED IN COLUMN		COUNTING EQUIPMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN		PROJECT / WORK ORDER: <i>1011 103</i>	
INSTRUMENT	NUMBER	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER
ALPHA EFFICIENCY	BETA EFFICIENCY	ALPHA EFFICIENCY	BETA EFFICIENCY	INSTRUMENT USED IN COLUMN	NUMBER	INSTRUMENT USED IN COLUMN	NUMBER	INSTRUMENT USED IN COLUMN	NUMBER
<i>N</i>	<i>A</i>	<i>N</i>	<i>A</i>	<i>RO-20</i>	<i>33.76</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>
MDA	MDA	MDA	MDA	COUNTING EQUIPMENT USED IN COLUMN	NUMBER	COUNTING EQUIPMENT USED IN COLUMN	NUMBER	COUNTING EQUIPMENT USED IN COLUMN	NUMBER
				<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>	<i>N/A</i>
CONVERSION FACTOR	CONVERSION FACTOR	CONVERSION FACTOR	CONVERSION FACTOR	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER
COUNT TIME	COUNT TIME	COUNT TIME	COUNT TIME	ALL READINGS MEET UNRESTRICTED RELEASE LIMITS?	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	ALL READINGS MEET UNRESTRICTED RELEASE LIMITS?	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	ALL READINGS MEET UNRESTRICTED RELEASE LIMITS?	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
PURPOSE: <i>Check to see Rad Meter not Exceeds to Contacted Area</i>									
TIME	DESCRIPTION OF SURVEY								
<i>1515</i>	BACKGROUND (Gross)								
<i>1600</i>	<i>Count 5 minutes (5 total)</i>								
<i>N</i>	<i>@ 20 cm</i>								
	<i>Last Item</i>								
	<i>N/A</i>								

5 total by aged before 2 years window readings
 and put into pig @ RMAC to AC
 LOR mshr @ contact
 C. ...

ALL READINGS ARE NET ABOVE BACKGROUND UNLESS NOTED

DISTRIBUTION: Original : 1 RD 80002, 1 MS 450
 Copy : 1 MS 450, 1 MS 450
 Requesters Copy

RCT(S): Ole Peterson SIGNATURE: [Signature] DATE: 12-20-01

 HEALTH PHYSICIST: C. Lyons SUPERVISOR: P. Worley EVENT/RWP NO: N/A PROJECT/WORK ORDER: CAU 143

COUNTING EQUIPMENT USED IN COLUMN		COUNTING EQUIPMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN		INSTRUMENT USED IN COLUMN	
INSTRUMENT	NUMBER	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER	INSTRUMENT	NUMBER
ALPHA EFFICIENCY	<u>N</u>	BETA EFFICIENCY	<u>A</u>	ALPHA EFFICIENCY	<u>N</u>	BETA EFFICIENCY	<u>A</u>	COUNTING EQUIPMENT USED IN COLUMN	<u>N/A</u>
MDA	<u>N/A</u>	MDA	<u>N/A</u>	MDA	<u>N/A</u>	MDA	<u>N/A</u>	COUNTING EQUIPMENT USED IN COLUMN	<u>N/A</u>
CONVERSION FACTOR		CONVERSION FACTOR		CONVERSION FACTOR		CONVERSION FACTOR		INSTRUMENT	NUMBER
COUNT TIME		COUNT TIME		ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		COLUMN 1	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> OTHER	COLUMN 2	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> OTHER

 PURPOSE: Survey for Release to Landfill

TIME	DESCRIPTION OF SURVEY	No. of Points	UNIT <u>Dpm/area</u>	UNIT <u>Dpm/area</u>	UNIT	UNIT	UNIT
			FIXED + REMOVE <input checked="" type="checkbox"/>	FIXED + REMOVE <input checked="" type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>
			SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>
1545	BACKGROUND (Gross)	<u>N/A</u>	<u>93.3</u>	<u>2100</u>			
1550	Metal Frame	<u>1</u>	<u>0.0</u>	<u>6000</u>			
		<u>1</u>	<u>0.0</u>	<u>11,000</u>			
		<u>1</u>	<u>0.0</u>	<u>7,000</u>		<u>N</u>	<u>A</u>
	↓ Last Frame						

 COMMENTS: Lugger Posted RMA

 FOLLOW UP REQUIRED? YES NO ALL READINGS ARE NET ABOVE BACKGROUND UNLESS NOTED

B-4

RCT(S): <u>Ole Peterson</u>				SIGNATURE: <u>[Signature]</u>				DATE: <u>1-17-02</u>				
HEALTH PHYSICIST: <u>C. Lyons</u>				SUPERVISOR: <u>P. Worley</u> ^{R. Haddock} <u>KCU</u>				EVENT/RWP NO: <u>N/A</u>				
COUNTING EQUIPMENT USED IN COLUMN <u>1+2</u>								COUNTING EQUIPMENT USED IN COLUMN <u>3+4</u>				
INSTRUMENT <u>Tennelec</u>		NUMBER <u>7842737</u>		INSTRUMENT <u>Electra</u>		NUMBER <u>3582</u>		INSTRUMENT USED IN COLUMN <u>N A</u>		INSTRUMENT USED IN COLUMN <u>N A</u>		
ALPHA EFFICIENCY <u>.913</u>	BETA EFFICIENCY <u>.438</u>	ALPHA EFFICIENCY <u>N/A</u>	BETA EFFICIENCY <u>N/A</u>	COUNTING EQUIPMENT USED IN COLUMN <u>N A</u>		COUNTING EQUIPMENT USED IN COLUMN <u>N A</u>		INSTRUMENT USED IN COLUMN <u>N A</u>		INSTRUMENT USED IN COLUMN <u>N A</u>		
MDA <u>1.68</u>	MDA <u>3.94</u>	MDA <u>N/A</u>	MDA <u>N/A</u>	INSTRUMENT NUMBER		INSTRUMENT NUMBER		INSTRUMENT NUMBER		INSTRUMENT NUMBER		
CONVERSION FACTOR <u>N/A</u>	CONVERSION FACTOR <u>N/A</u>	CONVERSION FACTOR	CONVERSION FACTOR	ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				COLUMN 1 <input checked="" type="checkbox"/> OTHER	COLUMN 2 <input checked="" type="checkbox"/> OTHER	COLUMN 3 <input checked="" type="checkbox"/> OTHER	COLUMN 4 <input checked="" type="checkbox"/> OTHER	COLUMN 5 <input checked="" type="checkbox"/> OTHER
COUNT TIME <u>1min</u>	COUNT TIME	COUNT TIME	COUNT TIME	PURPOSE: <u>Survey of Roll off Boxes (Lead Soil Room CAU 143)</u>								

B-5

TIME	DESCRIPTION OF SURVEY			No. of Points	UNIT <u>DPm/100cm²</u>	UNIT <u>DPm/100cm²</u>	UNIT <u>DPm/100cm²</u>	UNIT <u>DPm/100cm²</u>	UNIT
					FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input checked="" type="checkbox"/>	FIXED + REMOVE <input checked="" type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>
					SWIPE <input type="checkbox"/>	SWIPE <input checked="" type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>
					N/A <input type="checkbox"/>	N/A <input type="checkbox"/>	N/A <input type="checkbox"/>	N/A <input type="checkbox"/>	N/A <input type="checkbox"/>
0800	BACKGROUND (Gross)			N/A	0.1	1.1	42.4	2063	
0845	B 929	1-10 <u>see map</u>		10	2.87	11.15	47.3	175	
0855	B 1116	11-20 <u>see map</u>		10	6.06	15.72	18.2	342	
	B 951	21-30 <u>see map</u>		10	2.87	29.42	12.1	321	N/A
	Last Item								

COMMENTS: none

FOLLOW UP REQUIRED? YES NO

ALL READINGS ARE NET ABOVE BACKGROUND UNLESS NOTED

RGT(S): <u>Ole Peterson</u>				SIGNATURE: <u>[Signature]</u>		DATE: <u>1-27-02</u>	
HEALTH PHYSICIST: <u>C. Lyons</u>		SUPERVISOR: <u>[Signature] K. McNeil</u>		EVENT/RWP NO: <u>N/A</u>		PROJECT / WORK ORDER: <u>CAU 143</u>	
COUNTING EQUIPMENT USED IN COLUMN <u>1+2</u>		COUNTING EQUIPMENT USED IN COLUMN <u>[Crossed out]</u>		INSTRUMENT USED IN COLUMN <u>3+4</u>		INSTRUMENT USED IN COLUMN <u>[Crossed out]</u>	
INSTRUMENT NUMBER <u>Tensitel 7842337</u>		INSTRUMENT NUMBER <u>[Crossed out]</u>		INSTRUMENT NUMBER <u>Electra 2124</u>		INSTRUMENT USED IN COLUMN <u>N/A</u>	
ALPHA EFFICIENCY <u>0.313</u>		ALPHA EFFICIENCY <u>[Crossed out]</u>		ALPHA EFFICIENCY <u>[Crossed out]</u>		ALPHA EFFICIENCY <u>[Crossed out]</u>	
BETA EFFICIENCY <u>0.438</u>		BETA EFFICIENCY <u>[Crossed out]</u>		BETA EFFICIENCY <u>[Crossed out]</u>		BETA EFFICIENCY <u>[Crossed out]</u>	
MDA <u>1.68</u>		MDA <u>[Crossed out]</u>		MDA <u>[Crossed out]</u>		MDA <u>[Crossed out]</u>	
CONVERSION FACTOR <u>N/A</u>		CONVERSION FACTOR <u>[Crossed out]</u>		CONVERSION FACTOR <u>[Crossed out]</u>		CONVERSION FACTOR <u>[Crossed out]</u>	
COUNT TIME <u>1min</u>		COUNT TIME <u>[Crossed out]</u>		COUNT TIME <u>[Crossed out]</u>		COUNT TIME <u>[Crossed out]</u>	
ALL READINGS MEET UNRESTRICTED RELEASE LIMITS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				COLUMN 1 <input checked="" type="checkbox"/> ALPHA <input type="checkbox"/> BETA <input type="checkbox"/> GAMMA <input type="checkbox"/> OTHER	COLUMN 2 <input checked="" type="checkbox"/> ALPHA <input type="checkbox"/> BETA <input type="checkbox"/> GAMMA <input type="checkbox"/> OTHER	COLUMN 3 <input checked="" type="checkbox"/> ALPHA <input type="checkbox"/> BETA <input type="checkbox"/> GAMMA <input type="checkbox"/> OTHER	COLUMN 4 <input checked="" type="checkbox"/> ALPHA <input type="checkbox"/> BETA <input type="checkbox"/> GAMMA <input type="checkbox"/> OTHER

PURPOSE: Survey of (Empty) Rolloff Boxes

TIME	DESCRIPTION OF SURVEY	No. of Points	UNIT $\mu\text{Rm}/100\text{cm}^2$ FIXED + REMOVE <input type="checkbox"/> SWIPE <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	UNIT $\mu\text{Rm}/100\text{cm}^2$ FIXED + REMOVE <input type="checkbox"/> SWIPE <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	UNIT $\mu\text{Rm}/100\text{cm}^2$ FIXED + REMOVE <input type="checkbox"/> SWIPE <input type="checkbox"/> N/A <input type="checkbox"/>	UNIT $\mu\text{Rm}/100\text{cm}^2$ FIXED + REMOVE <input checked="" type="checkbox"/> SWIPE <input type="checkbox"/> N/A <input type="checkbox"/>	UNIT $\mu\text{Rm}/100\text{cm}^2$ FIXED + REMOVE <input type="checkbox"/> SWIPE <input type="checkbox"/> N/A <input type="checkbox"/>
0850	BACKGROUND (Gross)	N/A	0.1	1.1	38.2	2164	
0900	8544 (see map) Last Item	10	0.0	15.82	19.2	0.0	
<u>N/A</u>							

COMMENTS: MDA

FOLLOW UP REQUIRED? YES NO

ALL READINGS ARE NET ABOVE BACKGROUND UNLESS NOTED

D-6

RCT(S): Michael Withers <i>de Peterson</i>		SIGNATURE: <i>[Signature]</i>		DATE: 1-28-02
HEALTH PHYSICIST: Craig Lyons		SUPERVISOR:		EVENT/ RWP NO: N/A
			PROJECT / WORK ORDER: CAU 143	

COUNTING EQUIPMENT USED IN COLUMN NA		COUNTING EQUIPMENT USED IN COLUMN NA		INSTRUMENT USED IN COLUMN 1		INSTRUMENT USED IN COLUMN NA		INSTRUMENT USED IN COLUMN NA	
INSTRUMENT NA	NUMBER NA	INSTRUMENT NA	NUMBER NA	INSTRUMENT Fidler	NUMBER 000698	INSTRUMENT USED IN COLUMN NA	INSTRUMENT USED IN COLUMN NA		INSTRUMENT USED IN COLUMN NA
ALPHA	BETA	ALPHA	BETA	COUNTING EQUIPMENT USED IN COLUMN NA		COUNTING EQUIPMENT USED IN COLUMN NA		INSTRUMENT USED IN COLUMN NA	
EFFICIENCY NA	EFFICIENCY NA	EFFICIENCY NA	EFFICIENCY NA	INSTRUMENT NA		INSTRUMENT NA		INSTRUMENT NA	
MDA NA	MDA NA	MDA NA	MDA NA	INSTRUMENT NA		INSTRUMENT NA		INSTRUMENT NA	
CONVERSION FACTOR NA	CONVERSION FACTOR NA	CONVERSION FACTOR NA	CONVERSION FACTOR NA	ALL READINGS MEET UNRESTRICTED		COLUMN 1	COLUMN 2	COLUMN 3	COLUMN 4
COUNT TIME NA	COUNT TIME NA	COUNT TIME NA	COUNT TIME NA	RELEASE LIMITS? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		<input type="checkbox"/> α <input type="checkbox"/> β <input checked="" type="checkbox"/> γ <input type="checkbox"/> OTHER	<input type="checkbox"/> α <input type="checkbox"/> β <input type="checkbox"/> γ <input type="checkbox"/> OTHER	<input type="checkbox"/> α <input type="checkbox"/> β <input type="checkbox"/> γ <input type="checkbox"/> OTHER	<input type="checkbox"/> α <input type="checkbox"/> β <input type="checkbox"/> γ <input type="checkbox"/> OTHER

PURPOSE: **Release and postings of contaminated waste dump remediation in A25.**

UNIT NA	UNIT NA	UNIT NA	UNIT NA	UNIT NA
FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>	FIXED + REMOVE <input type="checkbox"/>
SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>	SWIPE <input type="checkbox"/>
N/A <input type="checkbox"/>	N/A <input type="checkbox"/>	N/A <input type="checkbox"/>	N/A <input type="checkbox"/>	N/A <input type="checkbox"/>

TIME	DESCRIPTION OF SURVEY	No. of Points	UNIT NA	UNIT NA	UNIT NA	UNIT NA	UNIT NA
-----	BACKGROUND (Gross)	-----	-----	NA	NA	NA	NA
0800	See attached map for survey results and locations	-----	90-1.5M	NA	NA	NA	NA
	Last item	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA
	NA	NA	NA	NA	NA	NA	NA

COMMENTS:
 Walk-over survey performed over several days of the contaminated waste dump in A25. All reading are gross counts.

FOLLOW UP REQUIRED? YES NO ALL READINGS ARE NET ABOVE BACKGROUND UNLESS NOTED

CAU 143 USE RESTRICTION INFORMATION

APPENDIX E

THIS PAGE INTENTIONALLY LEFT BLANK

CAU Use Restriction Information

CAU Number/Description: CAU 143: Area 25 Contaminated Waste Dumps

Applicable CAS Numbers/Descriptions: CAS 25-23-09 Contaminated Waste Dump#1; and
CAS 25-23-03, Contaminated Waste Dump#2

Contact (Organization/project): DOE/NV Industrial Sites Project Manager

Surveyed Area (UTM coordinates; Zone 11, NAD 27): R-MAD and E-MAD

The site is defined by the following NAD 27 coordinates:

R1 36.488473, -116.141429 4074328.21-Northing 568248.56-Easting - R-MAD

R2 36.488263, -116.141168 4074289.70-Northing 568287.67-Easting - R-MAD

R3 36.488096, -116.140620 4074259.47-Northing 568369.38-Easting - R-MAD

R4 36.487394, -116.140323 4074130.04-Northing 568414.57-Easting - R-MAD

R5 36.486956, -116.142033 4074047.02-Northing 568161.01-Easting - R-MAD

R6 36.487772, -116.142550 4074197.28-Northing 568082.95-Easting - R-MAD

R7 36.487952, -116.141854 4074231.38-Northing 568186.15-Easting - R-MAD

R8 36.488409, -116.142046 4074315.65-Northing 568156.94-Easting - R-MAD

R9 36.488461, -116.141838 4074325.51-Northing 568187.58-Easting - R-MAD

R10 36.488378, -116.141555 4074310.50-Northing 568229.97-Easting - R-MAD

R11 36.482823, -116.184032 4073235.34-Northing 561923.02-Easting - E-MAD

R12 36.482808, -116.183921 4073232.68-Northing 561939.55-Easting - E-MAD

R13 36.482676, -116.183952 4073208.24-Northing 561935.11-Easting - E-MAD

R14 36.482695, -116.184068 4073211.63-Northing 561917.84-Easting - E-MAD

Survey Date: February 5, 2002 Survey Method (GPS, etc.): GPS

Site Monitoring Requirements: Visual Inspections

Required Frequency (quarterly, annually?): Annually

If Monitoring Has Started, Indicate Last Completion Date: N/A


Use Restrictions

The future use of any land related to this Corrective Action Unit (CAU), as described by the above surveyed location, is restricted from any DOE or Air Force activity that may alter or modify the containment control as approved by the state and identified in the CAU Closure Report or other CAU documentation unless appropriate concurrence is obtained in advance.


Comments: See the Closure Report for additional information on the condition of the site and any inspection requirements.

Submitted By: Sean Kunitz Date: 3/8/02

Attachments: Survey Map:
CAU Files (2 copies)



**CORRECTIVE ACTION UNIT 143: AREA 25 CONTAMINATED WASTE DUMP #1, CAS 25-23-03
R-MAD WASTE DUMP SITE USE RESTRICTION SURVEY COORDINATES
NEVADA TEST SITE, NEVADA**



CAU 143 WASTE DISPOSITION DOCUMENTATION

APPENDIX F

THIS PAGE INTENTIONALLY LEFT BLANK

#11676

Bechtel Nevada

NTS Landfill Load Verification

(Waste definitions are available on page 3)

SWO USE (Circle One Area) AREA 23 B 9 LANDFILL

For waste characterization, approval, and/or assistance, contact Solid Waste Operation (SWO) at 5-7595.

REQUIRED: WASTE GENERATOR INFORMATION

(This form is for railcars, dump trucks, and other means of disposal of materials.)

Waste Generator: Paul Brown

Phone Number: 295-4893

Location / Origin: Area 23 / CAU-163 Contaminated Waste Trenches

Waste Category: (check one)

Commercial

Industrial

Waste Type:

NTS

Petroleum

PFACD-sludge

WAC Exception

(check one)

Non-Petroleum

Asbestos Containing Material

PFACD-sludge

Historic DOE/DFY

Pollution Prevention Category: (check one)

Environmental management

Defense Project

Pollution Prevention Category: (check one)

Clean-Up

Repair

Method of Characterization: (check one)

Sampling & Analysis

Process Knowledge

Contents

Prohibited Waste

Radioactive waste; RCRA waste; Hazardous waste; Fire liquid; PCBs above TSCA regulatory levels; and Medical waste (needles, sharps, bloody clothing).

Additional Prohibited Waste at the Area B UFG Landfill:

Sludge Sludge; Animal carcasses; Wet garbage (food waste); and Friable asbestos

REQUIRED: WASTE CONTENTS ALLOWABLE WASTES

Check all allowable wastes that are contained within this load:

NOTE: Waste disposed at the Area B Hydrocarbon Landfill must have come into contact with petroleum hydrocarbons or coolants such as gasoline (no kerosene), kerosene, jet fuel, diesel fuel, lubricants and hydraulic; kerosene; synthetic petroleum hydrocarbons; and ethylene glycol.

Acceptable waste at any NTS landfill:

Paper

Rocks / unaltered geologic materials

Empty containers

Asphalt

Metal

Wood

Soil

Rubber (excluding tires)

Demolition debris

Plastic

Wax

Cable

Cloth

Insulation (non-asbestos form)

Cement & concrete

Manufactured Item: (swamp coolers, furniture, rugs, carpet, electronic components, PPE, etc.)

Additional waste accepted at the Area B Mercury Landfill:

Office waste

Food Waste

Animal Carcasses

Asbestos: Friable Non-Friable (contact SWO if registered load)

Quantity:

Additional waste accepted at the Area B UFG Landfill:

Non-friable asbestos

Drained automobiles and military vehicles

Solid fractions from sediment/water separators

Light ballasts (contact SWO)

Drained fuel tanks (gas & diesel)

Decanned Underground and Above Ground

Hydrocarbons (contact SWO)

Tanks

Additional waste accepted at the Area B Hydrocarbon Landfill:

Sludge sludge

Rags

Drained fuel tanks (gas & diesel)

Crushed non-ferrous pistons

Parts

Sludge from sand/oil/water separators

PCBs below 50 parts per million

REQUIRED: WASTE GENERATOR SIGNATURE

Initials _____ (if needed, no radiological clearance is necessary.)

The above mentioned waste was generated outside of a Controlled Waste Management Area (CWMA) and to the best of my knowledge, does not contain radiological materials.

To the best of my knowledge, the waste described above contains only the site. I have verified this through the waste characterization method identifying prohibited and allowable waste items.

Print Name: Craig Lyons

Signature: Craig Lyons Date: 12-19-01

Note: Food waste, office trash and/or animal carcasses are considered not to or require a radiological clearance.

Radiation Survey Release for Waste Disposal RGT Initials

This container is free of external radioactive contamination.
 This container is exempt from survey due to precise knowledge and origin.
 This container is free of radioactive contamination based on radiation analysis.
Signature: Craig Lyons Date: 12-19-01

SWO USE ONLY

Net Weight (net from scale or estimate): 1140 Signature of Certifier: Keith K...

LANDFILL DAILY ACCESS REGISTER

DATE: 1-17-2 (check one) (YS) 1/22/02

WASTE GENERATOR Name, Phone #

Area 9 - U10c Area 6 Hydrocarbon Area 23 Landfill

WASTE GENERATOR Name, Phone #	WASTE ORIGIN Area, Building	WASTE CODE	TICKET NUMBER	NET WEIGHT (lbs)	TIME IN	TIME OUT	DRIVER Last Name, Initials
BN	CP CAFS	P	11670	610	7:45	8:00	CARROLL
PAUL BROWN	A25CAU143	C	11676	1110	15:00	15:20	Kaczmarek
BN	CP CAFS	P	11680	1060	15:20	15:45	CARROLL
BN	ALL	NP	11674	21900	15:45	16:00	CARROLL

*Waste Codes: ASB - Asbestos; C - Contaminant; H - Hydrocarbon; P - Putrescible; NP - Non-Putrescible; S - Sewage Sludge; F - FFACO

INSPECTION INFORMATION

Site Conditions:

- Do berms/walls need repair? No Yes
- Does cover need repair? No Yes
- evidence of settling? No Yes
- Does fence need repair? No Yes
- Does road(s) need repair? No Yes
- Has filter accumulated? No Yes
- Has water accumulated? No Yes

Random Load Inspection:

- No prohibited waste was found
- Yes, the prohibited waste(s) identified below were found.
 - Putrescible waste (prohibited in U10c and Area 6 Landfills).
 - Hazardous waste per NAC 444.580
 - PCB waste regulated by TSCA
 - Waste containing free liquids
 - TSCA-regulated
 - Waste failing the "no added radioactivity" per the POC requirement.
 - Friable asbestos (prohibited in U10c and Area 6 Landfills)
 - Hydrocarbon soil at >100 ppm TPH (prohibited in 23, allowed in U10c provided less than 50 cubic yards/week are disposed)

Ticket Number: _____

Corrective Actions Needed:

Corrective Actions Taken: (description, name, date):

Corrective Actions Taken: (description, name, date, who notified):

INSPECTED BY (date/time):

INSPECTED BY (date/time):

WASTE RECORDS

10.301 P.4/4

Landfill ID	Date Of Receipt	Waste Category	Type Of Waste	EM or Routine of DP		Weight Pounds	Origin Of Waste		Comments
				DP	Clean-up		Area No.	Building No.	
AREA 9	22-JAN-2002	I	NTS	DP	CLEAN-UP	18000	25	YMP	Comments
AREA 23	17-JAN-2002	I	FFACO-ONSITE	EM	CLEAN-UP	1140	25	CAL143	Comments
AREA 9	08-JAN-2002	I	NTS	DP	CLEAN-UP	38000	25	YMP	Comments
AREA 9	08-JAN-2002	I	NTS	DP	CLEAN-UP	29000	25	YMP	Comments
									Comments
									Comments
									Comments
									Comments
									Comments
									Comments
									Comments

If you **Save** data, a report on records that have been changed today will be printed to your default printer when you **Exit**.



MATERIAL PROFILE

SN REFERENCE NO: 8031024

Customer	Customer Number	SK Line Of Business #	Facility Profile #
If applicable, Intercompany Billing Facility #		[Check if Billing Information is same as Generator Information]	

A. GENERATOR INFORMATION

Generator Name: Bechtel Nevada for USDOE Billing Company: Bechtel Nevada

Facility Address (No P.O. Box): Nevada Test Site Billing Address: P.O. Box 98121

City/State/Zip: Mercury Nevada 89023 City/State/Zip: Las Vegas, NV 89193-8371

Technical Contact: Shannon Parsons-Derry Billing Contact: Linda Fischer

Phone: (702) 295-0643 Fax: (702) 295-4815 Phone: (702) 295-2173 Fax:

E-mail: Parsons@nrv.doc.gov Generator Location (if different from above):

SIC Code: 9711 US EPA ID # NV389090001 State Generating ID #

B. SHIPPING INFORMATION

US DOT Proper Shipping Name: RQ Hazardous waste, solid n.o.s. (lead)

Hazard Class / Division # 9 ID # (UN/NA) NA3072 Packing Group (PG) III RQ Lead = 10 lb

Non-Bulk Shipping Containers: Quantity & Frequency

Size	Steel	Poly	Fiber
Gal	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Gal	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Gal	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Gal	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Container Type: Quantity, Size & Frequency

42" Box or Super Sack

Hard Top or Taped Bin 4, 20y - one time

End Dump (Taped) Trailer

Tank or Vacuum

C. GENERAL MATERIAL & REGULATORY INFORMATION

Name of Material: Lead Contaminated Soil

Process Generating The Material: Site Remediation

Odor: None Mild Strong; Describe:

Yes	<input type="checkbox"/>	Regulated or Licensed Radioactive Waste
No	<input checked="" type="checkbox"/>	Regulated Medical / Infectious Waste
Yes	<input checked="" type="checkbox"/>	Regulated Benzene NESHAP Waste
No	<input type="checkbox"/>	TSCA Regulated PCB Waste (List any PCB level in Sec D)
Yes	<input checked="" type="checkbox"/>	Regulated Subpart CC Waste (VOC \geq 500 ppm)
No	<input type="checkbox"/>	Regulated Ozone Depleting Substance
Yes	<input checked="" type="checkbox"/>	CERCLA Regulated (Superfund) Waste
No	<input type="checkbox"/>	Hazardous Debris (Subject to alternative LDR treatment standards)
Yes	<input checked="" type="checkbox"/>	Waste Containing UHCs/Constituents Of Concern

EPA Hazardous Waste: EPA Waste Codes (including any LDR subcategory, e.g., D003 Waste Residue): D008

Meets LDR Standards or Partially Meets (Landfill Only): No Yes

Commingled Waste (2 or more hazardous wastes mixed as one): No Yes

Sorbent Added; If Yes, Is sorbent biodegradable? Yes No

Exempt Waste; If Yes, list reference, 40 CFR: No Yes

State Hazardous Waste: No Yes

State Code: _____

D. MATERIAL COMPOSITION

1. Chemical/Physical Constituents: List all detectable components by chemical name, including physical material, e.g., sorbent, debris.

Material Components & Composition: ppm wt % vol %

soil, dirt, sand, rocks	50-80	<input checked="" type="checkbox"/> wt %
elemental lead pieces	20-50	<input type="checkbox"/> wt %
paper, news, PPE, plastic	0-10	<input type="checkbox"/> wt %

Range Total: > 100 %

2. EPA Hot Waste Only: Origin Code: 1 2 3 4

Source Code: A Form Code: B System Code: M

Section D continues on the next page for Elemental Constituents

Page 1 of 2

5-4

SAFETY-KLEEN MATERIAL PROFILE (continued):

SK REFERENCE NO: 8031024

Note: Completion of Sections D.2 & F is optional for: Analytical Profile (representative sample submitted; test results used to complete D.2 & F)
 Completion of Sections D.2, E, & F is optional for: Standard Industry Profile (Safety-Kleen historical data utilized to complete D.2, E, & F)

D. MATERIAL COMPOSITION (Continued)

2. Elemental Constituents Check if this waste contains No Detectable Elements / Metals, unless listed below.

Check either: Total Analysis or TCLP Method or Generator Knowledge, then enter data below.

Constituent	ppm	Constituent	ppm	Constituent	ppm	Constituent	ppm	Constituent	ppm
Aluminum		Cadmium		Fluorine <i>22 if/101</i>		Nickel		Sodium	
Antimony		Chlorine		Lead <i>50k - 200k - 500k</i>		Phosphorous		Sulfur	
Arsenic		Chromium		Lithium		Potassium		Thallium	
Barium		Cobalt		Manganese		Selenium		Titanium	
Beryllium		Copper		Mercury		Silicon		Vanadium	
Bromine		Iodine		Molybdenum		Silver		Zinc	

E. REACTIVE CHARACTERISTICS Check if this waste exhibits No Reactive Characteristics

Yes No	Explosive	Yes No	Oxidizer	Yes No	Reactive Cyanide	ppm
<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/>	Reactive Sulfide	ppm
<input type="checkbox"/> <input type="checkbox"/>	Shock Sensitive	<input type="checkbox"/> <input type="checkbox"/>	Water Reactive	<input type="checkbox"/> <input type="checkbox"/>	Polymerizable	
<input type="checkbox"/> <input type="checkbox"/>	Pyrophoric	<input type="checkbox"/> <input type="checkbox"/>	Air Reactive			

Other Incompatibles: Describe _____

F. MATERIAL PHYSICAL CHARACTERISTICS @ 70°F.

# of Phases	1	Color	varies	Flash Point	n/a °F (if < 73°F)	pH <input type="checkbox"/> Liquids >20% H ₂ O or pH <input type="checkbox"/> Non-Aqueous
Liquid %	0	Specific Gravity	2-3	<input type="checkbox"/> 73 - <100°F	<input type="checkbox"/> 100 - 141°F	<input type="checkbox"/> ≤ 2 pH <input checked="" type="checkbox"/> > 2 - 4 pH <input checked="" type="checkbox"/> > 4 - 10 pH
Sludge %	0	Viscosity cps		<input type="checkbox"/> 142°F - <200°F	<input type="checkbox"/> ≥ 200°F	<input checked="" type="checkbox"/> > 10 - < 12.5 pH <input type="checkbox"/> ≥ 12.5 pH
Solid %	100	Density		Boiling Point (if < 130°F)		BTU's / lb. or Range
Powder %	0	<input type="checkbox"/> lbs./ gal. <input type="checkbox"/> lbs./ cu. ft.		Ash % (Bridgeport Only)		
Gas %	0	Comments				

G. GENERATOR PROFILE CERTIFICATION

I hereby certify that I am an authorized agent of the generator, and warrant on behalf of the generator that the information supplied on this form and on any attachments or supplements hereto is complete and accurate, and that all known or suspected hazards of the material(s) described herein have been disclosed. I agree that if the sample test results indicate a discrepancy with any information supplied on this form, that either Safety-Kleen or the generator may initiate further testing and evaluation in accordance with the terms and conditions of the contract between Safety-Kleen and the generator and that this profile certification may be amended accordingly.

Troy S. Belka
 Generator's Authorized Signature

Troy S. Belka / Senior Scientist
 Name & Title (Printed or Typed)

12 / 19 / 2001
 Date

Comments _____

SK Use only: SKOS SKVS Non-haz Evaluation Standard Industry Profile: SIP Index # _____

SK Sales Rep. Name _____ Employee # _____ Territory/Branch # _____

Process Approval # _____ Product Code or Part # _____ TRI Flowpath # _____ Pricing _____

Waste Approval & Certification

We certify acceptability of this waste stream and that all appropriate permits have been obtained, as indicated by Safety-Kleen's facility approval below:

SK Authorized Facility Signature _____

Name & Title (Printed or Typed) _____

Date _____

Received 1/29/02

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved, OMB No. 2050-0039. Expires 9-30-95

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NV3890080001	Manifest Document No. 0208	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.	
3. Generator's Name and Mailing Address Bechtel Nevada for U.S. DOE P.O. Box 98521 M/S NTS110 Las Vegas, NV 89193			A. State Manifest Document Number		B. State Generator's ID	
4. Generator's Phone () 702 295-6400 Attn: Troy Belka			C. State Transporter's ID		D. Transporter's Phone 800-324-1139	
5. Transporter 1 Company Name TRIAD Transport, Inc		6. US EPA ID Number OKD981588791		E. State Transporter's ID		F. Transporter's Phone
7. Transporter 2 Company Name		8. US EPA ID Number		G. State Facility's ID		H. Facility's Phone 801-323-8900
9. Designated Facility Name and Site Address Safety-Kleen Grassy Mountain Facility 3 miles east, 7 miles north of exit 41 off I-80 Knolls, UT 84029		10. US EPA ID Number UTD991301748		G. State Facility's ID		H. Facility's Phone
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)			12. Containers	13. Total Quantity	14. Unit Wt/Vol	15. Waste No.
a. RQ Hazardous waste, solid, n.o.s. (lead), 9, NA3077, III			No. Type			
b.						
c.						
d.						
J. Additional Descriptions for Materials Listed Above A: ERG 171, BN-NTS-02-0041, GM01-0879			K. Handling Codes for Wastes Listed Above			
15. Special Handling Instructions and Additional Information 24-hour emergency contact # (702) 295-6400 Collect Use Proper PPE when handling containers Certificate of Destruction is required						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name Shannon M. Parsons-DePry			Signature <i>Shannon M. Parsons-DePry</i>		Month Day Year 10/22/02	
17. Transporter 1 Acknowledgement of Receipt of Materials			Printed/Typed Name Gore J. Peterson		Signature <i>Gore J. Peterson</i>	
18. Transporter 2 Acknowledgement of Receipt of Materials			Printed/Typed Name		Signature	
19. Discrepancy Indication Space			20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.			
Printed/Typed Name Curtis Lewis			Signature <i>Curtis Lewis</i>		Month Day Year 10/29/02	

GENERATOR

TRANSPORTER

FACILITY



- Deact.
- Neut
- Micro

Safety-Kleen.

DESTINATION: STAB RCRA TSCA

LOAD SUMMARY RECORD

GM 057999

Arrived	Responced	Departed	Dropped	Reviewed	Billing	Manifest Mailed
<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>			1/24	1/24

Date	Order No.	Load No.	Hauler
1/23/02	43540 1B	43540 1B	TRIM

Generator	Truck No.
TRIM	43540 1B

Container No. (s) / Trailer No.
43540 1B

Container Type:	ED	5	TT	FB	V	Other
Load Count (Rail Only):	1	2	3	4		

Operator-Signature	Count	Date
<i>[Signature]</i>		11:08 01 23 02

Load Washout Information

Washout Type:	Yes No
Interior	<input checked="" type="checkbox"/>
Exterior	<input type="checkbox"/>

Washout Signature	Date
<i>[Signature]</i>	1/23/02

Driver Signature	Date
<i>[Signature]</i>	1-23-02

Item Name Date Comments

Item	Name	Date	Comments

Tracking Information	Time	Initials	Comments
Arrival Complete:			
TSD Complete:			
Disposal Complete:			
Washout Complete:			
Departure Complete:			

11:08 01 23 02
 77780 1B (H)
 43540 1B
 55240 1B

9:06 AM 01
 27780

Received 1/20/02

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Form Approved, OMB No. 2050-0039, Expires 9-30-96

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NV3890990001	Manifest Document No. 02805	2. Page 1 of 1	Information in the shaded areas is not required by Federal law.
3. Generator's Name and Mailing Address Bectel Nevada for U.S. DOE P.O. Box 98521 M/S NTS110 Las Vegas, NV 89193			A. State Manifest Document Number		
4. Generator's Phone () 702 295-6400 Attn: Troy Belka			B. State Generator's ID		
5. Transporter 1 Company Name TRIAD Transport, Inc		6. US EPA ID Number OKD981588791		C. State Transporter's ID	
7. Transporter 2 Company Name		8. US EPA ID Number		D. Transporter's Phone 800-324-1139	
9. Designated Facility Name and Site Address Safety-Kleen Grassy Mountain Facility .3 miles east, 7 miles north of exit 41 off I-80 Knoles, UT 84029		10. US EPA ID Number UTD991301748		E. State Transporter's ID	
				F. Transporter's Phone	
				G. State Facility's ID 801-323-8900	
				H. Facility's Phone	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)			12. Containers No.	13. Total Quantity	14. Unit Wt/Vol
a. RO Hazardous waste, solid, n.o.s. (lead), 9, NA3077, III			1	15	Y
b.					
c.					
d.					
15. Special Handling Instructions and Additional Information 24-hour emergency contact # (702) 295-6400 Collect Use Proper PPE when handling containers Certificate of Destruction is required			K. Handling Codes for Wastes Listed Above		
A: ERG 171, BN-NTS-02-0040, GM01-0878 Box # B-951					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.					
Printed/Typed Name Shannon M. Parsons-DePuy		Signature Shannon M. Parsons-DePuy		Month Day Year 01/11/02	
17. Transporter 1 Acknowledgement of Receipt of Materials					
Printed/Typed Name Gene J. Peterson		Signature Gene J. Peterson		Month Day Year 01/11/02	
18. Transporter 2 Acknowledgement of Receipt of Materials					
Printed/Typed Name		Signature		Month Day Year	
19. Discrepancy Indication Space					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest, except as noted in item 19. Printed/Typed Name: [Signature] Signature: [Signature] Month Day Year: [Signature]					



F-8



- Deact.
- Neut
- Micro

LOAD SUMMARY RECORD

GM 057924

DESTINATION: STAB RCRA TSCA

Arrived	Reconciled	Departed	Dropped	Reviewed	Billing	Manifest Mailed
					✓	✓
Date	Order No.	Load No.				
1-18-02	43027	HAWKINS KE				
Generator			Hauler			
KAMPAI			TRUCK			
Truck No.	Container No. (s)/ Railcar No.					
438	R951					
Container Type:				Load Count (Rail Only):		
ED (G) TT FB V Other				1 2 3 4		
Operator Signature				Count	Date	

7:24
801

9:30 01
80180 lb
42420 lb
37760 lb

Load Washout Information (Washout Stamp)

Washout: Yes No Type: Interior Exterior

Washout Signature	Date
Shawn	1-18-02
Driver Signature	Date
Gene Peterson	1-18-02

Item	Comments	Name
	Fingerprint added stable file pending HOC p	
	added to stable folder 1/18/02	

Tracking Information	Time	Initials	Comments
Arrival Complete:			
TSD Complete:			
Disposal Complete:			
Washout Complete:			
Departure Complete:			

APPENDIX G
FIELD PHOTOGRAPHS

THIS PAGE INTENTIONALLY LEFT BLANK

CAU 143 FIELD PHOTOGRAPH LOG

PHOTO NUMBER	DATE	DESCRIPTION
1	09/18/2001	R-MAD East Trestle Area before demolition and backfilling activities.
2	12/05/2001	R-MAD East Trestle Area after demolition and backfilling activities.
3	09/18/2001	R-MAD West Trench Berms before remediation.
4	01/24/2002	R-MAD West Trench Berms after remediation.
5	12/05/2001	Metal debris discovered in the West Trench Berm area during remediation.
6	12/05/2001	Subbasin 4 before erosion protection installation.
7	01/10/2002	Subbasin 4 placement of sand over geotextile material.
8	01/10/2002	Subbasin 4 placement of rip rap rock material.
9	01/10/2002	Rip rap rock placement in erosion channel area.
10	01/24/2002	Completion of erosion protection for Subbasin 4
11	12/05/2001	Strontium-90 (Sr-90) impacted soil excavation area
12	12/05/2001	Container storage area for Sr-90 impacted soil
13	01/24/2002	Completion of erosion protection for Subbasin 5
14	01/24/2002	Demobilization of the site and equipment


THIS PAGE INTENTIONALLY LEFT BLANK



PHOTOGRAPH 1 - RMAD EAST TRESTLE AREA BEFORE DEMOLITION




PHOTOGRAPH 2 - RMAD EAST TRESTLE AREA AFTER DEMOLITION



PHOTOGRAPH 3 - RMAD WEST TRENCH BERMS BEFORE REMEDIATION



PHOTOGRAPH 4 - RMAD WEST TRENCH BERMS AFTER REMEDIATION



PHOTOGRAPH 5 - METAL DEBRIS IN WEST TRENCH BERM AREA




PHOTOGRAPH 6 - SUBBASIN 4 BEFORE EROSION PROTECTION INSTALLATION



PHOTOGRAPH 7 - SUBBASIN 4 PLACEMENT OF SAND OVER GEOTEXTILE MATERIAL



PHOTOGRAPH 8 - SUBBASIN 4 PLACEMENT OF RIP RAP ROCK MATERIAL




PHOTOGRAPH 9 - RIP RAP ROCK PLACEMENT IN EROSION CHANNEL AREA



PHOTOGRAPH 10 - COMPLETION OF EROSION PROTECTION FOR SUBBASIN 4




PHOTOGRAPH 11 - STRONTIUM-90 (Sr-90) IMPACTED SOIL EXCAVATION AREA



PHOTOGRAPH 12 - CONTAINER STORAGE AREA FOR Sr-90 IMPACTED SOIL



PHOTOGRAPH 13 - COMPLETION OF EROSION PROTECTION FOR SUBBASIN 5



PHOTOGRAPH 14 - SITE DEMOBILIZATION

APPENDIX H

NEVADA DIVISION OF ENVIRONMENTAL PROTECTION COMMENT RESOLUTION FORM

THIS PAGE INTENTIONALLY LEFT BLANK

NEVADA ENVIRONMENTAL RESTORATION PROJECT DOCUMENT REVIEW SHEET

1. Document Title/Number <u>Closure Report for CAU 143</u>	2. Document Date <u>March 2002</u>
3. Revision Number <u>0</u>	4. Originator/Organization <u>Tobiason, Dan, BN</u>
5. Responsible DOE/NV ERP Project Mgr. <u>Janet Appenzeller-Wing</u>	6. Date Comments Due _____
7. Review Criteria <u>FFACO</u>	
8. Reviewer/Organization/Phone No. _____	
9. Reviewer's Signature _____	

10. Comment Number/ Location	11. Type ^a	12. Comment	13. Comment Response	14. Accept

^a Comment Types: M = Mandatory, S = Suggested.
Return Document Review Sheets to DOE/NV Environmental Restoration Division, Attn: OAC, M/S 505.

DISTRIBUTION LIST

THIS PAGE INTENTIONALLY LEFT BLANK

DISTRIBUTION LIST

*Provide copy of initial distribution of Revision 0; remainder of list gets Revision 0 if approved without changes. The entire list receives Revision 1, if issued.

Nevada Department of Environmental Protection

Donald Elle 1 (Controlled)*
Bureau of Federal Facilities
Division of Environmental Protection
1771 E. Flamingo, Suite 121-A
Las Vegas, NV 89119-0831

Paul Liebendorfer 2 (Controlled)*
Bureau of Federal Facilities
Division of Environmental Protection
333 W. Nye Lane, Room 138
Carson City, NV 89706-0866

U.S. Department of Energy

Janet Appenzeller-Wing 1 (Uncontrolled)*
Environmental Restoration Division
U.S. Department of Energy
National Nuclear Security Administration
Nevada Operations Office
P.O. Box 98518 M/S 505
Las Vegas, NV 89193-8518

Sean Kosinski 1 (Uncontrolled)*
Environmental Restoration Division
U.S. Department of Energy
National Nuclear Security Administration
Nevada Operations Office
P.O. Box 98518 M/S 505
Las Vegas, NV 89193-8518

Sabrina Lawrence 1 (Controlled)*
Environmental Restoration Division
U.S. Department of Energy
National Nuclear Security Administration
Nevada Operations Office
P.O. Box 98518 M/S 505
Las Vegas, NV 89193-8518

DISTRIBUTION LIST (Continued)

U.S. Department of Energy (continued)

Public Reading Facility 1 (Controlled) &
U.S. Department of Energy 1 (Uncontrolled)
National Nuclear Security Administration
Nevada Operations Office
P.O. Box 98521 M/S NLV040
Las Vegas, NV 89193-8521

U.S. Department of Energy 1 (Uncontrolled)
National Nuclear Security Administration
Nevada Operations Office
Technical Information Resource Center
P.O. Box 98521 M/S 505
Las Vegas, NV 89193-8521

U.S. Department of Energy 1 (Electronic Copy)
Office of Scientific and Technical Information
175 Oak Ridge Turnpike
P.O. Box 62
Oak Ridge, TN 37831-0062

Bechtel Nevada

Correspondence Control 1 (Uncontrolled)*
Bechtel Nevada
P.O. Box 98521 M/S NLV008
Las Vegas, NV 89193-8521

Environmental Management Library 1 (Uncontrolled)*
Bechtel Nevada
P.O. Box 98521 M/S NLV080
Las Vegas, NV 89193-8521

Ann Heidema 1 (Uncontrolled)*
Bechtel Nevada
P.O. Box 98521 M/S NLV022
Las Vegas, NV 89193-8521

Steve Nacht 1 (Uncontrolled)*
Bechtel Nevada
P.O. Box 98521 M/S NTS306
Las Vegas, NV 89193-8521

DISTRIBUTION LIST (Continued)

Bechtel Nevada (continued)

Glenn Richardson 1 (Uncontrolled)*
Bechtel Nevada
P.O. Box 98521 M/S NTS306
Las Vegas, NV 89193-8521

Jeffrey L. Smith 1 (Uncontrolled)*
Bechtel Nevada
P.O. Box 98521 M/S NTS306
Las Vegas, NV 89193-8521

Dan Tobiason 1 (Uncontrolled)*
Bechtel Nevada
P.O. Box 98521 M/S NTS306
Las Vegas, NV 89193-8521

IT Corporation

Lynn Kidman 1 (Uncontrolled)*
IT Corporation
P.O. Box 93838 M/S NTS439
Las Vegas, NV 89193-8521

IT FFACO Support Office 1 (Controlled)
IT Corporation
P.O. Box 93838 M/S NTS439
Las Vegas, NV 89193-8521

State of Nevada

Manager, Northern Nevada 1 (Controlled) &
FFACO Public Reading Facility 1 (Uncontrolled)
Nevada State Library and Archives Federal Publications
100 North Stewart Street
Carson City, 89701-4285