

Sta. 4 (E)

FEB 28 1997

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 621131

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) WESF Capsule Management Team		4. Related EDT No.: 606997	
5. Proj./Prog./Dept./Div.: W-452/Capsule Management/01600		6. Design Authority/ Design Agent/Cog. Engr.: R. Hernandez Jr.		7. Purchase Order No.: N/A	
8. Originator Remarks: WPMCS Operability Test Report of configuration software and field devices				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: WPMCS/225B/WESF	
				11. Receiver Remarks: 11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
				12. Major Assm. Dwg. No.: N/A	
13. Permit/Permit Application No.: N/A				14. Required Response Date: N/A	
				OTR previously released as WHC-SD-W452-TC-002 ALM 2/28/97	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-SD-W452-OTR-001		0	Operability Test Report Project W452-WESF Control Area	S, Q			

16. KEY

Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D or N/A (see WHC-CM-3-5, Sec. 12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION
(See Approval Designator for required signatures)

(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
		Design Authority				6		J.A. Pennock		S6-51	
		Design Agent				6		J.D. Condron		S4-67	
2	1	Cog. Eng. R. Hernandez JR	S6-51	2/28/97		6		Project Files W-452		H6-08	
2	1	Cog. Mgr. P.T. Saueressig	S4-70	2/28/97							
2	1	QA M.A. Hill	S4-66	2-27-97							
2	1	Safety M.K. Ullah	S6-81	2/28/97							
		Env.									

18. R. Hernandez JR Signature of EDT Originator Date: 2/28/97		19. J.A. Pennock Authorized Representative Date for Receiving Organization Date: 2-28-97		20. P.T. Saueressig Design Authority/Cognizant Manager Date: 2/28/97		21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved N/A <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
---	--	--	--	--	--	--	--

Operability Test Report Project W-452 - WESF Control Area

E. L. Vodopest
Flour Daniel Northwest, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT-621131 UC: 541
Org Code: 01600 Charge Code: KN30D
B&R Code: EW3135090 Total Pages: 23

Key Words: WESF Process Monitor and Control System, Bailey INFI 90, Distributed Control System, Operating Interface Stations, Optical Disk, Engineering Work Station, Process Control Unit, Printers, Software


Abstract: Test operation of WESF Process Monitor and Control System, Bailey INFI 90 Distributed Control System, for software configuration and field device operation.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

[Signature]
Release Approval

2/28/97
Date



Approved for Public Release

ACCEPTANCE/OPERABILITY TEST PROCEDURE PROJECT W-452 - WESF CONTROL AREA

Prepared by

Fluor Daniel Northwest
Richland, Washington

for

B & W Hanford Company

November 1996

PROCEDURE APPROVAL

Fluor Daniel Northwest (FDNW)

<u>Ed V. Dejeet</u>	11-19-96	<u>Robert B. Hoffmann</u>	11-19-96
Author	Date	Technical Documents	Date
<u>NA</u>	Date	<u>NA</u>	Date
Checker	Date	Safety	Date
<u>NA</u>	Date	<u>NA</u>	Date
Environmental	Date	Quality Engineering	Date
<u>SA Condon</u>	11/20/96		
Project Manager	Date		

B & W Hanford Company (BWHC)

<u>Ray Hernandez</u>	11/20/96	<u>Charles ... for m. Hill</u> ^{Per Phone Call}	11/21/96
System Engineer	Date	Quality Assurance	Date
<u>Jim ...</u>	11/20/96	<u>Paul D. ... / KAS</u>	11/20/96
Safety	Date	Operations	Date

EXECUTED BY

R. Hernandez 1/27/97 James Robinson / James Robinson 11-22-96
 Test Director/BWHC Date Instrument Technician/ Date
Ed Volpert 1-27-97 Fluor Daniel Hanford 1-15-97
 Recorder/FDNW Date

WITNESSES

R. Hernandez 1/15/97 NA _____
 Witness/BWHC Date Acceptance Inspection/FDNW Date
Tracy Corne 1/15/97 Timothy R. Williams 11/22/96
 Witness/FDNW Date Witness/Bailey Controls Date

A-E APPROVAL

Fluor Daniel Northwest

Without exceptions _____ With exceptions resolved _____ With exceptions outstanding X

NA _____ Ed Volpert 1/27/97
 Acceptance Inspection Date Design Engineer Date
JP Condros 1/27/97
 Project Manager Date

TEST APPROVAL AND ACCEPTANCE

B & W Hanford Company

Without exceptions X With exceptions resolved _____ With exceptions outstanding _____

R. Hernandez 2/25/97 M.A. Hill 2-25-97
 System Engineer Date Quality Assurance Date
 M.A. Hill

TABLE OF CONTENTS

Section	Page
TITLE/PROCEDURE APPROVAL	i
EXECUTION AND TEST APPROVAL	ii
TABLE OF CONTENTS	iii
1.0 TEST PLAN	1
2.0 SAFETY	2
3.0 TOOLS, EQUIPMENT, AND SUPPLIES	2
4.0 PRE-TEST INSPECTION REQUIREMENTS	4
5.0 WPMCS FUNCTIONAL TESTS	4
6.0 FPMCS TESTS	9
7.0 DATA/VERIFICATION SHEETS	10
8.0 INTERFACE AREAS	12
9.0 TEST RESULTS	13
10.0 CONCLUSIONS AND RECOMMENDATIONS	13
11.0 DISPOSITION OF TEST ITEM	13
EXCEPTION TO ACCEPTANCE/OPERABILITY TEST	14
APPENDIX A. QJHA QUALITATIVE JOB HAZARD ANALYSIS	A-1 - A-3
APPENDIX B. BAILEY CONTROLS COMPANY CUSTOMER SERVICE REPORT	B-1

NOTE: At completion of test, enter pages added during performance of test.

**ACCEPTANCE/OPERABILITY TEST PROCEDURE
PROJECT W-452**

1.0 TEST PLAN

The system provides a control area in Rooms 108A and 108B. The WESF master alarm annunciator is replaced by the WESF Process Monitor and Control System (WPMCS). An additional tie-in to the existing B-Plant Facility Process Monitor and Control System (FPMCS) is included. An additional transformer and uninterruptable power supply (UPS) provides power to the system.

The WPMCS utilizes Bailey Controls INFI 90 distributed control system (DCS) and the FPMCS utilizes Bailey Controls NET 90 DCS. The WPMCS includes two operating interface stations (OIS-1 and OIS-2), an optical disk (OD-1), an engineering work station (EWS-1), a process control unit (PCU-6) and printers (PR-1, PR-2, PR-3, and PR-4). The FPMCS utilizes operator interface units (OIU) and EWS.

NOTE: Steps of this procedure may be performed out of sequence at the direction of the Test Director. No step sequence change shall void previously performed steps.

1.1 WPMCS Test (WESF)

The Acceptance/Operability Test is intended to ensure that the system operates as required. A controlled copy of the test will be maintained, and any required changes will be noted on this master test copy. In addition, a log of any action items or necessary changes will be kept by the Test Director. Prior to conducting the test, the equipment will have undergone hardware tests, including functional testing of each input or output channel.

NOTE: Familiarize the personnel involved with the system and any test equipment to be used during the test.

1.1.1 Software for modules using EWS-1.

1.1.2 Consoles OIS-1 and 2 tag list, symbols, and configuration software.

NOTE: Demonstration of logic operation will occur. This includes operation of any associated logic as well as indications, alarms, and logs from the console. Since there are no analog outputs, any logic associated with the inputs is expected to be focused on operator displays and alarms. Screen printouts of the displays will be used to mark acceptance of the display function for each point.

1.1.3 Console operation will be ensured for each tested input. This includes:

- a. Proper display operation.
- b. Alarm annunciation.

- c. Logging.
- d. Archiving and archive data retrieval.
- 1.1.4 General console operating characteristics will be demonstrated. These features include:
 - a. Database loading and maintenance.
 - b. Console configuration utilities, including display transfer, printer configuration and operation, log generation, and operator keyboard (mylar) usage and configuration.
 - c. Console diagnostic messages.
- 1.1.5 System hardware failure handling, including:
 - a. MFP failure and transfer to backup.
 - b. Slave failure and status reporting.
 - c. Failure of one of the plant loops and automatic transfer to second loop.
 - d. Failure of a console computer interface unit (CIU) and operation of console redundancy feature.
 - e. Power supply failure.
- 1.2 FPMCS Test (B-Plant)
 - 1.2.1 Failure of one of the plant loops and automatic transfer to second loop.
 - 1.2.2 Analog input point failure (AMM03).

2.0 SAFETY

See attached Appendix A WESF control area modification QUALITATIVE JOB HAZARD ANALYSIS ID 28-9611-316.

3.0 TOOLS, EQUIPMENT, AND SUPPLIES

3.1 Test Drawings

The test will be conducted using a controlled copy of the following:

- 3.1.1 Bailey Drawing D8129973 Sheets 0 through 9 (System Overview and Cabinet Assembly)
- 3.1.2 Bailey Drawing D8129974 Sheets 0 and 1 (1060400 and 1060401) (Analog Master Module Configuration)

3.1.3 D8129975 Sheets 0, 1, 11, and 12 (2060400, 2060401, 2060411, 2060412) (MFP Configuration)

3.1.4 ICF KH Drawing H-2-826287 Rev. 0.

3.2 Specifications

W-452-P1, WESF Process Monitoring and Control System. (EDT 615527)

3.3 Vendor Information

3.3.1 Westinghouse Hanford Company Factory Acceptance Test Plan, Rev. C, dated September 6, 1996.

3.3.2 Bailey Instruction Book Technical Manual Volume 1.

3.3.3 Bailey Instruction Book Technical Manual Volume 2.

3.3.4 Bailey Function Code Reference Manual E96-200.

3.3.5 Bailey Function Code Quick Reference Manual E96-200-1.

3.3.6 Bailey NET-90 User Manual SD-RE-TI-208, Rev. 0.

~~3.3.7 Bailey Technical Services Bulletin TB 90-51A, August 1976.~~
JTC 2/27/97

3.4 Engineering Change Notices (ECN)

621121	621126	630752	632287	632999	_____
621122	625614	630753	632871	633639	_____
621123	627736	630754	632992	<u>632929</u>	_____
621124	628891	630757	632996	_____	_____
621125	630649	630757	632998	_____	_____

3.5 Test Equipment

The following test equipment shall be included:

3.5.1 PCU-6 cabinet, as detailed in Drawing D8129973 Sheets 0 through 9.

3.5.2 Calibrated transmitter 4-20 mA simulator
 Manufacturer: Transmation
 Model: 1080
 Calibrated: Expires 8-15-97

3.5.3 Calibrated digital voltmeter
 Manufacturer: Fluke
 Model: 23 or 77
 Calibrated: NOT USED

3.5.4 WPMCS Bailey LAN-90 Operator consoles OIS-1 and OIS-2, including optical disk OD-1, color ink-jet printer PR-4, and line printer PR-1.

- 3.5.5 WPMCS Bailey LTEWS Engineering Workstation (EWS-1) with laser printer PR-3.
- 3.5.6 FPMCS Bailey NET-90 Operator Interface Unit (OIU-1) with line printer PR-2.

4.0 PRE-TEST INSPECTION REQUIREMENTS

- ELV 4.1 Bailey Power and Grounding Check, see Appendix B.
- ELV 4.2 Verify configuration software is loaded.

5.0 WPMCS FUNCTIONAL TESTS

5.1 Power Tests

NOTE: Turn on power to EWS-1, consoles OIS-1 and 2, printers PR-1, 2, 3 and 4, optical disk OD-1, and PCU-6 cabinet.

- ELV 5.1.1 Verify EWS-1 boots up to DOS prompt.
- ELV 5.1.2 Verify both console boot up operator log-in prompt.
- ELV 5.1.3 Log in as SYSOP on both consoles.
- ELV 5.1.4 Verify all PCU power supplies display green status lights.
- ELV 5.1.5 Verify AC monitor LEDs in rear of PCU indicate power on both AC feeds.
- ELV 5.1.6 Verify power monitor module in power supply chassis indicates no alarms.
- ELV 5.1.7 Disconnect one modular power supply and verify that the remaining supplies indicate green status.
- ELV 5.1.8 Continue to disconnect power supplies until the remaining supplies are no longer able to provide adequate power. Note the number of power supplies required to power the equipment: 2.
- ELV 5.1.9 Re-secure all modular power supplies.

5.2 Super-Loop PCU Tests

- ELV 5.2.1 Using the EWS-1, compile the logic for the Super-Loop node (loop 2).
- ELV 5.2.2 Using the TEXT program on the EWS-1, load the configuration into loop 2, PCU 6, module 4, and place the module in EXECUTE mode.
- ELV 5.2.3 Verify that the module goes into EXECUTE mode (steady green light) and that the associated slaves do not indicate errors via the top red LED indicators on their front panel.

- ELU 5.2.4 Call up drawing D8129974 Sheet 1 (2060401) into the EWS-1, and select the Monitor/Tune mode to display the outputs of the function blocks.
- ELU 5.2.5 Confirm automatic transfer to second communication loop by disconnecting one of the cables from loop 1. Cycle one of the digital inputs and verify the response on the operator console.
- ELU 5.2.6 Re-connect the loop, and disconnect a cable from loop 2. Again, cycle a digital input and verify the response on the operator consoles. Re-connect the cable when the test is complete.
- ELU 5.2.7 Verify MFP01 module fail-over by determining the primary module (LEDs 7 and 8 on). Verify continued operation by again cycling any of the digital inputs and observing the response on the operator consoles.
- ELU 5.2.8 Reset the halted module and after waiting until LED 8 only is on, repeat step 5.2.7 for the other module. Reset the halted module after the test is completed.

5.3 Operation Console OIS-1 and OIS-2 Tests

- ELU 5.3.1 Verify redundant console operation by disconnecting one of the serial cables to the selected console PCU-6 CIU. Cycle any of the digital inputs and verify response on both consoles.
- ELU 5.3.2 Re-connect the cable and repeat the test of step 5.3.1 above for the other cable. Re-connect the cable when the test is complete.
- ELU 5.3.3 Verify operation of the color ink-jet printer by selecting a screen or window print from each of the consoles and obtaining a color printout of the selection.
- RN 5.3.4 Confirm operation of the optical disk drive as follows ~~(see Bailey 1098051A)~~
RN 1/31/97 a. Initialize the volume in the drive. *John 2/27/97*
- RN 1/31/97* b. Configure events to be archived at the shortest interval possible (1 hr).
- RN 2/25/97* c. Verify that the ^{Input changes} following are archived: ~~Input change, alarm and alarm acknowledgement.~~ *R.N. 2/25/97 per ECN 640982*
- RN 2/24/97d.* d. After the assigned time has expired, examine the contents of the optical disk and verify information has been stored.
- 5.3.5 Verify console OIS-1 alarm annunciation features (flashing symbols, alarm summary, audio alert) and acknowledgement.

Demonstrate node status alarming and logging by halting one of the INNISO1 modules and verifying indication and logging of the failure. Reset the module after completion of the test.

- ELV a. Verify that the point flashed and the audio tone is activated when an alarm event occurs.
- ELV b. Verify that the alarm was added to the alarm summary list of alarms and flashed.
- ELV c. Click on the alarm silence icon to silence the audio alarm. Verify that the alarm still flashed.
- ELV d. Click on the alarm acknowledge icon and verify that the alarm ceased to flash but remains in the alarm summary.
- ELV e. Clear the alarm condition and verify that any indications of the point return to their normal color.
- ELV f. Confirm that the alarm is logged to the logging line printer.

5.3.6 Verify console OIS-2 alarm annunciation feature and acknowledgement.

Demonstrate slave failure alarming and logging by disconnecting the IMDSIO2 digital input slave and verifying indication and logging of the failure. Re-insert the slave after completion of the test.

- ELV a. Verify that the point flashed and the audio tone is activated when an alarm event occurs.
- ELV b. Verify that the alarm was added to the alarm summary list of alarms and flashed.
- ELV c. Click on the alarm silence icon to silence the audio alarm. Verify that the alarm still flashed.
- ELV d. Click on the alarm acknowledge icon and verify that the alarm ceased to flash but remains in the alarm summary.
- ELV e. Clear the alarm condition and verify that any indications of the point return to their normal color.
- ELV f. Confirm that the alarm is logged to the logging line printer.

5.3.7 Demonstrate loading of the console tag list from the console tools tag list file on the EWS as follows:

- ELV a. Run the console tools tag export program on the EWS-1, and convert the tag list to ASCII (.TTG) form. *Tip List Revision 51, JRC 2/27/97*

- ELV b. Copy the ASCII file to a floppy disk for loading into the console.
- ELV c. Insert the floppy disk containing the tag list into one of the operator console floppy disk drives.
- ELV d. Select the TAG DATABASE LOADER option on the console.
- ELV e. Load the tag database, deleting the existing tags first.
- ELV f. Examine the tag list to verify proper loading. /dos/c/tag5
- ELV g. Shut down the redundant console, and perform a REDUNDANT RESTORE to that console to update its hard disk. 2/27/97
- ELV h. Shut down the primary console and re-start the redundant console. Examine the tag list on the redundant console to verify proper loading. When complete, re-start the other console so that both are running.
- 5.3.8 Demonstrate loading a graphic file into the console as follows:
- ELV a. Copy one of the display (.DR) files from the EWS-1 to a floppy disk.
- ELV b. Insert the floppy disk into one of the consoles.
- ELV c. Delete any existing copies of the file (in GOFdisplays and displays directories) using the console graphic configuration file management.
- ELV d. Import and convert the display file to the server level on the console.
- ELV e. Call up the display on the console and verify proper loading and operation.
- 5.3.9 Demonstrate console diagnostic messages:
- ELV a. Select the diagnostic message screen from the console main menu.
- ELV b. Disconnect the serial cables to the PCU-6 cabinet and note that the display indicates the error and the communication retry counters increment.
- ELV c. Reconnect the serial cables and note the exception report activity is restored and the communication retry counters cease to increment.
- 10 ELV 5.3.8 Review the operation of each of the following screens and verify acceptance: 2/27/97
- ELV a. WPMSCANN (digital annunciator display)

ELV b. V90STAT (node status display)

ELV c. PCU6STAT (cabinet PCU-6 hardware status display)

5.4 Engineering Workstation (EWS) Tests

ELV 5.4.1 Print out two CAD drawings D8129974 sheet 1 and D8129975 Sheet 1 (1060401 and 2060401) to the laser printer using the CAD drawing print feature.

ELV 5.4.2 Demonstrate drawing editing features of the EWS-1 by creating a temporary drawing file. Delete the drawing when done.

ELV 5.4.3 Demonstrate the cross-referencing, block number tracing, and compilation functions of the EWS-1.

5.5 Master Alarm Tests

ELV 5.5.1 Select the annunciator display on one of the consoles to monitor the status of the digital input points.

ELV 5.5.2 For each of the 14 digital input points, cycle the field annunciator retransmit relay contact (unplug relay), and verify that the output of the function block on the EWS-1 indicates the correct state and that the operator console displays the alarm. Ensure that digital output DO-1 provides output to two horns, one located in the 225-B hallway and the second in the M0863 lunchroom. Verify logging of each alarm. Before proceeding to the next point, acknowledge the alarm.

<u>FIELD CONTACT</u>	<u>PCU POINT</u>	<u>OFF-STATE</u>	<u>ON-STATE</u>	<u>ALARM/HORNS</u>	<u>LOG</u>
K3 EXH FLTR PNL ALM	DI-01	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
K1-K3 FLTR PNL ALM	DI-02	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
AMU PNL ALM	DI-03	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
SUPR PNL ALM	DI-04	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
PNL G2 ALM	DI-05	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
A-CELL PNL ALM	DI-06	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
B-CELL PNL ALM	DI-07	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
C-CELL PNL ALM	DI-09	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
D-CELL PNL ALM	DI-10	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>
E-CELL PNL ALM	DI-11	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>	<u>ELV</u>

<u>FIELD CONTACT</u>	<u>PCU POINT</u>	<u>OFF-STATE</u>	<u>ON-STATE</u>	<u>ALARM/HORNS</u>	<u>LOG</u>
F-CELL PNL ALM	DI-12	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>
G-1 PNL ALM	DI-13	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>
POOL CELLS PNL ALM	DI-14	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>
K1 TEMP LOW	DI-15	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>	<u>BLV</u>

6.0 FPMCS TESTS

6.1 The analog master module is to be connected to the existing FPMCS plant loop and will be accessed at a B-Plant OIU.

ELV 6.1.1 Compile the configuration on the WPMCS EWS-1, drawing D8129974 Sheets 1 and 2 (1060400 and 1060401), and load the configuration into the AMMO3 from the EWS-1 using the TEXT utility.

ELV 6.1.3 Copy the compiled file (10604.CFG) from WPMCS EWS-1 to a 3.5-inch floppy disk and using a personal computer with both 3.5-inch and 5.25-inch drives, copy to a 5.25-inch disk. Load the configuration into the AMMO3 using the FPMCS EWS.

ELV 6.1.3 Place the AMMO3 in the EXECUTE mode.

ELV 6.1.4 Load the AMMO3 configuration drawing D8129974 Sheet 1 (file 1060401) into the ~~FPMCS EWS~~ and place it in the MONITOR/TUNE mode.
 WPMCS EWS-1 JOC 2/27/97

ELV 6.1.5 For each analog input connect the transmitter simulator and cycle through the inputs listed in the table below. Verify that the slave indicates the values in the second line of the table, +/- .05%. Check off successful completion of each step in the table below.

<u>CHANNEL</u>	<u>0.000 mA</u>	<u>4.000 mA</u>	<u>12.000 mA</u>	<u>20.000 mA</u>	<u>24.000 mA</u>
<u>Expected Reading</u>	-25.0%	0.0%	50.0%	100.0%	125.0%
	(Bad Quality)				(Bad Quality)
AI-1	<u>-24.9912</u>	<u>0.0475</u>	<u>50.0</u>	<u>100.0</u>	<u>125.0</u>
AI-2	<u>-24.9912</u>	<u>0.0</u>	<u>50.0</u>	<u>100.0</u>	<u>125.0</u>
AI-3	<u>-24.9912</u>	<u>0.0</u>	<u>50.0</u>	<u>100.0</u>	<u>125.0</u>
AI-4	<u>-24.9912</u>	<u>0.0</u>	<u>50.0</u>	<u>100.0</u>	<u>125.0</u>
AI-5	<u>-24.9912</u>	<u>0.0</u>	<u>50.0</u>	<u>100.0</u>	<u>125.0</u>

Note: Turn off transmitter simulator prior to switching between points. JOC 2/27/97

7.0 DATA/VERIFICATION SHEETS

7.1 General

Each company or organization participating in this ATP/OTP will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The designees shall become familiar with this ATP/OTP and the systems involved to the extent that they can perform their assigned duties.

7.2 Project Manager

- 7.2.1 Designates a Test Director.
- 7.2.2 Coordinates testing with the Building Managers.
- 7.2.3 Acts as liaison between the participants in acceptance testing.
- 7.2.4 Distributes the approved testing schedule before start of testing.
- 7.2.5 Schedules and conducts a pretest kickoff meeting with test participants when necessary.
- 7.2.6 Notifies the persons supporting the test 2 days before the start of testing.
- 7.2.7 Notifies concerned parties when a change is made in the testing schedule.
- 7.2.8 Signs Execution and Test Approval page when test is approved and accepted.
- 7.2.9 Takes necessary action to clear exceptions to the test.
- 7.2.10 Signs Exception Form when exception has been resolved.
- 7.2.11 Provides a distribution list for the approved and accepted ATP(ATR).

7.3 Test Director

- 7.3.1 Coordinates and directs acceptance/operational testing.
- 7.3.2 Confirms that field testing and inspection of the system or portion of the system to be tested has been completed.
- 7.3.3 Stops any test which, in his or her judgment, may cause damage to the system until the problem has been resolved.
- 7.3.4 After verifying there is no adverse impact, may alter the sequence in which systems or subsystems are tested.

- 7.3.5 Ensures that required environmental conditions are maintained.
 - 7.3.6 If a test is to be suspended for a period of time, ensures that the system is left in a safe mode.
 - 7.3.7 Before restarting suspended test, reverifies the test prerequisites.
 - 7.3.8 Initiates ECNs to document required changes to the ATP/OTP.
 - 7.3.9 Reviews recorded data, discrepancies, and exceptions.
 - 7.3.10 Obtains information or changes necessary to clear or resolve objections during the performance of the test.
 - 7.3.11 Signs Execution and Test Approval page when test has been performed.
 - 7.3.12 Signs Exception Form when exception has been resolved.
 - 7.3.13 Obtains required signatures on the ATP/OTP Master prior to reproduction and distribution.
- 7.4 Witnesses
- 7.4.1 Witness the tests.
 - 7.4.2 Review results of testing.
 - 7.4.3 Assist the Test Director when requested.
 - 7.4.4 Sign Execution and Test Approval page when test has been performed.
 - 7.4.5 Sign Exception Form when exception has been resolved.
- 7.5 Recorder
- 7.5.1 Prepares a Field copy from the ATP/OTP Master.
 - 7.5.2 Records names of all designated personnel on Field copy of ATP/OTP prior to start of testing.
 - 7.5.3 Records test instrument identification numbers and calibration expiration dates, as required.
 - 7.5.4 Initials and dates every test step on the Field copy as it is completed next to the step number or on a data sheet, when provided. Records test data. On data sheets where there is not room for both the initial and date, date may be entered at bottom of column.

- 7.5.5 Records objections and exceptions on an Exception Form. Uses additional Exception forms as needed. Notifies the Test Director at time the objection is made.
 - 7.5.6 Signs Execution and Test Approval page when test has been performed.
 - 7.5.7 After test is finished, assigns alpha numeric page numbers to added data sheets and Exception forms. Records page numbers in the Table of Contents.
 - 7.5.8 Transfers Field copy entries for each step to the Master in ink or type, signs, and dates. Transmits the completed Master to the Test Director for approval signature routing. Transmits the Field copy to Document Control for inclusion in the official project file.
 - 7.5.9 Signs Exception Form when exception has been resolved and transmits to Test Director.
- 7.6 Instrument Technician**
- 7.6.1 Performs test under direction of the Test Director.
 - 7.6.2 Confirms that all equipment required for performing test will be available at the start of testing.
 - 7.6.3 Signs the Execution and Test Approval page.
- 7.7 A-E Acceptance Inspection, Design Engineer and Project Manager**
- 7.7.1 Evaluate results.
 - 7.7.2 Sign for Approval on Execution and Test Approval page.
- 8.0 INTERFACE AREAS**
- 8.1 Failure of either the WPMCS or FPMCS located in WESF does not impact plant safety.
 - 8.2 For the WPMCS and FPMCS located in WESF power originates at MCC-2 to panelboard 225B-LEP-OG-1. Power for the horns in the 225B hallway and trailer M0863 originates from panelboard C circuit 21 in the 225B operating gallery. No lock and tag work is required as part of this test.

9.0 TEST RESULTS

- 9.1 The WPMCS portion of the tests confirmed the configuration software and functional operation of the hardware provided by Bailey Controls. The FPMCS portion of the tests confirmed the configuration software and functional operation of the hardware provided by Bailey Controls.
- 9.2 The EWS-1 configuration software for the WPMCS master alarm tests, step 5.5.2, permitted easy modification to the Bailey Controls digital input function blocks to indicate the correct off-state and alarm on-state. The EWS-1 configuration software for the alarm horns also permitted easy modification to the Bailey Controls digital output function block. With proper preplanning and excellent teaming, the remainder of the field input/output work did not require troubleshooting prior to operation.

10.0 CONCLUSIONS AND RECOMMENDATIONS

- 10.1 The operability test confirmed that the WPMCS Bailey Controls INFI 90 distributed control system with the LAN-90 Process Control View man-machine interface and improved software configuration tools will provide enhanced WESF operation and maintenance. The WPMCS self-diagnostic capability provides improved operation of the WESF facility.
- 10.2 The WPMCS will enhance operations in the WESF facility. WESF master alarms will easily acknowledged by operations. With the alarm logging and archiving utility, maintenance or modification requirements will be clearly identified.

11.0 DISPOSITION OF TEST ITEM

- 11.1 With the correction of Exception 1 for Step 5.3.4, the operation of the WPMCS as required by the project W-452 criteria is successfully confirmed. No outstanding project requirements remain.

EXCEPTION TO ACCEPTANCE/OPERABILITY TEST

Document Number: WHC-SD-W452-OTR-002

Serial or Test Number: _____

Title of Test: Acceptance/Operability Test Procedure Project W452 - WESF Control Area

1

EXCEPTIONS			CORRECTION APPROVAL		
Paragraph No.	Date	Description	Org.	Initials	Date
5.3.4	11/21/96	See Attached	BWHC/KEA	RN	2/25/97
<p style="text-align: center;">NO OTHERS</p> <p style="text-align: center;"><i>M.A.Hill</i> 3 PLANT/WESF QA 1.28.97</p>			<p>TECH Support</p> <p>SEE ECN 640982</p> <p><i>Satisfactory</i></p>	<i>M.A.Hill</i>	2.25.97
			<p style="text-align: center;">NO OTHERS</p>		

TEST APPROVED WITH EXCEPTIONS

R. Hernandez
System Engineer/BWHC

1/29/97
Date

M.A.Hill
Quality Assurance/BWHC

1.29.97
Date

Paul J. Smeraglio
User/BWHC

1/29/97
Date

19
18 clm 2/18/97

EXCEPTION TO ACCEPTANCE/OPERABILITY TEST (Continued)

EXCEPTION #1: PARAGRAPH 5.3.4, DESCRIPTION

Step 5.3.4, "Confirm operation of the optical disk drive as follows:" was not completed satisfactorily. The hardware provided did not respond as required by the Operational Test Plan in that communications with the optical disk were not possible. The condition precluded the demonstration of archival utility and related process.

NOTE:

An optical disk designed for 1048 bytes/sector was shipped with the WPMCS. A Bailey Technical Bulletin has now specified that 524 bytes/sector disk is the correct hardware for this application. Bailey will provide the new disk media which is required for historical archiving and retrieval. This media is required for the completion of the test and for compliance with the contract for materials as provided.

After optical disk was replaced the system operated as required. The optical disk now archives trend data as required. The archival was verified to Step 5.3.4 and ECN 640982. RH 2/25/97
~~MMG~~ 2.25.97

PHSA Rank: 3

Qualitative Job Analysis

12-Nov-96

JHA ID: 2B-9611-316		Work Request ID: 2B-96-00505/K	
Work Title: WESF CONTROL AREA MODIFICATION			
Facility/Area 225B/200E		Walk-Through Conducted: <input type="checkbox"/>	
Description: PERFORM OTP OF MONITORING SYSTEM, WHC-SD-W452-TC-001			
Other Activities: NONE			
Involvement			
Industrial Safety	<input type="checkbox"/>	Fire Protection	<input type="checkbox"/>
Industrial Hygien	<input type="checkbox"/>	Environmental	<input checked="" type="checkbox"/>
		RadCon	<input type="checkbox"/>
		Nuclear Safety	<input type="checkbox"/>
		Quality Assurance	<input type="checkbox"/>
		Criticality Safety Rep	<input checked="" type="checkbox"/>
Determination			
<input checked="" type="checkbox"/> If the current activity is fully covered by an RWP check this box. Fully covered means that the RWP must cover all types of activities included in this planned activity (such as breaching lines, tanks, etc.			
<input checked="" type="checkbox"/> If the work activity is being performed per an approved (active) procedure, check this box.			
<input checked="" type="checkbox"/> If the activity does not involve equipment replacement/repair or if the repair is like for like, check this box.			
<input checked="" type="checkbox"/> If the safe completion of this work activity will not require a Caution or a Danger tag, then check this box.			
<input checked="" type="checkbox"/> Review the current Safety Equipment List (SEL), if the work activity does not involve any equipment identified on the SEL, then check the box.			
<input checked="" type="checkbox"/> If the safe completion of this activity does not require a permit, such as a Confined Space Permit, etc, then check this box.			
<input checked="" type="checkbox"/> If all instructions for waste generation, handling and disposal related to materials involved in this work activity are approved, then check this box.			
PHSA			
TYPE OF PROCESS	TYPE OF OPERATION	EVENT OF CONCERN/SCENARIO	
<input type="checkbox"/> Chemical	<input type="checkbox"/> Fixed Facility	<input type="checkbox"/> Single failure	
<input type="checkbox"/> Electrical	<input type="checkbox"/> Transportation	<input type="checkbox"/> Loss of function	
<input type="checkbox"/> Physical	<input type="checkbox"/> Permanent	<input type="checkbox"/> Procedure	
<input type="checkbox"/> Electronic	<input checked="" type="checkbox"/> Temporary	<input type="checkbox"/> Multiple failure	
<input type="checkbox"/> Mechanical	<input type="checkbox"/> Continuous	<input type="checkbox"/> Process upset	
<input checked="" type="checkbox"/> Computer	<input type="checkbox"/> Semi-Batch	<input type="checkbox"/> Software	
<input type="checkbox"/> Biological	<input type="checkbox"/> Batch	<input type="checkbox"/> Hardware	
<input type="checkbox"/> Human		<input type="checkbox"/> Simple loss of containment	
		<input checked="" type="checkbox"/> Human event	
Complexity/Size	Probability of an Accident	Previous Accidents	
2-Simple/Large	1-Low	1-None	
Team Experience	Severity of Consequences	Work Performed with	
2-Short	1-Minimum	1-No Changes	
<input type="checkbox"/> Length - With similar procees		<input type="checkbox"/> Significant Changes Involved	

PHSA Rank: 8

Qualitative Job Analysis

12-Nov-96

ENVIRONMENTAL	
<p>AIR:</p> <ul style="list-style-type: none"> <input type="checkbox"/> New activity <input type="checkbox"/> New source <input type="checkbox"/> Modification <input type="checkbox"/> Involves open burning or training fires <p>MISCELLANEOUS:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Involves disposal of inert waste at a non-approved disposal site <input type="checkbox"/> Includes construction of a solid waste facility <input type="checkbox"/> Installs, removes, or modifies an underground storage tank <input type="checkbox"/> Includes demolition, cleanup and/or renovation involving asbestos 	<p>DANGEROUS WASTE:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Includes treatment, storage, and/or disposal of dangerous waste <input type="checkbox"/> Generates or manages contaminated equipment <p>WATER:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Involves a new or existing liquid discharge to the ground or river <input type="checkbox"/> Modify an existing, approved wastewater treatment system <input type="checkbox"/> Modify an existing drinking water system <input type="checkbox"/> Requires work over, in, or adjacent to a surface water body <input type="checkbox"/> Installation or modification of a septic system
WORKER SAFETY	
<ul style="list-style-type: none"> <input type="checkbox"/> Fall hazards over 6ft. <input type="checkbox"/> Energy sources <input type="checkbox"/> Temporary Electrical <input type="checkbox"/> Electrical hazards <input type="checkbox"/> De-energize equipment <input type="checkbox"/> Fire or explosion <input type="checkbox"/> Walking or working surfaces <input type="checkbox"/> Excavation <input type="checkbox"/> Demolition 	<ul style="list-style-type: none"> <input type="checkbox"/> Roof work <input type="checkbox"/> Pinch points <input type="checkbox"/> Remote work <input type="checkbox"/> Mechanized equipment <input type="checkbox"/> Hand tools <input type="checkbox"/> Pneumatic tools <input type="checkbox"/> Electrical tools <input type="checkbox"/> Hoisting or rigging or critical lift
NUCLEAR	
<ul style="list-style-type: none"> <input type="checkbox"/> Work involving or impacting Criticality Alarm <input type="checkbox"/> Plant location <input type="checkbox"/> Fissionable materials in excess of 15g <input type="checkbox"/> Criticality Prevention Specifications (CPS) or posting <input type="checkbox"/> OSD/OSR limits <input type="checkbox"/> Activity to be performed on OSD/OSR System 	<ul style="list-style-type: none"> <input type="checkbox"/> Equipment on SEL <input type="checkbox"/> System interacts with Safety Equipment <input type="checkbox"/> > 500 gallons of hazardous materials <input type="checkbox"/> More than one chemical involved <input type="checkbox"/> Involves new chemicals or processes <input type="checkbox"/> Radionuclide content <input type="checkbox"/> ORR or Radionuclide non-routine or new activity <input type="checkbox"/> Involves Radionuclide quantities exceeding 0.3 of the HC 3 levels
EXPOSURE	
<ul style="list-style-type: none"> <input type="checkbox"/> Welding or cutting or burning or hot work <input type="checkbox"/> Hazardous Waste operation <input type="checkbox"/> Lead handling or abatement <input type="checkbox"/> Confined space entry <input type="checkbox"/> Noise or noise producing <input type="checkbox"/> Contaminated soil or excavation or disruption <input type="checkbox"/> Temperature extreme 	<ul style="list-style-type: none"> <input type="checkbox"/> Tank or line or vessel opening or breach <input type="checkbox"/> Painting <input type="checkbox"/> Asbestos handling or abatement <input type="checkbox"/> Chemical/HazMat use/involvement <input type="checkbox"/> Mercury work <input type="checkbox"/> Beryllium work <input type="checkbox"/> Carcinogen work <input type="checkbox"/> Dust Producing <p style="text-align: right; margin-top: 10px;">Radioisotopes</p> <p style="text-align: right; margin-top: 10px;">Other exposure hazards</p>

PHSA Rank: 8

Qualitative Job Analysis

12-Nov-96

Comments:

1. VOLTAGE MEASUREMENTS WILL BE TAKEN IN THE PCU LOCATED IN 225B BY THE CONSTRUCTION ELECTRICIANS.

PERSONS COMPLETING JHA: Team: CMT

Name	Organization	CWO
RAY HERNANDEZ	ENGINEER	<input type="checkbox"/>
CHUCK CLEMMONS	PLANNER	<input type="checkbox"/>

Bailey Controls Company
Customer Service Report

S.E.O. NO: Job 10115X P.O. NO. _____ RELEASE _____
 SERVICE FOR: Fiber Daniels Northwest
 SERVICE LOCATION Hanford PLANT NAME: B Plant
 CITY Rickland STATE WA ZIP _____
 LOCAL CONTACT: Ed Vadopest CONTACT PHONE NO: 509-376-6259
 PURCHASE CONTACT: Bob Kitchen 509-376-0501

WORK DESCRIPTION

WORK REQUIRED Perform Power & Ground Audit on P.E.U. Cabinet

CUSTOMER REQUIRED WORK DATE 11/12/96
 NONINCLATURE _____ SERIAL NO. _____ BCCO (S.O.) NO. _____ FIRMWARE REV. _____ SOFTWARE REV. _____
 ESTIMATED TIME IN SERVICE _____ % RELATIVE HUMIDITY _____ AMBIENT TEMP. F _____ ATMOSPHERE CLEAN DIRTY AVERAGE

WEEKLY SERVICE REPORTING DATA

EMPLOYEE CLOCK NO. 10591 COST CTR. NO. 798 SUNDAY WEEK ENDING DATE: _____

MATERIAL FURNISHED

PART NUMBER	QUANTITY	DESCRIPTION/MANUFACTURE

TRAVEL AND LIVING

	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	SUNDAY
LIVING EXPENSES (\$)		58.50					
NUMBER OF MILES TRAVELED		369					
OTHER EXPENSES							

HOURS

CHARGE ACCOUNT	SYSTEM	ACTIVITY	REG	OT	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	SUNDAY
10115X		200				2 1/2					
10115X		292				2	2				
						4					

EXT. AUTH. NO. _____

WORKS SUMMARY:

Performed Power & Ground Audit
 DC Common Faults Visual Insp-OK
 Impedance Test-OK
 Step
 1 .3A
 2 13M-2
 3 OK

Voltage Test LINE AC UPS
 Service 120VAC Line SPL
 Dist. L-N 120VAC 123.4 122.9
 N-G 3VAC .5
 L-G 120VAC 123.4 122.9

* True RMS Voltmeter
 Fluke 87

AUTHORIZATION

WORK COMPLETE YES NO

SERVICE ENGINEER David Hodge

BAILEY SERVICE OFFICE PHONE NO. 1-800-909-2782

DATE 11/13/96

APPROVED BY Ray Hernandez

DATE 11/13/96

TITLE Principal Engineer

COMPANY BWHC

Slowed Price to 11/13 Travel & Expenses