

1890

New York, Providence and Boston Railroad.
Report to the General Manager, Upon the
Construction of the Thames River Bridge and
Approaches, at New London, Conn., by Alfred P.
Boller, Chief Engineer

Alfred Pancoast Boller

Follow this and additional works at: http://digitalcommons.uri.edu/sc_pubs

 Part of the [Architectural Engineering Commons](#), and the [Construction Engineering Commons](#)

Recommended Citation

Boller, Alfred Pancoast, "New York, Providence and Boston Railroad. Report to the General Manager, Upon the Construction of the Thames River Bridge and Approaches, at New London, Conn., by Alfred P. Boller, Chief Engineer" (1890). *Special Collections Publications (Miscellaneous)*. Paper 16.

http://digitalcommons.uri.edu/sc_pubs/16

This Text is brought to you for free and open access by the Special Collections at DigitalCommons@URI. It has been accepted for inclusion in Special Collections Publications (Miscellaneous) by an authorized administrator of DigitalCommons@URI. For more information, please contact digitalcommons@etal.uri.edu.

1-1-1890

New York, Providence and Boston Railroad.
Report to the General Manager, Upon the
Construction of the Thames River Bridge and
Approaches, at New London, Conn., by Alfred P.
Boller, Chief Engineer

Alfred Pancoast Boller

Follow this and additional works at: http://digitalcommons.uri.edu/sc_pubs

 Part of the [Architectural Engineering Commons](#), and the [Construction Engineering Commons](#)

Recommended Citation

Boller, Alfred Pancoast, "New York, Providence and Boston Railroad. Report to the General Manager, Upon the Construction of the Thames River Bridge and Approaches, at New London, Conn., by Alfred P. Boller, Chief Engineer" (1890). *Special Collections Publications*. Paper 16.

http://digitalcommons.uri.edu/sc_pubs/16

This Text is brought to you for free and open access by the Special Collections at DigitalCommons@URI. It has been accepted for inclusion in Special Collections Publications by an authorized administrator of DigitalCommons@URI. For more information, please contact digitalcommons@etal.uri.edu.



THE THAMES RIVER BRIDGE, NEW LONDON, CONN.
N. Y. P. & B. R. R.

TG25
N49
B6

NEW YORK, PROVIDENCE AND BOSTON RAILROAD.

REPORT TO THE GENERAL MANAGER,

UPON THE CONSTRUCTION OF

THE THAMES RIVER BRIDGE AND APPROACHES,

AT NEW LONDON, CONN.,

By ALFRED P. BOLLER, - - CHIEF ENGINEER.

Entered according to an Act of Congress in the
year 1890, by ALFRED P. BOLLER, in the
office of the Librarian of Congress,
at Washington, D. C.

ENGINEERING OFFICES, }
71 Broadway, New York. }

J. W. MILLER, Esq.,

GENERAL MANAGER, N. Y. P. & B. R. R.,

New York.

DEAR SIR:

I hand you herewith my report upon the construction of the Thames River Bridge, with the approaches thereto, at New London, Conn., together with a short historical account of the enterprise from its inception, which is worthy of record for the sake of the men whose courage and far-sightedness brought about such a great public improvement.

I take this occasion to express my grateful appreciation of your kindness and hearty support throughout this most difficult undertaking, as well as that of the whole staff of your operating department, who were ever willing, when called upon, to render all aid in their power, without whose co-operation the rapidity with which the work was performed and opened to travel would have been impossible.

I have the honor to remain,

Very truly yours,

ALFRED P. BOLLER,

Chief Engineer.

JANUARY 1, 1890.

CONSTRUCTION CORPS.

ALFRED P. BOLLER, - - - - - CHIEF ENGINEER.

J. ALBERT MONROE, - - Resident Engineer.

LEVERETT S. MILLER, - - - Assistant Engineer.

ROBERT ESCOBAR, - - - Assistant Engineer.*

ARTHUR B. CORTHELL, - - - Assistant Engineer.

M. WARD EASBY, - - - Draughtsman.

E. HICKY, - - - Draughtsman.

E. E. BUCHANAN, - - - Draughtsman.

PITTSBURG TESTING LABORATORY - Inspector at Mills.

W. A. NETTLETON, }

Inspectors at

P. S. BLIVEN, - - - Inspector Masonry.

LESTER J. CORTHELL, - - Inspector Timber-work.

J. V. HANNA, }

Shop and Erection.

THOMAS ROBINSON, - - - Inspector Masonry.

FRED. C. FISK, - - - Land Agent.

AUGUSTUS BRANDIGEE, - - - Counsel.

Contractors for River Bridge and Approach Superstructure, - - - - -

UNION BRIDGE COMPANY, New York.

SUB-CONTRACTORS.

Masonry and Foundations, - ALEX. MCGAW and WARREN ROSEVELT, New York.

Contractors for East Approach, - - BOYNTON BROTHERS, Providence, R. I.


Machinery and Engine Work, - - - JOSEPH EDWARDS & Co., New York.

Contractors for West Approach, - INGERSOLL, NASH & Co., Providence, R. I.

Erection of Superstructure, - - - BAIRD BROTHERS, Pittsburg, Pa.

Contractor for Trestle Work, - - - WARREN ROSEVELT, New York.

* Messrs. C. L. Cook and F. J. Boller were assistant engineers on the original surveys 1882, the former in charge of party.



APPROACHES TO THE THAMES RIVER BRIDGE,
NEW LONDON, CONN.

SCALE 1 INCH TO 1/2-MILE.

MARCH 9TH, 1889.

PRELIMINARY.

EVER since the establishment of the "Shore Line route" between New York and Boston, about 1860, the desire to replace the ferry over the Thames River, at New London, with a bridge, has been ever present with the interested corporations forming the line. Thirty years ago, the then engineer of the "Stonington road," Mr. A. M. Matthews, was engaged in making surveys for the purpose, and did locate a line of approach from the Stonington road to the most probable location of the bridge crossing, dictated by local and topographical considerations. The soundings made through the ice by Mr. Matthews, during the winter of 1859, disclosed such a depth of water and of mud before hard bottom was reached, as to force the abandonment of the project, it being one beyond the engineering and financial resources of the day. Nothing further was done in the matter until the winter of 1882, when the great development of the Shore Line traffic impelled the group of roads forming the line to make another effort to attain the long desired bridge, which the marvelous development of modern engineering and the command of large financial resources made now a possible enterprise.

Application was made, accordingly, to the General Assembly of the State of Connecticut, for authority to bridge the Thames River, and, on April 6, 1882, a bill was finally approved, "Authorizing the New York, Providence and Boston Railroad Company to bridge the Thames River and extend its lines," as follows:

"SECTION 1.—The New York, Providence and Boston Railroad Company is authorized to construct and maintain a railroad bridge, with suitable openings, across the Thames River, not below Winthrop's Point, and also across any inlet thereof, and to locate, build and operate an extension of its road to and over said bridge, and to any railroad in the towns of New London or Waterford, and to take lands therefor in the mode and subject to the conditions of the statutes in relation to railroads, and of the general railroad law; provided that the tracks of any other railroad company shall not be crossed at grade without its consent.

"SECTION 2.—This resolution shall not take effect until a board of competent army and navy officers, designated by the Secretary of War and the Secretary of the Navy of the United States, shall approve the plans and a location for said bridge, which will not practically interfere with the navigation of said river for commercial or naval purposes, or the usefulness and efficiency of the navy yard upon the same, and the said company shall file in the office of the Secretary of this State notice of the time when it will make application for the designation of said board, and also copies of its proposed plans and location of said bridge, at least fifteen days before making said application."

The Boston and Providence Railroad was completed to Providence in 1852. The Stonington Line to New London in 1858. The Shore Line, from New Haven to New London, was opened in 1852.

This bill was only passed after a bitter contest and a most persistent opposition by interested parties, who saw in their imagination the beautiful Harbor of the Thames destroyed, the City of New London ruined, and the little naval station of the Government above the contemplated crossing, abandoned to decay, and the dream of a great navy yard at New London forever dissipated. The politics of the State were affected by this contest, and every conceivable machinery of opposition was worked to defeat the passage of the bill. The bill, as passed, was a compromise measure, the opposition resting confidently upon the second section as a saving clause, in the final expectation that no Government commission, as provided, would ever agree to approve any plan of bridge below the naval station, as it was known high naval authority was strongly opposed to it.


As no national legislation in accordance with the provisions of this bill could be had before another year rolled around, it was deemed advisable to employ the intervening time in examining thoroughly the physical requirements of the enterprise, and have all plans and estimates prepared in anticipation of favorable action by Congress. To this end, the joint corporations appointed the following committee to conduct the investigation: President, Henry A. Whitney, Esq., on behalf of the Boston and Providence Railroad; Vice-President, Captain D. S. Babcock, of the New York, Providence and Boston Railroad, and Charles P. Clarke, Esq., Second Vice-President, representing the New York and New Haven Railroad, with George MacCulloch Miller, Esq., advisory counsel. This committee arranged with the writer to take charge of the investigation, and to make a thorough technical examination of the whole enterprise covering the question of the approaches from the Union Station in New London (at that time an exceedingly modest station building west of State Street) to connection with the Stonington Road near Mumford's Cove, a distance of about five miles, and to report the results of the examination at the earliest moment. The result of this work, so far as the bridge crossing was concerned, was embodied in a report to the committee with the necessary maps and plans, in the latter part of December, 1882, the final report upon the approaches being deferred until the bridge question itself was determined and Congressional action obtained. In a work of such magnitude as the one proposed, it was deemed advisable by all parties concerned that this report should be submitted to an independent engineering commission for criticism and recommendation, and to that end the following gentlemen were appointed to constitute such commission, by the respective corporations: For the New Haven Road, Charles C. Martin, Esq.; for the New York, Providence and Boston Railroad, O. Chanute, Esq., and for the Boston and Providence Road, Col. J. Albert Monroe. After numerous sittings and a personal visit to the proposed location, this commission on March 28, 1883, united in a report, approving the location and plans laid before them, together with the estimates of cost. In the meantime, on March 2, the Forty-seventh Congress, at its second session (chapter 94, Public Acts), had passed an Act authorizing the bridge, declaring it a post route, and in all points harmonious with the bill as passed by the Connecticut Legislature.

Under the requirements of both the State and National Acts, application was at once made by the New York, Providence and Boston Railroad Company for the appointment of the joint Army and Navy Commission, to pass upon the plans and location that had been prepared and approved by the company. In accordance therewith, there was appointed by the Secretary of War, on behalf of the Army, Gen. John Newton, Col. George H. Elliott and Major Walter McFarland, of the Engineers, and on behalf of the Navy, by the Secretary of the Navy, there was appointed Capt. Robert L. Phythian and Commander A. T. Mahan.

The Board organized at New London the following May, with General Newton as Chairman, and Lieut. John Millis, U. S. Engineers, as Recorder. Public hearings were had, and a final effort was made to defeat the project by the cities of New London and Norwich and the New York and New England Railroad Company (controlling the Norwich line steamboats), who did not oppose the bridge as an enterprise, but wanted one clear span of 1,500 feet, and 130 feet above the water. The dangers to navigation were frightfully portrayed by river men, and the current of the river rose in the testimony to that of a mill-race. After a patient attention to the opposition, some independent current observations and a careful revision of the proposed plan, the commission unanimously reported, July 25, to the Secretaries of War and Navy, approval of the plans as presented, with the exception that they raised the grade of the bridge six feet higher than the plans called for, and required that the rounded nosing shown on the pier plans should be changed on the north end to an ice breaker point starting one foot below low water to one foot above high water, two requirements that added proportionately to the cost of the work, the latter with no apparent reason, and destructive of architectural effect. All legal difficulties now being out of the way, so far as the bridge was concerned, attention was given to the resumption of the surveys and estimates for the approaches. The location of the bridge necessitated an approach of one mile through the city of New London and four miles through the town of Groton, a very rough and rugged district in which to build a railway. The exact location of the proposed new Union Station in New London was an important point to establish, and was settled finally, after much discussion, at the foot of the "Parade," where now built, as least disturbing to the existing order of things. Both approaches were expensive to build at best, that in New London requiring particular care in its location to avoid expensive buildings, and yet not sacrifice a proper alignment to initial economy. In the spring of 1884 the maps and profiles of the approach surveys were completed, and laid before the Rail Commissioners in conformity with the State law, by whom they were approved on the 15th May. The whole work, including right of way, was estimated to cost one and a quarter million dollars, the plan of the bridge being for single track, and the approaches double track. All technical and legal questions being now settled, the financial one alone remained for solution, and negotiations were commenced between the several interests involved for an apportionment of cost of building the bridge, and other matters incidental to a joint ownership of such a structure. Repeated meetings between the representatives of the railways concerned resulted in no agreement upon a financial basis, and the whole enterprise was allowed to drop, when, apparently, on the eve of accomplishment. It was evident that the difficulties of any tri-partite interest were insuperable, and it was useless to make further efforts in that direction. Thus matters stood for nearly four years, when, through the exertion of Mr. George M. Miller, who had succeeded the lamented Capt. D. S. Babcock as Vice-President of the New York, Providence and Boston Railroad Company, and who had been a most devoted advocate of the enterprise, that corporation determined to shoulder the whole financial burden of building the bridge, and in February, 1888, notified the writer to at once prepare for the commencement of the work, and to make comparative estimates for both single and double track structures, as it was exceedingly desirable to avoid a break in the double track line. As the original estimate for a single track structure had been made on a most liberal basis, on higher market prices than now ruling, and as the substructure work and masonry only required a slight expansion to meet double track requirements, to say nothing of the advance in the art of bridge building and the use of steel, even in the short interval of four years, it was computed that a double track bridge could be covered very nearly, if not quite, by the original estimate. The plans and

specifications were modified accordingly, and invitations to tender for the whole work on a unit basis were issued to a selected few of the bridge building firms of the country. After a careful canvass of the bids submitted, the work was awarded to the Union Bridge Company, of New York, under a contract dated April 6, 1888.

During the succeeding summer, a relocation of the approaches was made, purchases of right of way vigorously prosecuted, and the whole work put under contract in the early fall, the Company reserving to themselves the ballasting and track laying. Circumstances having interfered with the right of condemnation under the order approving the location by the Railroad Commissioners, all parcels of property were secured by private negotiation, with the exception of six pieces, which were taken under condemnation as part of the bridge approaches.



GENERAL DESCRIPTION.

The line of the west approach leaves the Union Station at the foot of the "Parade," or State Street, New London, bearing up through the blocks on the westerly side of Water Street, on a .0714 per cent. grade, crossing John, Douglass, Federal and Hallam Streets at grade, and edging along east side of Main Street as far as the north end of the Albertson & Douglass machine shop, where it curves to the right over a substantial timber trestle across the "Cove" on an $8\frac{1}{2}$ -degree curve, crossing Winthrop Street overhead, thence on a tangent in line with the bridge, crossing over the tracks of the New London Northern Railroad on a steel bridge two hundred feet long, thence over a temporary trestle to the west abutment of the River Bridge crossing the river on a level grade 38 feet above mean low water. On the Groton side, the line leaves the East Abutment continuing on the tangent, which swings by an easy curve of $2\frac{1}{2}$ degrees to the right into the synclinal of the first drainage valley on an .08 per cent. grade, involving a cut of about half a mile averaging some 12 feet in depth, thence through a very rough country to the Poquonnoc Plains, crossing the Poquonnoc River on a steel girder-deck span of 60 feet in length, continuing to a junction with the old line at Poquonnoc Junction. The alignment secured was a remarkable one, for the country traversed, having only one curve as much as $4\frac{1}{2}$ degrees, and no grades over 42 feet per mile. There are no highway grade crossings, steel girders being used for all railway crossings, and wooden bridges for all overhead highway bridges. The total distances are as follows:

From Union Station to West Abutment.....	1.00 mile.
From West Abutment to East Abutment.....	0.37
From East Abutment to Poquonnoc Junction.....	3.86 5.13 miles.

The location of the bridge line, which was preliminary to that of the approaches, was made after a prolonged and thorough hydrographic survey of the river from Winthrop's Point (the lowest southern limit permitted by charter) for more than half a mile up the river, having in view the only feasible outlet on the Groton side, the avoidance of the improved property of East New London, and affecting the lands of the Northern Railroad as little as possible. The grade was determined primarily by the necessity of crossing Hallam Street at grade, and the tracks of the Northern Railroad by an overhead bridge within one-quarter of a mile of the river, while incidentally it was desirable that the bridge should be high enough to permit the passage of low-masted craft and tugs without opening the draw. On the Groton side, the heavy work in getting away from the river dictated as high a river crossing as the limitations on the New London side permitted.

The Thames River is properly an arm of Long Island Sound, extending some fourteen miles inland up to the city of Norwich, at which point empty into it the Shetucket and Yantic Rivers, draining steep and precipitous water-sheds, as does the Thames River itself, on either side, to within a short distance of its mouth. The Thames is a broad stream, with irregular shore lines for about one-third of its length from its mouth, whence it rapidly contracts to its head at Norwich. Winthrop's Point juts out into the river about three miles from the Sound, contracting the stream to a width of about fifteen hundred feet, and affording an upper and lower harbor, in either one of which the deepest draught vessels can anchor. The current is purely a tidal one, save when increased at the surface during spring freshets, or seasons of heavy rainfall, when the tributary streams are running abnormally full.

Current observations made after the completion of the work through the East Channel of the Draw, at about one-half ebb-tide on the afternoon of December 10, 1889, no wind blowing and the water smooth, gave the following results:

Surface velocity.....	1.188 miles per hour.
10 feet below surface.....	0.792 " "
20 " ".....	0.636 " "
30 " ".....	0.579 " "
40 " ".....	0.577 " "

All velocities below surface are somewhat in excess of the real velocities at the depths noted, as the record staff was of the full depth given, and was influenced by the higher velocities on the upper portion. It is doubtful if the bottom velocity is much if any in excess of one-quarter mile per hour.

The rise and fall of the tide between mean high and low-water mark is $3\frac{1}{10}$ feet, with an extreme of about 6 feet at spring and neap tides. The bottom of the river is that characteristic of a tidal estuary, commencing with mud, stiffening through various degrees of consistency into clays, clay and fine sand mixed, clay, sand and shelly fragments, into pure sand, thence into gravel, increasing in coarseness until the boulders of the alluvial drift are reached, or ledges of the underlying rock, hard bottom in consequence being very irregular. The profile accompanying this report exhibits the depths of water and borings to hard bottom, while the table on following page gives the exact record across the river and at each pier

These borings and soundings were performed by Messrs. Spielman & Brush, Civil Engineers, of Hoboken, N. J., and were made on the driven-well principle of forcing a jet of water down a small pipe within a pipe of larger bore, the jet returning upward in the annular space between the pipes, carrying with it the material penetrated, which may be caught in vessels for examination and record. The pipes used were of $\frac{3}{4}$ and 2 inches bore for the inner and outer pipes respectively. This method, while a dangerous one to draw deductions from under many circumstances, where fine material may be washed up with no suggestion of a coarser one through which the tube might be passing, and by the washed-up samples being of an entirely different consistency from the material in *place*, still, in cases of this kind, the method serves an admirable purpose, since the geological character

RECORD OF SOUNDINGS (IN PART) AT BRIDGE SITE—REFERRED TO MEAN LOW WATER DATUM, MEAN HIGH WATER BEING + 3.60.

<p>No. 0.</p> <p>Water..... 0.00 Coarse sand..... 7.45 Fine sand..... 2.00 Coarse sand..... 11.00 Fine sand, dark..... 2.00 Coarse sand, light..... 7.00 Mixed sand..... 6.00</p> <p>Total depth..... 35.45</p>	<p>No. 1.</p> <p>Water..... 0.80 Coarse sand, dark..... 6.00 Coarse gravel and sand..... 9.00 Fine sand, dark..... 8.00</p> <p>Total depth..... 23.80</p>	<p>No. 2.</p> <p>Water..... 2.50 Sand and gravel..... 7.00 Gravel..... 4.00 Very fine sand..... 4.00 Coarse sand..... 22.00</p> <p>Total depth..... 39.50</p>	<p>No. 3.</p> <p>Water..... 7.40 Fine sand..... 2.00 Coarse gravel and sand..... 17.00 Coarse gravel and sand..... 17.00 Very fine sand..... 8.00</p> <p>Total depth..... 51.40</p>
<p>No. 4.</p> <p>Water..... 36.55 Mud without driving..... 15.00 Clay and fine sand..... 39.00 Clay and coarse sand..... 23.00 Fine light sand..... 2.00</p> <p>Total depth..... 115.55</p>	<p>No. 5.</p> <p>Water..... 44.70 Mud without driving..... 22.00 Clay and fine sand..... 55.00</p> <p>Total depth..... 121.70</p>	<p>No. 6.</p> <p>Water..... 55.50 Mud without driving..... 10.00 Mud and blue clay..... 53.50 Fine sand..... 4.00</p> <p>Total depth..... 123.00</p>	<p>No. 7.</p> <p>Water..... 55.00 Mud without driving..... 35.00 Clay and sand..... 32.00</p> <p>Total depth..... 122.00</p>
<p>No. 8.</p> <p>Water..... 53.80 Mud without driving..... 38.00 Clay and sand..... 29.70</p> <p>Total depth..... 121.50</p>	<p>No. 9.</p> <p>Water..... 47.00 Mud without driving..... 25.00 Clay..... 15.00 Sand and shells..... 26.00 Fine sand..... 3.00</p> <p>Total depth..... 116.00</p>	<p>No. 10.</p> <p>Water..... 45.00 Mud without driving..... 26.00 Clay..... 17.00 Clay, sand and shells..... 26.50 Fine sand..... 2.00</p> <p>Total depth..... 116.50</p>	<p>No. 11.</p> <p>Water..... 33.00 Mud without driving..... 16.00 Coarse sand and gravel..... 9.00 Sand and shells..... 3.00</p> <p>Total depth..... 65.00</p>
<p>No. 12.</p> <p>Water..... 27.50 Mud without driving..... 23.00 Sand and gravel..... 3.00</p> <p>Total depth..... 53.50</p>	<p>No. 13.</p> <p>Water..... 17.00 Mud without driving..... 14.00 Mud driven..... 0.50</p> <p>Total depth..... 31.50</p>	<p>No. 14.</p> <p>Water..... 15.80 Mud without driving..... 15.80 Sand, gravel and shells..... 4.00</p> <p>Total depth..... 35.60</p>	<p>No. 15.</p> <p>Water..... 9.10 Mud without driving..... 5.00 Sand and gravel..... 1.90</p> <p>Total depth..... 16.00</p>
<p>No. 20.</p> <p>Water..... 41.50 Mud without driving..... 36.50 Clay and mud..... 10.00 Clay and sand..... 13.00</p> <p>Total depth..... 101.00</p>	<p>No. 21.</p> <p>Water..... 50.50 Mud without driving..... 36.50 Clay, sand and shells..... 23.00 Sand and shells..... 15.00</p> <p>Total depth..... 125.00</p>	<p>No. 27.</p> <p>Water..... 57.00 Mud without driving..... 29.00 Clay and mud..... 9.00 Clay, sand and shells..... 33.00</p> <p>Total depth..... 128.00</p>	<p>No. 30.</p> <p>Water..... 32.00 Mud without driving..... 23.00 Mud and clay..... 15.00 Clay and shells..... 22.00 Fine sand..... 4.00 Coarse sand..... 3.00</p> <p>Total depth..... 109.00</p>
<p>No. 32.</p> <p>Water..... 43.00 Mud without driving..... 30.50 Clay..... 14.50 Clay and sand..... 15.00 Clay..... 5.50</p> <p>Total depth..... 117.50</p>	<p>No. 34.</p> <p>Water..... 51.00 Mud without driving..... 20.00 Clay and mud..... 13.00 Clay, shells and sand..... 38.00 Fine sand and shells..... 6.00</p> <p>Total depth..... 128.00</p>	<p>No. 36.</p> <p>Water..... 51.50 Mud without driving..... 20.50 Clay and mud..... 5.00 Clay, shells and sand..... 15.00 Fine sand and shells..... 10.00 Clay..... 21.00 Sand and shells..... 4.50</p> <p>Total depth..... 127.50</p>	<p>No. 38.</p> <p>Water..... 52.50 Mud without driving..... 18.50 Clay and mud..... 15.00 Clay, sand and shells..... 25.00 Fine sand and shells..... 17.00</p> <p>Total depth..... 128.00</p>
<p>No. 41.</p> <p>Water..... 53.00 Mud without driving..... 22.00 Clay and mud..... 10.00 Clay, sand and shells..... 41.00</p> <p>Total depth..... 126.00</p>	<p>No. 43.</p> <p>Water..... 48.00 Mud without driving..... 18.00 Clay and mud..... 5.00 Clay and sand..... 54.50</p> <p>Total depth..... 125.50</p>	<p>No. 0 at West Abutment (N. L. side). Nos. 2 and 3 at Pier 1. Nos. 27, 40, 41, 43 at Pier 2. Nos. 33, 34, 35, 36, 37, 38, 39 at Pier 3. Nos. 20, 29, 30, 31, 32 at Pier 4. Nos. 13, 14, 18, 19 at Pier 5. No. 15 at East Abutment. Rock (probably boulders) was supposed to be reached at Nos. 41 and 43 and at Nos. 32, 30, 20, 11, 12, 13, 14, 15.</p>	

of the crossing could be determined from the surrounding country and from the well-known laws that govern deposits in streams. The extent of the deposits could be accurately determined, while their consistency could be judged in the light of the geological facts, and driving of test piles. The method is a rapid one, the deepest borings not requiring over a day, while from two to five borings were made where shallower. When the work was actually commenced, the upper mud proved to have much greater consistency than the borings indicated. It was of a peculiarly tenacious character, and stood readily on a slope of one to one, when dredged out for settling the cribs.

Teredo and Limnoria.—The operations of these destructive creatures are most entirely confined to the lower harbor, and even there they are only moderately active. So far as it was possible to discover, the waters around Winthrop's Point and above, seemed to be almost entirely free from them. Some oak piles, reputed to have been driven fifteen to twenty years before, when pulled up were practically as sound as the day they were driven, showing merely some surface peppering, as it were, of the limnoria, with a very occasional short burrow of the teredo. The limnoria is the great pest of the New England shores, but does not work at great depths. Its ravages are external, slivering away the wood in fine particles from the outside, while the teredo burrows into the heart of timber (entering from the outside as fine as a needle), in which it grows, and destroys it through myriads of cells. A curious fact about the teredo is that it will not cross a seam, or break into the cell of a neighbor, although there may be the barest partition between. Neither creature works below the mud, or in foul or brackish water. The only sure preventive thus far discovered against the ravages of these pests, is the impregnation of the timber exposed with the dead oil of coal tar, a preventive that has been thoroughly demonstrated by a large number of tests through a series of years, in warm and tropical countries, where unprotected timber is destroyed completely in a single season. In the waters in and around New York, creosote has proved a perfect barrier against them. But it is essential that the creosoting should be properly done, and preferably a product of coal tar, there being a considerable difference of opinion about the efficacy of that obtained from wood distillation. The creosoted material used in the Thames River Bridge is impregnated with fourteen pounds of the oil to the cubic foot, under a pressure of 150 pounds per square inch, after the timber had been heated up to 250 degrees Fahr. in a vacuum of 26 inches.

Location of Piers.—To the proper location of the Piers, much thoughtful consideration was of necessity given, in the endeavor to harmonize real or imaginary navigation interests, economy of construction, and the selection of such points in the profile as promised best foundation conditions. Under any practicable arrangement, constructive or economic, less than three deep-water piers were unavoidable, involving at best long spans which would be in harmony also with probable government requirements. The arrangement of piers adopted provides for a Draw span 503 feet long, flanked on either side by a span of 310 feet and 150 feet, respectively, center measurements. The East Abutment was so placed as to utilize by embankment the material from the heavy cut just beyond the river. The axis of the piers in relation to the current chart may seem at first sight to be wrongly placed, but the chart must be studied in connection with the general map of the river, extending from the Naval Station to its mouth. From this it will be seen that the bridge line is as near as may be at right angles to the line of navigation and with the axis of the general trend of the current, and with the position of the Draw span as arranged, the openings are in almost a straight line from the Sound to the Naval Station,

a stretch of over four miles, avoiding all questions of steerage way for large vessels and tows in making the passage of the Draw. Further, it was extremely desirable to have no skew-piers where such a large Draw was involved, which, fortunately, the sluggish tidal currents of the Thames made a matter of no moment, especially since the current becomes almost dissipated in the great depth of water by the time the bottom is reached, where any scouring strength is practically lost. The projection of Winthrop's Point out into the river forms a contracted vein, the current lines converging through the throat thus formed. This convergence is most marked on the west side at Piers I. and II., the river broadening rapidly either side of the Point. Such irregularity of current lines as there may be, will impinge against these piers with quiet effect. The area of the waterway left after deducting that of the Piers is substantially the same as that at the narrowest point on the neck, immediately south of the bridge line.

Foundations.—The financial limits, within which the enterprise would be a feasible one, made the study of the piers and their founding of the leading importance, involving questions of the gravest consideration. The stability and permanence of foundations in water are of the first importance, involving the placing of materials at great disadvantage as compared with work on land, and in them a close economy cannot prevail. The west abutment foundation and that for Pier I. are simple in their character, requiring no special comment. That for Pier V. and east abutment are so clearly shown upon the accompanying illustration that little need be said here concerning them. The soft material was dredged to hard bottom (boulders and gravel), solid double walled square timber curbs were sunk surrounding the foundation area, which was filled in with concrete, lowered in wedged-shaped buckets of a cubic yard capacity, placed and leveled by means of a diver. The horizontal section of these buckets, as hung from the chains, is rectangular, the ends right-angled triangles, points down, the long leg of the triangle being vertical, on which was hung from above the door, constituting a whole side of the bucket. This form of bucket has long answered an admirable purpose, enabling the concrete to be deposited instantaneously, and practically free from wash.

The submarine concreting was carried up to the level of the original river bottom, and surfaced off for the reception of the masonry platform. This concrete was made extra rich, two and one-half barrels of Portland cement to the yard of gravel being used, instead of two barrels, as provided for in open air concreting.

The great foundation difficulties, attached to Piers II., III., and IV., the Draw Pier, with the rest piers on either side. The borings had only reached rock or boulders, under Piers II. and IV., and then at depths of 130 feet, and 100 to 120 feet respectively, below datum (mean low water), with deposits of from 60 to 75 feet overlying the rock. At Pier III., the borings were carried to gravel and boulders, without reaching any suggestion of ledge rock, and the different borings taken were of very irregular depth. To reach the hard bottom, as the borings disclosed, by any of the pneumatic methods (excepting possibly at Pier IV.), was out of the question. Human labor could not be carried on, under the enormous pressures involved, to say nothing of the prodigious cost if practicable. To reach hard bottom through an open caisson either of metal or timber, sunk by means of internal dredging and weighting, and filling up the voids created with concrete deposited through the water was prohibitive through the cost, if indeed there were not grave questions as to the integrity of the concrete so deposited, and the great difficulty, if not impossibility, of dredging to a satisfactory


bottom, particularly at Pier III., where the boulders were very irregular. To have stopped short of the gravel, boulders or rock, would involve a foundation on clay, which was not considered prudent. The use of isolated cylinders was considered and abandoned, if for no other reason than the great unbraced depth there would be from low water, to where they would be firmly held in the river bottom, some 70 to 80 feet. The only remaining method of founding which could be considered, and which was adopted, was that of a pile foundation, on which the masonry should be sunk in open caissons, which, owing to the unprecedented depth of water and material, involved novel methods of procedure. The piles must be driven from 100 to 130 feet below water—they must be driven true and straight; and cut off horizontally from 45 to 60 feet below water. They must be grouped in such a mass as to act as unit, and well collared at their upper ends, through the upper stratum of the mud, too soft for lateral support. They must be protected against the possibility of attack by marine worms. It was deemed judicious to adopt ten tons as the extreme loading on the piles, and to drive them with a 4,000-pound hammer, with a short fall and rapid blows. The plan contemplated the sinking of a massive square-timbered, double-wall curb, some 18 to 20 feet below the bed of the river, and surrounding the piled area, the mud within the curb being dredged out, and replaced with sand filling after the piles were driven. Such a filling thrown in loosely from above, would run in and fill every crevice and void among the piles, and embraced by the crib. The compacting of the bottom by closely driven piles, and the frictional support the piles afford to the narrow columns of sand, will, it is believed, prevent any substantial subsidence of the sand through the stiff mud and clay on which it rests. It was the original intention, when this plan was first thought out and adopted, to handle the work from a subsidiary staging, surrounding the foundation area on three sides, and by means of overhead trusses, to control the various operations of dredging, sinking the curbs, etc. But as that was a great expense, it was concluded, upon the revival of the enterprise, to abandon such temporary aids and save the cost towards the double track structure now desired, and boldly perform the work in the open river, with such aids as the permanent guard fenders would afford. In settling the curbs, it was first thought practicable to weight them down into place by dredging the material from within, but after testing the question on the curb for the east abutment, that method of procedure was abandoned, as the mud proved more tenacious, and had greater supporting power than the original borings indicated—and to have carried out the above plan would have involved extensive ballast pockets being built up on top of the curbs.

The dredging was therefore performed as an independent preliminary operation, with a clam-shell dredge, and carried down 18 to 23 feet below the river bottom, the material standing on a slope of one to one—being below datum (mean low water), 77 feet at Pier II., 68 feet at Pier III., and 58 feet at Pier IV.

The Curbs are framed from 12x12 hemlock timber, thoroughly drift-bolted together, and consist of a double-walled rectangular frame-work surrounding an open area to contain the piling. These walls are 8 feet apart, and form, with a uniting bottom, a ballast chamber for sinking. This bottom flares downward from the inner to the outer wall, as shown upon the accompanying plate, the voids between the timbers being well packed in with gravel and stone chips to solidify the mass and gain sinking weight. The outer walls are 23 feet deep, while the inner walls finish off on top, 4 feet less. The curbs are strengthened and stayed by transverse partition walls, forming interior cells, in which the piling is driven. The curb for

Pier III. is 71 feet square, with 16 interior cells 12 feet square, while the curbs for Piers II. and IV. are 50x80 exterior dimensions, with 8 cells 15 feet square.

As these curbs would finish at or below the river bottom, for the convenience of their handling and control, as a guide for the piling operations and regulation of the masonry caissons, a stout and well-braced temporary framework was carried up from the partition points of the inner and outer walls, to finish about one foot above high water, when the curbs were settled in place. One side of this framework was kept down sufficiently low to take the draught of the masonry caissons. Some little anxiety was had regarding the control of these curbs during sinking, as to place and level, since the leeway or clearance for the succeeding work was not over 3 feet in any direction, and a comparatively small difference of level at the



SINKING CURB, PIER III.

bottom would have a very marked effect upon the verticality of such a great depth of framework at the surface of the water. This sinking was performed, however, with great success, with the aid of the pile-driving machines and falls attached to the fenders, occupying but a few hours for either curb, and with the following result: At Pier II. curb settled 8 inches N. and 4 inches E. from true position; at Pier III., correct within 2 inches; at Pier IV., correct E. and W., and 4 inches out on the S. For level at Pier II., ends settled 12 inches out on one side, at the remaining piers from 4 to 10 inches out.

So soon as the curbs were settled in place, the pockets were filled with ballast sufficiently to hold them against any possible displacement, and so distributed as to correct irregularities of level as much as possible.

Piling.—The piles used were Michigan white pine and Southern yellow pine, as straight as it was possible to get them, and from 85 to 95 feet long. They held their size remarkably well, few measuring less than 9 inches at the point, and were 15 to 20 inches when cut off. The pile-driving scow used was 23 feet by 48 feet, with 70 feet leaders, and a 4,000 pound hammer run by a double drum Mundy 30 H. P. engine, with 10x16 cylinders. The first curb ready to receive the piling was that for Pier III. (center pier), in which piling was commenced August 27. This curb was to contain 640 piles, or 40 piles to a cell. Long as the piles were, when driven they would be from 30 to 40 feet below water, which involved the use of some kind of follower arrangement.

After several trials with ordinary socket connections between follower and pile, it was found impossible to keep from smashing the sockets, and before resorting to a more complicated system of following, a trial was made with a simple ringed oak follower, 16 inches square, with a 2-inch dowel in the end. This method proved so successful that it was adopted and carried out through the rest of the work. It was found that by carefully steadying the machine, holding the follower firm in the leaders and keeping it plumb, the descent of the pile was conveniently controlled under the *short*, quick blows of the hammer. The method adopted for the above foundation was to plant all the piles (excepting in one cell, left for introducing the saw), and then drive them to bearing. There was just hold enough in the bottom to support the piles leaving their heads above, or even with, the water. The planting and driving of these piles occupied about twenty days, barring one cell of 40 piles, which had to await the cutting off of the piles driven, after which this vacant cell was filled and cut.

As no sawing was ever performed in such deep water (from 47 to 51 feet according to stage of tide), the commencement of that operation was awaited with no little anxiety, not only as to the operation itself, but also maintaining a reasonable level plane of cut off, under the swells produced by tide and wind, at times quite heavy. The vertical saw shaft of 3-inch steel, was solidly backed by two 14x14 yellow pine timbers, well bolted together, to within 8 feet of the saw. This back-bearing timber was slung in the leaders of the pile-driver and hoisted up and down, according to the stage of the tide. The saws were 50 inches in diameter, three-eighths of an inch thick, with the usual teeth.

The driving pulley attached to upper end of shaft was 15 inches in diameter, and was driven direct from a 48-inch pulley on the engine shaft through a 10-inch belt. The shaft was run at a speed of about 400 revolutions. It was soon demonstrated that there would be no difficulty cutting off the piles, but it was also demonstrated that hunting up the piles to cut, with no visible guide to locate them, was quite a different matter. The saw would get started into two or more at a time, and the shaft would jam against the upper part of the pile. Backing out was not always an easy thing to do among piles so thickly driven, and the breaking of saws was becoming a serious annoyance. Progress was slow, and prospects were gloomy for the accomplishment of the work in any reasonable time, and resort was had to divers, two being constantly at work in alternate shifts. Their mission was to go down and locate the piles in reference to position of saw, attach a line to each pile that was to be sawed, come up and report direction in which to move the machine. After a little experience, piles began to come up with a reasonable speed, as high as 34 being cut off in one day (which was the exception), some days none, when the saw would get jammed, with resulting trouble and delay. Often the forenoon would promise a good day's cutting, and in the afternoon only one or two would be gotten off. Keeping the cut-off level was an exceedingly troublesome matter—there

was no way of sighting from shore, the distance was too great, besides the shifting of the machine in every direction would be continually cutting off the view of the shaft. A level board was therefore attached to one side of the temporary framework that had been carried up from the curbs, with a mate on the opposite side, across which the ring on the shaft was sighted. By this method the piles were eventually cut off. As many of the yellow pine pile tops sank when cut, it was difficult to tell whether any had been missed, and the machine was passed back and forth in two directions, at right angles, shifting two feet each time.


The experience gained in the piling for foundation of Pier III. suggested certain modifications of procedure for Piers II. and IV., the building of their curbs, and their placing, being carried on during the piling operations at Pier III. Each of these piers were to have 368 piles, those for Pier II. being cut off 60 feet below high tide and those for Pier IV. 43 feet below. This last pier followed the center pier, and instead of filling all the cells before cutting, the piles were planted and driven in rows lengthwise with the curb, commencing at one side, each row being cut off as soon as driven, before another row was started. To each pile was attached a line, which was fastened to a guide timber stretching from end to end of the curb and resting on the frame work. This timber was shifted as each successive row was completed. It was found that by starting the saw at one end of the row and following the line as indicated by the attached cords, the work could be rapidly and continuously performed without the aid of divers, and none were again employed throughout the remainder of the piling. The leveling was sighted from carefully placed sight-boards fastened to the fenders outside the curb at either end, having a long slit one-eighth of an inch in width. The observer, standing on the fenders, could comfortably and with great accuracy keep the elevation ring on the saw shaft always in exact line, as was proved by the perfect level to which the masonry platforms settled for these two piers. The sawing off the piles at 60 feet was as readily performed as at 43 feet, but required about one-fifth greater steam pressure. The piles for Pier IV. were driven and cut off in thirty days, and those for Pier II., the last of the deep-water foundations, in about the same time. The piles brought up on hard bottom, or to refusal, under the following driving, from a 4,000-pound hammer:

	Number of blows.	Average fall of hammer.
Pier II.....	60	3 feet.
Pier III.....	140	5 feet.
Pier IV.....	40	4 feet.

Sand Filling.—As the foundation piles for each pier were finished, the whole interior of the curbs and ballast chambers were filled with bank sand in which more or less gravel was intermixed. This filling was at first spouted in through 9-inch tubes reaching nearly to river bottom, but they were soon abandoned for the more expeditious method of shoveling the sand overboard, the current being too sluggish to carry it off from where it belonged, care being exercised to unload at either end, as the tide ebbed or flowed. After the above interior filling, the space between the dredged excavation and the sides of the curb were likewise filled, partly with sand and partly with material dumped from scows brought down from the upper

river, where the channel was being deepened by the Government. After the piers were built, this sand filling was carried five to ten feet up the sides of the masonry platforms, covering the outer walls of the curbs, and which the current is too feeble to scour or displace.

The Caissons.—During the progress of the foundation work the caissons were being prepared. These caissons are huge boxes in which the masonry is built in the open, sinking slowly as the successive courses are laid, until the boxes rest upon the prepared piling, the bottoms being part of the permanent work, while the sides are detached, and floated off after the masonry is safely above high water. The caissons used for East Abutment and Pier V. were on such a moderate and ordinary scale that they require no special comment. For the three deep-water piers, however, they were of unprecedented magnitude. For Pier III. they were 50 feet square and 50 feet deep, while for Piers II. and IV. they were 30 by 60 feet square, and 59 feet and 45 feet deep, respectively. The depth of the platforms or bottoms of the boxes were regulated by the maximum it was deemed



CAISSON. PIER II.

desirable to load the piles—viz., ten tons each, and by the practicable height of sides over which to hoist the heavy ashlar stones, many of four and five tons weight, which was fixed at 35 feet. Even with this height of sides it was found convenient to have a door in the upper portion of one of the sides for about one-third of its descent, when the door was closed up and material passed over the top. It would be a great convenience to build the sides of such deep caissons in two stories, erecting the second after the first had been sunk to within five or more feet of the top. In fact the original intention had been so to do, but changed at the request of the sub-contractor for this portion of the work, and who admitted afterward that the double-story plan would have given him less trouble and anxiety. The above arrangement of loads and sides brought the depth of the platforms at $23\frac{1}{2}$ feet, $15\frac{1}{2}$ feet and $9\frac{1}{2}$ feet, respectively, for Piers II., III. and IV. These platforms were composed of 12-inch square hemlock timbers,

laid in transverse courses. They were started on launching ways, until four courses were put together, when they were launched and finished afloat. The courses were securely drift-bolted together with $\frac{3}{4}$ square by 20-inch bolts, particularly around the sides, for four courses in, where every timber was bolted to each alternate under timber. The timbers had been sawed with great irregularity, involving more or less adzing to bring them in reasonably close contact, and the sides of the platform were carefully squared up. The final course of the platform, on which the masonry was to be started, consisted of a 6-inch calking deck of creosoted Carolina pine, very thoroughly spiked with $12 \times \frac{1}{2}$ -inch spikes, special care being given to the portion extending beyond the masonry. This deck was laid in Portland cement mortar, spread over the preceding course, which, in turn, was well calked with cotton yarn, which swells when wet. The finishing deck was calked with oakum. The squared-up ends and sides of the platform were cased in with two courses of 2-inch creosoted plank, breaking joint with each other, and secured in place with $6 \times \frac{3}{4}$ -inch ship metal spikes.

The caisson sides were very stoutly built, as they might be subject to very rough handling during process of sinking. The studs were 6×12 yellow pine, boxed into the calking deck two inches, and placed two feet centers. The corner posts were 12 inches square. The rods were $1\frac{3}{8}$ inches diameter placed between every alternate pair of studs, the lower ends running through three courses of timber, the timber at each point being notched out from the side sufficiently to insert the nuts and washers, and previously to finishing up the creosoted casing, while the upper ends of the rods were carried through the top rail of 8×12 timber, drawing down on the top of the studding, which were boxed into the rail timber. The siding consisted of two-inch edged spruce plank, well calked. The internal bracing consisted of 12×12 waling timbers, starting $2\frac{1}{4}$ feet above the deck, and spaced upward at convenient intervals. These wales were doubled up to take the thrust of the corner braces, and in case of the center pier caisson, as it was extremely desirable to omit *all* transverse bracing, a second arch brace was introduced, involving a third wale, to take up the thrust. The caissons for the side piers were transversely braced with timbers about 8 feet apart centers in plan, which were removed as fast as the masonry was built, against which the sides were blocked. All these caissons proved exceedingly tight, only a little leakage taking place through an occasional sun crack in the siding or a loose knot. A small steam syphon, run for a few minutes, took care of what little water that leaked through.

The Masonry.—The design of the piers and abutments has been studied architecturally, with reference to the general character of the work and local surroundings, form and mass being relied upon for all architectural value—no cut work being employed excepting the weathering course and pier ends near level of the water. The former was necessarily cut to make a slight reduction in rapidly narrowing the piers, and the latter in order to obtain the desired form and properly unite the rounded and pointed ends with the square work above. The abutments, to avoid the use of heavy wings to catch the embankments, were so massed with return walls at either end as to allow the embankment material to flow around them, with very great resulting economy in masonry and foundation work. The embankments were compacted and placed around the abutments with great care, so as to reduce the thrust to a minimum. The north ends of the piers have cut stone ice breakers, to meet the requirements of the Board of Government officers, who, in their report to the Secretaries of War and Navy upon the plans, required that ice breakers should be built in the piers, starting from one foot below low water to one foot above high water. There was no engineering or other necessity for this, as the current is a tidal one, and a

rounded nosing at either end was the proper finish for the piers. Ice never makes heavy in these waters, and the exceptional currents flowing south at the breaking up of winter, when the head waters are greatly swelled, are of not enough moment to be made of special account. Further, the fact that the main river piers are cased in, as it were, with long fenders, closely sheeted, preventing any ice coming near the masonry, would make ice breakers inoperative as such in any event. The design of the piers could have been greatly improved had it not been for this Government restriction. The rounded ends could have been carried up 8 to 10 feet higher, before breaking back into the rectangular shaft, giving the piers the effect of a longer base, the appearance of which they now lack.

The class of masonry adopted is quarry faced Ashlar in two feet courses for all face work, the hearting being concrete well rammed in place, except for the abutments, where rough backing was used, with concrete rammed in all voids. The Ashlar stone and coping used was brought from the Leetes Island, Conn., quarries. This stone is a coarse-grained reddish toned granite, its constituent parts being very irregularly mixed, which gives a peculiar rugged effect, much in keeping with works of this character. The rock face was preserved just as it came from the quarry, lack of uniformity of projection being avoided as much as possible. The outlines of the piers are sharply defined by two inch arris lines, as also the edges of the coping, the top surface of which is hammer dressed. The beds and builds of the ashlar stone, with the vertical joints were cut to lay to scant half inch joints, the vertical joints being cut back 12 inches, or as near as it was possible to keep the quarries to that minimum. The backs of the stone were left irregular just as they quarried, to lock well into the hearting.

The concrete was made from coarse beach pebbles, beach sand, with Burrum Portland cement below water, and improved Union cement above. Two barrels of cement and six barrels of sand being used for each yard of gravel, with an additional half barrel of cement for concrete deposited under water. Mixtures were made in two yard batches, gauged by a frame on deck of the concrete scow, all mixing being performed by hand. The moisture was regulated with careful supervision, and applied by sprinkling pots so that the mortar should be thoroughly damp without being wet. The pebbles were all wetted before applying the sand and cement previously mixed dry. The weight of the concrete so made was 135 pounds per cubic foot, and the solid piers averaged below water 150 pounds per cubic foot, deduced from the flotation of the caissons. Above water, where the hearting formed but a small proportion of the solid, the weight, as near as could be computed, amounts to 160 pounds per cubic foot, the granite itself weighing 166 to 170 pounds.

Behavior of Caissons.—Owing to depth of caisson bottoms much care was required in their sinking, particularly for Piers II. and III., more especially the former, as it took eight courses of masonry to bring center of mass below center of displacement, and incessant watchfulness had to be exercised to prevent the caisson from toppling over, which at one time it came near doing. In addition to falls attached to either side, an extra derrick had to be employed for handling balancing stones, for the moment a stone was being set its weight had to be immediately offset by a counterweight on the opposite side. With Pier IV., with nearly two-thirds less depth of bottom than II., the equilibrium was readily maintained by a few pile logs lashed to either side and kept at water surface. The caissons were landed on their foundations remarkably dry, owing to the extraordinary care taken to secure tight bottoms and sides.

Settlement of Piers.—Where so much weight was involved, resting upon a great mass of water-soaked timber, composed of unsized sticks, just as they came from the mills, and on which drift bolting could have no appreciable drawing effect, it was to be expected that more or less settlement would occur. Just how much this settlement would be there was no means of knowing from precedent. It was always intended that the Draw Pier should be weighted, if possible, about double the weight of the Draw Span and Turn-table.

For the other piers, weighting was impracticable, owing to their comparative narrowness, besides which it was believed that compensation for settlement could be allowed for in the elevations of the courses sufficiently close for practical purposes, which proved to be the case.

The following table shows the behavior of Piers II. and IV., the weights given being the resultant dead weight after making allowance for buoyancy of timber bottom, and are calculated from displacement of water:

PIER II.				PIER IV.				PIER II.	PIER IV.	
Date.	Course.	Weight.	Settlement.	Date.	Course.	Weight.	Settlement.			
May 8.....	16	0	March 4....	16	0	Number of timber joints in platform.....	23	9
" 16.....	19	2,327,800 lbs.	1 $\frac{3}{8}$ "	" 7....	18	2,276,500 lbs.	$\frac{1}{4}$ "	Settlement per joint*.....	$\frac{1}{8}$ "	$\frac{3}{16}$ "
" 25.....	20	2,533,700 "	2 $\frac{3}{8}$ "	" 19....	20	2,631,500 "	$\frac{1}{2}$ "	Area of footing course, 20x54	1,080 sq. ft.	1,080 sq. ft.
" 27.....	22	2,763,500 "	2 $\frac{1}{2}$ "	" 23....	22	2,861,500 "	$\frac{3}{8}$ "	Weight of masonry on platform.....	4,192,650 lbs.	3,976,900 lbs.
June 3....	31	3,656,100 "	3"	" 28....	28	3,426,500 "	1 $\frac{1}{8}$ "	Pressure per square inch of footing.....	27 lbs.	25 $\frac{1}{2}$ lbs.
				April 11....	31	3,742,500 "	1 $\frac{11}{16}$ "	Number of piles.....	368	368
				" 18....	"	"	"	Probable area piles at cut-off, each.....	150 sq. in.	150 sq. in.
								Total area pile heads.....	55,200 sq. in.	55,200 sq. in.
								Pressure per square inch on pile heads..	About 80 lbs.	About 80 lbs.

*This settlement allows nothing for sinking into pile heads, a quantity impossible to ascertain.

The above settlements are regarded as final, the levels being absolutely the same four months after the piers were finished, immediately after which the weight of the superstructure had been added.

Weighting of Pivot Pier.—Owing to the irregularity with which piles at Pier III. were sawed off, the weighting of that pier became doubly important, and after the landing of the pier on its foundation preparations were at once made for this loading. The only effective mode of getting a concentrated weight was with pig iron, and accordingly arrangements were made with Messrs. Hugh W. Adams & Co., of New York, to furnish as much of 3,000 tons of iron as was required. The whole quantity of iron was brought from furnaces in Tennessee and Alabama, transhipped at New York, barged by the Thames River Tow Boat Company to New London, loaded on the pier and unloaded therefrom in the space of two months. The iron was piled up in as solid a mass as possible to a height of 27 feet, calling for 2,700 net tons. The record of levels was made from time to time at the octant points of the pier. The pier had finished within three courses of the coping, 2 $\frac{3}{4}$ inches higher on the west than the east, and assuming that the plane of the masonry and bottom of the platform at that point were parallel, that difference of level measured the extent of pile variation of cut off,

and west octant points, with weight of masonry added, was $7\frac{3}{4}$ and $6\frac{5}{8}$ inches, and as it is hardly possible for more than $3\frac{1}{2}$ to 4 inches to be due to the crowding together of the platform timbers ($\frac{1}{4}$ inch per course for 16 courses) the balance must be due to settlement in piles, less a small unknown quantity that represents some settlement probably in the masonry itself. The inequality of settlement between east and west sides arises from the fact that a large amount of weight was employed in crowding the high piles into the timber before the low piles were brought into bearing, when the compacting of the bearing on the high piles produced a greater resistance than was offered by the water soaked timber on the low piles, which yielded more readily to the increasing weight, until they, too, were solidly bearing. It is believed that all the piles under this pier have been forced to a bearing.

Summing the data regarding Pier III., we have the following result:

Weight of masonry on surface of platform.....	5,152,000 pounds.
Resultant weight of masonry and platform.....	4,646,000 "
Weight of pig iron.....	5,344,000 "
Total weight on piles.....	9,990,000 "
Area of footing course 42 feet diameter.....	1,385 square feet.
Pressure per square inch masonry alone on surface of platform.....	26 pounds, nearly.
Pressure from pig iron per square inch at footing course.....	27 pounds, nearly.

These pressures, figured at the circular footing course, become very rapidly reduced per square inch on each succeeding course of timber downward, due to rectangular shape of platform and thickness of bottom.

Number of timber joints in platform.....	16
Settlement per joint from masonry (estimated).....	$\frac{1}{2}$ inch.
Settlement per joint from pig iron (estimated).....	$\frac{1}{4}$ "
Crowding of piles in platform, high side (estimated).....	$3\frac{1}{4}$ "
Crowding of piles in platform, low side (estimated).....	$1\frac{1}{4}$ "
Number of piles.....	639
Pile area (based on 150 square inches per pile).....	95,850 square inches.
Total pressure on pile heads per square inch.....	105 pounds, nearly.

Or $7\frac{3}{16}$ tons per pile, assuming all bearing.

It will be noticed that although the weight treated is enormous (5,000 tons nearly) the unit pressures resulting therefrom are exceedingly low—leaving a very large margin for errors in deduction from the recorded settlements.

The estimated weights of Piers II., III. and IV., with weight of superstructure, and assumed moving load of 3,000 pounds per lineal foot of track, with the pressures resulting therefrom, are as follows:

	Pier II.	Pier III.	Pier IV
Resultant weight on pile heads of pier and platform.....	1,828 tons.	2,901 tons.	1,871 tons.
Weight of superstructure.....	310 "	1,300 "	310 "
Weight of moving load.....	825 "	989 "	825 "
Total weight on piles.....	2,963 tons.	5,140 tons.	3,006 tons
Weight per pile.....	8.05 "	8.04 "	$8\frac{3}{16}$ "
Pressure per square inch at footing course.....	38 pounds.	$51\frac{1}{2}$ pounds.	$38\frac{5}{16}$ pounds.

The lateral load produced by wind was considered to be equal to 500 pounds per lineal foot, along lower chord, and 300 pounds per foot for upper chord.

The unit working value of the proposed steel was taken as near as may be at one-fourth its elastic limit for all live load, and one-half its elastic limit for all dead load, or 10,000 and 20,000 pounds per square inch, respectively. The formulæ were used in proportioning sectional areas as follows:

For all tension	10,000 $\left(1 + \frac{\text{min. total stress}}{\text{max. total stress}}\right)$.
For alternate tension or compression.. ..	10,000 $\left(1 - \frac{\text{min.}}{2 \text{ max.}}\right)$.
Maximum in plate girder work, net section.....	10,000 pounds per square inch.
Bending strain on pins.....	22,500 " " " "
Shear on pins.....	$\frac{5}{8}$ tension formula.
Bearing on pins.....	15,000 pounds per square inch.
Shear on shop rivets.....	8,000 " " " "
Bearing on shop rivets.....	15,000 " " " "
Field rivets.....	50% to 75% of shop rivets.
Wind strains—tension.....	20,000 pounds per square inch.
On posts, pin ends.....	$\left(10,000 - 60 \frac{l}{r}\right) \left(1 + \frac{\text{min.}}{\text{max.}}\right)$
On chords.....	$\left(10,000 - 40 \frac{l}{r}\right) \left(1 + \frac{\text{min.}}{\text{max.}}\right)$


l being length in inches and r the radius of gyration.

Dead load, as well as live load, was computed as acting entirely on the loaded chord, that is along the top chord of the deck spans, and along the bottom chord of the through spans.

The Flooring System of the through spans is somewhat novel in its design, arising from the shape of the main cross girders and detail of the lateral connection, the rods being in pairs. The lower flanges of the girders bend in an easy curve from a point just beyond the outside stringers until meeting a tangent running sharply down from the point of union of the two flanges, an arrangement that permits of a light web, (since so much of the shear is thrown into the inclined flanges), the easy curving of the flanges permitting the shear to be transferred without violence, as well as avoiding the localization of strain on a few rivets, that a sharply bent flange implies. Further, the form of beam adopted avoids the great weakness inherent in a beam with a double bend in the lower flange, so often employed where beams are riveted between the posts, when it is important to economize headway, in which case the whole shear must come upon the web entirely, superadded to a "moment" due to the bent flange. The floor beam of the Thames River Bridge may be regarded as a truss, with a plate web for stiffness and counterbracing—the top flange becoming an upper chord, the inclined lower flanges the main end braces uniting the chords, through the medium of heel plates, by means of which the connection is made with the posts, to which the beams are thoroughly riveted. The objection to riveting beams unsymmetrically to the posts, that is, to one side, is overcome by the depth of connection, allowing of a deep union or diaphragm plate between the two sides of the posts, whereby the bending effect is reduced to an insignificant amount.

The strength of the flooring system is as follows:

Stringers—24 feet in length, composed of a web $30 \times \frac{3}{8}$ inches, and two angles for either flange $3\frac{1}{2} \times 5 \times \frac{5}{8}$ inches. The moment of inertia of this section is $\frac{1}{12} (10\frac{3}{8} \times 30^3) - \frac{1}{12} (8\frac{3}{4} \times 28\frac{3}{4}^3 + 1\frac{1}{4} \times 23^3)$ less rivet holes = $\frac{1}{12} (1\frac{5}{8} \times 26\frac{7}{8}^3 - 1\frac{5}{8} + 25\frac{1}{8}^3) = 4,429$.



A section that yields a working value on an extreme fibre strain of 9,000 pounds per square inch of 74,000 pounds (66,000 live and 8,000 dead), or 66 tons per pair of stringers, or per track of live load, equal to 5,500 pounds per foot—a loading somewhat in excess of the typical engine load assumed for the trusses; but there is no telling what the future may have in store for increased engine loads, the full force of which affects every stringer.

The maximum end shear under this load is 3,363 pounds per square inch. The stringers are secured to the $\frac{3}{8}$ -inch web of floor beam by 20 $\frac{7}{8}$ -inch field rivets, in addition to the eight shop driven rivets in the bottom brackets. Rating the former at a supporting value of 3,400 pounds per rivet, without counting the latter there results a total value of 74,000 pounds to support the extreme loading as above.

Floor Beams are 27 feet long between posts, 4 feet deep at center (over angle irons), with the load concentrated at the four stringer bearings on 6 feet centers. The web is $\frac{3}{8}$ inch thick, flange angles $6 \times 6 \times \frac{7}{8}$ inches, rivets all $\frac{7}{8}$, excepting the eight rivets at extreme ends of angles, which are 1 inch. The total load assumed is 228,000 pounds, of which 40,000 pounds is dead, or 57,000 pounds at each stringer (the amount of dead load uniformly distributed is too insignificant to be independently treated as such). The horizontal flange strain produced at first stringer bearing is $114,000 \times 4' 6" \div 3' 9" = 136,800$ pounds.

At second stringer bearing (and max.) $114,000 \times 10' 6" - 57,000 \times 6' \div 3' 10" (49" - 3" = C. G.) = 220,000$ pounds, which, at 10,000 pounds unit strain per square inch, requires 22 net inches, afforded by 2 angles $6 \times 6 \times \frac{7}{8}$ and a flange plate of $14 \times \frac{1}{2}$ inches, yielding 26 gross inches, the rivets cutting 4 inches of section.

The longitudinal strain on the sloping flanges is $114,000 \times 4' 6" \div 3' 6" = 146,600$ pounds, requiring 15 net inches, given by the two 6-inch angles with 19 inches section, less nearly 2 inches cut out by rivet holes. This inclined flange unites with the horizontal top flange, through the medium of the central web and two outside cover plates, constituting, in fact, a riveted truss, in which the portion of the web between the inside stringers may be regarded as a continuous counterbrace, and the portion between the end reinforce cover plates and the outside stringer connections entirely omitted. The inclined flange strain is delivered to the end web and two covers through 19 rivets, strained only to 7,700 pounds each, or about one-half their full working value (there being three $\frac{3}{8}$ bearing surfaces and quadruple shear), or a total of 160,000 pounds, against 146,600 pounds of strain transmitted.

The vertical component of the inclined flange, constituting the end shear of 114,000 pounds, is sustained by eight rivets in flanges worth 80,000 pounds, and eight rivets worth 4,500 pounds, making a total of 116,000 pounds. The least shear section consists of the web $28" \times \frac{3}{8}" + 2$ covers $12 \times \frac{3}{8} + 4$ vertical legs of flange angles, making $40\frac{1}{2}$ inches section against 114,000 pounds shear, or less than 3,000 pounds per square inch shear. If shear is considered entirely upon the web and cover plates, it amounts to 5,700 pounds per square inch. The beam is supported by and secured to

the post by a pair of $4' \times 6' \times \frac{1}{2}"$ bracket angles, the rivets in beam being shop driven, and in double shear and bearing, which are worth 176,800 pounds, while the field rivets, securing bracket angles to posts 30 in number (with $\frac{1}{2}$ -inch bearing), worth 4,000 pounds each, yield a total working value of 120,000 pounds. The corner gussets between posts and upper flanges are introduced simply as stiffeners, and are not rated as having any supporting value. Additional transverse and lateral stiffness is secured by a double angle iron strut, between lower flange angles and bottom of posts. The arrangement of beam support adopted permits of a neat detail for the connections of the double lateral system employed, symmetrical with the chord pins, and as free from secondary strains as is possible to obtain.



RAISING SPAN II.

The general design of the trusses, and development of detail, are so clearly shown on the drawings accompanying this report that no special comment thereon is necessary. Much study was given to the general effect of every part, independent of technical requirements, and the integrity of design in wrought material was maintained throughout, wherever the suggestion of ornament was attempted, as in the portals, stiffening brackets, latticing of the transverse struts, and central finials of the Draw Span.

The Draw Span has been proportioned on the theory of the whole of the fixed load being carried at all times to the center pier, combined with the consideration of a live load, covering one arm alone, with a reaction of half the load on rest pier and half on center pier, and a live load covering both arms, with a reaction on rest piers of three-eighths the load, and five-eighths on center pier. The effect was also computed for locking down the ends of the draw, and an entering train on one arm while the other arm was loaded. The camber on either side of the center was computed on

a basis of 40,000 feet radius, yielding $2\frac{5}{32}$ inches camber, and requiring an increased panel length of top chord of $\frac{7}{32}$ inches, at a depth of 30 feet, each panel being proportioned therefrom in proportion to the mean depth between panel points. The extensions and compressions of all the parts due to dead load were corrected on a basis of an assumed modulus of elasticity of 30,000,000 pounds. As a precaution to control the elevation of the free ends and provide for possibilities of shop errors or imperfections, an adjustment plate was inserted in the bottom chord, close to the feet of the center posts, the removal of which would drop the ends, or their replacement by thicker plates, would elevate them. Advantage of this adjustment had to be taken, as, when the blocks were struck and the draw hung free, it was found that the ends were too high, which investigation showed was due to the fact that the shop had added the thickness of the plates to the correct center measurements of the panels either side of center. The span was therefore blocked and jacked up on the false-works until the joint opened, when the plates were removed and span let down into place, when it hung almost true to its mathematical position, no end being more than one inch out. The whole weight of the draw is delivered to a rim bearing turn-table at four points, the supporting cross girders being so arranged as to distribute the weight in exact proportion to eight equidistant points on the circular drum, which, being 32 feet in diameter, divides into $12\frac{1}{2}$ feet segments, which measures the extent of distribution the drum is called upon to afford a uniform bearing on all the wheels under the influence of each segment.

This interval of distribution is, in fact, actually much reduced, owing to the breadth of the bearing plates of the cross girders upon the drum. The drum being 5 feet deep, with $6" \times 6" \times \frac{7}{8}"$ angle iron flanges and a $\frac{3}{4}$ -inch web, having carefully fitted stiffeners, and splice plate unions between the separate segments, with the manner in which the track segments are composed and fastened, may be counted upon being absolutely rigid between the intervals of the applied loads, which do not exceed 10 feet. The whole weight rests upon 58 cast steel 20-inch wheels, with 10-inch face, of a metal as hard as could be faced in the lathe, weighing 800 pounds each. The estimated weight borne by these wheels is 1,300 tons, or $22\frac{41}{100}$ ton per wheel, being 4,400 pounds per lineal inch of face. The wheel treads are rolled steel plates bent to curve, and faced to true cone and bearing. The upper tread breaks joint with a heavy faced wrought segment $2\frac{1}{2}$ inches thick, which is attached to the flange angles of the drum. The lower tread breaks joints with, and is supported upon, a stoutly ribbed cast-iron track circle 12 inches deep, to which it is secured by set screws from below. The track circle in turn bears upon two broad steel faced plates, one inch thick, and breaking joint with each other, which distributes the pressure over the masonry, and constitute the leveling plates.

Extraordinary care was exercised to secure the lower tread absolutely level, have all bearings and surfaces as true as machines could make them, and no expense was spared to have the drum rigid and stiff, as the price of a smooth and easy working table. The live ring coupling the wheels is perfectly flexible, being composed of separate band pieces between each pair of wheels. The rack is of cast iron, with a face of ten inches, teeth of $3\frac{1}{8}$ -inch pitch, and a pitch circle $34\frac{1}{2}$ feet in diameter, into which gears two shrouded pinions with thirteen teeth and 15-inch diameter pitch circle, having vertical shafts $5\frac{1}{2}$ inches diameter, working in heavy and strongly braced sleeves attached to the drum. The table is provided with both hand and steam power, the former through capstan bars, three for each shaft, engaging into capstan heads, attached to the multiplying gear driving the vertical shafts.

The steam power located within the drum consists of a pair of oscillating cylinders on a compact frame, 10 inches diameter, with 7-inch stroke setting at an angle of 120 degrees and working upon one crank shaft, running at a maximum velocity of 200 revolutions (averaging about 170), applying the power through two Frisbie friction clutches, the one driving the unlocking shaft, the other the turning shaft. The turning shaft, of $4\frac{1}{8}$ inches diameter, runs at a speed of nine turns per minute, gearing direct through a pair of beveled gears into the vertical drum shafts. The unlocking and rail lifting shaft is three inches in diameter, speeding 60 revolutions per minute, and gears by transverse shafting at the bridge ends into the pedestal feet, screwing up and down in the hub of a beveled gear wheel, forming a fixed nut.

The pedestal feet are broadened for a steady bearing, and have a wedge-shaped projection on under side, matching into a recess into the wall plates bolted on the rest piers, thus forming a secure lock when once in place. The rails are lifted by cams from the cross shaft two inches in diameter, rising through slots in the rail troughs. These troughs of plate and angle iron are the length of the rail and bolted to the ties, the rail being laid loose in them, with $\frac{1}{8}$ inch clearance. The rail continuity with the fixed spans is obtained by slicing the rails to facing points two feet in length, the points dropping into matched troughs on the fixed spans. Points are reversed for east and west bound tracks, the whole arrangement being similar to a split switch. Control of the draw is aided by friction brakes attached to the vertical shafts, and operated by steam, serving to steady it while running down the supporting screws. In addition to the brakes is provided, for use in high wind, a quick vertically acting latch at either end, controlled from the engine-room. The holding down locks at the ends, to prevent the rails rising when a train is on one arm should a train be entering the other, is operated by lever attachment from the rail lifting cams, and consists (two at either end) of steel forgings 4 inches wide by 7 inches deep, rotating on a $3\frac{1}{2}$ -inch pin in a box supported from the end floor beams with four $1\frac{3}{4}$ -inch bolts. The short end of the forging reacts upon a heavy 12-inch beam, in turn reacting upon the end floor beams of the fixed spans and the masonry, while the long end of the forging reacts through a bar with a toggle joint upon the under side of the end stringers of the draw through a framework of 6-inch channel bars. The maximum effect which this lock can be called upon to resist is in case two trains should be on the same arm of the draw at the same time, and assuming such loading to amount to 3,000 pounds per lineal foot of track, the holding down effort required at the opposite end would amount to one-sixteenth of the total loading, or 45,000 pounds for each track, which, in turn, affects the trusses of the draw, the same as if that weight was hung on each end in addition to the strains computed for the dead weight of the structure itself.

The minimum time of operating the draw is fifteen seconds for lifting rails and raising end screws, and two and a half minutes to open, which is varied at will of operator, more time being consumed in starting and slowing up in high winds.

The signaling mechanism of the bridge, devised by the Union Switch and Signal Company, is governed from a cabin erected in the bridge tower, and is an interlocking system, with electric safeguards which prevent the movement of the switches or signals after a train has entered the section protected. There are nine working levers, with additional space for others as required, and they will control two signals in each direction, the derailing locks and switches and the rail locks for the ends of the draw span. The signals are of the ordinary semaphore form, swallow tail blade for distant signal, and square ended blades for the home signal. On the New London side the distant signal is located 1,740 feet from the end of draw. The

home signal is 710 feet from the end of the draw and the derailing switch 660 feet from the end of the draw. On the eastern approach the derailing switch is 760 feet from the end of the draw and the home signal 50 feet further, the distant signal being 1,870 feet. The last movement of the signal men before allowing the bridge to be opened, will be to unlock the rail ends resting on the fixed spans, a movement that is accomplished by an additional safeguard specially devised for this structure, called a "detector and rail lock." The ends of the rails carry a downward projecting bolt, which can enter its hole only when the rails are down in place and the track is continuous. Then the movement of a lever will move a bar extending underneath both tracks, which carries four bolts, one for each rail. These are machine fitted and enter the holes in the lug, locking the rail down in position. If the signal man is unable to throw these bolts he knows at once the end rails are not in place.

The Steel used is low grade or soft steel, that is, a metal not running over 65,000 to 68,000 pounds per square inch breaking strength. The original intention was to use none but "Open Hearth" metal, a requirement modified by the acceptance of Bessemer metal kept low in phosphorus, for certain of the compressive members, in order to gain time. In the Draw Span the Bessemer was confined to the vertical and inclined posts at center and center section of bottom chord. Open Hearth steel was preferred on account of the process insuring a uniform product and the control of its composition. Such steel is melted in large masses, can be retained molten for any desired time, affording abundant opportunity to test without undue haste, and the melt modified accordingly. Bessemer, on the other hand, is an exceedingly rapid process, with the resulting temptation to rush every operation, which means greater possibilities in chemical variation. Still, with all that, modern system and skill has largely guarded against such variations, and Bessemer is becoming more and more used in structural work with great confidence. In no bridge has greater care being exercised to secure a good and reliable steel, nor more careful workmanship put upon it at the shop. Close inspection followed it through every stage, from the testing of every ingot cast, through its condition as finished material, to the full-sized bridge member after manufacture. Appended hereto is a series of test records, Appendix G, being of peculiar interest and of great value, showing as it does in juxtaposition from the same heat the ingot test, the chemical composition, the finished material test and the full sized eye-bar test. From this it will be seen how greatly the elastic limit in the full sized bar falls away from that shown by the same steel in the specimen tests from the ingot and finished material, a variation nearly as great being shown in the ultimate strength. It was found, even with a liberal rejection of bars, impossible to depend upon an elastic limit greater than 85 to 90 per cent. of that shown by the specimen tests.

Protection Fenders are built around Piers II. III. and IV., with flaring wings, and pointed ends. Those for the rest piers are 180 feet long, while that for the Draw Pier is 570 feet long. They consist of a system of piling and framework of yellow pine timber, sheeted vertically with four and six inch plank, corners being protected with boiler-plate armatures. These fenders have exhibited an unexpected amount of stiffness against impact from vessels, when the great depth of water is considered and lack of lateral support of the upper mud of the bottom, resulting in some 50 to 70 feet of unbraced pile. The piles are all compounded or spliced to lengths of about 120 feet more or less, the joints being simple butt joints, with eight spruce scantlings 4 x 5 for splices 16 feet in length. These scantlings are spiked to the piles with eight spikes either side of joint. At each bent of piles (seven piles in a bent) are two raking or brace piles, securely bolted to the framework above water at convenient intersections, and to the heads of the outside piles. To these brace piles the great stiffness of the construction is primarily due.

APPENDIX A.

COST.

The disbursements made in execution of this work, up to subgrade and laying of track, when the work was handed over to the regular organization of the company, have been as follows:

RIGHT OF WAY AND LANDS PURCHASED.	
Eastern or Groton approach	\$38,863 00
Western or N. L. approach.....	286,351 42—\$325,214 42
CONSTRUCTION OF APPROACHES.	
Graduation and masonry, east approach.....	130,276 33
Grading new highways, "	5,327 37
Girder bridges, steel, "	9,715 34
Highway bridges, wood, "	4,623 24
Stone ballast prepared, "	6,508 14— 156,450 42
Graduation and masonry, west approach.....	37,066 31
Bridges, steel, "	19,872 85
Bridges, wood trestle, "	38,572 39
Streets, sidewalks, etc., city work, west approach	2,227 90— 97,739 45
THAMES RIVER BRIDGE.	
Superstructure.....	275,569 24
Masonry.....	141,813 09
Foundations and grillages.....	194,533 58
Fenders and guards	38,283 70
Loading with pig iron	8,289 98— 658,489 59
GENERAL ACCOUNT.	
Rent, janitor, gas, ice.....	899 31
General supplies, instruments, etc.....	1,116 25
Sundry expenses.....	2,900 30
Steam launch, boats, repairs, etc.	756 71
Transportation, livery, etc.	495 80
Inspection and testing steel at mills and shop.....	3,018 13
Engineering, legal expenses, land agent, etc	46,859 52— 56,046 02—1,293,939 90

Not far from \$100,000 in the above land purchases were unnecessary for the railway as originally intended, and not, therefore estimated for, but which circumstances (as delays for condemnation and probable future requirements) made it desirable to obtain.

APPENDIX B.

ON the completion of the bridge, the following test was made under the direction of Mr. E. P. Dawley, Chief Engineer of the N. Y. P. & B. R. R., which, although below the basis of the design, employed all the available engines that could be spared for the purpose. Two trains were made up on the east side of the river and driven over the structure side by side. That on the west-bound track was composed of three engines in a space of 150 feet, and weighing 235 tons, followed by 155 feet of loaded passenger cars, weighing 59½ tons, or a total of 294½ tons in 305 feet. That on the east-bound track was composed of three engines, weighing 221 tons in 160 feet, followed by 330 feet of passenger cars, weighing 139 tons, or a total of 360 tons in 490 feet—of the passenger car load 150 feet weighed 59½ tons, or same as on west-bound track. For both tracks, the total load with 150 feet of cars, was therefore 575 tons, in a space covering a 310-foot span—the engines on the two tracks being *vis-à-vis* with each other, as near as practicable. The greatest deflections recorded were as follows:

Easterly 310-foot span.....	N. Truss, 2½"	S. Truss, 2¼"	Recovery perfect.
East Arm Draw, 240 feet.....	" 1⅝"	" 2¼"	" "
West Arm Draw, 240 feet.....	" 1½"	" 1⅝"	" " less ¼" for S. Truss.
Westerly, 310-foot span.....	" 2⅝"	" 2¼"	" " less ¼" for N. Truss.

The easterly, 148-foot deck span deflected ¼⅝" and the westerly deck span 1".

The maximum raise of unloaded draw arm was 2½"—the opposite arm being loaded with six engines, with about 90 feet of cars. The 160-foot two truss through span on the west approach over the New London northern tracks—deflected 1⅝" for north truss, and 1" for south truss, with complete recovery, lacking ¼⅝" for north truss.

APPENDIX C.

ON October 10, 1889, sixteen months after the commencement of the work, the "Thames River Bridge" was opened to travel with imposing ceremonies. Special trains of new vestibuled cars, built expressly for the "Shore Line Route," were run from both Boston and New York, filled with invited guests from the two great terminals and the intermediate cities and towns. The city of New London did its best to make the day a marked one in its annals, and the whole harbor was bright with bunting. The magnificent "Connecticut," of the New York and Providence Steamship Company, had been brought around and moored to the Union Station Dock. The ceremonies on the bridge were simple and appropriate to the occasion. The Draw was turned off, and the approaching trains from either side came to a halt on the adjacent spans, when presently the old-time ferryboat "Groton," that did duty so many years, ferrying trains over the river, with flags flying, steamed up the East passage, turned and came down the West passage, to the tune of "Auld Lang Syne," played by the band stationed on the Draw. The span was then swung into position, and the selected guests and officials marched to the center of the Draw, the Boston party headed by President Charles F. Choate, of the Old Colony R. R. Co., and the New York party by President Samuel D. Babcock and General Manager J. W. Miller, of the N. Y., P. & B. R. R., where they were received by the Chief Engineer, in the following presentation to President Babcock:

"It becomes my official duty, in which I take great pleasure on this eventful occasion, of handing over to you the trust with which I have been charged. This great work, which you and your associates so courageously undertook, is one in which I think we all may take a just pride—the men who planned, the men who executed, and the men who furnished the means. Personally I have to thank you for the cordial support you have ever extended to me, and the splendid confidence with which I have been favored. May the realization of an unbroken track in the favored Shore Line route more than fulfill the expectations of the New York, Providence and Boston Railroad Company." To which President Babcock replied as follows:

"I deem it a privilege to receive from you this graceful and substantial structure, and to compliment you on one of the greatest engineering successes of the century. The bridge will stand as a monument to your labor and skill. Although the company furnished the money, neither the directors nor the stockholders had the brains to do the great work. It is, indeed, a work that the company has every reason to be proud of. I accept the bridge on behalf of the New York, Providence and Boston Railroad Company."

After a few words from the Mayor of New London, the respective parties returned to their trains, which slowly, and side by side, moved back to the Union Depot. On disembarking, the guests were welcomed to an elaborate reception upon the "Connecticut," and with tongues loosened by unlimited refreshment, both solid and liquid, the hours intervening to the return trains were replete with the wit and wisdom that such surroundings naturally call forth. It would be a long list to note the names of the prominent guests present, which would cover all the leading railroad men in Eastern New England, the newspaper press, besides the host of friends of the "Shore Line Route to Boston."

APPENDIX D.

SPECIFICATIONS.

Covering the Construction of the Superstructure of a Double Track Steel and Iron Railway Bridge over the Thames River, at New London, Conn., for the Providence and Boston Railroad Co.

There will be one draw span 503 long, two 310 ft. through spans and two 150 ft. deck spans, center to center of pier measurement. The spans will be composed of two trusses, 28 ft. 4 in. c. to c. of through spans, and 18 ft. c. to c. of deck spans.

All parts will be of steel, except swivels, light brace rods, rolled channel sections that may be used in posts, or struts, batten strips or ornamental work.

All material will be subject to inspection during the various processes of manufacture, and free access must be permitted for the Engineer or his Inspectors at any works where material is in process of manufacture. A notice of at least one week must be given to the Engineer, when his Inspectors may be on hand for performance of their duties.

The Steel used shall be made from the open hearth process and at works of established reputation. All melts must be made from uniform stock, low in phosphorus, satisfactory evidence of which must be furnished the Engineer. A sample bar must be rolled from each melt, not less than $\frac{3}{4}$ inches in diameter, the method of obtaining the same being uniform for all melts. Tests upon such samples to be made without annealing.

The laboratory tests upon these sample-bars shall show an ultimate strength of from 63 to 70,000 lbs. per sq. inch, an elastic limit of not less than 60 per cent. of parting limit, but not less than 40,000 lbs. per sq. inch, an elongation of 20 per cent. in eight inches, and a reduction of area not less than 40 per cent. at point of fracture. The cold bend test shall permit of the sample specimen being bent 180 degrees, within its own thickness, without sign of fracture on convex side.

Rivet steel shall have an ultimate strength of 60,000 lbs. per sq. inch.

Every piece of steel shall be stamped with a number identifying the melt, and full record of all laboratory tests kept. Tests shall be made from time to time on samples, cut from finished shapes, plates and bars, which must show results conforming substantially to test made on samples from same melt.

Forged Work.—The heads of eye-bars, swelled screw ends, the heads of suspenders and counter rods shall be formed by upsetting and under such process as will be acceptable to the Engineer—all welds debarred. On completion, such bars shall be thoroughly and uniformly annealed by heating them throughout to a dark red heat and allowing them to cool slowly. Any form of head used must develop the full strength of the bar on its normal section. Eye-bars must be straight before boring and holes must be in the center of the heads and on center lines of bars. A cluster of eye-bars for any panel-point must permit the passage of the pin without driving.

Twenty full-sized eye-bars, as used in the bridge, from as many different melts, shall be furnished by the Contractor for purposes of testing, with the facilities for so doing. These bars shall be tested to destruction, the behavior under varying stress noted, and shall break ultimately in body of bar, the fracture showing a uniform and ductile grain. Such bars must be selected throughout the progress of the work, the final tests being made on last batch of bars manufactured. A failure of the test-bars to develop a minimum stretch of 8 per cent. will be cause to reject bars made from the lot from which the bars were taken as representative, provided any failure exhibited appears not to be due to a purely local cause appertaining to the test-bar, when additional tests may be ordered.

Riveted Work.—All plates and shapes shall be carefully straightened before the work upon them is laid out. All rivet holes to be carefully spaced, so that when members are brought into position, the holes shall be truly opposite before rivets are driven—drifting will not be allowed. In all steel work holes shall be punched one-eighth smaller than the rivet required, the parts assembled and the holes reamed out to just fit the rivet before driving. All rivets shall be of steel, and surfaces in contact shall be thoroughly coated with boiled linseed oil before being put together. Power riveting to be alone used wherever possible. All abutting surfaces, including ends of stringers, shall be accurately faced (except in flanges of plate girders where joints are fully spliced) and every built member when completed must be out of wind, pin holes bored at right angles with true axis of member, and parallel with each other. Rivets to be driven in field shall be laid out with iron template, and accurately drilled to just pass the rivet cold. All rivets to have neatly cupped hemispherical heads.

Pins shall be accurately turned to gauge, with a clearance for pinholes of not over $\frac{1}{32}$ of an inch in main trusses and $\frac{1}{16}$ of an inch for lateral rods or secondary parts. They shall be furnished with sufficient pilot nuts to be used during erection.

In General.—It is the intention of these specifications to cover the best modern practice in bridge building, and any omissions defining the same must be regarded as if made. Imperfect work, ragged edges, surface imperfections, or imperfectly rolled shapes, will be sufficient cause for rejection.

Any steel from any cause requiring to be reheated, must be re-annealed.

Before shipment all machine-faced surfaces to be coated with white lead and tallow, the balance of the work being thoroughly coated with best quality of boiled linseed oil.

After erection, the structure to receive two coats of paint, composed of pure red lead* and boiled linseed oil, with such relief in black as the Engineer may direct. Timber for cross-ties and guards shall be first quality yellow pine, and shall be cut from untapped trees, true to size, free from sap, and shall be fastened and bolted as directed.

* Afterwards changed to oxide of zinc and white lead, half-and-half.

SPECIFICATIONS.

Covering the Construction of the Foundations and Masonry for a Double Track Railroad Bridge over the Thames River, at New London, Conn., for the New York, Providence and Boston Railroad Company.

The work to be performed will consist in furnishing all materials and labor necessary for constructing five masonry piers and two abutments, and foundation work required thereby, together with all incidental temporary works required in the opinion of the Engineer, for the proper performance of said labor, and such staging as may be necessary to keep up the proper alignment. The general dimensions and sizes of piers and foundations are shown upon the plans on file in the office of the Chief Engineer of the Thames River Bridge; said dimensions and sizes may be varied more or less by direction or consent of the Engineer, during the progress of the work, as the exigencies of construction may demand.

For East abutment and Pier 5, the foundations will start from rock bottom; west abutment and Pier 1 will be founded on gravel, or on piles as the Engineer may determine. Piers 2, 3 and 4 will be founded upon piles cut off as near as practicable to mud line; hard bottom foundations will consist of concrete laid by means of divers, within a timber curb, out of which has been removed all soft overlying material, or in case of gravel, the same to be excavated to such point as the Engineer may determine.

In case piles are found expedient, for west abutment and Pier 1, they shall be driven 2 and 3 ft. centers, cut off to uniform level at least 5 ft. below low water, on which will be settled the masonry platform 30 inches thick. Piles shall be at least 8 inches at small end, 12 inches at butt, and of length and quality as ordered. Soft bottom foundations will consist of a double-walled curb or caisson of square timber, sunk 25 ft. more or less into the mud bottom, encasing a group of piles, the voids between the piles being filled up, as hereinafter described.

Material may be dredged by means of pumps or any excavating appliances approved by the Engineer, that the contractor may select, and which perform the work efficiently; but all dredged material must be disposed of by the contractor according to law, and he must exercise due care that dredged material is not allowed to re-deposit in part over the foundation, which might be the case should soft material be pumped up and discharged into the river too near the area of the foundation. Dredging must be carried to such depth below the level of caisson or curb bottom, so as to allow for swelling when piles are driven, as the Engineer may determine.

Piles (used for Piers 2, 3 and 4) shall be unbarked spruce or pine spars, straight and true, not less than eight inches diameter at point, and at least 90 feet long. The axis of any pile shall not deviate more than eight inches from a line struck between centers of head and point. They shall not be pointed for driving, but those for Pier 4 may be provided with a cast-iron shoe (of form and quality of metal as ordered, and to be furnished by the Company), as at that point it may be desirable to reach the rock, toeing the piles into it. All piles shall be driven with a hammer weighing not less than 4,000 pounds. The piles will be driven in leaders so arranged that vertical alignment of a pile, both above and below water, can be assured and determined. A follower of special construction, properly banded and connected, must be used, and be securely held in the leaders, so as to prevent lateral motion. Piles injured in driving must be drawn and replaced with sound ones. They will be cut off level with reference to Government datum, as shown on plans.

The Curbs for Piers 2, 3 and 4, surrounding the piles, shall be framed of square 12 × 12 spruce or hemlock timber, of form and dimensions as exhibited on the drawings. The timbers must break joint at partition points, and be secured with $\frac{7}{8}$ drift bolts driven in $\frac{3}{4}$ holes, bored at an angle. Bolts to be generally 20 inches long, excepting at important intersection points, where they will be required to go through three courses of timber, screw bolts to be used wherever required, so as to bind the whole mass thoroughly together. The curbs will have an upper double frame, in three sections, and so arranged that when the curb is in final position the top of the frame will be sufficiently below low water as not to interfere with the draft of the pile-driving scow. The curbs for Pier 5 and east abutment serve simply to permit of the rock being laid bare and confine the concrete.

For the Pile Foundations the filling between the piles and curb walls will consist of clean beach sand and gravel up to within about five feet of the pile heads, as cut off, the balance of the filling may be concrete, as the Engineer will determine. For all other foundations the filling will consist of concrete, as shown upon the drawings.

All concrete laid under water must be done by means of divers when required, and laid from boxes of approved form, and all precaution taken to prevent washing until deposited in place.

The masonry for Piers 2, 3, 4, and east abutment, will be laid in an open caisson, also that for Pier 5, if desired by contractor. That for the west abutment and Pier 1 will be laid upon the previously prepared concrete bottom or pile foundation, in the open air.

The platforms supporting the masonry, and which form the bottom of the open caissons, shall be of suitable timber in transverse courses, as exhibited upon the drawings. The timber to be in long lengths, and breaking joint not closer than from eight to ten feet. Lengths should not be less than twenty feet, except when required for an end stick. Transverse courses in Piers 2 and 4 must be in one length. The timbers shall be drift-bolted together with $\frac{7}{8}$ drift bolts, twenty inches long, driven in a $\frac{3}{4}$ hole bored at an angle as, follows:—The outside sticks at every intersection or to every stick under them; the next four timbers at every other intersection; all other sticks at every third intersection. In all cases a bolt shall be driven on either side of a joint.

The last course of every platform will be planked with six inch spruce plank, which shall be cut with calking edges, and thoroughly well spiked and calked. All the plank exposed outside the masonry will be creosoted as provided for below. The sides of the platforms will be covered with creosoted spruce plank (fifteen pounds of oil to the cubic foot of wood) and solidly fastened to the timbers with six inch composition spikes. The edges of the plank will be jointed, and when set in place they will be slushed with hot coal tar asphaltum and driven solidly together. All timber used shall be thoroughly sound, merchantable stuff, free from shakes, loose knots or other imperfections.

Caisson sides, will be detachable for Piers 2, 3 and 4, and composed of vertical studding with iron straining bolts set as directed, with jointed plank sides of varying thickness, thoroughly well calked, the feet of the studs will be toed into the platform deck. Provision will be made for governing the descent of the caissons so that they may be under perfect control at all times; also for flooding with water by means of pumps, syphons or otherwise, so that they may be firmly grounded upon reaching the foundations.

The masonry will consist of first-class rock-range ashlar bridge masonry, in uniform courses, laid in cement mortar, in such form and dimensions as shown on the drawings.

The stone to be used shall be of a quality subject to the approval of the Engineer (granite preferred), be free from imperfections of any kind and satisfy all chemical and mechanical tests as to durability in salt water and strength. In any case granite will be required for the 18-inch coping course, and the coping of parapet walls of the abutment. Such granite must be of a light color and free from iron. In masonry above low water, no stones with stained surfaces will be permitted. Other than the pean-hammered work all stones shall be pitched off to line leaving a rock face, with no projections exceeding three inches. Below low water the rock face will be as the stone comes from the quarries. The arrises or corners of all courses marking outlines of piers or abutments, shall be distinctly defined by chisel draft, cut back two inches from the edge.

No course of stone to be less than 15 inches or more than 36 inches, and in no case is the thickness of a course to be made up with more than one stone. Courses must be so arranged that those composed of the largest stones will be placed at the bottom of the piers, and in no case shall a thick course be placed on top of a thinner one. The diminishing thickness of the courses must be progressive upward. All stone to be cut to lay on their natural beds, and the top surface of each stone must be parallel with its bed. The beds of face stone shall be dressed the entire width. Face stones shall be cut to one-half joints, having the vertical joints dressed back square, except for Pier 3, which shall be dressed to the radii of the circle for a distance of not less than 12 inches, except as otherwise specified. Headers shall be in the proportion of one head to two stretchers.

For masonry below water line, laid in caissons, vertical joints must be cut from 18 to 24 inches to take up the enormous water pressure in lower part of caisson, which must be braced against the masonry. All stone to be laid alternate header and stretcher, breaking joint with each other not less than 15 inches. Headers in no case to be less than 4 feet long nor $2\frac{1}{2}$ times their depth, or less than 30 inches wide. Stretchers to have beds in width of not less than a quarter more than the rise, or in length less than 3 to 4 times the depth. Closure stones may necessitate some modification from the above requirements.

Backing shall be composed of concrete or large well-shaped stones, laid in cement mortar, as the Engineer may elect, and in no case shall more than two courses of backing be used for one course of face stone. The lower beds shall be pointed off level and even, and all high points shall be dressed from the top, before the stones are finally laid, so as to give the succeeding stone a firm bearing. The backing must be laid level with each course of face stone. No leveler shall be put under a stone to bring it to its proper height by raising it from its bed. It may be that it will be found desirable to carry up to a certain point the deep water piers after bed courses are laid, with a hollow interior; in which case, after the piers are grounded, such hollow places shall be filled with concrete. The whole work must be well bedded in cement mortar, and no open spaces whatever allowed.

Only the granite top course of the pier abutments and bridge seat stones will be rated as coping. All other pean-hammered work will be paid for by the square foot. Coping and bridge seat stones must be carefully selected and fully dimensioned, with hammered beds, builds and rises. On the narrow piers no more than two stones shall be used to make up full width of coping, and they must break joint at least two feet. Under bridge seats a single stone to be used. In order that the joints may properly be disposed, coping should not be cut until the position of the joints in the under courses be determined. On pivot pier coping will be cut to dimensions throughout, having all surfaces supporting wheel tread and center pin truly leveled and finely axed. The intermediate area between ring stones and center stone shall be neatly finished off in Portland cement.

Clamps of wrought iron 2x $\frac{3}{4}$, as may be directed, must be sulphured in (pure sulphur being used).

No masonry shall be laid in freezing weather without ample provisions for heating water, warming sand and the beds of stones, and such other precaution as may be necessary to counteract the effect of frost.

All stones shall be laid with a double lewis. Stones must not be dressed when set or otherwise shifted. Should it become necessary to move a stone after it has been once set, it must be raised from its bed, the old mortar scratched off, and a fresh mortar bed prepared, when it may be reset.

On completion of the work joints will be thoroughly scraped and pointed as may be directed.

For all mortar to be used under water, whether in the laying of masonry or making of concrete, Portland cement will be used. Mortar will consist of 1 part hydraulic cement, mixed in a dry state, with 2 parts clean river or bank sand, free from all loam. The entire quantity of water to be added, and the whole mass thoroughly incorporated. Mortar shall only be made in batches for immediate consumption, and none used that has commenced to set. For pointing, mortar shall be composed of 1 part cement to 1 of sand, and be made in very small quantities, being mixed with only enough water to bind the grains. For all masonry above low water, fresh water alone shall be used.

Concrete shall consist of hydraulic cement powder and clean sand free from loam, in proportions of 1 to 2 in bulk, with 4 parts of stone broken to pass through a 2 $\frac{1}{2}$ -inch ring and properly screened, or approved gravel. The stone shall be handled with forks and not with shovels, unless perfectly clean. Mixing shall be performed within a frame 12 inches deep, with a board bottom, the broken stones or gravel first spread out then the sand, and then the cement, the whole being moistened with a garden watering pot and only so much water used as will serve to moisten the grains. No pouring on of water in pailfuls will be permitted. The whole mass must be turned over and thoroughly mixed and worked until every stone is coated with mortar. When used under water, concrete will be deposited from boxes of approved form, and controlled by a diver if required by the Engineer. Above water it will be deposited in layers and well rammed. A portion of the concrete on top may be required to be made with small stones that will pass through an inch ring, in order to truly level the deposits.

Two barrels of cement per cubic yard of stone will be used in all concrete under water; other concrete will be proportioned and mixed as directed.

All cement shall be of the best quality, fresh burned and finely ground, the common standing a tensile test of at least 60 pounds per square inch, with 24 hours immersion, allowing 30 minutes to set. Portland cement shall be the best foreign brand obtainable and acceptable to the Engineer.

The right to change or modify plans of foundations and of masonry in general, or as to details, previous to commencement or during progress of the work, is reserved to the Engineer, provided, however, that such changes or modifications shall entail no loss upon the contractor by reason of previous expenditure.


On completion of work all staging, dams, and temporary works to be removed.

APPENDIX F.

TABLE SHOWING WEIGHTS OF METAL IN THE DIFFERENT TRUSS-SPANS.

GROUP OF PARTS.	164'0" Span, West Approach, C. to C. Pins, Through.	148' Span, C. to C. Pins, River Bridge, Deck.	300'7" Span, C. to C. of Pins, River Bridge, Through.	407'7" Draw, C. to C. of Pins, River Bridge, Through.	Turn-table and Shafting, etc.
Trusses	176,163	220,432	679,817	1,230,398	
Flooring system.....	142,517	14,414	292,462	433,974	
Wind bracing	15,542	6,589	53,193	111,528	
Pedestals.....	4,766	4,537	17,827	
Wall plates.....	2,644	3,124	16,694	5,698	
Rollers.....	1,262	1,078	2,235	
Total weight.....	342,894	250,174	1,062,228	1,781,598	
WEIGHT PER LINEAL FOOT OF SPAN.					
Trusses	1,071	1,490	2,217	2,472	
Wind bracing top chords.....	95	45	174	224	
Flooring system	866	97	954	872	
Total.....	2,032	1,632	3,345	3,568	
Locking gear, shafting, rail guides, turn shafts, gearing, etc.....					80,000
Wall plates.....					16,708
Wheel treads.....					10,740
Track segments.. ..					31,224
Rack.....					14,054
Girders					108,336
Flooring.....					9,170
Drum and bracing.....					69,070
Live ring and rods.....					9,264
Center, etc.....					3,390
Wheels.....					44,156
Parts					6,718
					<u>322,880</u>

FULL SIZED EYE BAR TESTS.



THAMES RIVER BRIDGE, NEW LONDON, CONN.

OPEN HEARTH STEEL.

Test No.	Heat No.	1/2-INCH ROUND TESTS.				FINISHED MATERIAL TESTS.				CHEMICAL ANALYSIS.			DIMENSIONS.					STRAINS APPLIED.				Location of Fracture.	Reduction of Area, Per cent.	ELONGATIONS.				Character of Fracture.	Name of Maker.	REMARKS.						
		Elastic Limit Per sq. inch.	Breaking Strain Per sq. inch.	Elongation, Per cent. in 8 inches.	Reduced Area, Per cent.	Elastic Limit Per sq. inch.	Breaking Strain Per sq. inch.	Elongation, Per cent. in 8 inches.	Reduced Area, Per cent.	C.	Mn.	P.	Section.	Area per sq. inch.	Length.	Size of Pin.		Size Head.		Excess In.				Elastic Limit.		Breaking Strain.					Per cent. in 1 1/2 inches.	Measured.		Pin.		
																A.	B.	A.	B.	A.	B.			Actual.	Per sq. inch.	Actual.	Per sq. inch.					Feet.	Per cent.	A. Per cent.	B. Per cent.	
1	2,807	41,440	63,540	28.5	56.13	39,610	65,140	30.62	51.96	.16	.31	.068	7.96x2.12	16.87	21'6.3"	7 1/2	7 1/2	18.8x2.2	18.7x2.16	47.	43.2	524,180	31,070	932,100	55,250	3' 8" from A.	45.9	44.2	18	18.8	21.8	17.9	Silky cup.	Carnegie.		
2	3,876	40,520	66,880	26.2	53.60	40,470	64,750	30.62	56.42	.15	.49	.043	7.95x1.55	12.32	34'0.5"	6	7 1/2	17.0x1.69	18.4x1.07	50.0	47.5	377,325	30,680	738,340	59,930	7' 0" from B.	45.6	41.7	31	19.3	17.9	18.6	Silky at 45°.	"	15 % gran. Fracture on each edge.	
3	2,808	41,240	66,480	26.5	59.0722	.40	.055	7.96x1.40	11.14	34'0.2"	6	7 1/2	17.2x1.46	18.4x1.45	46.5	41.6	332,450	29,840	613,920	55,100	21' 3" from B.	44.9	40.0	31	18.7	23.7	17.1	" "	"	20 % gran. " " "	
4	2,808	"	"	"	"	39,070	63,530	31.25	59.64	"	"	"	7.98x1.25	9.98	25'6.9"	6	7 1/2	17.3x1.35	18.5x1.31	52.6	44.1	326,335	32,700	599,645	60,080	13' 4" from B.	40.5	36.2	22	16.5	16.2	21.8	" "	"	25 % gran. " " "	
5	2,808	"	"	"	"	"	"	"	"	"	"	"	8.00x1.25	10.00	24'9.55"	6	6	17.6x1.27	17.3x1.38	33.4	41.8	344,600	34,470	473,190	47,320	Head A.	"	"	Broken in flaw not previously visible.
6	2,808	"	"	"	"	"	"	"	"	"	"	"	7.85x1.23	9.66	21'9.45"	7	6	17.3x1.38	17.5x1.32	48.8	56.8	377,325	39,060	628,200	65,030	2' 4" from B.	45.4	28.3	18	11.8	14.9	18.6	Silky cup.	"	20 % gran. Fracture on each edge. Re-ct	
7	3,730	43,480	64,410	29.25	57.28	38,050	64,070	29.37	56.81	.25	.48	.058	6.95x2.51	17.44	24'1"	6	6	16.2x2.47	16.2x2.48	44.	44.8	489,505	28,068	956,375	54,840	6' 6" from B.	55.2	43.3	21	17.9	19.6	25.7	Silky.	"	10 % gran. each edge. Rejected.	
8	3,730	"	"	"	"	"	"	"	"	"	"	"	6.95x2.38	17.24	24'1.1"	6	6	16.2x2.48	16.1x2.50	46.4	46.2	505,825	29,340	946,375	54,900	5' 2" from B.	55.2	38.3	21	17.5	21.2	22.4	"	"	"	
9	3,883	42,210	66,300	26.25	60.20	39,250	63,310	27.5	44.52	.18	.43	.070	7.10x2.49	17.68	24'1"	6	6	16.1x2.53	16.1x2.57	44.2	46.5	530,300	30,000	954,535	54,000	5' 6" from B.	12.3	12.5	21	10.7	18.9	15.4	Square gran. 100 %.	"	Rejected.	
10	3,883	"	"	"	"	37,660	62,700	21.80	58.00	.14	.39	.079	7.08x2.25	15.82	24'1"	6	6	15.8x2.26	16.2x2.23	39.	43.5	475,230	30,040	895,385	56,600	4' 6" from A.	49.9	39.1	12	16.	19.9	17.2	30 % granular.	"	"	
11	3,883	"	"	"	"	39,700	64,400	30.00	53.74	.18	.43	.070	7.06x2.05	14.47	24'1"	6	6	16.0x2.14	16.1x2.14	47.6	49.	460,950	31,850	836,240	57,650	Head.	12.9	21	12.6	20.4	Failed in head.
12	8,575	"	"	"	"	44,500	60,060	23.10	54.90	.14057	7.0 x2.05	14.35	24'1"	6	6	15.9x2.08	15.8x2.1	43.2	43.1	564,970	39,370	934,140	65,100	5' 1" from B.	45.6	36.60	21	16.9	20.4	18.6	Silky cup.	Penn. S. Co.	Blooms rolled at Elmira mill.	
13	3,771	40,040	63,880	29.37	57.49	38,650	62,120	25.00	61.20	.20	.44	.050	6.97x1.74	12.13	35'85"	6	6 1/2	16.0x1.72	15.7x1.76	40.8	33.2	414,040	34,130	748,335	61,700	5' 6" from A.	46.8	37.80	32	13.1	17.20	19.90	Silky. 10 % granular.	Carnegie.		
14	3,742	44,280	65,530	26.25	52.88	41,420	66,510	23.00	45.81	.25	.51	.057	6.98x1.62	11.31	24'1"	6	6	15.9x1.67	15.7x1.68	45.	43.50	367,525	32,400	666,950	58,900	11' 7" from A.	48.20	40.00	21	16.10	19.60	20.40	Silky at 45°.	"	10 % granular on one edge.	
15	3,742	"	"	"	"	"	"	"	"	"	"	"	7.03x1.62	11.39	24'1"	6	6	15.8x1.70	15.8x1.65	46.	41.70	387,122	32,230	666,950	58,550	8' 0" from A.	42.40	38.30	21	15.80	18.70	21.20	Silky, 45 %.	"	10 % granular.	
16	2,773	"	"	"	"	37,210	65,410	26.87	54.68	.21	.48	.050	7.00x1.43	10.00	38'4"	6	6	16.1x1.46	15.5x1.52	47.	44.00	395,680	39,370	673,070	67,300	6' 6" from A.	44.50	34.20	35	14.20	17.90	16.60	50 % silky, 50 % gr.	"		
17	8,500	"	"	"	"	43,490	65,214	28.70	54.00	.14	.39	.079	7.01x1.38	9.67	24'1"	6	6	16.0x1.40	15.9x1.47	44.5	50.10	334,490	34,500	534,380	55,260	18' from B.	48.10	38.30	21	14.60	20.90	16.60	Silky cup 45°.	Penn. S. Co.	Rolled at Elmira mill.	
18	3,741	44,280	65,530	26.25	52.88	38,680	68,250	23.00	46.44	.20	.50	.076	6.98x1.31	9.14	24'1"	6	6	15.9x1.35	16.0x1.36	45.90	48.50	307,975	33,700	558,855	61,140	9' 4" from A.	44.40	35.80	21	14.40	18.70	13.60	Silky at 45°.	Carnegie.	30 % fracture. Granular.	
19	3,729	43,020	68,640	26.62	49.53	37,150	63,450	30.00	58.61	.21	.60	.046	7.00x1.32	9.24	24'1"	6	6	16.0x1.37	15.9x1.36	48.00	45.40	291,660	31,560	544,375	58,930	2' 11" from B.	45.40	35.00	21	16.40	17.40	20.90	" " 10 % gr.	"		
20	3,883	42,210	66,300	26.25	60.20	39,500	64,100	31.50	57.40	.18	.43	.070	7.11x1.24	8.8	24'1"	6	6 1/2	16.0x1.31	16x1.34	48.30	43.70	295,740	33,570	544,875	61,800	5' 11" from B.	43.60	39.10	21	17.70	18.10	19.40	" " 10 % gr.	"		
21	9,933	44,500	67,850	27.50	47.23	41,300	67,680	21.75	48.81058	6.04x1.76	10.63	33'4"	5 1/2	5 1/2	13.8x1.83	13.6x1.84	42.50	39.50	401,800	37,800	724,060	68,100	3' 4" from B.	34.90	30.00	30	15.30	18.40	23.90	20 % silky.	Cambria.	Broke in clamp marks.	
22	3,650	44,490	68,060	24.25	51.53	40,540	65,770	23.75	54.62	.22	.32	.062	6.00x1.73	10.38	23'11"	5	5 1/2	13.5x1.8	13.8x1.78	49.10	37.60	336,530	32,400	652,675	62,870	3' 6" from A.	40.20	29.10	21	14.50	16.90	19.50	90 % granular.	Carnegie.		
23	3,650	"	"	"	"	"	"	"	"	"	"	"	6.00x1.60	9.60	25'1"	5	5 1/2	13.5x1.65	13.5x1.67	47.80	34.50	328,375	34,200	613,920	63,900	4' 5" from A.	42.10	33.30	22	15.70	18.10	20.00	60 % granular.	"		
24	3,651	43,220	68,130	26.87	51.28	43,230	65,440	25.62	57.31	.19	.47	.060	6.00x1.24	7.46	25'1"	4 1/2	4 1/2	13.5x1.33	13.5x1.31	53.60	51.10	229,275	29,500	418,120	56,000	9' 3" from B.	56.60	36.60	22	16.60	16.30	17.30	10 % granular.	"		
25	11,600	43,630	66,260	25.25	46.40	36,630	62,260	28.00	48.08048	6.01x1.12	6.73	23'11"	5 1/2	5 1/2	13.5x1.23	13.5x1.23	45.80	45.80	259,870	37,370	438,515	65,160	6' 5" from A.	44.10	38.30	21	21.10	22.40	20.40	Silky at 45°.	Cambria.		
26	2,772	43,350	67,430	26.00	48.70	40,930	67,050	24.75	50.89	.20	.80	.059	4.81x1.44	6.93	34'8"	6	6	13.1x1.50	13.2x1.52	53.20	53.20	324,295	46,800	418,120	60,300	2' 0" from A.	45.60	29	3.50	13.70	1.90	" "	Carnegie.	Counter with sleeve nut.	
27	2,772	"	"	"	"	"	"	"	"	"	"	"	5.00x1.50	7.50	36'6"	6	6	13.3x1.56	13.3x1.56	51.40	54.30	254,945	33,990	487,465	65,000	45.00	35.80	31	18.00	9.90	11.60	" "	"	" " "	
28	2,772	"	"	"	"	"	"	"	"	"	"	"	5.00x1.50	7.50	36'4"	6	6	13.3x1.55	13.2x1.52	50.40	45.50	210,075	28,000	381,405	50,850	2' 4" from A.	6.66	6.66	30	7.10	8.80	2.90	Granular.	"	" " " Broke in clamp	
29	2,772	"	"	"	"	"	"	"	"	"	"	"	5.00x1.13	5.65	18'1"	4	6	10.70x1.18	13.6x1.20	39.40	61.00	203,955	36,100	379,365	67,100	2' 9" from A.	48.30	36.70	15	18.40	30.60	8.90	Silky at 45°.	"	Plain eyebar.	
30	3,772	"	"	"	"	"	"	"	"	"	"	"	4.00x1.50	6.00	36'5"	6	6	11.1x1.51	11.2x1.51	27.80	30.30	203,955	33,990	397,720	66,286	47.50	33.33	32	21.00	16.60	19.50	Irregular, silky.	"	Counter with sleeve nut.	
31	3,742	44,550	66,530	24.75	57.10	38,780	67,900	26.87	46.47	.25	.51	.057	4.95x1.23	6.09	20'0"	4	7	10.90x1.29	14.20x1.25	45.70	47.20	216,195	35,													

APPENDIX H.

FINISHED MATERIAL TESTS.—O. H. STEEL BARS.

Cut From.	Heat No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
8"x1 $\frac{1}{8}$ " Bar.	2,808	.9832	40,480	64,280	30.62	60.19	.22	.40	.055	
8"x1 $\frac{1}{8}$ " "	3,829	.9938	38,890	65,400	30.00	52.10	.22	.62	.060	
8"x1 $\frac{1}{4}$ " "	2,806	1.012	39,820	63,840	34.37	61.57	.21	.40	.057	
8"x1 $\frac{1}{4}$ " "	2,808	1.011	39,870	63,530	31.25	59.64	.22	.40	.055	
8"x1 $\frac{1}{4}$ " "	2,807	1.035	39,610	65,140	30.62	51.96	.16	.31	.068	
8"x1 $\frac{1}{4}$ " "	3,829	1.019	39,970	66,950	27.50	52.39	.22	.62	.060	
8"x1 $\frac{1}{4}$ " "	3,875	1.024	40,630	63,580	34.37	62.83	.20	.46	.059	
8"x1 $\frac{1}{4}$ " "	3,876	1.024	40,470	64,750	30.62	56.42	.23	.40	.066	
8"x1 $\frac{1}{4}$ " "	3,877	1.016	39,980	67,250	29.37	52.25	.20	.39	.060	
7"x2 $\frac{1}{2}$ " "	3,883	.5402	39,250	63,310	27.50	44.52	.18	.43	.070	Rejected on full size tests.
7"x2 $\frac{1}{4}$ " "	3,883	.6320	41,300	64,520	28.25	49.51	.18	.43	.070	" " "
7"x2 $\frac{1}{4}$ " "	8,500	37,660	62,700	21.80	58.00	.14	.39	.079	Penna. Steel Co., to replace 3883.
7"x2 $\frac{1}{8}$ " "	3,883	.5402	39,700	64,420	30.00	53.74	.18	.43	.070	Rejected on full size tests
7"x2"	3,883	.6328	39,660	63,050	27.00	43.20	.18	.43	.070	" " "
7"x1 $\frac{3}{8}$ " "	3,883	.6296	40,180	63,850	27.00	49.30	.18	.43	.070	" " "
7"x1 $\frac{1}{2}$ " "	8,575	44,500	60,600	23.18	54.90	.14097	{ Penna. Steel Co., to replace heat 3883. Cut from crop { end, with rough edge.
7"x1 $\frac{1}{4}$ " "	3,742	.5217	41,420	66,510	23.00	45.81	.25	.51	.057	
7"x1 $\frac{1}{4}$ " "	8,500	37,137	62,146	27.50	52.00	.14	.39	.079	Penna. Steel Co.
7"x1 $\frac{1}{8}$ " "	2,773	.6719	37,210	65,410	26.87	54.68	.21	.48	.050	
7"x1 $\frac{1}{4}$ " "	3,771	.6158	38,650	62,120	25.00	61.20	.20	.44	.050	
7"x1 $\frac{1}{8}$ " "	2,772	.5476	41,360	69,400	20.00	32.70	.20	.80	.059	Rejected on full size tests.
7"x1 $\frac{1}{8}$ " "	2,772	.7543	41,360	67,880	21.75	35.01	.20	.80	.059	" " "
7"x1 $\frac{1}{2}$ " "	3,738	.7224	38,480	63,680	31.00	61.46	.19	.53	.059	
7"x1 $\frac{7}{8}$ " "	3,738	.7219	39,200	64,140	26.87	42.60	.19	.53	.059	
7"x1 $\frac{7}{8}$ " "	3,828	.5281	37,870	63,820	23.75	41.91	.19	.41	.059	
7"x1 $\frac{3}{8}$ " "	3,883	.6344	40,670	63,840	28.50	51.47	.18	.43	.070	Rejected on full size tests.
7"x1 $\frac{1}{4}$ " "	3,883	.5217	39,500	64,100	31.50	57.40	.18	.43	.070	" " "
6"x2"	3,725	.7624	41,710	64,200	31.87	48.46	.19	.36	.058	
6"x2"	3,723	.7734	44,090	66,070	30.00	48.50	.23	.40	.049	
6"x2"	3,724	.7924	44,090	66,000	28.25	48.13	.21	.37	.058	
6"x1 $\frac{1}{4}$ " "	3,728	.5090	38,310	64,350	28.75	51.62	.20	.47	.050	

	Cut From.	Heat No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 2 inches	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
457	6"x1 $\frac{1}{2}$ " Bar.	3,729	.5027	39,190	64,650	25.50	51.00	.21	.60	.046	
"	6"x1 $\frac{1}{2}$ " "	3,650	.8362	40,540	65,770	23.75	54.62	.22	.32	.062	
	6"x1 $\frac{1}{2}$ " "	11,592	.7847	38,610	64,860	25.62	43.42065	Cambria Iron Works.
	6"x1 $\frac{1}{2}$ " "	11,592	.9320	39,490	64,480	25.50	43.71065	" " "
	6"x1 $\frac{1}{2}$ " "	11,219	.7550	39,730	66,220	30.50	47.80060	" " "
	6"x1 $\frac{1}{2}$ " "	3,649	.6484	45,500	64,390	31.25	57.50	.22	.47	.053	
	6"x1 $\frac{1}{2}$ " "	3,651	.6570	43,230	65,440	25.02	57.31	.19	.47	.060	
	6"x1 $\frac{1}{2}$ " "	3,727	.5090	49,200	63,090	24.00	54.68	.26	.42	.053	
	6"x1 $\frac{1}{2}$ " "	11,600	.7501	36,530	62,260	28.00	48.08048	Cambria Iron Works.
	6"x1 $\frac{1}{2}$ " "	11,534	.7571	41,600	67,220	27.00	51.30054	" " "
	5"x1 $\frac{1}{2}$ " "	3,727	.6385	39,150	66,300	27.25	53.76	.26	.42	.053	
	5"x1 $\frac{1}{2}$ " "	3,729	.6407	37,150	63,450	30.00	58.61	.21	.60	.046	
	5"x1 $\frac{1}{2}$ " "	3,730	.6490	37,440	66,020	27.50	53.88	.20	.52	.063	
	5"x1 $\frac{5}{16}$ " "	3,730	.6321	38,050	64,070	29.37	56.81	.25	.48	.058	
	5"x1 $\frac{1}{2}$ " "	3,738	.7842	37,870	67,970	24.75	51.47	.19	.53	.059	
	5"x1 $\frac{1}{2}$ " "	3,740	.7681	39,390	67,700	28.00	48.03	.21	.51	.064	
	5"x1 $\frac{1}{2}$ " "	3,741	.7730	38,680	68,250	23.00	46.44	.20	.50	.076	
	5"x1 $\frac{1}{2}$ " "	3,742	.7650	38,760	67,900	26.87	46.47	.25	.51	.057	
	5"x1 $\frac{1}{2}$ " "	3,726	.6417	39,900	69,970	23.18	51.33	.23	.39	.053	
	5"x1 $\frac{1}{2}$ " "	8,500	43,490	65,214	28.70	54.00	.14	.39	.079	Penna. Steel Co. To replace heat, 3,883.
	5"x1 $\frac{1}{2}$ " "	9,933	.7627	41,300	67,660	21.75	48.81058	Cambria Iron Works.
457	5"x1" "	11,600	.7509	36,490	62,860	29.00	54.15048	" " "
"	5"x1" "	11,605	.7487	37,950	67,980	27.75	51.97053	" " "
	5"x1" "	2,772	.5743	40,930	67,050	24.75	50.89	.20	.80	.059	
	4"x1 $\frac{1}{2}$ " "	3,771	.6404	37,480	64,020	29.00	59.20	.20	.44	.050	
457	4"x4 $\frac{1}{2}$ " "	11,590	.7880	37,550	64,490	28.50	53.19062	Cambria Iron Works.
"	4"x1 $\frac{1}{2}$ " "	11,591	.7742	37,200	62,260	27.75	44.76057	" " "
"	2 $\frac{1}{2}$ "x1 $\frac{1}{2}$ " "	11,605	.9488	41,320	67,890	27.75	43.80053	" " "
	1 $\frac{1}{2}$ " round "	3,719	.6518	40,660	64,440	27.50	49.40	.24	.49	.048	

	Cut From.	Heat No	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
482 and 483	47½" x ¼" plate.	630	.5272	37,600	69,800	23.00	51.50	.27	.40	.070	Park Bros. & Co. Sheared.
	47½" x ¼" "	1,896	.5796	41,070	65,220	25.00	44.08	.18	.56	.058	" " "
	47½" x ¼" "	1,896	.5868	41,930	65,620	24.50	41.48	.18	.56	.088	" " "
	44" x ¼" "	5,218	.7547	40,220	67,310	29.00	50.14	.19	.62	.065	" " "
	30" x ¼" "	3,887	.4252	40,450	65,620	23.25	53.97	.20	.43	.060	
	30" x ¼" "	3,731	.4234	41,100	68,020	22.25	51.08	.21	.46	.048	
	30" x ¼" "	3,732	.4350	40,460	64,370	27.50	55.06	.16	.47	.051	
457	29½" x ¼" "	266	.4598	44,800	69,380	23.25	52.70	.17	.30	.072	Carbon Iron Co.
"	29½" x ¼" "	264	.4389	43,890	66,990	21.75	46.39	.18	.40	.085	" "
"	29½" x ¼" "	280	.3765	46,750	68,930	25.00	67.60	.16	.37	.086	" "
"	29½" x ¼" "	282	.4267	46,870	67,730	22.00	53.24	.16	.38	.088	" "
"	25½" x ¼" "	2,880	.5075	41,780	65,620	27.00	57.34	.20	.41	.071	
457	22" x ¼" "	265	.5920	42,910	65,870	28.00	59.29	.16	.35	.079	Carbon Iron Co
"	22" x ¼" "	262	.5750	38,220	65,920	25.00	43.01	.17	.37	.073	" "
"	22" x ¼" "	278	.6079	39,480	66,790	30.55	60.88	.16	.42	.079	" "
"	20½" x ¼" "	267	.9585	43,020	67,050	26.25	46.25	.17	.38	.078	" "
"	18" x ¼" "	263	.7053	38,850	66,630	29.00	49.97	.16	.38	.076	" "
"	18" x ¼" "	268	.6625	41,650	72,290	27.00	56.98	.12	.39	.083	" "
"	18" x ¼" "	261	.7235	37,320	66,000	30.00	59.29	.16	.42	.076	" "
"	16" x ¼" "	3,765	.4800	40,630	66,250	25.75	55.25	.19	.48	.048	
"	15" x ¼" "	3,886	.6512	40,230	63,960	27.00	52.62	.20	.46	.059	
"	15" x ¼" "	3,888	.6556	39,660	65,130	24.00	55.08	.20	.43	.050	
"	15" x ¼" "	3,891	.5812	42,670	66,590	26.75	54.76	.20	.45	.067	
457	15" x ¼" "	550	.5790	41,800	67,360	26.00	51.42	.17	.34	.080	Carbon Iron Co.
"	14" x ¼" "	215	.5268	37,590	71,940	24.00	47.08	.21	.46	.066	" "
"	14" x ¼" "	3,729	.4742	40,280	66,430	25.75	59.74	.21	.60	.046	
"	14" x ¼" "	3,724	.4574	42,850	71,060	25.00	55.40	.21	.37	.058	
"	13½" x ¼" "	3,728	.4579	43,020	70,320	22.50	45.86	.20	.47	.050	
457	13" x ¼" "	216	.5635	38,880	66,810	25.50	53.15	.16	.54	.061	Carbon Iron Co.
"	12" x ¼" "	252	.6746	38,990	66,550	21.25	47.27	.16	.34	.075	" "
"	9½" x ¼" "	3,829	.5464	41,180	68,450	24.50	58.07	.22	.62	.060	
457	9" x ¼" "	253	.3975	44,780	67,930	24.50	52.10	.18	.39	.064	Carbon Iron Co.
"	8" x ¼" "	234	.4297	45,150	66,330	29.25	50.27	.21	.38	.073	" "

	Cut from.	Heat No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 2 inches.	Reduced Area. Per cent.	C.	Mn.	P.	Remarks.
	1½" plate.	3,768	1,483	37,150	67,430	19.75	46.91	.20	.38	.054	Sheared. For drum.
	½" "	2,880	.9950	39,035	65,120	23.00	40.66	.20	.41	.071	" " "
	¾" "	3,858	.9486	38,370	64,730	24.25	48.13	.20	.32	.048	" " "
	¾" "	2,779	1,121	40,410	64,050	25.50	40.56	.20	.64	.053	" " "
482	¾" "	557	.8816	41,180	65,340	29.25	51.53	.16	.35	.076	Carbon Iron Co. Univ.
	¾" "	2,798	.9064	36,800	56,380	26.50	52.28	.14	.29	.046	Sheared. For drum.
	¾" "	2,799	.9337	37,430	55,160	25.00	64.22	.14	.26	.044	" " "
	¾" "	3,793	1,024	32,420	58,840	20.87	47.19	.14	.30	.041	" " " <i>Rejected.</i>
	¾" "	3,776	1,129	38,880	61,030	26.50	52.17	.20	.46	.054	" " "
	¾" "	2,779	.9432	39,550	63,610	26.00	45.57	.20	.64	.053	" " "
482	¾" "	560	.8098	41,740	64,580	28.00	54.31	.15	.32	.077	Carbon Iron Co. Univ.
	½" "	2,778	.59	40,170	65,590	26.50	50.49	.21	.39	.064	Sheared. For drum.
	½" "	4,499	.6218	37,560	63,850	27.50	44.53	.20	.44	.012	" " "
	½" "	4,507	.7544	40,560	63,100	31.87	56.26	.21	.60	.014	" " "
	¾" "	498	.5824	41,380	67,650	28.00	54.29	.17	.52	.074	Carbon Iron Co. Univ.
	¾" "	1,544	.7454	40,250	65,800	28.00	52.71	.24	.52	.030	" " "
	¾" "	4,510	.7384	40,630	64,060	27.50	52.97	.19	.90	.016	" " "
	¾" "	2,713	.8465	39,220	66,040	27.25	53.41	.23	.41	.046	" " "
482	¾" "	558	.6221	43,080	66,230	24.50	51.50	.15	.33	.089	" " "
479	¾" "	565	.5989	41,410	66,960	26.50	54.57	.17	.37	.081	" " "
482	¾" "	569	.6143	41,010	65,510	28.50	55.85	.16	.49	.091	" " "
482	¾" "	525	.5360	41,420	68,100	27.00	54.94	.15	.33	.076	" " "
483	¾" "	552	.5202	44,600	67,670	24.00	58.15	.18	.38	.085	" " "
483	¾" "	553	.6174	41,790	66,410	25.25	54.16	.16	.39	.089	" " "
477	¾" "	555	.6059	42,580	67,010	31.75	67.30	.15	.41	.087	" " "
489	¾" "	574	.5565	41,690	66,130	26.75	54.52	.15	.40	.090	" " "
477	¾" "	554	.5860	41,810	64,680	28.25	59.11	.15	.37	.089	" " "
489	¾" "	572	.5838	43,170	66,120	28.25	62.14	.18	.38	.091	" " "
	¾" "	2,821	.7503	42,580	66,840	25.50	53.82	.19	.39	.049	" " "
	¾" "	3,885	.6494	43,500	69,960	21.50	44.62	.16	.49	.039	" " "
477	59½" x 1½" "	630	.5175	39,710	70,530	26.50	50.09	.27	.40	.070	Park Bros. & Co. Sheared.
482	47½" x 1½" "	5,218	.5569	40,860	69,680	22.25	47.30	.19	.62	.065	" " "
and		5,218	.5594	41,120	69,900	20.25	49.17	.19	.62	.065	" " "
483		5,218	.5589	40,980	69,070	23.00	50.94	.19	.62	.065	" " "

	Cut From.	Heat No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
428	6"x6"x $\frac{1}{2}$ " L _s	3,720	.8465	39,220	66,040	27.25	53.41	.22	.50	.060	
428	6"x6"x $\frac{1}{2}$ " "	3,721	.8713	39,370	66,450	33.00	52.48	.25	.47	.049	
457	6"x6"x $\frac{1}{2}$ " "	713	1.270	35,430	62,910	27.00	40.24	.20	.59	.065	Pencoyd.
457	6"x6"x $\frac{1}{2}$ " "	713	1.222	35,180	62,520	25.00	44.68	.20	.59	.065	
457	6"x6"x $\frac{1}{2}$ " "	722	1.232	36,530	63,310	27.00	48.54	.19	.50	.080	
457	6"x6"x $\frac{1}{2}$ " "	722	1.266	45,800	64,610	26.50	44.78	.19	.50	.080	
	6"x6"x $\frac{1}{2}$ " "	7,691	1.014	35,310	59,170	28.75	52.66	.16	.49	.065	
	6"x6"x $\frac{1}{2}$ " "	7,691	1.256	35,190	61,460	27.25	41.56	.16	.49	.065	
	6"x6"x $\frac{1}{2}$ " "	7,691	1.264	35,600	61,310	27.00	49.92	.16	.49	.065	
	6"x6"x $\frac{1}{2}$ " "	656	1.001	37,960	65,730	26.25	47.55	.17	.53	.080	Pencoyd.
	6"x6"x $\frac{1}{2}$ " "	692	1.015	34,680	63,000	28.75	51.03	.16	.50	.071	" Condemned.
	6"x6"x $\frac{1}{2}$ " "	692	1.409	34,770	63,030	30.00	50.18	.16	.50	.071	" " Re-test.
	6"x6"x $\frac{1}{2}$ " "	692	1.345	35,540	68,020	28.75	50.48	.16	.50	.071	" " "
476	6"x6"x $\frac{3}{4}$ " "	2,049	.747	39,420	62,920	26.75	42.97	.18	.56	.056	Phoenix.
476	6"x6"x $\frac{3}{4}$ " "	2,049	.751	39,950	63,910	30.50	41.54	.17	.58	.030	"
482-483	6"x4"x $\frac{3}{4}$ " "	2,053	.745	38,120	63,890	27.50	53.02	.17	.58	.039	"
	6"x4"x $\frac{1}{2}$ " "	426	.672	38,690	67,560	26.00	52.00	.19	.42	.088	Pencoyd.
428	6"x4"x $\frac{1}{2}$ " "	3,722	.6048	46,630	69,120	29.37	50.79	.20	.36	.054	
428	5"x3 $\frac{1}{2}$ "x1 $\frac{1}{4}$ " "	3,728	.6644	42,140	67,730	24.37	50.51	.20	.47	.050	
489	5"x3 $\frac{1}{2}$ "x1 $\frac{1}{4}$ " "	2,066	.685	37,950	64,230	27.75	48.90	.19	.47	.030	Phoenix.
	5"x3 $\frac{1}{2}$ "x1 $\frac{1}{4}$ " "	2,773	.6385	39,470	65,770	26.75	45.47	.21	.48	.050	
	5"x3 $\frac{1}{2}$ "x1 $\frac{1}{4}$ " "	2,806	.6438	40,230	66,940	26.25	44.08	.21	.40	.057	
	5"x3 $\frac{1}{2}$ "x1 $\frac{1}{4}$ " "	2,807	.7133	40,800	67,010	28.75	54.40	.16	.31	.068	
	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	3,868	.6583	39,500	64,100	31.50	57.40	.20	.55	.071	
	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	3,828	.6594	42,160	66,120	28.25	48.29	.19	.41	.059	
	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	3,866	.6615	40,820	65,000	25.75	50.80	.21	.55	.069	
	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	3,869	.6626	41,500	63,840	24.75	49.47	.26	.47	.070	
482-483	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	2,051	.607	37,560	61,120	27.50	52.06	.18	.70	.047	Phoenix.
	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	3,867	.5859	39,090	65,710	25.75	45.95	.21	.48	.072	
	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	3,877	.6727	40,730	64,070	27.50	48.82	.20	.39	.060	
	5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	2,808	.6720	39,290	65,700	26.75	46.09	.22	.40	.055	

	Cut From.	Heat No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
457	5"x3½"x¼" L	610	.914	34,570	59,080	27.25	54.49	.19	.57	.082	Rejected. Pencoyd.
"	5"x3½"x¼" "	478	.858	38,460	65,970	24.50	45.69	.19	.57	...	" Si. .049.
"	5"x3½"x¼" "	594	.813	40,100	68,640	24.50	43.67	.19	.50	.083	"
"	5"x3½"x¼" "	610	1.039	35,030	60,830	27.00	50.24	.19	.57	.082	Rejected. "
"	5"x3½"x¼" "	610	1.027	37,000	63,290	26.00	43.91	.19	.57	.082	Rejected. "
	5"x3½"x¼" "	798	.769	40,440	67,360	22.00	38.23	.19	.74	.062	"
	5"x3½"x¼" "	799	.746	38,270	63,200	24.25	49.33	.19	.76	.059	"
	5"x3½"x¼" "	798	.983	39,270	66,430	28.75	47.40	.19	.74	.062	"
	5"x3½"x¼" "	799	.967	39,970	67,220	25.00	41.37	.19	.76	.059	"
482, 483	5"x3½"x¼" "	2,048	.610	38,600	64,750	28.75	44.59	.17	.58	.030	Phoenix.
"	5"x3½"x¼" "	1,049	.615	38,370	63,090	28.00	50.73	.18	.56	.056	"
477, 478	5"x3½"x⅝" "	2,053	.557	38,960	64,270	29.75	54.39	.17	.58	.039	
"	5"x3½"x⅝" "	2,051	.543	38,300	64,090	25.00	52.67	.18	.70	.047	"
	5"x3½"x⅝" "	3,830	.6660	40,390	67,940	23.25	40.42	.21	.44	.062	
	5"x3½"x⅝" "	3,828	.5106	39,170	68,550	25.25	53.33	.19	.41	.059	
	5"x3½"x⅝" "	3,827	.5180	39,960	65,300	26.25	50.43	.18	.54	.060	
428	5"x3½"x½" "	8,937	.5398	43,820	69,440	30.62	52.27	.15	.58	.050	
482, 483	5"x3"x⅝" "	1,047	.531	39,170	65,350	26.25	47.08	.18	.58	.044	
"	5"x3"x⅝" "	1,047	.545	40,730	64,590	26.50	43.12	.18	.58	.044	
	5"x3"x⅝" "	365	.510	39,220	62,740	24.25	53.53	.19	.44	.072	Pencoyd.
477, 8, 9	4"x3"x⅝" "	2,049	.625	43,000	62,720	27.00	51.04	.18	.56	.056	
	4"x3"x⅝" "	478	.519	41,630	70,520	23.50	42.58	.19	.57	...	Pencoyd. Si. .049.
	3½"x3½"x⅝" "	3,830	.6615	40,210	65,300	27.50	54.65	.21	.44	.062	
	3½"x3½"x⅝" "	2,806	.6603	39,370	65,420	29.50	45.48	.21	.40	.057	
	3½"x3½"x⅝" "	392	.796	37,440	62,190	27.50	44.85	.18	.48	.089	Pencoyd.
	3½"x3½"x⅝" "	345	.803	38,610	62,640	27.00	46.96	.19	.47	.071	"
	3½"x3½"x⅝" "	424	.753	37,710	61,090	23.00	40.64	.21	.56	.079	"
	3½"x3½"x⅝" "	3,831	.6014	40,410	65,680	29.50	47.12	.21	.56	.060	
	3½"x3½"x⅝" "	3,828	.5247	41,980	67,840	26.50	45.97	.19	.41	.059	
476 482 483	3½"x3½"x⅝" "	2,048	.462	39,830	64,290	27.50	46.97	.17	.58	.030	Phoenix.
	3½"x3½"x⅝" "	1,047	.476	40,120	65,750	28.75	51.47	.18	.58	.044	"

	Cut From.	Heat No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area Per cent.	C.	Mn.	P.	REMARKS.
476, 482, 483	3½"x3½"x½" L's	1,048	.458	40,170	67,030	26.25	45.41	.19	.62	.038	Phoenix.
489, 478, 477	3½"x3"x½" "	1,048	.352	40,910	68,180	26.50	50.00	.19	.62	.038	"
457, 458	3"x3"x½" "	478	.530	40,750	63,400	23.50	49.25	.19	.57	Pencoyd. Si .049.
476, 477	3"x3"x½" "	1,048	.403	38,210	66,500	26.50	52.11	.19	.62	.038	Phoenix.
	3"x3"x½" "	3,884	.5472	40,390	66,890	24.75	51.64	.21	.42	.073	
	3"x3"x½" "	2,773	.4389	41,580	65,620	25.75	55.98	.21	.48	.050	
	3"x3"x⅝" "	2,048	.308	41,230	67,210	23.25	50.65	.17	.58	.030	Phoenix.
	3"x3"x⅝" "	2,049	.290	42,810	66,550	25.50	53.18	.18	.56	.056	"
	3"x2½"x½" "	2,785	.5425	39,630	68,020	25.00	47.41	.15	.38	.048	

FINISHED MATERIAL TESTS.—IRON.

Cut From.	Area.	Elastic Limit. Per sq. inch	Breaking Strain. Per sq. inch	Elongation. Per cent. in 8 inches.	Reduced Area. Per Cent.	REMARKS.
13"x2½" plate.	.466	27,500	46,100	17.50	22.70	Elmira Iron and Steel Rolling Mill Co., for wheel under-treads.
3"x1½" bar.	1.136	38,170	51,230	20.00	29.58	Catasauqua Mfg. Co. High test.
2"x½" "	1.572	32,570	51,720	30.00	39.24	" " "
1½"x½" "	.920	29,560	51,840	26.25	36.30	" " "
2½" round.	.801	34,080	50,440	25.00	39.57	" " "
2" square.	.785	31,210	50,950	25.00	42.16	" " "
2" "	.785	32,230	53,440	17.50	24.33	" " "
2" round.	.785	30,060	50,950	27.50	44.33	" " "
2" "	.801	31,840	52,930	21.25	27.47	" " "
2" "	.754	31,170	52,590	22.50	33.29	" " "
2" "	.817	31,580	50,180	28.75	48.71	" " "
1½"x½" "	.779	34,530	52,180	28.75	44.80	" " "
1½" square.	.685	38,100	50,660	28.75	42.92	" " "
1½" "	.785	32,220	50,950	30.00	49.55	" " "
1½" "	.817	34,270	55,080	20.00	24.85	" " "
1½" "	.792	30,550	50,000	23.75	30.05	" " "
1½" "	.785	32,230	53,760	18.75	25.99	" " "
1½" round.	.754	32,890	51,990	25.00	39.79	" " "

Cut From.		Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 2 inches.	Reduced Area. Per cent.	REMARKS.			
1½"	round.	.773	34,930	52,000	25.00	41.91	Catasauqua Manufacturing Co., High Test.			
1½"	square.	.795	30,060	51,070	23.75	38.99	"	"	"	"
1½"	"	.795	35,220	50,180	25.00	40.75	"	"	"	"
1½"	"	.882	30,720	50,790	25.00	47.84	"	"	"	"
1½"	"	.779	33,120	52,760	22.50	30.55	"	"	"	"
1½"	"	.773	33,640	52,520	26.25	42.17	"	"	"	"
1½"	round.	.767	34,550	53,320	23.75	34.42	"	"	"	"
1½"	square.	.811	31,200	52,520	22.50	44.07	"	"	"	"
1½"	"	.774	34,240	53,100	28.00	42.90	"	"	"	"
1½"	"	.779	32,090	52,500	27.00	40.18	"	"	"	"
1½"	round.	1.517	34,670	52,740	25.00	47.33	"	"	"	"
1½"	"	1.530	32,160	52,940	28.75	47.65	"	"	"	"
1½"	square.	1.572	32,950	52,980	29.50	41.03	"	"	"	"
1½"	"	.776	34,790	53,350	26.25	40.33	"	"	"	"
1½"	"	.773	33,630	53,430	25.00	45.80	"	"	"	"
1½"	round.	1.267	33,940	53,120	28.75	43.80	"	"	"	"
1½"	"	1.263	33,650	53,040	28.75	42.68	"	"	"	"
1½"	square.	1.262	33,430	53,800	30.00	43.42	"	"	"	"
1½"	"	1.271	34,070	50,040	15.00	18.96	"	"	"	"
1½"	"	1.266	35,390	51,740	19.00	21.33	"	"	"	"
1½"	"	.785	35,670	54,520	27.50	40.64	"	"	"	"
1½"	round.	.993	29,200	50,760	27.50	38.78	"	"	"	"
1½"	"	1.003	29,910	51,550	25.00	44.77	"	"	"	"
1"	square.	.988	30,460	47,870	11.25	18.92	"	"	"	"
1"	"	.980	33,670	52,950	26.25	39.49	"	"	"	Re-test.
1"	"	1.004	30,330	50,550	27.00	51.59	"	"	"	"
1"	"	.998	30,460	50,500	25.00	36.97	"	"	"	"
1"	"	.990	32,300	51,520	27.50	44.65	"	"	"	"
1"	"	.992	33,570	51,920	27.00	38.77	"	"	"	"
1"	"	.981	31,600	51,380	25.75	43.43	"	"	"	"
¾"	"	.544	31,430	53,220	25.00	42.83	"	"	"	"
6"	channel.	.3680	32,610	55,440	22.50	31.39	"	"	"	Flange.
6"	"	.6083	28,730	51,480	22.00	36.44	"	"	"	Web.

Cut From.	Blow No.	Area.	Elastic Limit. Per square inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per Cent.	C	Mn.	P.	REMARKS.
6"x6"x $\frac{7}{8}$ " L	17,557	.8486	40,300	68,410	26.25	45.37	.17	.55	.060	Carnegie, Phipps & Co.
6"x6"x $\frac{7}{8}$ " "	17,560	.8471	40,960	67,340	27.50	44.47	.16	.63	.068	
6"x6"x $\frac{7}{8}$ " "	17,563	.8336	38,990	64,780	26.00	43.69	.16	.61	.066	
6"x6"x $\frac{7}{8}$ " "	17,566	.8516	40,630	69,460	25.62	42.95	.16	.65	.057	
6"x6"x $\frac{7}{8}$ " "	17,569	.8812	41,990	68,090	25.00	45.53	.18	.57	.064	
6"x6"x $\frac{7}{8}$ " "	18,988	.8336	40,550	66,500	31.25	50.75	.17	.56	.055	
6"x4"x $\frac{1}{2}$ " "	17,570	.6087	42,880	67,360	26.25	46.66	.16	.65	.060	
6"x4"x $\frac{1}{2}$ " "	17,383	.6064	40,240	64,650	26.87	51.51	.17	.57	.055	
5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	17,713	.7618	42,140	65,900	30.00	53.93	.18	.51	.065	
5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	17,716	.7625	43,540	67,540	30.62	48.77	.17	.60	.056	
5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	17,732	.7533	42,080	65,180	31.25	51.94	.15	.54	.068	
5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	17,733	.7618	41,150	66,160	30.62	47.90	.18	.61	.059	
5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	2,809	.6176	39,830	66,140	25.50	45.26	.19	.38	.046	
5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	3,876	.5844	40,040	67,420	26.00	42.50	.15	.49	.043	
5"x3 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	20,883	.6616	39,300	65,510	28.75	43.91	.14	.48	.054	
5"x3 $\frac{1}{2}$ "x $\frac{1}{2}$ " "	14,715	.5018	40,160	63,770	27.25	57.67	.16	.42	.071	
5"x3 $\frac{1}{2}$ "x $\frac{1}{2}$ " "	14,717	.4925	41,730	65,580	27.25	54.58	.14	.25	.059	
5"x3 $\frac{1}{2}$ "x $\frac{3}{8}$ " "	20,814	.5546	43,370	66,720	26.50	47.35	.15	.72	.059	
5"x3 $\frac{1}{2}$ "x $\frac{3}{8}$ " "	17,726	.5621	47,850	68,670	31.25	51.74	.15	.56	.058	
4"x4"x $\frac{3}{4}$ " "	17,874	.6960	40,230	66,160	29.75	45.32	.17	.61	.061	
4"x4"x $\frac{3}{4}$ " "	17,850	.7408	42,520	67,760	30.00	45.19	.17	.82	.060	
4"x4"x $\frac{3}{4}$ " "	17,854	.7213	41,450	68,350	30.00	49.94	.17	.66	.055	
4"x4"x $\frac{3}{4}$ " "	17,858	.7218	40,460	67,480	27.00	51.30	.18	.62	.063	
4"x4"x $\frac{3}{4}$ " "	17,870	.7342	41,130	67,030	28.25	49.95	.16	.62	.054	
4"x4"x $\frac{3}{4}$ " "	17,882	.7372	41,170	67,720	27.50	48.07	.17	.63	.063	
4"x4"x $\frac{3}{4}$ " "	17,886	.7264	41,030	68,430	29.50	48.24	.17	.68	.062	
4"x4"x $\frac{3}{4}$ " "	21,089	.7540	38,730	67,370	26.25	45.88	.14	.54	.057	
4"x4"x $\frac{5}{8}$ " "	21,088	.6464	38,680	65,440	27.50	50.77	.15	.53	.056	
4"x4"x $\frac{5}{8}$ " "	21,091	.6257	40,270	66,480	30.00	52.72	.15	.57	.057	
4"x4"x $\frac{1}{2}$ " "	19,701	.6400	43,910	65,000	31.00	52.00	.17	.64	.061	
4"x4"x $\frac{1}{2}$ " "	17,910	.4871	43,140	64,140	29.75	53.77	.17	.62	.053	

Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
4"x3"x $\frac{3}{8}$ " L	3,921	.7105	40,960	65,450	25.25	46.16	.15	.49	.047	Carnegie, Phipps & Co.
4"x3"x $\frac{3}{8}$ " "	5,045	.4887	40,000	63,030	26.50	54.31	.16	.52	.052	
4"x3"x $\frac{3}{4}$ " "	3,905	.5175	40,770	68,070	27.50	60.87	.15	.53	.045	
4"x3"x $\frac{3}{8}$ " "	20,994	.5890	37,350	67,910	26.75	53.80	.15	.52	.055	
4"x3"x $\frac{3}{4}$ " "	2,782	.4725	39,700	68,570	27.00	54.98	.17	.54	.056	
4"x3"x $\frac{3}{8}$ " "	18,105	.4907	45,040	60,030	28.75	51.56	.15	.60	.060	
4"x3"x $\frac{3}{8}$ " "	18,102	.4969	44,880	64,820	29.75	52.67	.16	.59	.062	
4"x3"x $\frac{5}{8}$ " "	17,918	.4337	44,970	68,480	29.00	48.35	.15	.56	.060	
4"x3"x $\frac{5}{8}$ " "	20,991	.4832	44,500	66,330	30.75	56.72	.16	.61	.055	
4"x3"x $\frac{5}{8}$ " "	3,921	.3900	40,910	63,030	25.75	60.76	.15	.49	.047	
3 $\frac{1}{2}$ "x3 $\frac{1}{2}$ "x $\frac{1}{2}$ " "	3,921	.6850	37,960	62,340	27.00	47.63	.15	.49	.047	
3 $\frac{1}{2}$ "x3 $\frac{1}{2}$ "x $\frac{1}{2}$ " "	3,920	.8857	40,690	64,620	28.75	42.56	.16	.54	.046	
3 $\frac{1}{2}$ "x3 $\frac{1}{2}$ "x $\frac{1}{2}$ " "	17,906	.6144	43,950	69,180	29.75	52.07	.16	.61	.055	
3"x3"x $\frac{3}{4}$ " "	17,926	.6523	43,690	67,330	27.00	48.87	.16	.60	.057	
3"x3"x $\frac{3}{4}$ " "	17,933	.4610	46,640	67,240	28.00	56.81	.17	.65	.062	
3"x3"x $\frac{3}{4}$ " "	18,043	.6478	45,000	69,540	27.50	52.52	.15	.61	.068	
3"x3"x $\frac{3}{4}$ " "	6,300	.5265	40,270	65,530	25.00	51.34	.17	.49	.044	
3"x3"x $\frac{3}{4}$ " "	19,283	.5756	44,480	67,080	29.37	53.09	.16	.67	.057	
3"x2 $\frac{1}{2}$ "x $\frac{1}{2}$ " "	2,780	.5454	39,420	64,730	27.50	51.23	.17	.53	.056	
3"x2 $\frac{1}{2}$ "x $\frac{1}{2}$ " "	1,843	.5400	40,000	66,300	24.50	48.37	.15	.59	.044	
3"x2"x $\frac{3}{4}$ " "	2,783	.4562	39,460	63,570	25.00	56.88	.15	.55	.053	
3"x2"x $\frac{3}{4}$ " "	2,786	.4546	40,880	65,340	25.75	51.47	.15	.52	.054	
2 $\frac{1}{2}$ "x2 $\frac{1}{2}$ "x $\frac{3}{4}$ " "	17,459	.4734	41,190	64,010	27.00	52.70	.14	.65	.061	
2 $\frac{1}{2}$ "x2 $\frac{1}{2}$ "x $\frac{3}{4}$ " "	17,510	.4782	39,320	70,060	24.00	45.88	.15	.63	.066	
2 $\frac{1}{2}$ "x2 $\frac{1}{2}$ "x $\frac{3}{4}$ " "	17,489	.4884	40,750	67,570	27.00	53.81	.15	.69	.062	
2 $\frac{1}{2}$ "x2 $\frac{1}{2}$ "x $\frac{3}{4}$ " "	17,504	.5023	41,010	67,890	25.00	53.22	.16	.67	.057	
2 $\frac{1}{2}$ "x2 $\frac{1}{2}$ "x $\frac{3}{4}$ " "	17,498	.4950	40,410	67,070	26.75	56.14	.15	.65	.054	

Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area Per cent.	C.	Mn.	P.	REMARKS.
$\frac{7}{8}$ " plate.	2,948	1.031	40,740	65,180	25.50	42.27	.20	.39	.062	Carnegie, Phipps & Co. Sheared.
$\frac{1}{2}$ " "	2,835	.6350	40,790	64,810	26.00	53.37	.20	.49	.060	"
$\frac{3}{8}$ " "	4,653	.6287	38,150	65,220	26.00	55.05	.20	.62	.033	"
$\frac{1}{4}$ " "	2,868	.7477	39,460	69,950	29.00	45.43	.20	.54	.062	"
30" x $\frac{1}{2}$ " "	14,760	.3271	42,190	67,260	22.00	52.06	.18	.65	.036	
28" x $\frac{1}{4}$ " "	19,281	.5883	40,630	65,950	25.00	45.78	.17	.79	.053	
28" x $\frac{1}{4}$ " "	19,281	.6000	40,670	66,550	24.50	48.77	.17	.79	.053	
28" x $\frac{1}{4}$ " "	19,281	.6040	39,040	62,250	29.00	55.30	.17	.79	.053	
28" x $\frac{1}{4}$ " "	18,311	.6090	40,720	66,010	21.50	45.02	.14	.64	.057	
28" x $\frac{1}{4}$ " "	18,302	.6292	41,320	67,380	20.75	41.54	.17	.64	.068	
28" x $\frac{1}{4}$ " "	18,305	.6412	41,180	62,540	28.25	54.71	.17	.64	.062	
28" x $\frac{1}{4}$ " "	18,335	.6424	42,030	64,140	20.50	35.90	.16	.56	.063	
28" x $\frac{1}{4}$ " "	18,332	.6505	39,970	61,490	27.50	52.35	.16	.58	.056	
28" x $\frac{1}{4}$ " "	18,326	.5934	40,110	58,480	28.75	63.48	.16	.62	.063	
28" x $\frac{1}{4}$ " "	18,308	.5728	34,040	62,850	28.75	57.58	.17	.93	.060	
28" x $\frac{1}{4}$ " "	18,329	.5648	40,540	66,920	26.25	45.29	.15	.63	.060	
28" x $\frac{1}{4}$ " "	18,323	.5652	42,290	61,580	24.00	53.79	.16	.59	.055	
28" x $\frac{1}{4}$ " "	18,338	.5627	41,410	65,050	25.00	47.43	.15	.57	.055	
28" x $\frac{1}{2}$ " "	318	.4900	41,230	68,780	24.50	51.06	.16	.69	.055	
28" x $\frac{1}{2}$ " "	18,208	.4300	41,400	63,490	25.75	55.68	.18	.62	.069	
28" x $\frac{1}{2}$ " "	18,344	.5194	41,780	64,110	30.00	54.93	.16	.60	.060	
28" x $\frac{1}{2}$ " "	321	.5717	40,440	66,640	24.00	52.42	.15	.72	.054	
28" x $\frac{3}{8}$ " "	4,820	.3690	40,110	64,220	23.75	56.61	.15	.45	.054	
28" x $\frac{3}{8}$ " "	18,314	.3762	41,200	64,200	24.00	57.60	.17	.82	.060	
26" x $\frac{1}{2}$ " "	17,786	.4950	42,020	68,890	23.00	52.89	.16	.61	.038	
24" x $\frac{1}{2}$ " "	3,909	.4964	40,290	64,470	24.00	54.72	.15	.52	.042	
24" x $\frac{3}{4}$ " "	17,774	.4533	41,460	64,160	23.75	51.39	.17	.51	.033	
24" x $\frac{1}{2}$ " "	2,876	.6314	39,910	66,760	23.25	49.64	.20	.51	.070	
23" x $\frac{3}{4}$ " "	315	.6898	39,000	61,620	31.25	59.32	.15	.75	.058	
22" x $\frac{1}{2}$ " "	309	.7368	39,490	64,870	26.25	51.17	.14	.69	.054	
22" x $\frac{1}{2}$ " "	306	.7276	40,410	66,240	27.50	54.16	.15	.65	.055	

Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per Cent.	C.	Mn.	P.	REMARKS.
22" x $\frac{7}{8}$ " plate.	808	.7351	40,130	65,570	26.00	42.98	.15	.69	.058	Carnegie, Phipps & Co.
22" x $\frac{7}{8}$ " "	812	.6493	40,970	67,610	26.25	46.10	.15	.62	.052	
22" x $\frac{7}{8}$ " "	834	.6493	41,120	64,840	25.00	59.06	.16	.75	.051	
22" x $\frac{7}{8}$ " "	823	.6612	40,830	67,000	25.75	46.28	.16	.71	.058	
22" x $\frac{7}{8}$ " "	831	.6295	41,140	67,190	27.75	52.14	.16	.74	.059	
22" x $\frac{7}{8}$ " "	826	.6115	40,720	64,430	27.50	56.56	.15	.73	.059	
22" x $\frac{5}{8}$ " "	846	.5129	41,720	66,190	24.25	47.18	.15	.63	.055	
22" x $\frac{1}{2}$ " "	17,959	.4414	42,140	65,020	22.00	52.15	.17	.70	.051	
21 $\frac{1}{2}$ " x $\frac{5}{8}$ " "	17,953	.5380	40,520	64,130	26.75	53.16	.16	.59	.061	
21" x $\frac{3}{4}$ " "	837	.3778	41,290	66,700	27.50	52.80	.14	.71	.055	
20 $\frac{1}{2}$ " x $\frac{3}{4}$ " "	864	.4161	42,060	67,300	26.00	51.07	.15	.66	.058	
20" x $\frac{5}{8}$ " "	17,920	.5332	40,890	66,300	25.25	51.20	.17	.68	.058	
20" x $\frac{5}{8}$ " "	17,913	.5355	40,530	63,870	27.50	49.64	.16	.63	.058	
20" x $\frac{5}{8}$ " "	17,817	.5302	43,380	69,400	27.50	53.13	.17	.76	.062	
20" x $\frac{5}{8}$ " "	17,834	.5381	40,890	65,980	26.75	48.06	.18	.64	.058	
20" x $\frac{5}{8}$ " "	17,924	.5368	39,860	64,640	27.50	47.13	.16	.60	.059	
20" x $\frac{5}{8}$ " "	17,838	.6704	38,780	66,220	24.75	40.06	.17	.64	.068	
20" x $\frac{5}{8}$ " "	17,840	.6869	39,310	66,100	27.50	49.20	.17	.60	.065	
20" x $\frac{5}{8}$ " "	17,852	.5449	40,930	64,510	26.25	52.38	.16	.60	.059	
20" x $\frac{5}{8}$ " "	17,904	.5419	41,890	67,360	25.75	40.21	.17	.54	.062	
20" x $\frac{5}{8}$ " "	17,864	.5490	42,080	67,400	26.75	50.77	.17	.69	.064	
20" x $\frac{5}{8}$ " "	17,888	.5385	39,550	63,980	27.00	50.90	.17	.70	.068	
20" x $\frac{5}{8}$ " "	17,820	.5363	40,560	65,260	28.75	49.51	.15	.61	.059	
20" x $\frac{5}{8}$ " "	17,884	.5460	41,120	65,940	25.00	47.62	.16	.66	.064	
20" x $\frac{5}{8}$ " "	17,896	.5597	38,860	63,600	26.25	48.33	.17	.62	.053	
20" x $\frac{5}{8}$ " "	17,856	.5267	40,150	64,550	27.00	55.63	.16	.66	.061	
20" x $\frac{5}{8}$ " "	17,844	.5512	39,910	68,040	28.00	47.93	.17	.54	.067	
20" x $\frac{5}{8}$ " "	17,836	.5500	41,820	66,910	22.50	45.04	.17	.72	.070	
20" x $\frac{5}{8}$ " "	17,935	.5524	39,650	64,810	28.00	48.52	.17	.65	.061	
20" x $\frac{5}{8}$ " "	17,892	.5342	42,310	68,510	26.25	47.77	.17	.63	.059	
20" x $\frac{5}{8}$ " "	17,880	.5338	40,840	64,070	25.75	47.87	.17	.70	.062	

Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
20"x $\frac{5}{8}$ " plate.	17,888	.5344	39,950	63,620	26.00	51.25	.17	.70	.068	Carnegie, Phipps & Co.
20"x $\frac{5}{8}$ " "	17,900	.5469	38,240	67,560	29.50	50.87	.17	.68	.059	
20"x $\frac{5}{8}$ " "	17,832	.5416	41,540	65,550	26.25	47.60	.17	.64	.063	
20"x $\frac{5}{8}$ " "	17,916	.5258	41,270	66,560	27.75	47.79	.16	.64	.059	
20"x $\frac{5}{8}$ " "	17,872	.5297	41,340	68,340	26.50	45.99	.17	.75	.063	
20"x $\frac{5}{8}$ " "	17,876	.5420	41,330	65,780	25.25	47.64	.16	.60	.061	
20"x $\frac{5}{8}$ " "	17,860	.5418	41,350	64,050	26.25	48.34	.18	.54	.057	
20"x $\frac{5}{8}$ " "	17,908	.5445	41,510	67,400	26.25	49.94	.16	.64	.056	
20"x $\frac{5}{8}$ " "	17,924	.5368	39,860	64,640	27.50	47.13	.16	.60	.059	
20"x $\frac{7}{16}$ " "	14,146	.4706	42,500	66,300	25.00	49.00	.17	.35	.067	
20"x $\frac{5}{16}$ " "	14,143	.3088	40,160	64,770	23.75	60.07	.15	.50	.070	
19"x $\frac{3}{8}$ " "	17,447	.5518	39,140	66,600	24.00	48.88	.16	.50	.061	
19"x $\frac{3}{8}$ " "	17,768	.3975	40,750	65,910	22.50	51.70	.17	.69	.049	
18 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	361	.6412	40,700	67,060	26.00	50.87	.15	.69	.055	
18 $\frac{1}{2}$ "x $\frac{5}{8}$ " "	17,963	.5456	41,790	66,900	26.25	50.35	.16	.68	.065	
x $\frac{5}{8}$ " "	17,949	.5293	41,570	67,450	28.25	47.61	.16	.65	.058	
18"x $\frac{5}{8}$ " "	17,928	.5394	39,720	64,710	28.75	53.45	.17	.59	.060	
18"x $\frac{5}{8}$ " "	17,955	.5425	42,030	66,540	23.25	46.47	.17	.63	.061	
18"x $\frac{5}{8}$ " "	17,119	.4681	40,590	67,290	25.00	49.15	.17	.52	.066	
18"x $\frac{1}{2}$ " "	17,939	.4425	40,460	61,920	28.25	57.29	.15	.60	.050	
18"x $\frac{1}{2}$ " "	17,951	.4399	45,010	67,060	26.75	51.56	.17	.62	.066	
18"x $\frac{1}{2}$ " "	5,046	.4985	40,920	67,810	25.00	52.28	.16	.45	.055	
18"x $\frac{1}{2}$ " "	14,149	.5151	42,710	66,590	25.00	51.86	.16	.27	.064	
18"x $\frac{1}{2}$ " "	14,238	.5350	40,560	61,680	27.50	60.84	.14	.43	.077	
18"x $\frac{1}{2}$ " "	14,241	.5085	41,890	64,900	25.75	54.87	.15	.29	.070	
18"x $\frac{1}{2}$ " "	14,851	.5243	40,820	65,800	25.00	59.95	.18	.63	.066	
18"x $\frac{1}{2}$ " "	14,855	.5350	40,560	63,550	24.25	54.97	.17	.50	.063	
18"x $\frac{1}{2}$ " "	14,856	.5000	41,200	64,800	27.50	54.56	.16	.58	.064	
18"x $\frac{1}{2}$ " "	14,860	.4949	40,820	65,870	27.75	52.90	.17	.54	.064	
18"x $\frac{1}{2}$ " "	15,680	.5019	40,850	69,140	25.00	47.66	.15	.59	.060	
18"x $\frac{1}{2}$ " "	17,943	.4075	40,980	66,870	24.25	48.28	.17	.65	.064	

Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
17'x $\frac{1}{2}$ " plate.	17,474	.4238	41,530	62,060	28.75	58.26	.16	.59	.053	Carnegie, Phipps & Co.
17'x $\frac{1}{2}$ " "	17,477	.4488	39,440	59,550	28.25	58.24	.15	.52	.062	
16 $\frac{1}{2}$ 'x $\frac{1}{2}$ " "	5,615	.5318	41,740	68,820	26.50	52.32	.16	.46	.060	
16'x $\frac{1}{2}$ " "	17,444	.5831	42,190	66,880	26.50	43.68	.16	.55	.060	
16'x $\frac{3}{4}$ " "	17,471	.4463	40,340	68,080	26.50	56.19	.16	.62	.051	
16'x $\frac{3}{4}$ " "	17,419	.3834	41,210	65,730	25.00	52.90	.16	.49	.062	
16'x $\frac{3}{4}$ " "	17,465	.3975	39,500	63,650	28.25	58.21	.15	.60	.057	
15 $\frac{1}{2}$ 'x $\frac{3}{4}$ " "	340	.3953	42,000	68,810	22.50	52.87	.15	.60	.055	
15'x $\frac{3}{4}$ " "	358	.6497	38,170	64,480	26.50	47.18	.16	.59	.058	
15'x $\frac{3}{4}$ " "	17,450	.4313	39,420	66,550	26.00	52.98	.16	.56	.057	
15'x $\frac{3}{4}$ " "	17,453	.4199	40,010	65,730	24.75	48.51	.16	.63	.060	
14'x $\frac{3}{4}$ " "	17,456	.5082	40,150	64,740	29.75	57.01	.14	.55	.059	
14'x $\frac{9}{16}$ " "	343	.5994	40,370	66,570	25.00	52.02	.15	.67	.055	
14'x $\frac{9}{16}$ " "	340	.5454	40,160	66,930	24.25	43.53	.15	.60	.055	
14'x $\frac{1}{2}$ " "	13,817	.5393	40,790	67,510	26.00	52.38	.16	.61	.064	
14'x $\frac{1}{2}$ " "	13,799	.4427	44,050	69,350	24.50	50.92	.18	.71	.052	
14'x $\frac{1}{2}$ " "	352	.3996	42,790	66,320	28.75	55.40	.15	.67	.051	
13'x $\frac{1}{2}$ " "	349	.6051	40,650	65,430	28.00	53.66	.17	.71	.058	
13'x $\frac{1}{2}$ " "	3,346	.6110	42,390	65,470	23.75	47.75	.14	.50	.055	
13'x $\frac{1}{2}$ " "	1,425	.5592	42,200	66,520	29.00	61.86	.15	.59	.055	
12 $\frac{1}{2}$ 'x $\frac{7}{8}$ " "	18,844	.4596	41,780	69,300	22.00	43.89	.15	.62	.049	
12'x $\frac{3}{4}$ " "	1,365	.5917	41,410	67,600	25.75	45.72	.17	.75	.038	
12'x $\frac{7}{16}$ " "	13,802	.4558	43,880	69,900	22.50	52.66	.17	.74	.064	
12'x $\frac{7}{16}$ " "	13,808	.4566	42,930	67,680	22.50	53.33	.16	.42	.061	
12'x $\frac{7}{16}$ " "	13,814	.4557	43,670	66,080	28.25	54.38	.18	.41	.069	
12'x $\frac{3}{4}$ " "	355	.3613	42,070	66,980	26.75	55.16	.15	.60	.057	
11'x $\frac{3}{4}$ " "	17,480	.6090	40,720	64,210	24.50	52.43	.15	.68	.057	
11'x $\frac{3}{4}$ " "	17,462	.6278	39,660	64,030	28.75	47.82	.15	.52	.060	
11'x $\frac{3}{4}$ " "	17,468	.5582	40,850	64,490	26.25	44.84	.14	.62	.059	
11'x $\frac{3}{4}$ " "	17,486	.6278	39,020	64,030	28.50	47.04	.15	.63	.057	
11'x $\frac{1}{2}$ " "	17,483	.4385	41,070	66,360	24.50	49.27	.15	.68	.063	

Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
11" x ½" plate.	13,820	.5393	40,790	67,510	26.00	52.38	.17	.60	.054	Carnegie, Phipps & Co.
10½" x ¾" "	1,362	.3737	40,410	67,160	25.75	51.38	.15	.58	.044	
10" x ¾" "	18,964	.3654	41,050	66,780	23.75	52.02	.17	.59	.052	
10" x ¾" "	17,492	.4681	41,450	70,280	24.00	52.55	.16	.70	.068	
9½" x ½" "	18,556	.5432	40,320	66,380	24.50	54.43	.15	.60	.058	
9" x ¾" "	13,832	.7295	40,030	68,540	25.25	51.68	.17	.71	.061	
8" x ½" "	17,501	.4752	42,090	65,660	28.75	54.59	.17	.58	.063	
7½" x ½" "	1,417	.5758	41,250	67,730	23.25	45.29	.17	.62	.059	
7" x ¾" "	3,791	1.044	41,000	69,060	29.37	49.12	.15	.49	.040	
7" x ¾" "	3,692	1.088	39,520	63,880	25.00	53.05	.14	.39	.059	
7" x ¾" "	14,155	.4599	50,010	68,500	31.25	52.75	.15	.53	.064	
7" x ⅝" "	14,170	.4118	46,870	67,630	26.25	61.16	.17	.29	.063	
7" x ⅝" "	14,176	.4110	45,380	66,860	24.75	59.25	.15	.27	.064	
6" x ¾" "	4,934	1.024	40,870	66,900	26.87	47.21	.15	.41	.056	
6" x ¾" "	14,179	.6474	43,400	67,420	27.00	51.28	.15	.37	.064	
6" x ½" "	5,598	.4850	40,420	66,600	25.00	54.00	.16	.47	.057	
5" x ¾" "	17,068	.9442	45,540	68,970	30.50	47.58	.16	.70	.068	
5" x ¾" "	17,069	.9405	46,490	69,860	28.00	47.73	.16	.64	.066	
4" x ¾" "	18,357	.5737	40,620	65,540	27.50	54.30	.16	.54	.065	
3½" x ½" "	3,193	.5575	41,250	67,980	25.00	56.14	.14	.58	.055	
3½" x ½" "	18,962	.5520	42,750	67,400	25.75	53.95	.17	.66	.051	
3½" x ½" "	2,782	.5575	41,610	66,370	28.75	56.95	.17	.54	.056	
3" x ¾" "	20,741	1.857	40,090	66,070	30.50	44.97	.15	.54	.057	
3" x ½" "	20,920	.5965	41,910	67,060	24.75	52.61	.16	.59	.060	
3" x ¾" "	3,193	1.071	37,350	65,220	31.87	56.45	.14	.58	.055	
3" x ¾" "	17,513	1.114	40,210	66,200	30.00	47.94	.15	.49	.060	
2½" x ½" "	18,297	.5218	37,760	67,270	23.25	44.60	.14	.62	.058	
2½" x ½" "	18,294	1.225	40,980	66,040	25.50	41.22	.16	.63	.061	
2½" x ½" "	1,504	1.263	39,590	69,760	28.00	47.01	.17	.69	.052	
2½" x ⅞" "	15,695	1.083	40,160	66,390	26.25	45.84	.16	.63	.060	
2½" x ⅞" "	15,701	1.087	40,750	68,080	23.25	40.20	.16	.51	.066	

Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
2½" x 17/8" plate.	15,698	1.076	41,450	66,440	26.25	45.77	.15	.43	.060	Carnegie, Phipps & Co.
2½" x 3/8" "	18,844	.9176	44,680	68,570	28.00	49.50	.15	.62	.049	
2½" x 3/8" "	20,823	.8978	38,820	65,490	30.00	49.88	.15	.63	.056	
2½" x 3/8" "	18,288	.8407	40,680	63,160	28.25	58.12	.17	.67	.056	
2½" x 3/8" "	18,291	.8369	41,460	66,430	26.75	57.45	.17	.60	.059	
2½" x 3/8" "	18,285	.8325	42,040	65,760	26.00	45.66	.17	.64	.058	
2½" x 3/8" "	20,829	.8359	38,280	68,840	25.75	44.21	.15	.61	.057	
2½" x 3/8" "	20,883	.8443	38,430	67,940	24.75	50.10	.14	.48	.054	

FINISHED MATERIAL TESTS.—BESSEMER STEEL I BEAMS.

	Cut From.	Blow No.	Area.	Elastic limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
481	15" I beams.	13,844	.9500	38,420	65,790	27.50	54.21	.16	.67	.062	Web.
	15" "	13,844	1.003	39,880	67,770	25.00	48.57	.16	.67	.062	Flange.
	15" "	13,844	.9259	41,480	69,280	26.87	55.89	.16	.67	.062	Web.
	15" "	13,844	.9413	41,220	68,630	24.37	43.24	.16	.67	.062	"
	15" "	9,457	1.046	38,960	65,010	28.12	52.59	.10	.63	.066	
	15" "	9,460	1.019	40,040	66,360	26.87	52.50	.11	.56	.060	
	12" "	9,931	1.001	38,760	65,080	30.62	51.21	.14	.57	.058	
	12" "	9,935	.9964	38,040	64,130	28.75	50.85	.15	.46	.059	
	9" "	3,278	.9889	40,300	65,930	26.25	46.60	.14	.62	.057	
	6" "	4,763	.7721	39,890	66,380	28.12	50.32	.15	.48	.046	

APPENDIX H.


FINISHED MATERIAL TESTS.—BESSEMER STEEL CHANNEL.

17


Cut From.	Blow No.	Area.	Elastic Limit. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
12" channel.	20,637	.4802	43,730	63,200	24.25	54.45	.16	.60	.052	
10" " x24½ lbs	13,823	.5810	40,680	67,800	25.00	57.80	.16	.50	.069	Web.
10" " x24½	13,826	.5332	39,010	65,400	27.00	55.36	.18	.75	.070	"
10" " x24½	13,829	.5362	40,100	65,280	27.00	50.32	.17	.69	.063	"
9" " x16½	13,835	.4813	41,740	67,240	22.00	50.68	.17	.62	.062	Flange.
9" " x16½	13,838	.3844	41,360	66,600	24.50	55.72	.17	.72	.065	Web.
9" " x16½	13,841	.3875	41,290	65,800	24.50	57.31	.17	.63	.065	Flange.
9" " x16½	13,844	.4455	40,410	69,590	25.00	47.25	.16	.67	.062	Web.

FINISHED MATERIAL TESTS.—BESSEMER STEEL BARS.


Cut From.	Blow No.	Area.	Elastic Lim t. Per sq. inch.	Breaking Strain. Per sq. inch.	Elongation. Per cent. in 8 inches.	Reduced Area. Per cent.	C.	Mn.	P.	REMARKS.
2½" x 1½"	20,826	.7642	38,730	66,740	25.00	44.37	.14	.64	.058	
1½" Round.	4,748	.8090	39,550	65,380	25.00	41.71	.16	.56	.050	
1½" "	3,829	.5217	40,060	69,000	12.50	19.77	.22	.62	.060	Rejected, ½ granular fracture



GENERAL ELEVATION OF THE THAMES RIVER BRIDGE.




PROFILE OF SOUNDINGS ACROSS THE THAMES RIVER, AT WINTHROP POINT.




CROSSING OF THE NEW LONDON NORTHERN RAILROAD TRACKS.—WEST APPROACH.

TOP LATERALS




BOTTOM LATERALS.



N. Y. P. & B. R. R.,
THAMES RIVER BRIDGE
NEW LONDON, CONN.


Alfred P. Bowen
Engr.

ONE HUNDRED AND FIFTY FEET DECK SPAN.



THREE HUNDRED AND TEN FEET THROUGH SPAN.


N. Y. P. & B. R. R.,
THAMES RIVER BRIDGE,
NEW LONDON, CONN.



*Alpha P. Bolles
Engr.*





FIVE HUNDRED AND THREE FEET DRAW SPAN.

N. Y. P. & B. R. R.,
THAMES RIVER BRIDGE,
NEW LONDON, CONN.




FIVE HUNDRED AND THREE FEET DRAW SPAN.

Alfred P. Bowen
Engr.



N. Y. P. & B. R. R.,
THAMES RIVER BRIDGE,
NEW LONDON, CONN.



TURN TABLE AND GEARING.

Alfred P. Butler
Engr.

Base of Rail +38

28.4'

PIER II

PIER IV

PIER V

Low Water 0

34'

47'

23.6'

368 Piles


Base Rail +38


6.5'

31.3'

Low Water 0

MASONRY AND FOUNDATIONS.—PIERS II., IV., V. AND EAST ABUTMENT.





Coarse Gravel and Boulders

Scale $\frac{1}{16}$ = 0.250 ft.

PIVOT PIER.