



| | |
|-------------------------------|---|
| Publication Year | 2004 |
| Acceptance in OA @INAF | 2023-02-14T17:14:26Z |
| Title | Planck sorption cooler flight model 1 flight model 2 verification plan |
| Authors | Prina Mauro; MORGANTE, GIANLUCA |
| Handle | http://hdl.handle.net/20.500.12386/33465 |
| Number | JPL D-28676 |



Planck Sorption Cooler Flight Model 1 / Flight Model 2 VERIFICATION PLAN

DOC. TYPE: VERIFICATION PLAN

DOC REF.: JPL D-28676

PAGE: 1 of 58

ISSUE/REV.: Issue 1.0

DATE: 5/17/2004

| | | | |
|-------------|---|-------------------|------------|
| Prepared by | M. PRINA TMU Test Engineer | Date: 5-17-04 | Signature: |
| | G. MORGANTE LFI Planck Sorption Cooler Operation Responsible | Date: 5/17/2004 | Signature: |
| Approved by | D. PEARSON Cognizant Engineer PSC Test | Date: 5-17-04 | Signature: |
| | M. PRINA System Engineer PSC Program | Date: 5-17-04 | Signature: |
| | A. NASH PEM PSC | Date: 17 May 2004 | Signature: |
| | J. NEWELL Herschel/Planck MA Manager | Date: | Signature: |



Planck Sorption Cooler Verification Plan



DOCUMENT CHANGE LOG

| CHANGE LETTER | CHANGE DATE | PAGES AFFECTED | CHANGES/ NOTES | GENERAL COMMENTS |
|---------------|-------------|----------------|-----------------|------------------|
| A | 5/17/2004 | All | Initial Release | |





Planck Sorption Cooler Verification Plan



REFERENCE DOCUMENTS

- [1] Planck Sorption Cooler Integration and Test Plan, **JPL D-27719**
- [2] Planck Sorption Cooler TMU Specification Document, **ES518265 V. B**
- [3] FM Electronics Test Plan, **LPSC**
- [4] JPL Standard for System Safety, Revision C, **JPL D- 560**
- [5] Problem/Failure Reporting Requirements, Herschel/Planck Project, **JPL D-19151**





Planck Sorption Cooler Verification Plan

List of Acronyms

| | | | |
|--------|--|------|---|
| AD | Applicable Document | OIRD | Operations Interface Requirement Document |
| ADC | Analog to Digital Converter | OGS | Operational Ground Segment |
| AIDS | Assembly Instruction Data Sheet | OOL | Out Of Limit |
| AIT | Assembly Integration & Test before delivery | OP | Operational |
| AIV | Assembly Integration & Verification after delivery | P | Pressure |
| ATP | Acceptance Test Procedure | PA | Product Assurance |
| AVM | Avionics Model | PACE | Piping Assembly and Cold End |
| BOL | Begin Of Life | PCx | Pre-Cooling VGroove x |
| CDMS | Command Data Management System | PC3a | Pre-Cooling VGroove 3 Stage a |
| CE | Compressor element | PC3b | Pre-Cooling VGroove 3 Stage b |
| CQM | Cryogenic Qualification Model | PC3c | Pre-Cooling VGroove 3 Stage c |
| CTF | Cryo Test Facility | PDF | Portable Document Format (Adobe Acrobat) |
| DAC | Digital to Analog Converter | PDU | Power Distribution Unit |
| DMS | Document Management System | PFM | Proto-Flight Model |
| DP | Desorption Power | PFR | Problem/Failure Reporting |
| DPU | Data Processing Unit | PI | Principal Investigator |
| DSP | Digital Signal Processing | PID | Proportional, Integral, Derivative |
| ECR | Engineering Change Request | PLM | Payload Module |
| EBB | Engineering Bred Board | PM | Project Manager |
| EGSE | Electric Ground Support Equipment | PPL | Preference Part List |
| EOL | End Of Life | PPLM | Planck Payload Module |
| EVL | Event Logger | PRT | Platinum Resistance Thermometer |
| FM | Flight Model | PS | Project Scientist |
| FMECA | Failure Mode, Effects and Criticality Analysis | PSC | Planck Sorption Cooler |
| FPU | Focal Plane Unit | PSU | Power Supply Unit |
| FS | Flight Spares | QA | Quality Assurance |
| GGA | Gas-gap Actuator (Thermal Switch) | QLA | Quick Look Analysis |
| GRT | Germanium Resistance Thermometer | QPL | Qualified Part List |
| HFI | High Frequency Instrument | RAM | Random Access Memory |
| HK | Housekeeping | RD | Reference Document |
| HP | Heatup Power | RED | Redundant |
| HPST | High Pressure Stabilization Tank | REU | Readout Electronic Unit |
| H/W | Hardware | RFW | Request For Waiver |
| I/F | Interface | RMS | Root Mean Square |
| IAS | Institut d'Astrophysique Spatiale | ROM | Read Only Memory |
| ICD | Interface Control Document | RTA | Real Time Analysis |
| IDIS | Integrated Data and Information System | S/C | Spacecraft |
| IID-A | Instrument Interface Document, Part A | SCC | Sorption Cooler Compressor |
| IID-B | Instrument Interface Document, Part B | SCCE | Sorption Cooler Cold End |
| ILT | Instrument Level Test | SCE | Sorption Cooler Electronics |
| IS | Instrument Scientist | SCP | Sorption Cooler Piping |
| ISN | Institut des Sciences Nucleaires | SCMP | Software Configuration Management Plan |
| JPL | Jet Propulsion Laboratory | SE | System Engineer |
| JT | Joule Thomson | SIP | Science Implementation Plan |
| KTC | Type-K Thermocouple | SQAP | Software Quality Assurance Plan |
| LEOP | Launch & Early Orbit Phase | SRR | Software Requirements Review |
| LFI | Low Frequency Instrument | SS | Survey Scientist |
| LH2 | Liquid Hydrogen | SVM | Service Module |
| LM | Local Manager | S/W | Software |
| LPSC | Laboratoire de Physique Subatomique et de Cosmologie | SWCI | Software Configuration Item |
| LPSB | Low Pressure Stabilization Bed | T | Temperature |
| LVHX | Liquid-Vapor Heat eXchanger | TBC | To Be Confirmed |
| MCS | Mission Control System | TBD | To Be Determined |
| MGSE | Mechanic Ground Support Equipment | TBN | To Be Nominated |
| MLI | Multi Layer Insulation | TBW | To Be Written |
| MOC | Mission Operations Centre | TC | Tele-Command |
| MUX | MULTipleXer | TM | TeleMetry |
| N/A | Not Applicable | TMU | Thermo-Mechanical Unit |
| NCR | Non Conformance Report | TRB | Test Review Board |
| NOM | Nominal | TSA | Temperature Stabilization Assembly |
| NON-OP | Non-Operational | URD | User Requirements Document |
| OBCP | On-Board Control Procedure | WP | Work Package |
| OBSW | On Board Software | | |





Planck Sorption Cooler Verification Plan



TABLE OF CONTENTS

| | | |
|---------|---|----|
| 1.1 | Purpose | 7 |
| 1.2 | Requirements Verification Approach | 7 |
| 1.2.1 | Primary performance verification..... | 8 |
| 1.2.2 | Data Archiving Scheme..... | 8 |
| 2 | FM1/FM2 TMU ACCEPTANCE TEST | 9 |
| 2.1 | TMU FM1/TMU FM2: Acceptance Verification Matrix | 9 |
| 2.1.1 | INITIAL VERIFICATION..... | 9 |
| 2.1.2 | PROTOFLIGHT OPERATIONAL/NON OPERATIONAL VERIFICATION..... | 9 |
| 2.2 | TMU Acceptance Test: test description | 10 |
| 2.2.1 | INITIAL VERIFICATION..... | 10 |
| 2.2.1.1 | Verify "Measurement Functionality" of flight electronics (or EGSE)..... | 10 |
| 2.2.1.2 | Verify "Control Functionality" of the flight electronics (or EGSE) and the TMU..... | 22 |
| 2.2.2 | PROTOFLIGHT OPERATIONAL/NON OPERATIONAL VERIFICATION..... | 25 |
| 2.2.2.1 | Cold Dwell, NON-OP | 25 |
| 2.2.2.2 | Two Start up Sequences at Minimum I/F's Temperature Conditions..... | 26 |
| 2.2.2.3 | Full Start up at Minimum I/F's Temperature Conditions | 28 |
| 2.2.2.4 | Minimum Temperature Proto-Flight Operational Conditions | 30 |
| 2.2.2.5 | Two Start up Sequences in Maximum I/F's Temperature Conditions | 32 |
| 2.2.2.6 | Full Start up in Maximum I/F's Temperature Conditions | 34 |
| 2.2.2.7 | Maximum Temperature Proto-Flight Operational Conditions..... | 36 |
| 3 | FM1/FM2 TMU PERFORMANCE VERIFICATION..... | 38 |
| 3.1 | TMU FM1/TMU FM2: Performance Verification Approach | 38 |
| 3.2 | TMU FM1/TMU FM2: Performance Test Matrix..... | 38 |
| 3.3 | FM1/FM2 TM: tests descriptions | 39 |
| 3.3.1 | Performance Characterization Test Description | 39 |
| 3.3.1.1 | Run startup sequence | 39 |
| 3.3.1.2 | Maximum LVHX's Temperature with warm radiator @ 282 K, PC3c @ 60 K | 40 |
| 3.3.1.3 | Minimum TSA Setpoint (goal is 21.8 K) with 60 K PC3c | 42 |
| 3.3.1.4 | Maximum TMU input power: 262 K warm radiator, 60 K PC3c..... | 43 |
| 3.3.1.5 | Heat adaptability test (262 K warm radiator, 60 K PC3c) | 45 |
| 3.3.1.6 | Minimum LVHX temperature: 262 K warm radiator, 45 K PC3c..... | 46 |





Planck Sorption Cooler Verification Plan



| | | |
|----------|--|-----------|
| 3.3.1.7 | Heat adaptability test (262 K warm radiator, 45 K PC3c) | 48 |
| 3.3.1.8 | Minimum TMU input power: 282 K warm radiator, 45 K PC3c | 49 |
| 3.3.1.9 | Minimum TSA Setpoint (goal is 21.8 K) with 45 K PC3c | 51 |
| 3.3.1.10 | Nominal TMU thermal interfaces: 272 K warm radiator, 52 K PC3c | 52 |
| 3.3.1.11 | Recharge TMU | 54 |
| 3.3.1.12 | H ₂ gas charge verification (warm radiator at 282 K, 60 K) (ONLY FM1) | 55 |
| 3.3.1.13 | FM Electronics testing | 57 |
| 4 | DOCUMENTATION | 58 |
| 4.1 | Test Documentation | 58 |
| 4.2 | Operating Procedures | 58 |
| 4.3 | Disposition of non conforming items | 58 |
| 4.4 | Safety requirements/processes/documentation | 58 |





Planck Sorption Cooler Verification Plan



Introduction

1.1 Purpose

This document is intended to contain the results of the tests outlined in the Planck Sorption Cooler Integration and Test Plan [1].

The Planck Sorption Cooler is comprised of the Thermal Mechanical Unit (TMU) and the LPSC flight electronics (SCE). JPL is directly responsible only for the testing of the TMU while providing test time for the LPSC electronics units for which LPSC is responsible.

1.2 Requirements Verification Approach

A summary of the verification approach is given in Table 1 (as from Table XX of TMU spec [2]).

| Verification | TMU Spec Paragraph | Verification Method |
|--|--------------------|---------------------|
| Performance | 3.1.1 | - |
| Cold End Temperature | 3.1.1.1 | T |
| Cooling Capacity | 3.1.1.2 | T + A |
| Temperature Stability | 3.1.1.3 | T + A |
| Heat Lift Adaptability | 3.1.1.4 | T |
| Operating Period | 3.1.1.7 | T |
| Flight Allowable Temperatures, Operating | 3.1.1.9.1 | T |
| Protoflight Temperatures, Operating | 3.1.1.9.2 | T |
| Protoflight Temperatures, Non-Operating | 3.1.1.9.3 | T+A |
| Power-On | 3.1.1.9.4 | T |
| Electrical Interfaces | 3.1.3.2 | VL+I+T |
| Power | 3.1.3.2.3 | T + A |
| Shipping and Handling | 3.1.5 | T + R |
| Pressurized Structures | 3.2.4 | A + VL + T |
| Safety | 3.2.5 | T + A + I |

Table 1. Requirements Verification

Legenda: A - Analysis VH - Verified at higher level assembly I - Inspection
 T - Test VL - Verified at lower level assembly R - Review of Design





Planck Sorption Cooler Verification Plan

1.2.1 Primary performance verification

The main performance verification on the TMU FM1 and FM2 are summarized in Table 2.

| TMU Requirement | Test performed on TMU | Requirement Value |
|-----------------------------------|--|--|
| Cold End Temperature | Run TMU at Min and Max Compressor Warm Radiator T (262 K - 282 K) and measure Cold End Temperatures | 17.5 K < LVHX1 < 19.02 K 17.5 K < LVHX2 < 22.50 K |
| Cooling Power | Run the TMU in Normal Mode while applying nominal Heat Load on LVHX's | Cooling power @ LVHX1 > 190 mW Cooling power @ LVHX2 > 646 mW |
| Input Power | Run TMU at Min and Max Compressor Warm Radiator T (262 K - 282 K) and measure total TMU Input Power | TMU Input power < 426 W @ BOL |
| Cold End Temperature Fluctuations | Run TMU and measure Cold End T fluctuations for 262 and 282 K compressor radiator T * | ΔT @ LVHX1 < 450 mK ΔT @ LVHX2 < 100 mK |
| Heat Load Adaptability | Apply different Heat Loads on the LVHX's corresponding to the "ON" and "OFF" instrument power and verify stable TMU Operations | "ON load": 190 mW @ LVHX1 646 mW @ LVHX2 "OFF load": 10 mW @ LVHX1 346 mW @ LVHX2 |

Table 2. Summary of verification of performance requirements via subsystem tests

*Appropriate usage of the performance prediction model of the cooler, which was calibrated during EBB cooler testing, will be employed to ensure the overall fidelity of the test verification

NOTE: the operating period is not a direct measurement on the TMU but it comes as a by-product with all the performance measurements for a tuned TMU.

1.2.2 Data Archiving Scheme

In order to analyze cooler performance, data from both the TMU and the Cryo Test Facility (CTF) are required. Both systems store data in a binary format, archiving a new raw data file each hour of testing for data manageability. At the end of each test, two combined files containing respectively TMU and CTF data are created and then imported into a data analysis application (IGOR). The resulting IGOR total file is recorded in each test header table, together with the test start and end times which, if necessary, can be used to identify the original raw data one-hour files and/or to reconstruct the general IGOR file from them.





Planck Sorption Cooler Verification Plan



2 FM1/FM2 TMU Acceptance Test

2.1 TMU FM1/TMU FM2: Acceptance Verification Matrix

2.1.1 INITIAL VERIFICATION

| Specification ID | Description | Test on | |
|------------------|-------------------------------|---------|-----|
| | | FM1 | FM2 |
| TMU-ACC-01 | Grounding, Bonding, Isolation | ✓ | ✓ |
| TMU-ACC-02 | Functional acceptance test | ✓ | ✓ |

2.1.2 PROTOFLIGHT OPERATIONAL/NON OPERATIONAL VERIFICATION

| Specification ID | Required by | Description | NON/OP | OP |
|------------------|-------------------------|--|--------|----|
| TMU-ACC-03 | TMU spec [1] Page 12 | Non Operational cold dwell (24h) of SCC I/F (243 K) | ✓ | |
| TMU-ACC-04 | TMU spec [1] Page 12 | 3 startup with coldest Power ON conditions on SCC I/F | | ✓ |
| TMU-ACC-05 | TMU spec [1] Page 12 | Proto-flight verification: Cold Operation (SCC @ 252 K, PC3c @ 40 K) | | ✓ |
| TMU-ACC-06 | TMU spec [1] Page 12 | Proto-flight verification: Hot Operation (SCC @ 292 K, PC3c @ 65 K) | | ✓ |
| TMU-ACC-08 | TMU spec [1] Page 12 | 3 startup with warmest Power ON conditions on SCC I/F | | ✓ |





Planck Sorption Cooler Verification Plan



2.2 TMU Acceptance Test: test description

2.2.1 INITIAL VERIFICATION

2.2.1.1 Verify "Measurement Functionality" of flight electronics (or EGSE)

| | | | |
|---------------------------|--|------------------|------------|
| Test Objective | Verify that FM Electronics or EGSE are accurately and safely connected to TMU | | |
| Procedure | Before connecting to the flight hardware verify that what has been verified in the electrical check of PACE and SCC is pin-to-pin identical to what the EGSE has been tested to. <i>This check will be performed only on documentation.</i> | | |
| Pass/Fail Criteria | Pin-to-Pin connections between PACE/SCC and EGSE must be identical | | |
| Date | 4/8/04 | Signature | J. Borders |

SCC End (J1):

| Pin | Function | SCC Electrical Check AID | EGSE ATP |
|-----|----------------------------|--------------------------|----------|
| 1 | PC1 Temp T12 Excitation + | ✓ | ✓ |
| 2 | PC1 Temp T12 Signal + | ✓ | ✓ |
| 3 | PC3b Temp T09 Excitation + | ✓ | ✓ |
| 4 | PC3b Temp T09 Signal + | ✓ | ✓ |
| 5 | PC3a Temp T10 Excitation + | ✓ | ✓ |
| 6 | PC3a Temp T10 Signal + | ✓ | ✓ |
| 7 | PC3c Temp T08 Excitation + | ✓ | ✓ |
| 8 | PC3c Temp T08 Signal + | ✓ | ✓ |
| 9 | PC2 Temp T11 Excitation + | ✓ | ✓ |
| 10 | PC2 Temp T11 Signal + | ✓ | ✓ |
| 11 | Spare (Grounded) | ✓ | ✓ |
| 12 | Spare (Grounded) | ✓ | ✓ |
| 13 | Spare (Grounded) | ✓ | ✓ |
| 14 | PC1 Temp T12 Excitation - | ✓ | ✓ |
| 15 | PC1 Temp T12 Signal - | ✓ | ✓ |
| 16 | PC3b Temp T09 Excitation - | ✓ | ✓ |
| 17 | PC3b Temp T09 Signal - | ✓ | ✓ |
| 18 | PC3a Temp T10 Excitation - | ✓ | ✓ |
| 19 | PC3a Temp T10 Signal - | ✓ | ✓ |
| 20 | PC3c Temp T08 Excitation - | ✓ | ✓ |
| 21 | PC3c Temp T08 Signal - | ✓ | ✓ |
| 22 | PC2 Temp T11 Excitation - | ✓ | ✓ |
| 23 | PC2 Temp T11 Signal - | ✓ | ✓ |
| 24 | Spare (Grounded) | ✓ | ✓ |
| 25 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan

SCC End (J2):

| Pin | Function | SCC Electrical Check AID | EGSE ATP |
|-----|------------------------|--------------------------|----------|
| 1 | CE1 Heat Sw Heater 21A | ✓ | ✓ |
| 2 | CE1 Heat Sw Heater 21B | ✓ | ✓ |
| 3 | CE2 Heat Sw Heater 22A | ✓ | ✓ |
| 4 | CE2 Heat Sw Heater 22B | ✓ | ✓ |
| 5 | CE3 Heat Sw Heater 23A | ✓ | ✓ |
| 6 | CE3 Heat Sw Heater 23B | ✓ | ✓ |
| 7 | CE4 Heat Sw Heater 24A | ✓ | ✓ |
| 8 | CE4 Heat Sw Heater 24B | ✓ | ✓ |
| 9 | CE5 Heat Sw Heater 25A | ✓ | ✓ |
| 10 | CE5 Heat Sw Heater 25B | ✓ | ✓ |
| 11 | CE6 Heat Sw Heater 26A | ✓ | ✓ |
| 12 | CE6 Heat Sw Heater 26B | ✓ | ✓ |
| 13 | LPSB Heater 07A | ✓ | ✓ |
| 14 | LPSB Heater 07B | ✓ | ✓ |
| 15 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan

At SCC End (J3):

| Pin | Function | SCC Electrical Check AID | EGSE ATP |
|-----|------------------|--------------------------|----------|
| A | LPSB Heater H08A | ✓ | ✓ |
| B | LPSB Heater H08B | ✓ | ✓ |
| C | CE1 Heater H01A | ✓ | ✓ |
| D | CE1 Heater H01B | ✓ | ✓ |
| E | CE1 Heater H11A | ✓ | ✓ |
| F | CE1 Heater H11B | ✓ | ✓ |
| G | CE2 Heater H02A | ✓ | ✓ |
| H | CE2 Heater H02B | ✓ | ✓ |
| J | CE2 Heater H12A | ✓ | ✓ |
| K | CE2 Heater H12B | ✓ | ✓ |
| L | CE3 Heater H03A | ✓ | ✓ |
| M | CE3 Heater H03B | ✓ | ✓ |
| N | CE3 Heater H13A | ✓ | ✓ |
| P | CE3 Heater H13B | ✓ | ✓ |
| R | CE4 Heater H04A | ✓ | ✓ |
| S | CE4 Heater H04B | ✓ | ✓ |
| T | CE4 Heater H14A | ✓ | ✓ |
| U | CE4 Heater H14B | ✓ | ✓ |
| V | CE5 Heater H05A | ✓ | ✓ |
| W | CE5 Heater H05B | ✓ | ✓ |
| X | CE5 Heater H15A | ✓ | ✓ |
| Y | CE5 Heater H15B | ✓ | ✓ |
| Z | CE6 Heater H06A | ✓ | ✓ |
| a | CE6 Heater H06B | ✓ | ✓ |
| b | CE6 Heater H16A | ✓ | ✓ |
| c | CE6 Heater H16B | ✓ | ✓ |
| d | Spare (Grounded) | ✓ | ✓ |
| e | Spare (Grounded) | ✓ | ✓ |
| f | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan



At SCC End (J4):

| Pin | Function | SCC Electrical Check AID | EGSE ATP |
|-----|--------------------------------|--------------------------|----------|
| 1 | LPSB Sustain Htr. Volts (H07A) | ✓ | ✓ |
| 2 | CE1 Fixed Htr. Volts (H01A) | ✓ | ✓ |
| 3 | CE1 Adj. Htr. Volts (H11A) | ✓ | ✓ |
| 4 | CE2 Fixed Htr. Volts (H02A) | ✓ | ✓ |
| 5 | CE2 Adj. Htr. Volts (H12A) | ✓ | ✓ |
| 6 | CE3 Fixed Htr. Volts (H03A) | ✓ | ✓ |
| 7 | CE3 Adj. Htr. Volts (H13A) | ✓ | ✓ |
| 8 | CE4 Fixed Htr. Volts (H04A) | ✓ | ✓ |
| 9 | CE4 Adj. Htr. Volts (H14A) | ✓ | ✓ |
| 10 | CE5 Fixed Htr. Volts (H05A) | ✓ | ✓ |
| 11 | CE5 Adj. Htr. Volts (H15A) | ✓ | ✓ |
| 12 | CE6 Fixed Htr. Volts (H06A) | ✓ | ✓ |
| 13 | CE6 Adj. Htr. Volts (H16A) | ✓ | ✓ |
| 14 | Spare (Grounded) | ✓ | ✓ |
| 15 | Spare (Grounded) | ✓ | ✓ |
| 16 | Spare (Grounded) | ✓ | ✓ |
| 17 | Spare (Grounded) | ✓ | ✓ |
| 18 | Spare (Grounded) | ✓ | ✓ |
| 19 | Spare (Grounded) | ✓ | ✓ |
| 20 | LPSB Sustain Htr. Volts (H07B) | ✓ | ✓ |
| 21 | CE1 Fixed Htr. Volts (H01B) | ✓ | ✓ |
| 22 | CE1 Adj. Htr. Volts (H11B) | ✓ | ✓ |
| 23 | CE2 Fixed Htr. Volts (H02B) | ✓ | ✓ |
| 24 | CE2 Adj. Htr. Volts (H12B) | ✓ | ✓ |
| 25 | CE3 Fixed Htr. Volts (H03B) | ✓ | ✓ |
| 26 | CE3 Adj. Htr. Volts (H13B) | ✓ | ✓ |
| 27 | CE4 Fixed Htr. Volts (H04B) | ✓ | ✓ |
| 28 | CE4 Adj. Htr. Volts (H14B) | ✓ | ✓ |
| 29 | CE5 Fixed Htr. Volts (H05B) | ✓ | ✓ |
| 30 | CE5 Adj. Htr. Volts (H15B) | ✓ | ✓ |
| 31 | CE6 Fixed Htr. Volts (H06B) | ✓ | ✓ |
| 32 | CE6 Adj. Htr. Volts (H16B) | ✓ | ✓ |
| 33 | Spare (Grounded) | ✓ | ✓ |
| 34 | Spare (Grounded) | ✓ | ✓ |
| 35 | Spare (Grounded) | ✓ | ✓ |
| 36 | Spare (Grounded) | ✓ | ✓ |
| 37 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan



At SCC End (J5):

| Pin | Function | SCC Electrical Check AID | EGSE ATP |
|-----|------------------|--------------------------|----------|
| 1 | CE1 KTC T20+ | ✓ | ✓ |
| 2 | CE2 KTC T21+ | ✓ | ✓ |
| 3 | CE3 KTC T22+ | ✓ | ✓ |
| 4 | CE4 KTC T23+ | ✓ | ✓ |
| 5 | CE5 KTC T24+ | ✓ | ✓ |
| 6 | CE6 KTC T25+ | ✓ | ✓ |
| 7 | Spare (Grounded) | ✓ | ✓ |
| 8 | Spare (Grounded) | ✓ | ✓ |
| 9 | CE1 KTC T20- | ✓ | ✓ |
| 10 | CE2 KTC T21- | ✓ | ✓ |
| 11 | CE3 KTC T22- | ✓ | ✓ |
| 12 | CE4 KTC T23- | ✓ | ✓ |
| 13 | CE5 KTC T24- | ✓ | ✓ |
| 14 | CE6 KTC T25- | ✓ | ✓ |
| 15 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan

At SCC End (J6):

| Pin | Function | SCC electrical check AID | EGSE ATP |
|-----|----------------------------|--------------------------|----------|
| 1 | LPSB Temp T17 Excitation + | ✓ | ✓ |
| 2 | LPSB Temp T17 Signal + | ✓ | ✓ |
| 3 | LPSB Temp T18 Excitation + | ✓ | ✓ |
| 4 | LPSB Temp T18 Signal + | ✓ | ✓ |
| 5 | Spare (Grounded) | ✓ | ✓ |
| 6 | Spare (Grounded) | ✓ | ✓ |
| 7 | CE1 Temp T15 Excitation + | ✓ | ✓ |
| 8 | CE1 Temp T15 Signal + | ✓ | ✓ |
| 9 | CE2 Temp T16 Excitation + | ✓ | ✓ |
| 10 | CE2 Temp T16 Signal + | ✓ | ✓ |
| 11 | HPST Temp T13 Excitation + | ✓ | ✓ |
| 12 | HPST Temp T13 Signal + | ✓ | ✓ |
| 13 | HPST Temp T14 Excitation + | ✓ | ✓ |
| 14 | HPST Temp T14 Signal + | ✓ | ✓ |
| 15 | Spare (Grounded) | ✓ | ✓ |
| 16 | Spare (Grounded) | ✓ | ✓ |
| 17 | Spare (Grounded) | ✓ | ✓ |
| 18 | Spare (Grounded) | ✓ | ✓ |
| 19 | Spare (Grounded) | ✓ | ✓ |
| 20 | LPSB Temp T17 Excitation - | ✓ | ✓ |
| 21 | LPSB Temp T17 Signal - | ✓ | ✓ |
| 22 | LPSB Temp T18 Excitation - | ✓ | ✓ |
| 23 | LPSB Temp T18 Signal - | ✓ | ✓ |
| 24 | Spare (Grounded)- | ✓ | ✓ |
| 25 | Spare (Grounded) | ✓ | ✓ |
| 26 | CE1 Temp T15 Excitation - | ✓ | ✓ |
| 27 | CE1 Temp T15 Signal - | ✓ | ✓ |
| 28 | CE2 Temp T16 Excitation - | ✓ | ✓ |
| 29 | CE2 Temp T16 Signal - | ✓ | ✓ |
| 30 | HPST Temp T13 Excitation - | ✓ | ✓ |
| 31 | HPST Temp T13 Signal - | ✓ | ✓ |
| 32 | HPST Temp T14 Excitation - | ✓ | ✓ |
| 33 | HPST Temp T14 Signal - | ✓ | ✓ |
| 34 | Spare (Grounded) | ✓ | ✓ |
| 35 | Spare (Grounded) | ✓ | ✓ |
| 36 | Spare (Grounded) | ✓ | ✓ |
| 37 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan



At SCC End (J7):

| Pin | Function | SCC electrical check AID | EGSE ATP |
|-----|-------------------------|--------------------------|----------|
| 1 | CE1 P P01A Excitation + | ✓ | ✓ |
| 2 | CE1 P P01B Signal + | ✓ | ✓ |
| 3 | CE2 P P02A Excitation + | ✓ | ✓ |
| 4 | CE2 P P02B Signal + | ✓ | ✓ |
| 5 | CE3 P P03A Excitation + | ✓ | ✓ |
| 6 | CE3 P P03B Signal + | ✓ | ✓ |
| 7 | CE4 P P04A Excitation + | ✓ | ✓ |
| 8 | CE4 P P04B Signal + | ✓ | ✓ |
| 9 | CE5 P P05A Excitation + | ✓ | ✓ |
| 10 | CE5 P P05B Signal + | ✓ | ✓ |
| 11 | CE6 P P06A Excitation + | ✓ | ✓ |
| 12 | CE6 P P06B Signal + | ✓ | ✓ |
| 13 | Spare (Grounded) | ✓ | ✓ |
| 14 | Spare (Grounded) | ✓ | ✓ |
| 15 | Spare (Grounded) | ✓ | ✓ |
| 16 | CE1 P P01D Excitation - | ✓ | ✓ |
| 17 | CE1 P P01C Signal - | ✓ | ✓ |
| 18 | CE2 P P02D Excitation - | ✓ | ✓ |
| 19 | CE2 P P02C Signal - | ✓ | ✓ |
| 20 | CE3 P P03D Excitation - | ✓ | ✓ |
| 21 | CE3 P P03C Signal - | ✓ | ✓ |
| 22 | CE4 P P04D Excitation - | ✓ | ✓ |
| 23 | CE4 P P04C Signal - | ✓ | ✓ |
| 24 | CE5 P P05D Excitation - | ✓ | ✓ |
| 25 | CE5 P P05C Signal - | ✓ | ✓ |
| 26 | CE6 P P06D Excitation - | ✓ | ✓ |
| 27 | CE6 P P06C Signal - | ✓ | ✓ |
| 28 | Spare (Grounded) | ✓ | ✓ |
| 29 | Spare (Grounded) | ✓ | ✓ |
| 30 | Spare (Grounded) | ✓ | ✓ |
| 31 | Spare (Grounded) | ✓ | ✓ |
| 32 | Spare (Grounded) | ✓ | ✓ |
| 33 | Spare (Grounded) | ✓ | ✓ |
| 34 | Spare (Grounded) | ✓ | ✓ |
| 35 | Spare (Grounded) | ✓ | ✓ |
| 36 | Spare (Grounded) | ✓ | ✓ |
| 37 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan



At SCC End (J8):

| Pin | Function | SCC electrical check AID | EGSE ATP |
|-----|---------------------------|--------------------------|----------|
| 1 | HP P P07A Excitation + | * | ✓ |
| 2 | HP P P07B Signal + | * | ✓ |
| 3 | LP P P08A Excitation + | * | ✓ |
| 4 | LP P P08B Signal + | * | ✓ |
| 5 | CE3 Temp T26 Excitation + | ✓ | ✓ |
| 6 | CE3 Temp T26 Signal + | ✓ | ✓ |
| 7 | CE4 Temp T27 Excitation + | ✓ | ✓ |
| 8 | CE4 Temp T27 Signal + | ✓ | ✓ |
| 9 | CE5 Temp T28 Excitation + | ✓ | ✓ |
| 10 | HP P P07D Excitation - | * | ✓ |
| 11 | HP P P07C Signal - | * | ✓ |
| 12 | LP P P08D Excitation - | * | ✓ |
| 13 | LP P P08C Signal - | * | ✓ |
| 14 | CE3 Temp T26 Excitation - | ✓ | ✓ |
| 15 | CE3 Temp T26 Signal - | ✓ | ✓ |
| 16 | CE4 Temp T27 Excitation - | ✓ | ✓ |
| 17 | CE4 Temp T27 Signal - | ✓ | ✓ |
| 18 | CE5 Temp T28 Excitation - | ✓ | ✓ |
| 19 | CE5 Temp T28 Signal + | ✓ | ✓ |
| 20 | CE5 Temp T28 Signal - | ✓ | ✓ |
| 21 | CE6 Temp T29 Excitation + | ✓ | ✓ |
| 22 | CE6 Temp T29 Excitation - | ✓ | ✓ |
| 23 | CE6 Temp T29 Signal + | ✓ | ✓ |
| 24 | CE6 Temp T29 Signal - | ✓ | ✓ |
| 25 | Spare (Grounded) | ✓ | ✓ |
| 26 | Spare (Grounded) | ✓ | ✓ |

* - The SCC interface agrees with the specification regarding the P07 and P08 designators. However, the functions of P07 and P08 are reversed. That is, P07 is the low-pressure transducer and P08 is the high-pressure transducer.





Planck Sorption Cooler Verification Plan

At SCC End (J19):

| Pin | Function | SCC electrical check AID | EGSE ATP |
|-----|------------------|--------------------------|----------|
| 1 | T34 Excitation + | ✓ | ✓ |
| 2 | T34 Signal + | ✓ | ✓ |
| 3 | T35 Excitation + | ✓ | ✓ |
| 4 | T35 Signal + | ✓ | ✓ |
| 5 | T36 Excitation + | ✓ | ✓ |
| 6 | T36 Signal + | ✓ | ✓ |
| 7 | T37 Excitation + | ✓ | ✓ |
| 8 | T37 Signal + | ✓ | ✓ |
| 9 | T38 Excitation + | ✓ | ✓ |
| 10 | T38 Signal + | ✓ | ✓ |
| 11 | T39 Excitation + | ✓ | ✓ |
| 12 | T39 Signal + | ✓ | ✓ |
| 13 | Spare (Grounded) | ✓ | ✓ |
| 14 | Spare (Grounded) | ✓ | ✓ |
| 15 | Spare (Grounded) | ✓ | ✓ |
| 16 | Spare (Grounded) | ✓ | ✓ |
| 17 | Spare (Grounded) | ✓ | ✓ |
| 18 | Spare (Grounded) | ✓ | ✓ |
| 19 | Spare (Grounded) | ✓ | ✓ |
| 20 | T34 Excitation - | ✓ | ✓ |
| 21 | T34 Signal - | ✓ | ✓ |
| 22 | T35 Excitation - | ✓ | ✓ |
| 23 | T35 Signal - | ✓ | ✓ |
| 24 | T36 Excitation - | ✓ | ✓ |
| 25 | T36 Signal - | ✓ | ✓ |
| 26 | T37 Excitation - | ✓ | ✓ |
| 27 | T37 Signal - | ✓ | ✓ |
| 28 | T38 Excitation - | ✓ | ✓ |
| 29 | T38 Signal - | ✓ | ✓ |
| 30 | T39 Excitation - | ✓ | ✓ |
| 31 | T39 Signal - | ✓ | ✓ |
| 32 | Spare (Grounded) | ✓ | ✓ |
| 33 | Spare (Grounded) | ✓ | ✓ |
| 34 | Spare (Grounded) | ✓ | ✓ |
| 35 | Spare (Grounded) | ✓ | ✓ |
| 36 | Spare (Grounded) | ✓ | ✓ |
| 37 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan



At PACE End (J21):

| Pin | Function | PACE electrical check AID | EGSE ATP |
|-----|-----------------------------|---------------------------|----------|
| 1 | LVHX1 Temp T01 Excitation + | ✓ | ✓ |
| 2 | LVHX1 Temp T01 Signal + | ✓ | ✓ |
| 3 | LVHX1 Temp T02 Excitation + | ✓ | ✓ |
| 4 | LVHX1 Temp T02 Signal + | ✓ | ✓ |
| 5 | LVHX2 Temp T03 Excitation + | ✓ | ✓ |
| 6 | LVHX2 Temp T03 Signal + | ✓ | ✓ |
| 7 | LVHX2 Temp T04 Excitation + | ✓ | ✓ |
| 8 | LVHX2 Temp T04 Signal + | ✓ | ✓ |
| 9 | LVHX3 Temp T05 Excitation + | ✓ | ✓ |
| 10 | LVHX3 Temp T05 Signal + | ✓ | ✓ |
| 11 | JT Temp T30 Excitation + | ✓ | ✓ |
| 12 | LVHX3 Temp T06 Signal + | ✓ | ✓ |
| 13 | JT Temp T30 Signal + | ✓ | ✓ |
| 14 | JT Temp T07 Signal + | ✓ | ✓ |
| 15 | LVHX3 Heater H31A Voltage | ✓ | ✓ |
| 16 | LVHX3 Heater H32A Voltage | ✓ | ✓ |
| 17 | JT Temp T07 Excitation + | ✓ | ✓ |
| 18 | LVHX3 Temp T06 Signal + | ✓ | ✓ |
| 19 | Spare (Grounded) | ✓ | ✓ |
| 20 | LVHX1 Temp T01 Excitation - | ✓ | ✓ |
| 21 | LVHX1 Temp T01 Signal - | ✓ | ✓ |
| 22 | LVHX1 Temp T02 Excitation - | ✓ | ✓ |
| 23 | LVHX1 Temp T02 Signal - | ✓ | ✓ |
| 24 | LVHX2 Temp T03 Excitation - | ✓ | ✓ |
| 25 | LVHX2 Temp T03 Signal - | ✓ | ✓ |
| 26 | LVHX2 Temp T04 Excitation - | ✓ | ✓ |
| 27 | LVHX2 Temp T04 Signal - | ✓ | ✓ |
| 28 | LVHX3 Temp T05 Excitation - | ✓ | ✓ |
| 29 | LVHX3 Temp T05 Signal - | ✓ | ✓ |
| 30 | JT Temp T30 Excitation - | ✓ | ✓ |
| 31 | LVHX3 Temp T06 Signal - | ✓ | ✓ |
| 32 | JT Temp T30 Signal - | ✓ | ✓ |
| 33 | JT Temp T07 Signal - | ✓ | ✓ |
| 34 | LVHX3 Heater H31B Voltage | ✓ | ✓ |
| 35 | LVHX3 Heater H32B Voltage | ✓ | ✓ |
| 36 | JT Temp T07 Excitation - | ✓ | ✓ |
| 37 | LVHX3 Temp T06 Signal - | ✓ | ✓ |





Planck Sorption Cooler Verification Plan



At PACE End (J22)

| Pin | Function | PACE electrical check AID | EGSE ATP |
|-----|-------------------|---------------------------|----------|
| 1 | LVHX3 Heater H31A | ✓ | ✓ |
| 2 | LVHX3 Heater H32A | ✓ | ✓ |
| 3 | F9 Heater H33A | ✓ | ✓ |
| 4 | JT Heater H34A | ✓ | ✓ |
| 5 | Spare (Grounded) | ✓ | ✓ |
| 6 | LVHX3 Heater H31B | ✓ | ✓ |
| 7 | LVHX3 Heater H32B | ✓ | ✓ |
| 8 | F9 Heater H33B | ✓ | ✓ |
| 9 | JT Heater H34B | ✓ | ✓ |
| 10 | Spare (Grounded) | ✓ | ✓ |
| 11 | F9 Heater H36A | ✓ | ✓ |
| 12 | JT Heater H35A | ✓ | ✓ |
| 13 | F9 Heater H36B | ✓ | ✓ |
| 14 | JT Heater H35B | ✓ | ✓ |
| 15 | Spare (Grounded) | ✓ | ✓ |
| 16 | Spare (Grounded) | ✓ | ✓ |
| 17 | Spare (Grounded) | ✓ | ✓ |
| 18 | Spare (Grounded) | ✓ | ✓ |
| 19 | Spare (Grounded) | ✓ | ✓ |
| 20 | Spare (Grounded) | ✓ | ✓ |
| 21 | Spare (Grounded) | ✓ | ✓ |
| 22 | Spare (Grounded) | ✓ | ✓ |
| 23 | Spare (Grounded) | ✓ | ✓ |
| 24 | Spare (Grounded) | ✓ | ✓ |
| 25 | Spare (Grounded) | ✓ | ✓ |
| 26 | Spare (Grounded) | ✓ | ✓ |





Planck Sorption Cooler Verification Plan



| | | | |
|---------------------------|---|------------|--|
| Test Objective | Verify that all TMU sensors are read correctly within their range | | |
| Procedure | Run <i>Health Monitoring</i> procedure specified in the flight software | | |
| Pass/Fail Criteria | All TMU sensors must be within their expected ranges | | |
| Start/End Date | 05.18.2004 | 05.18.2004 | Name G. MORGIANTE - J. BORDERS - M. PRINA |
| Start/End Time | 12:30 P.M. | 12:58 P.M. | Signature |
| Test Data File | 5-18-04 2.2.1.1 HEALTH MONITOR TEST.PXP | | |

| Designator | Location | Type | Expected Range | Reading |
|------------|-----------------------|----------|--------------------|-----------|
| T1 | LVHX1 | Cernox | 17.5K - 323K | 290.5 K |
| T2 | LVHX1 (RED) | Cernox | 17.5K - 323K | 290.4 K |
| T3 | LVHX2 | Cernox | 17.5K - 323K | 290.2 K |
| T4 | LVHX2 (RED) | Cernox | 17.5K - 323K | 290.3 K |
| T5 | LVHX3 | Cernox | 17.5K - 323K | 290.3 K |
| T6 | LVHX3 (RED) | Cernox | 17.5K - 323K | 290.3 K |
| T7 | JT | Cernox | 17.5K - 323K | 289.7 K |
| T30 | JT | Cernox | 17.5K - 323K | 289.8 K |
| T8 | PC3c | Cernox | 40K - 323K | 290.1 K |
| T9 | PC3b | Cernox | 40K - 323K | 290.7 K |
| T10 | PC3a | Cernox | 40K - 323K | 290.6 K |
| T11 | PC2 | Cernox | 90K - 323K | 290.8 K |
| T12 | PC1 | Cernox | 150K - 323K | 290.6 K |
| T13 | HPST1 | PRT | 253K - 323K | 291.7 K |
| T14 | HPST4 | PRT | 253K - 323K | 292.5 K |
| T17 | LPSB | PRT | 253K - 323K | 292.0 K |
| T18 | LPSB (RED) | PRT | 253K - 323K | 291.8 K |
| T15 | CE1 Shell Temperature | PRT | 253K - 323K | 292.8 K |
| T16 | CE2 Shell Temperature | PRT | 253K - 323K | 293.2 K |
| T26 | CE3 Shell Temperature | PRT | 253K - 323K | 292.8 K |
| T27 | CE4 Shell Temperature | PRT | 253K - 323K | 292.5 K |
| T28 | CE5 Shell Temperature | PRT | 253K - 323K | 292.6 K |
| T29 | CE6 Shell Temperature | PRT | 253K - 323K | 292.6 K |
| T20 | CE1 Temperature | KTC | 253K - 323K | 293.0 K |
| T21 | CE2 Temperature | KTC | 253K - 323K | 293.2 K |
| T22 | CE3 Temperature | KTC | 253K - 323K | 293.0 K |
| T23 | CE4 Temperature | KTC | 253K - 323K | 292.9 K |
| T24 | CE5 Temperature | KTC | 253K - 323K | 292.9 K |
| T25 | CE6 Temperature | KTC | 253K - 323K | 292.9 K |
| P1 | CE1 Pressure | P Sensor | 0 PSIA - 972 PSIA | 7.8 PSIA |
| P2 | CE2 Pressure | P Sensor | 0 PSIA - 972 PSIA | 7.9 PSIA |
| P3 | CE3 Pressure | P Sensor | 0 PSIA - 972 PSIA | 7.2 PSIA |
| P4 | CE4 Pressure | P Sensor | 0 PSIA - 972 PSIA | 7.0 PSIA |
| P5 | CE5 Pressure | P Sensor | 0 PSIA - 972 PSIA | 7.1 PSIA |
| P6 | CE6 Pressure | P Sensor | 0 PSIA - 972 PSIA | 6.6 PSIA |
| P7 | HPST Pressure | P Sensor | 0 PSIA - 972 PSIA | 18.3 PSIA |
| P8 | LPSB Pressure | P Sensor | 0 Torr - 2550 Torr | 327 Torr |





Planck Sorption Cooler Verification Plan



2.2.1.2 Verify "Control Functionality" of the flight electronics (or EGSE) and the TMU

| | | | |
|---------------------------|---|---------|------------------------------------|
| Test Objective | Verify that FM Electronics or EGSE can correctly and safely operate the TMU | | |
| Procedure | Run <i>Health Check</i> procedure specified in the flight software | | |
| Pass/Fail Criteria | All TMU heaters generate proper action | | |
| Start/End Date | 5-18-04 | 5-18-04 | Name J. BORDERS G. MORGANTE |
| Start/End Time | 1:30 pm | 4:24 PM | Signature J.E. G.M. |
| Test Data File | 5-18-04 2.2.1.2_HEALTHCHECKTEST.PXP | | |

| Step | Action | Parameter | Value |
|---------|---|------------|------------|
| LPSB-1 | Initial Pressure LPSB | P | 302 Torr |
| LPSB-2 | Initial LPSB Temperature | T | 290.7 K |
| LPSB-3 | Sustain LPSB heater ON Power (W): 3.92 | Δt | 667 s |
| LPSB-4 | Final Pressure LPSB | P | 308 Torr |
| LPSB-5 | Final LPSB Temperature | T | 291.2 K |
| LPSB-6 | Startup heater ON Power (W): 38.7 | Δt | 610 s |
| LPSB-7 | Final Pressure LPSB | P | 360 Torr |
| LPSB-8 | Final LPSB Temperature | T | 296.1 K |
| CE-1-1 | Temperature CE1 | T | 292.0 K |
| CE-1-2 | Pressure CE1 | P | 7.5 PSIA |
| CE-1-3 | Pressure HPST | P | 17.4 PSIA |
| CE-1-4 | Turn ON CE1 Heater Max Power Power (W): 242.0 | Δt | 480 s |
| CE-1-5 | Temperature CE1 | T | 390.0 K |
| CE-1-6 | Pressure CE1 | P | 136.0 PSIA |
| CE-1-7 | Pressure HPST | P | 125.0 PSIA |
| CE-1-8 | Turn ON CE1 Heater Min Power Power (W): 6.9 | Δt | 667 s |
| CE-1-9 | Temperature CE1 | T | 385 K |
| CE-1-10 | Pressure CE1 | P | 130.3 PSIA |
| CE-1-11 | Pressure HPST | P | 130.7 PSIA |
| CE-1-12 | Turn OFF CE heater, Turn ON GGA heater | Δt | 667 s |
| CE-1-13 | Temperature CE1 | T | 281.0 K |
| CE-1-14 | Pressure CE1 | P | 5.2 PSIA |
| CE-1-15 | Pressure HPST | P | 160.6 PSIA |
| CE-2-1 | Temperature CE2 | T | 292.7 K |
| CE-2-2 | Pressure CE2 | P | 7.6 PSIA |
| CE-2-3 | Pressure HPST | P | 129.8 PSIA |
| CE-2-4 | Turn ON CE2 Heater Max Power Power (W): 244 | Δt | 354 s |
| CE-2-5 | Temperature CE2 | T | 390.0 K |
| CE-2-6 | Pressure CE2 | P | 169.9 PSIA |
| CE-2-7 | Pressure HPST | P | 159.6 PSIA |
| CE-2-8 | Turn ON CE2 Heater Min Power Power (W): 6.9 | Δt | 667 s |
| CE-2-9 | Temperature CE2 | T | 385.5 K |
| CE-2-10 | Pressure CE2 | P | 159.0 PSIA |
| CE-2-11 | Pressure HPST | P | 173.1 PSIA |





Planck Sorption Cooler Verification Plan

| | | | | |
|---------|--|-----------------|------------|------------|
| CE-2-12 | Turn OFF CE heater, Turn ON GGA heater | | Δt | 667 s |
| CE-2-13 | Temperature CE2 | | T | 279.7 K |
| CE-2-14 | Pressure CE2 | | P | 5.0 PSIA |
| CE-2-15 | Pressure HPST | | P | 171.1 PSIA |
| CE-3-1 | Temperature CE3 | | T | 290.7 K |
| CE-3-2 | Pressure CE3 | | P | 6.4 PSIA |
| CE-3-3 | Pressure HPST | | P | 159.2 PSIA |
| CE-3-4 | Turn ON CE3 Heater Max Power | Power (W): 237 | Δt | 330 s |
| CE3-5 | Temperature CE3 | | T | 390.0 K |
| CE3-6 | Pressure CE3 | | P | 174.2 PSIA |
| CE3-7 | Pressure HPST | | P | 173.2 PSIA |
| CE3-8 | Turn ON CE3 Heater Min Power | Power (W): 6.83 | Δt | 667 s |
| CE3-9 | Temperature CE3 | | T | 384.7 K |
| CE3-10 | Pressure CE3 | | P | 172.1 PSIA |
| CE3-11 | Pressure HPST | | P | 171.3 PSIA |
| CE3-12 | Turn OFF CE heater, Turn ON GGA heater | | Δt | 667 s |
| CE3-13 | Temperature CE3 | | T | 275.4 K |
| CE3-14 | Pressure CE3 | | P | 3.2 PSIA |
| CE3-15 | Pressure HPST | | P | 193.7 PSIA |
| CE-4-1 | Temperature CE4 | | T | 287.6 K |
| CE-4-2 | Pressure CE4 | | P | 5.6 PSIA |
| CE-4-3 | Pressure HPST | | P | 171.2 PSIA |
| CE-4-4 | Turn ON CE4 Heater Max Power | Power (W): 247 | Δt | 348 s |
| CE-4-5 | Temperature CE4 | | T | 390.0 K |
| CE-4-6 | Pressure CE4 | | P | 194.9 PSIA |
| CE-4-7 | Pressure HPST | | P | 194.7 PSIA |
| CE-4-8 | Turn ON CE4 Heater Min Power | Power (W): 7.1 | Δt | 667 s |
| CE-4-9 | Temperature CE4 | | T | 384.4 K |
| CE-4-10 | Pressure CE4 | | P | 192.2 PSIA |
| CE-4-11 | Pressure HPST | | P | 192.3 PSIA |
| CE-4-12 | Turn OFF CE heater, Turn ON GGA heater | | Δt | 667 s |
| CE-4-13 | Temperature CE4 | | T | 275.2 K |
| CE-4-14 | Pressure CE4 | | P | 3.0 PSIA |
| CE-4-15 | Pressure HPST | | P | 217.1 PSIA |
| CE-5-1 | Temperature CE5 | | T | 288.2 K |
| CE-5-2 | Pressure CE5 | | P | 6.1 PSIA |
| CE-5-3 | Pressure HPST | | P | 192.9 PSIA |
| CE-5-4 | Turn ON CE5 Heater Max Power | Power (W): 243 | Δt | 365 s |
| CE-5-5 | Temperature CE5 | | T | 390.0 K |
| CE-5-6 | Pressure CE5 | | P | 223.8 PSIA |
| CE-5-7 | Pressure HPST | | P | 218.0 PSIA |
| CE-5-8 | Turn ON CE5 Heater Min Power | Power (W): 6.92 | Δt | 667 s |
| CE-5-9 | Temperature CE5 | | T | 385.0 K |
| CE-5-10 | Pressure CE5 | | P | 216.6 PSIA |
| CE-5-11 | Pressure HPST | | P | 216.6 PSIA |





Planck Sorption Cooler Verification Plan

| | | | | |
|---------|--|-----------------|------------|------------|
| CE-5-12 | Turn OFF CE heater, Turn ON GGA heater | | Δt | 694 s |
| CE-5-13 | Temperature CE5 | | T | 275.5 K |
| CE5-14 | Pressure CE5 | | P | 3.1 PSIA |
| CE5-15 | Pressure HPST | | P | 243.7 PSIA |
| CE-6-1 | Temperature CE6 | | T | 287.6 K |
| CE-6-2 | Pressure CE6 | | P | 5.1 PSIA |
| CE-6-3 | Pressure HPST | | P | 246.9 PSIA |
| CE-6-4 | Turn ON CE6 Heater Max Power | Power (W): 243 | Δt | 393 s |
| CE-6-5 | Temperature CE6 | | T | 390.0 K |
| CE-6-6 | Pressure CE6 | | P | 249.5 PSIA |
| CE-6-7 | Pressure HPST | | P | 245.2 PSIA |
| CE-6-8 | Turn ON CE6 Heater Min Power | Power (W): 6.96 | Δt | 667 s |
| CE-6-9 | Temperature CE6 | | T | 385.7 K |
| CE-6-10 | Pressure CE6 | | P | 241.8 PSIA |
| CE-6-11 | Pressure HPST | | P | 242.4 PSIA |
| CE-6-12 | Turn OFF CE heater, Turn ON GGA heater | | Δt | 667 s |
| CE-6-13 | Temperature CE6 | | T | 275.1 K |
| CE-6-14 | Pressure CE6 | | P | 2.6 PSIA |
| CE-6-15 | Pressure HPST | | P | 237.6 PSIA |
| CE-1-1 | Temperature CE1 | | T | 284.3 K |
| CE-1-2 | Pressure CE1 | | P | 4.4 PSIA |
| CE-1-3 | Pressure HPST | | P | 242.9 PSIA |
| CE-1-4 | Turn ON CE1 Heater Max Power | Power (W): 239 | Δt | 323 s |
| CE-1-5 | Temperature CE1 | | T | 392.0 K |
| CE-1-6 | Pressure CE1 | | P | 179.9 PSIA |
| CE-1-7 | Pressure HPST | | P | 240.8 PSIA |
| CE-1-8 | Turn ON CE1 Heater Min Power | Power (W): 6.9 | Δt | 667 s |
| CE-1-9 | Temperature CE1 | | T | 390.4 K |
| CE-1-10 | Pressure CE1 | | P | 173.6 PSIA |
| CE-1-11 | Pressure HPST | | P | 236.1 PSIA |
| CE-1-12 | Turn OFF CE heater, Turn ON GGA heater | | Δt | 667 s |
| CE-1-13 | Temperature CE1 | | T | 276.5 K |
| CE-1-14 | Pressure CE1 | | P | 3.7 PSIA |
| CE-1-15 | Pressure HPST | | P | 231.4 PSIA |

NOTE: Do not perform Health-Check Procedure on PACE when PACE is warm



11 ANNEX

11.1 Health Procedure



INTEROFFICE MEMORANDUM

DATE: 2/10/2002

HEALTHCHECK PROCEDURE

OBJECTIVE

The purpose of this document is to provide the procedure needed to check the status of the Planck Sorption Cooler System both in flight and on the ground. The check consist in verifying that all the heater circuits (CE, LPSB, JT etc) are functioning properly (current goes through the heater circuit and, if possible, the respective temperature or pressure is changed as expected). The health check procedure will perform all the verifications on the heating circuit but will not make any system decision on its results. The ground operator, comparing those data with previous run and with proper parameter ranges will decide on the status of the system and decide on how to operate the cooler.

THE PROCEDURE

The health status of the Planck Sorption Cooler System combines two previous procedures, the ground and the flight health check) to simplify the software structure. When the system enters into Ready Mode, the health monitoring process is automatically performed (see Fig.1): it consists in the readout of all the system sensors (T and P), checking that all the values result are within the limits relative to the coolers present condition (i.e. first start or re-start).




Fig.1

Once the health monitoring process has confirmed the functionality of the system sensors, the health check procedure can be started by *command*. If one or more sensors fails the monitoring test they, will be excluded from the health check procedure: a flag will be raised and a message generated to communicate the failure in order to establish the appropriate actions. During the whole health check procedure the cooler safety limits needs to be continuously monitored in order to ensure the safety of the system.

The healthcheck will test the Compressor Assembly and the Cold End status by performing the actions described in the following list (to be performed in sequence). The limits indicated in the processes are summarized in a dedicated uplink table (see Tab.1): its values might be changed depending on whether the cooler is on the ground or in flight.

| | | |
|-----------------------|--|--|
| Planck HFI | Planck Sorption Cooler Electronics Requirements | Ref.: TR-PSCB211-100020-1SN Issue: 01 Rev.: 06 Date: March 10, 2003 Page: 23 |
|-----------------------|--|--|

Compressor Assembly

All sensors OK from health monitoring process? If NOT exclude the subsystem from healthcheck and inform operator.

LPSB

- a. Read initial low pressure sensor (LP_{INI}); Sustain heater ON (Max Power) until low pressure greater than $LP_{INI} + \Delta P_{LP}$ Low P OR time heater ON > $time_{limit}$; heater OFF
- b. Startup heater ON until T_{17} OR T_{17} greater than $T_{LP-LIMIT}$ OR time heater ON > $time_{limit}$; heater OFF

Compressor Elements

- c. All CE Heaters OFF, all GGA OFF
- d. CE#1 heaters ON (max power(CE)) until temperature of the bed > $T_{BED-LIMIT}$ OR pressure of the bed > $P_{BED-LIMIT}$ OR time heater ON > $time_{limit}$; heater OFF
- e. CE#1 heater ON (min power, only on variable heater circuit) until time heater ON > $time_{limit}$; heater OFF
- f. CE#1 gas gap heater ON until time heater ON > $time_{limit}$; heater OFF
- g. Repeat step a,b,c,d for each CE (2,3,4,5,6, and again 1)

Cold End

Read initial JT temperature sensor $T_{7initial}$ and $T_{30initial}$; turn JT heater H34 ON UNTIL $T_7 > T_{7initial} + \Delta T_{COLD}$ OR $T_{30initial} + \Delta T_{COLD}$ OR time heater ON > $time_{limit-cold}$, H34 heater OFF

Read initial JT temperature sensor $T_{7initial}$ and $T_{30initial}$; turn JT heater H35 ON UNTIL $T_7 > T_{7initial} + \Delta T_{COLD}$ OR $T_{30initial} + \Delta T_{COLD}$ OR time heater ON > $time_{limit-cold}$, H35 heater OFF

PF heater H33 ON: time heater ON > $time_{limit-cold}$, H33 heater OFF

PF heater H36 ON: time heater ON > $time_{limit-cold}$, H36 heater OFF

Read initial LR3 temperature sensor $T_{5initial}$ and $T_{6initial}$; turn LR3 heater H1 ON UNTIL $T_5 > T_{5initial} + \Delta T_{COLD}$ OR $T_{6initial} + \Delta T_{COLD}$ OR time heater ON > $time_{limit-cold}$, H1 heater OFF

Read initial LR3 temperature sensor $T_{5initial}$ and $T_{6initial}$; turn LR3 heater H2 ON UNTIL $T_5 > T_{5initial} + \Delta T_{COLD}$ OR $T_{6initial} + \Delta T_{COLD}$ OR time heater ON > $time_{limit-cold}$, H2 heater OFF

Healthcheck Limits

The limits to be used for all the above-listed processes are summarized in the following table:

| Sensor or parameter | Value | Range |
|----------------------------|-----------------------|---------------|
| ΔP_{LP} | 50 Torr | 10-800 Torr |
| time _{limit} | 667 s | 100-1000 s |
| T _{LP-LIMIT} | 5K 30K +5K | 290-323 K |
| max power(CE) | 220 W | See TMU spec. |
| Min power (CE) | ~7 5 W | 0-30 W |
| T _{BED-LIMIT} | 390 K | 310-450 K |
| P _{BED-LIMIT} | 750 psia | 0-750 psia |
| ΔT_{COLD} | 0.5 K | 0.1-2 K |
| time _{limit-cold} | 2 s | 0-667 s |

Tab.1



Planck Sorption Cooler Verification Plan



2.2.2 PROTOFLIGHT OPERATIONAL/NON OPERATIONAL VERIFICATION

2.2.2.1 Cold Dwell, NON-OP

| | | | |
|---------------------------|--|---------|--------------------------|
| Test Objective | Verify that Compressor can survive Proto-Flight cold conditions of the I/F's (warm radiator at 243 K) for 24 hrs | | |
| Procedure | Run Health Monitoring procedure recording T readings for 24 hrs. | | |
| Pass/Fail Criteria | Sensors readings must comply with expected values | | |
| Start/End Date | 5-20-04 | 5-21-04 | Name G. MORGANSTE |
| Start/End Time | 7:15 PM | 7:20 PM | Signature |
| Test Data File | 5-21-04 2.2.2.1 Cold Dwell Non-Op.ppt | | |

| Designator | Location | Type | Expected Range | Reading |
|------------|-----------------------|------|----------------|---------|
| T13 | HPST1 | PRT | ≤ 243K | 241.6 K |
| T14 | HPST4 | PRT | ≤ 243K | 240.3 K |
| T17 | LPSB | PRT | ≤ 243K | 239.3 K |
| T18 | LPSB (Redundant) | PRT | ≤ 243K | 239.1 K |
| T15 | CE1 Shell Temperature | PRT | ≤ 243K | 235.1 K |
| T16 | CE2 Shell Temperature | PRT | ≤ 243K | 235.0 K |
| T26 | CE3 Shell Temperature | PRT | ≤ 243K | 234.8 K |
| T27 | CE4 Shell Temperature | PRT | ≤ 243K | 234.6 K |
| T28 | CE5 Shell Temperature | PRT | ≤ 243K | 234.7 K |
| T29 | CE6 Shell Temperature | PRT | ≤ 243K | 234.9 K |
| T20 | CE1 Temperature | KTC | ≤ 243K | 236.2 K |
| T21 | CE2 Temperature | KTC | ≤ 243K | 236.1 K |
| T22 | CE3 Temperature | KTC | ≤ 243K | 235.9 K |
| T23 | CE4 Temperature | KTC | ≤ 243K | 235.7 K |
| T24 | CE5 Temperature | KTC | ≤ 243K | 235.9 K |
| T25 | CE6 Temperature | KTC | ≤ 243K | 236.1 K |

Note - pressure sensors were turned off





Planck Sorption Cooler Verification Plan



2.2.2.2 Two Start up Sequences at Minimum I/F's Temperature Conditions

| | | | |
|---------------------------|--|---------|------------------------------------|
| Test Objective | Verify that the TMU can startup in the coldest environment (warm radiator at 252 K and PC3c at 40 K) provided by the S/C | | |
| Procedure | Run <i>twice</i> the <i>Start-up</i> procedure specified in the flight software | | |
| Pass/Fail Criteria | Pressure in HPST after 3 cycles* must be above 10 atm (147 PSI) | | |
| Start/End Date | 6/16/04 | 6/17/04 | Name BURT ZHANG |
| Start/End Time | 7:00 AM | 8:00 AM | Signature <i>Burt Zhang</i> |
| Test Data File | 6-16-04 2-2-2-2 Two | | |

Start up sequences at min interface T. PXP

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|----------|-------|
| CE1 Heatup Power | 145 | W |
| CE1 Desorption Power | 130 | W |
| CE1 GGA Advance Decoupling | 60 | s |
| CE1 GGA Cooldown Delay | 0 | s |
| CE2 Heatup Power | 145 | W |
| CE2 Desorption Power | 130 | W |
| CE2 GGA Advance Decoupling | 60 | s |
| CE2 GGA Cooldown Delay | 0 | s |
| CE3 Heatup Power | 145 | W |
| CE3 Desorption Power | 130 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 145 | W |
| CE4 Desorption Power | 130 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 145 | W |
| CE5 Desorption Power | 130 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 145 | W |
| CE6 Desorption Power | 130 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | Variable | s |
| LPSB Sustain Power | 0.0031 | s-W |
| GGA Power (average total) | 27.8 | W |
| Average TSA power | 0 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 74.5 | K |
| PC3b Temperature | 75.0 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|-------------|---|
| PC3c Temperature | 37.8 | K |
| PC2 Temperature | 75.8 | K |
| PC1 Temperature | 84.8 | K |
| FACILITY INTERFACES | | |
| SCC radiator (measured at the inlet plenum, for indication only) | 245 / 243.7 | K |

| Run | HPST Pressure at the end of 3 cycles (atm) | Requirement (atm) |
|-----------------|--|-------------------|
| 1 st | 27.8 | 10.0 |
| 2 nd | 12.8 | 10.0 |





Planck Sorption Cooler Verification Plan



2.2.2.3 Full Start up at Minimum I/F's Temperature Conditions

| | | | |
|---------------------------|---|---------|------------------------------------|
| Test Objective | Verify that the TMU can produce LH ₂ in the coldest environment provided by the S/C (warm radiator at 252 K, PC3c at 40 K) | | |
| Procedure | Run <i>Start-up</i> procedure specified in the flight software | | |
| Pass/Fail Criteria | Produce LH ₂ , temperature of LVHX1 lower than 19.0 K | | |
| Start/End Date | 6/18/04 | 6/19/04 | Name BURT ZHANG |
| Start/End Time | 7:00 AM | 9:00 AM | Signature <i>Burt Zhang</i> |
| Test Data File | 6-18-04 2-2-2-3 Full Start up at Min I/F.PXP | | |

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 137 | W |
| CE1 Desorption Power | 130 | W |
| CE1 GGA Advance Decoupling | 60 | s |
| CE1 GGA Cooldown Delay | 0 | s |
| CE2 Heatup Power | 137 | W |
| CE2 Desorption Power | 130 | W |
| CE2 GGA Advance Decoupling | 60 | s |
| CE2 GGA Cooldown Delay | 0 | s |
| CE3 Heatup Power | 137 | W |
| CE3 Desorption Power | 130 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 137 | W |
| CE4 Desorption Power | 130 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 137 | W |
| CE5 Desorption Power | 130 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 137 | W |
| CE6 Desorption Power | 130 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | 940 | s |
| LPSB Sustain Power | 0 | s |
| GGA Power (average total) | 27.81 | W |
| Average TSA power | 0 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 72.52 | K |
| PC3b Temperature | 73.05 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|-------|---|
| PC3c Temperature | 37.92 | K |
| PC2 Temperature | 73.84 | K |
| PC1 Temperature | 94.93 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0 | W |
| LVHX2 load | 0 | W |
| LFI - I/F Temperature (average, for indication only) | 16.87 | K |
| HFI - I/F Temperature (average, for indication only) | 16.38 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 251.4 | K |

| LVHX1 Temperature (K) | Requirement (K) |
|-----------------------|-----------------|
| 16.38 | < 19.0 |





Planck Sorption Cooler Verification Plan



2.2.2.4 Minimum Temperature Proto-Flight Operational Conditions

| | | | |
|---------------------------|---|----------|---------------------------|
| Test Objective | Verify that the TMU can operate in the coldest proto-flight conditions (warm radiator at 252 K and PC3c at 40 K) of the I/F's | | |
| Procedure | Run TMU in Normal Operation for 24 hours | | |
| Pass/Fail Criteria | Stable conditions (TMU continuously in Normal Operation) after 24 h | | |
| Start/End Date | 7-6-04 | 7-7-04 | Name James Borders |
| Start/End Time | 9:30 AM | 11:00 AM | Signature |
| Test Data File | 7-7-04 2-2-2-4 Min T | | |

Proto-flight op. pxp

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 115 | W |
| CE1 Desorption Power | 130 | W |
| CE1 GGA Advance Decoupling | 60 | s |
| CE1 GGA Cooldown Delay | 0 | s |
| CE2 Heatup Power | 115 | W |
| CE2 Desorption Power | 130 | W |
| CE2 GGA Advance Decoupling | 60 | s |
| CE2 GGA Cooldown Delay | 0 | s |
| CE3 Heatup Power | 115 | W |
| CE3 Desorption Power | 130 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 115 | W |
| CE4 Desorption Power | 130 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 115 | W |
| CE5 Desorption Power | 130 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 115 | W |
| CE6 Desorption Power | 130 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | 940 | s |
| LPSB Sustain Power | 1.67 | 8W |
| GGA Power (average total) | 27.4 | W |
| Average TSA power | 0 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 75.85 | K |
| PC3b Temperature | 76.39 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|--------|---|
| PC3c Temperature | 39.97 | K |
| PC2 Temperature | 78.19 | K |
| PC1 Temperature | 148.25 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.195 | W |
| LVHX2 load | 0.311 | W |
| HFI - I/F Temperature (average, for indication only) | 16.89 | K |
| LFI - I/F Temperature (average, for indication only) | 18.29 | K |
| HFI - I/F ΔT (peak-to peak, for indication only) | 0.850 | K |
| LFI - I/F ΔT (peak-to peak, for indication only) | 0.675 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 254.5 | K |

| | | |
|---|------------|-----------|
| TMU continuously in Normal Operation for 24 hrs. | YES | NO |
| | ✓ | |





Planck Sorption Cooler Verification Plan



2.2.2.5 Two Start up Sequences in Maximum I/F's Temperature Conditions

| | | | |
|---------------------------|--|---------|------------------------------------|
| Test Objective | Verify that TMU can startup in the warmest environment (warm radiator at 292 K, PC3c 65 K) provided by the S/C | | |
| Procedure | Run twice the <i>Start-up</i> procedure specified in the flight software | | |
| Pass/Fail Criteria | Pressure in HPST after 3 cycles must be above 10 atm | | |
| Start/End Date | 6/21/04 | 6/21/04 | Name BURT ZHANG |
| Start/End Time | 8:00 AM | 2:00 PM | Signature <i>Burt Zhang</i> |
| Test Data File | 6-21-04 2-2-2-5 | | |

Two Startup Sequences in MAX IF T Conditions

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|----------|-------|
| CE1 Heatup Power | 115 | W |
| CE1 Desorption Power | 130 | W |
| CE1 GGA Advance Decoupling | 0 | s |
| CE1 GGA Cooldown Delay | 0 | s |
| CE2 Heatup Power | 115 | W |
| CE2 Desorption Power | 130 | W |
| CE2 GGA Advance Decoupling | 0 | s |
| CE2 GGA Cooldown Delay | 0 | s |
| CE3 Heatup Power | 115 | W |
| CE3 Desorption Power | 130 | W |
| CE3 GGA Advance Decoupling | 0 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 115 | W |
| CE4 Desorption Power | 130 | W |
| CE4 GGA Advance Decoupling | 0 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 115 | W |
| CE5 Desorption Power | 130 | W |
| CE5 GGA Advance Decoupling | 0 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 115 | W |
| CE6 Desorption Power | 130 | W |
| CE6 GGA Advance Decoupling | 0 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | Variable | s |
| LPSB Sustain Power | 0.453 | W |
| GGA Power (average total) | 27.48 | W |
| Average TSA power | 0 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 73.34 | K |
| PC3b Temperature | 73.87 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|-------|---|
| PC3c Temperature | 70.83 | K |
| PC2 Temperature | 75.72 | K |
| PC1 Temperature | 189.1 | K |
| FACILITY INTERFACES | | |
| SCC radiator (measured at the inlet plenum, for indication only) | 295.4 | K |

| Run | HPST Pressure at the end of 3 cycles (atm) | Requirement (atm) |
|-----------------|--|-------------------|
| 1 st | 18.1 | 10.0 |
| 2 nd | 16.1 | 10.0 |





Planck Sorption Cooler Verification Plan



2.2.2.6 Full Start up in Maximum I/F's Temperature Conditions

| | | | |
|---------------------------|---|------------------|------------------------|
| Test Objective | Verify that the TMU can produce LH ₂ when started in the warmest I/F's flight conditions (warm radiator at 292 K and PC3c at 65 K) | | |
| Procedure | Run <i>Start-up</i> procedure specified in the flight software | | |
| Pass/Fail Criteria | Produce LH ₂ , temperature of LVHX1 lower than 19.0 K | | |
| Start/End Date | 7.7.04 | 7.7.04 | Name Burt Zhang |
| Start/End Time | 14 ⁵⁰ | 17 ²⁰ | Signature |
| Test Data File | 7-7-04 2-2-2-b | | |

Full Start-up in Max IF T Conditions.PXP

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 160.0 | W |
| CE1 Desorption Power | 185.0 | W |
| CE1 GGA Advance Decoupling | 0 | s |
| CE1 GGA Cooldown Delay | 0 | s |
| CE2 Heatup Power | 160.0 | W |
| CE2 Desorption Power | 185.0 | W |
| CE2 GGA Advance Decoupling | 0 | s |
| CE2 GGA Cooldown Delay | 0 | s |
| CE3 Heatup Power | 160.0 | W |
| CE3 Desorption Power | 185.0 | W |
| CE3 GGA Advance Decoupling | 0 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 160.0 | W |
| CE4 Desorption Power | 185.0 | W |
| CE4 GGA Advance Decoupling | 0 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 160.0 | W |
| CE5 Desorption Power | 185.0 | W |
| CE5 GGA Advance Decoupling | 0 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 160.0 | W |
| CE6 Desorption Power | 185.0 | W |
| CE6 GGA Advance Decoupling | 0 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | N.A. | s |
| LPSB Sustain Power | N.A. | s |
| GGA Power (average total) | 27.77 | W |
| Average TSA power | 0.0 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 76.38 | K |
| PC3b Temperature | 76.83 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|-----------------------|---|
| PC3c Temperature | 64.49 | K |
| PC2 Temperature | 78.51 | K |
| PC1 Temperature | 148.2 / 49.8 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.0 | W |
| LVHX2 load | 0.0 | W |
| LFI - I/F Temperature (average, for indication only) | 18.59 28.2 | K |
| HFI - I/F Temperature (average, for indication only) | 18.59 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | | K |

| LVHX1 Temperature (K) | Requirement (K) |
|-----------------------|-----------------|
| 19.2 | <25.0 |





Planck Sorption Cooler Verification Plan



2.2.2.7 Maximum Temperature Proto-Flight Operational Conditions

| | | | |
|---------------------------|---|---------|--|
| Test Objective | Verify that the TMU can operate in the warmest proto-flight conditions (warm radiator at 292 K and PC3c at 65 K) of the I/F's | | |
| Procedure | Run TMU in Normal Operation for 24 hours | | |
| Pass/Fail Criteria | Stable conditions (TMU continuously in Normal Operation) after 24 h | | |
| Start/End Date | 6/22/04 | 6/23/04 | Name BURT ZHANG & JAMES BORDERS |
| Start/End Time | 12:00 PM | 1:25 PM | Signature |
| Test Data File | 6-22-04 2-2-2-7 | | |

Max T Proto-Flight Op. Pk

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 115 | W |
| CE1 Desorption Power | 130 | W |
| CE1 GGA Advance Decoupling | 60 | s |
| CE1 GGA Cooldown Delay | 0 | s |
| CE2 Heatup Power | 115 | W |
| CE2 Desorption Power | 130 | W |
| CE2 GGA Advance Decoupling | 60 | s |
| CE2 GGA Cooldown Delay | 0 | s |
| CE3 Heatup Power | 115 | W |
| CE3 Desorption Power | 130 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 115 | W |
| CE4 Desorption Power | 130 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 115 | W |
| CE5 Desorption Power | 130 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 115 | W |
| CE6 Desorption Power | 130 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | 940 | s |
| LPSB Sustain Power | 0.74 | W |
| GGA Power (average total) | 27.3 | W |
| Average TSA power | 0.085 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 79.70 | K |
| PC3b Temperature | 80.23 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|-------|---|
| PC3c Temperature | 66.39 | K |
| PC2 Temperature | 82.47 | K |
| PC1 Temperature | 176.3 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0 | W |
| LVHX2 load | 0 | W |
| LFI - I/F Temperature (average, for indication only) | 20.19 | K |
| HFI - I/F Temperature (average, for indication only) | 19.43 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 295.2 | K |

| | | |
|---|------------|-----------|
| TMU continuously in Normal Operation for 24 hrs. | YES | NO |
| | ✓ | |





Planck Sorption Cooler Verification Plan



3 FM1/FM2 TMU Performance Verification

3.1 TMU FM1/TMU FM2: Performance Verification Approach

The TMU is run to meet all its performances in terms of cooling power, LVHX's temperature, temperature fluctuations and input power while optimizing them based on the thermal interfaces provided by the spacecraft. It is recognized that it is not convenient (a) in terms of cooler lifetime and (b) whole spacecraft performances to run the TMU at full input power and to evaporate excess liquid hydrogen at LVHX2. The mission operations of the TMU are based on providing enough cooling (by measuring the excess cooling power) with the minimum power required. The minimal amount of excess cooling power depends on the specific performance of the TSA and will be determined in agreement with the instruments. The initial estimate of the minimal excess cooling is 150 mW (ref. LFI ECR 102829). Considering the exposed operation rationale, the cooling power provided by the TMU is kept fixed by adjusting the power profile of the TMU. The test to verify the performance of the TMU is performed using the same operational procedures intended for the mission operations and will be validated extensively on the TMU FM1 and verified on the TMU FM2.

3.2 TMU FM1/TMU FM2: Performance Test Matrix

| Spec ID | Required by | Description | Performed on | | PC3 T [K] | SCC Radiator T [K] | | |
|------------|-------------------------|--|--------------|-----|-----------|--------------------|-----|-----|
| | | | FM1 | FM2 | | 260 | 270 | 280 |
| TMU-PER-01 | TMU spec (p. 12) [1] | Min LVHX's T | ✓ | | 45 | ✓ | | |
| TMU-PER-02 | TMU spec (p. 12) [1] | Max LVHX's T | ✓ | ✓ | 60 | | | ✓ |
| TMU-PER-03 | TMU spec (p.17) [1] | Min TMU Input Power (HP/ DP, LPSB Power) | ✓ | ✓ | 45 | | | ✓ |
| TMU-PER-04 | TMU spec (p.17) [1] | Max TMU Input Power (HP/ DP, LPSB Power) | ✓ | ✓ | 60 | ✓ | | |
| TMU-PER-05 | TMU spec (p.13) [1] | Heat Lift Adaptability | ✓ | ✓ | 60-45 | ✓ | | |
| TMU-PER-06 | TMU spec (p.12) [1] | Nominal Operational point | ✓ | | 52 | | ✓ | |
| TMU-PER-07 | TMU spec [1] | Min TSA Setpoint (goal) | ✓ | ✓ | 45-60 | | | ✓ |

NOTES

- a) the cooling power is constantly measured by the TSA during ground test. The temperature fluctuations of the LVHX1 and at the TSA will be measured in all the cases specified in the performance matrix.
- b) the transition between different thermal interfaces (SCC radiator temperature and PC3c temperature) will be accommodated in the TMU operations following the TMU operating procedure that will be used mission operations and that will be part of the TMU operating manual.





Planck Sorption Cooler Verification Plan



3.3 FM1/FM2 TM: tests descriptions

3.3.1 Performance Characterization Test Description

3.3.1.1 Run startup sequence

| | | | | |
|---------------------------|--|----------|------------------|------------|
| Test Objective | Verify that the TMU can cool down the LVHX's and transition to Normal Operations | | | |
| Procedure | Run <i>Start-up</i> procedure then transition into <i>Normal Operation</i> as specified in the flight software | | | |
| Pass/Fail Criteria | Automatic transition into Normal Operation State | | | |
| Start/End Date | 5/24/04 | 5/25/04 | Name | BURT ZHANG |
| Start/End Time | 8:00 AM | 12:00 AM | Signature | Burt Zhang |
| Test Data File | 5-24-04 3-3-1-1 | | | |

Run Startup Sequence.pxp

| Automatic transition into Normal Operation | Yes/No | Time needed (hrs.) |
|--|--------|--------------------|
| | Yes | 14 |





Planck Sorption Cooler Verification Plan



3.3.1.2 Maximum LVHX's Temperature with warm radiator @ 282 K, PC3c @ 60 K

| | | | |
|---------------------------|---|----------|--|
| Test Objective | Measurement of Max LVHX's Temperature | | |
| Procedure | Run <i>Normal Operation</i> as specified in the flight software | | |
| Pass/Fail Criteria | TMU performance must be within specifications in terms of input power, cooling power, LVHX's temperature and temperature fluctuations | | |
| Start/End Date | 5/29/2004 | 6/1/2004 | Name B. ZHANG & G. MORGANTE |
| Start/End Time | 12:00 AM | 9:00 AM | Signature <i>B. Zhang G. Morgante</i> |
| Test Data File | FINAL280-60 | | |

5-29-04 3-3-1-2 MAX LVHX T. PXP

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------------------|-------|
| CE1 Heatup Power | 170 | W |
| CE1 Desorption Power | 185 | W |
| CE1 GGA Advance Decoupling | 80 | S |
| CE1 GGA Cooldown Delay | 0 | S |
| CE2 Heatup Power | 170 | W |
| CE2 Desorption Power | 185 | W |
| CE2 GGA Advance Decoupling | 80 | S |
| CE2 GGA Cooldown Delay | 0 | S |
| CE3 Heatup Power | 170 | W |
| CE3 Desorption Power | 185 | W |
| CE3 GGA Advance Decoupling | 80 | S |
| CE3 GGA Cooldown Delay | 0 | S |
| CE4 Heatup Power | 170 | W |
| CE4 Desorption Power | 185 | W |
| CE4 GGA Advance Decoupling | 80 | S |
| CE4 GGA Cooldown Delay | 0 | S |
| CE5 Heatup Power | 170 | W |
| CE5 Desorption Power | 185 | W |
| CE5 GGA Advance Decoupling | 80 | S |
| CE5 GGA Cooldown Delay | 0 | S |
| CE6 Heatup Power | 170 | W |
| CE6 Desorption Power | 185 | W |
| CE6 GGA Advance Decoupling | 80 | S |
| CE6 GGA Cooldown Delay | 0 | S |
| Cycle Time | 667 | S |
| LPSB Sustain Power | 1.38 | W |
| GGA Power (average total) | 26.95 | W |
| Average TSA power | 0.147 | W |
| Pressure Transducers Power Supply (constant) | 3.7898 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 44.5 | K |
| PC3b Temperature | 44.54 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|-------|---|
| PC3c Temperature | 60.05 | K |
| PC2 Temperature | 48.95 | K |
| PC1 Temperature | 173.6 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.214 | W |
| LVHX2 load | 0.754 | W |
| LFI - I/F Temperature (average, for indication only) | 18.64 | K |
| HFI - I/F Temperature (average, for indication only) | 21.79 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 282 | K |

| | Measured Value | Requirement |
|--------------------------------|-------------------------|---------------|
| LVHX1 T (K) | 18.62 | < 19.02 K |
| LVHX2 T (K) | 19.0 | < 22.50 K |
| LVHX1 ΔT^1 (K) | 351 | < 450 mK |
| LVHX2 ΔT^2 (K) | 153 | < 100 mK |
| TSA Power ³ (W) | 147 | < 150 mW |
| Cooling Power ⁴ (W) | 1,115 | \geq 836 mW |
| Input Power ⁵ (W) | 393.3 387.28 | < 426 W |

- Notes:
- ¹ Peak-to-Peak, when compressor radiator performs according to the TMU spec
 - ² Peak-to-Peak, measured @ TSA Stage
 - ³ When Instruments load is ON (646 mW for LFI + 190 mW for HFI) the TSA average Power indicates the extra heat lift available
 - ⁴ Total Cooling Power = LVHX Loads + TSA Average Power
 - ⁵ Input Power = HU Power + DE Power + GGA's Power + LPSB Sustain + TSA Power + P Sensors Supply





Planck Sorption Cooler Verification Plan



3.3.1.2 Maximum LVHX's Temperature with warm radiator @ 282 K, PC3c @ 60 K

NOTES

* Average Working P is 702 Pa

*





Planck Sorption Cooler Verification Plan



3.3.1.3 Minimum TSA Setpoint (goal is 21.8 K) with 60 K PC3c

| | | | |
|---------------------------|---|--|------------------|
| Test Objective | Verify the minimum setpoint at which the TSA can be run | | |
| Procedure | Lower TSA setpoint until the control is not able to keep the temperature fluctuations within 100 mK | | |
| Pass/Fail Criteria | TSA setpoint should be at 21.8 K while T fluctuations remain below 100 mK. If not, record minimum TSA setpoint that keeps $\Delta T < 100$ mK | | |
| Start/End Date | | | Name |
| Start/End Time | | | Signature |
| Test Data File | | | |

| | |
|--|--|
| Minimum TSA setpoint that keeps $\Delta T < 100$ mK (K) | |
|--|--|





Planck Sorption Cooler Verification Plan



3.3.1.4 Maximum TMU input power: 262 K warm radiator, 60 K PC3c

| | | | |
|---------------------------|---|---------|------------------------------------|
| Test Objective | Measurement of Max TMU Input Power | | |
| Procedure | Run <i>Normal Operation</i> as specified in the flight software | | |
| Pass/Fail Criteria | TMU performance must be within specifications in terms of input power, cooling power, LVHX's temperature and temperature fluctuations | | |
| Start/End Date | 8/20/04 | 8/26/04 | Name BURT ZHANG |
| Start/End Time | 4:30 PM | 3:00 PM | Signature <i>Burt Zhang</i> |
| Test Data File | 8-20-04 3_3-1-4 Max TMU | | |

INPUT POWER TEST.PXP

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 187 | W |
| CE1 Desorption Power | 188 | W |
| CE1 GGA Advance Decoupling | 60 | S |
| CE1 GGA Cooldown Delay | 0 | S |
| CE2 Heatup Power | 187 | W |
| CE2 Desorption Power | 188 | W |
| CE2 GGA Advance Decoupling | 60 | S |
| CE2 GGA Cooldown Delay | 100 | S |
| CE3 Heatup Power | 187 | W |
| CE3 Desorption Power | 188 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 100 | s |
| CE4 Heatup Power | 187 | W |
| CE4 Desorption Power | 188 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 187 | W |
| CE5 Desorption Power | 188 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 100 | s |
| CE6 Heatup Power | 187 | W |
| CE6 Desorption Power | 188 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 100 | s |
| Cycle Time | 667 | s |
| LPSB Sustain Power | 1.93 | W |
| GGA Power (average total) | 27.28 | W |
| Average TSA power | 0.149 | W |
| Pressure Transducers Power Supply (constant) | 3.78 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 47.45 | K |
| PC3b Temperature | 47.52 | K |





Planck Sorption Cooler Verification Plan

| | | |
|--|-------|---|
| PC3c Temperature | 61 | K |
| PC2 Temperature | 51.81 | K |
| PC1 Temperature | 173.6 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.207 | W |
| LVHX2 load | 0.657 | W |
| LFI - I/F Temperature (average, for indication only) | 19.75 | K |
| HFI - I/F Temperature (average, for indication only) | 17.2 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 259.6 | K |

| | Measured Value | Requirement |
|--------------------------------|----------------|---------------|
| LVHX1 T (K) | 17.13 | < 19.02 K |
| LVHX2 T (K) | 17.34 | < 22.50 K |
| LVHX1 ΔT^1 (K) | 421 | < 450 mK |
| LVHX2 ΔT^2 (K) | 73 | < 100 mK |
| TSA Power ³ (W) | 149 | < 150 mW |
| Cooling Power ⁴ (W) | 1,013 | \geq 836 mW |
| Input Power ⁵ (W) | 408 | < 426 W |

- Notes:
- ¹ Peak-to-Peak, when compressor radiator performs according to the TMU spec
 - ² Peak-to-Peak, measured @ TSA Stage
 - ³ When Instruments load is ON (646 mW for LFI + 190 mW for HFI) the TSA average Power indicates the extra heat lift available
 - ⁴ Total Cooling Power = LVHX Loads + TSA Average Power
 - ⁵ Input Power = HU Power + DE Power + GGA's Power + LPSB Sustain + TSA Power + P Sensors Supply





Planck Sorption Cooler Verification Plan



3.3.1.4 Maximum TMU input power: 262 K warm radiator, 60 K PC3c

NOTES

* Temperature sensors T08 - T12 for pre-coolers PC3c, 3b, 3a and PC2, PC1 went bad shortly before 7:00 AM, 8/22/04. No adjustment was made to these pre-coolers through the test. Steady temperature reading from facility sensors indicates that these pre-coolers remained at the temperatures recorded prior to 7:00 AM, 8/22/04.

* ΔT at LHX1 and control stage taken over a full cooler cycle (6 bed cycles) between data points 521671 and 525689. These temperature differences do not meet the requirement over some other cooler cycles. Over a 157-hour period, ΔT LHX1 \sim 485 mK peak to peak and 35 \sim 426 mK,





Planck Sorption Cooler Verification Plan



3.3.1.5 Heat adaptability test (262 K warm radiator, 60 K PC3c)

| | | | |
|---------------------------|---|--|------------------|
| Test Objective | Verify that TMU remains in stable conditions when Instruments are switched OFF/ON | | |
| Procedure | Run <i>Normal Operation</i> as specified in the flight software, switch Instrument loads OFF then ON again | | |
| Pass/Fail Criteria | The sum of the Instrument loads and TSA power (i.e. the total cooling power) must remain constant within ± 30 mW after switching OFF/ON Instruments | | |
| Start/End Date | | | Name |
| Start/End Time | | | Signature |
| Test Data File | | | |

| | LVHX1 Load (W) | LVHX2 Load (W) | TSA (W) | Total ¹ (W) |
|---|-------------------|-------------------|---------|------------------------|
| Cooling Power <i>before</i> switching OFF Instruments | | | | |
| Cooling Power <i>after</i> switching OFF Instruments | | | | |
| Cooling Power <i>after</i> switching ON Instruments | | | | |

Notes: ¹ the cooler total cooling power is given by the sum of the Instrument loads on the LVHX's and the average TSA power





Planck Sorption Cooler Verification Plan



3.3.1.5 Heat adaptability test (262 K warm radiator, 60 K PC3c)

NOTES

9/9/04 Drop input powers to parasitic
7 AM levels LFI = 400 mW HFI = 10 mW

12 PM Increase input powers to nominal
650 mW, 200 mW (LFI, HFI)





Planck Sorption Cooler Verification Plan



3.3.1.6 Minimum LVHX temperature: 262 K warm radiator, 45 K PC3c

| | | | |
|---------------------------|---|---------|---|
| Test Objective | Measurement of Min LVHX's Temperature | | |
| Procedure | Run <i>Normal Operation</i> as specified in the flight software | | |
| Pass/Fail Criteria | TMU performance must be within specifications in terms of input power, cooling power, LVHX's temperature and temperature fluctuations | | |
| Start/End Date | 6/6/04 | 6/7/04 | Name B. ZHANG & M PRIVA |
| Start/End Time | 6:00 PM | 9:00 AM | Signature <i>B. Zhang & M. Priva</i> |
| Test Data File | 6-7-04 3_3-1-6 Minimum | | |

LVHX TEMPERATURE TEST.PX

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 134 | W |
| CE1 Desorption Power | 130 | W |
| CE1 GGA Advance Decoupling | 60 | S |
| CE1 GGA Cooldown Delay | 0 | S |
| CE2 Heatup Power | 134 | W |
| CE2 Desorption Power | 130 | W |
| CE2 GGA Advance Decoupling | 60 | S |
| CE2 GGA Cooldown Delay | 60 | S |
| CE3 Heatup Power | 134 | W |
| CE3 Desorption Power | 130 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 80 | s |
| CE4 Heatup Power | 134 | W |
| CE4 Desorption Power | 130 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 134 | W |
| CE5 Desorption Power | 130 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 60 | s |
| CE6 Heatup Power | 134 | W |
| CE6 Desorption Power | 130 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | 940 | s |
| LPSB Sustain Power | 1.35 | W |
| GGA Power (average total) | 28.0 | W |
| Average TSA power | 0.28 | W |
| Pressure Transducers Power Supply (constant) | 3.78 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 42.12 | K |
| PC3b Temperature | 42.15 | K |





Planck Sorption Cooler Verification Plan

| | | |
|--|---------------------------|---|
| PC3c Temperature | 44.9 | K |
| PC2 Temperature | 45.48 | K |
| PC1 Temperature | 149.5 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.196 | W |
| LVHX2 load | 0.655 | W |
| LFI - I/F Temperature (average, for indication only) | 19.48 | K |
| HFI - I/F Temperature (average, for indication only) | 16.73 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 269.4 261.3 | K |

| | Measured Value | Requirement |
|--------------------------------|------------------------|---------------|
| LVHX1 T (K) | 16.72 | < 19.02 K |
| LVHX2 T (K) | 18.4 | < 22.50 K |
| LVHX1 ΔT^1 (K) | 430 | < 450 mK |
| LVHX2 ΔT^2 (K) | 130 | < 100 mK |
| TSA Power ³ (W) | 280 | < 150 mW |
| Cooling Power ⁴ (W) | 1,131 | \geq 836 mW |
| Input Power ⁵ (W) | 301.5 297.4 | < 426 W |

- Notes:
- ¹ Peak-to-Peak, when compressor radiator performs according to the TMU spec
 - ² Peak-to-Peak, measured @ TSA Stage
 - ³ When Instruments load is ON (646 mW for LFI + 190 mW for HFI) the TSA average Power indicates the extra heat lift available
 - ⁴ Total Cooling Power = LVHX Loads + TSA Average Power
 - ⁵ Input Power = HU Power + DE Power + GGA's Power + LPSB Sustain + TSA Power + P Sensors Supply





Planck Sorption Cooler Verification Plan



3.3.1.7 Heat adaptability test (262 K warm radiator, 45 K PC3c)

| | | | | |
|---------------------------|---|----------|------------------|------------|
| Test Objective | Verify that TMU remains in stable conditions when Instruments are switched OFF/ON | | | |
| Procedure | Run <i>Normal Operation</i> as specified in the flight software, switch Instrument loads OFF then ON again | | | |
| Pass/Fail Criteria | The sum of the Instrument loads and TSA power (i.e. the total cooling power) must remain constant within ± 30 mW after switching OFF/ON Instruments | | | |
| Start/End Date | 6/7/04 | 6/7/04 | Name | BURT ZHANG |
| Start/End Time | 8:32 AM | 12:16 PM | Signature | |
| Test Data File | 6-7-04 3-3-1-7 | | | |

Heat Adaptability.PXP

| Heat Lift Measurement | LVHX1 Load (W) | LVHX2 Load (W) | TSA (W) | Total ¹ (W) |
|---|----------------|----------------|---------|------------------------|
| Cooling Power <i>before</i> switching OFF Instruments | 0.196 | 0.655 | 0.289 | 1.140 |
| Cooling Power <i>after</i> switching OFF Instruments | 0.0 | 0.413 | 0.547 | 0.96 |
| Cooling Power <i>after</i> switching ON Instruments | 0.196 | 0.655 | 0.305 | 1.156 |

Notes: ¹ the cooler total cooling power is given by the sum of the Instrument loads on the LVHX's and the average TSA power





Planck Sorption Cooler Verification Plan



3.3.1.8 Minimum TMU input power: 282 K warm radiator, 45 K PC3c

| | | | |
|---------------------------|---|---------|------------------------------------|
| Test Objective | Measurement of Min TMU Input Power | | |
| Procedure | Run <i>Normal Operation</i> , as specified for the flight software | | |
| Pass/Fail Criteria | TMU performance must be within specifications in terms of input power, cooling power, LVHX's temperature and temperature fluctuations | | |
| Start/End Date | 6/9/04 | 6/11/04 | Name BURT ZHANG |
| Start/End Time | 12:10 PM | 8:50 AM | Signature <i>Burt Zhang</i> |
| Test Data File | 6-11-04 3_3-1-8 MINIMUM | | |

TMU INPUT POWER TEST. PXP

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|--------|-------|
| CE1 Heatup Power | 115 | W |
| CE1 Desorption Power | 130 | W |
| CE1 GGA Advance Decoupling | 60 | S |
| CE1 GGA Cooldown Delay | 0 | S |
| CE2 Heatup Power | 115 | W |
| CE2 Desorption Power | 130 | W |
| CE2 GGA Advance Decoupling | 60 | S |
| CE2 GGA Cooldown Delay | 0 | S |
| CE3 Heatup Power | 115 | W |
| CE3 Desorption Power | 130 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 115 | W |
| CE4 Desorption Power | 130 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 115 | W |
| CE5 Desorption Power | 130 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 115 | W |
| CE6 Desorption Power | 130 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | 940 | s |
| LPSB Sustain Power | 0.7584 | W |
| GGA Power (average total) | 27.34 | W |
| Average TSA power | 0.1635 | W |
| Pressure Transducers Power Supply (constant) | 3.78 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 43.22 | K |
| PC3b Temperature | 43.26 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|--------|---|
| PC3c Temperature | 44.93 | K |
| PC2 Temperature | 47.02 | K |
| PC1 Temperature | 173.8 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.1954 | W |
| LVHX2 load | 0.6554 | W |
| LFI - I/F Temperature (average, for indication only) | 20.42 | K |
| HFI - I/F Temperature (average, for indication only) | 17.98 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 283.2 | K |

| | Measured Value | Requirement |
|--------------------------------|----------------|---------------|
| LVHX1 T (K) | 17.97 | < 19.02 K |
| LVHX2 T (K) | 18.20 | < 22.50 K |
| LVHX1 ΔT^1 (K) | 433 | < 450 mK |
| LVHX2 ΔT^2 (K) | 92.33 * | < 100 mK |
| TSA Power ³ (W) | 163.5 | < 150 mW |
| Cooling Power ⁴ (W) | 1,014 | \geq 836 mW |
| Input Power ⁵ (W) | 277.0 | < 426 W |

- see notes
- see notes

- Notes:
- ¹ Peak-to-Peak, when compressor radiator performs according to the TMU spec
 - ² Peak-to-Peak, measured @ TSA Stage
 - ³ When Instruments load is ON (646 mW for LFI + 190 mW for HFI) the TSA average Power indicates the extra heat lift available
 - ⁴ Total Cooling Power = LVHX Loads + TSA Average Power
 - ⁵ Input Power = HU Power + DE Power + GGA's Power + LPSB Sustain + TSA Power + P Sensors Supply





Planck Sorption Cooler Verification Plan



3.3.1.8 Minimum TMU input power: 282 K warm radiator, 45 K PC3c

NOTES

and controller

Lakeshore Power Source, ~~were~~ used for cold end Heaters in this test.

TSA power is ~~low~~ high - wrote PFR.





Planck Sorption Cooler Verification Plan



3.3.1.9 Minimum TSA Setpoint (goal is 21.8 K) with 45 K PC3c

| | | | |
|---------------------------|---|--|------------------|
| Test Objective | Verify the minimum setpoint at which the TSA can be run | | |
| Procedure | Lower TSA setpoint until the control is not able to keep the temperature fluctuations within 100 mK | | |
| Pass/Fail Criteria | TSA setpoint should be at 21.8 K while T fluctuations remain below 100 mK. If not, record minimum TSA setpoint that keeps $\Delta T < 100$ mK | | |
| Start/End Date | | | Name |
| Start/End Time | | | Signature |
| Test Data File | | | |

| | |
|--|--|
| Minimum TSA setpoint that keeps $\Delta T < 100$ mK (K) | |
|--|--|





Planck Sorption Cooler Verification Plan



3.3.1.10 Nominal TMU thermal interfaces: 272 K warm radiator, 52 K PC3c

| | | | |
|---------------------------|---|---------|-----------------------------|
| Test Objective | Verification of TMU performance in <i>nominal</i> conditions of thermal I/F's | | |
| Procedure | Run <i>Normal Operation</i> , as specified for the flight software | | |
| Pass/Fail Criteria | TMU performance must be within specifications in terms of input power, flow generated, high-pressure and low-pressure produced and their fluctuations | | |
| Start/End Date | 8/26/04 | 9/8/04 | Name Burt Zhang |
| Start/End Time | 3:30 PM | 7:00 AM | Signature Burt Zhang |
| Test Data File | 8-26-04 3-3-1-10 | | |

Nominal TMU IF.PXP

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 151 | W |
| CE1 Desorption Power | 1.62 | W |
| CE1 GGA Advance Decoupling | 60 | S |
| CE1 GGA Cooldown Delay | 0 | S |
| CE2 Heatup Power | 151 | W |
| CE2 Desorption Power | 1.62 | W |
| CE2 GGA Advance Decoupling | 60 | S |
| CE2 GGA Cooldown Delay | 0 | S |
| CE3 Heatup Power | 151 | W |
| CE3 Desorption Power | 1.62 | W |
| CE3 GGA Advance Decoupling | 60 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 151 | W |
| CE4 Desorption Power | 1.62 | W |
| CE4 GGA Advance Decoupling | 60 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 151 | W |
| CE5 Desorption Power | 1.62 | W |
| CE5 GGA Advance Decoupling | 60 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 151 | W |
| CE6 Desorption Power | 1.62 | W |
| CE6 GGA Advance Decoupling | 60 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | 760 | s |
| LPSB Sustain Power | 1.363 | W |
| GGA Power (average total) | 27.01 | W |
| Average TSA power | 0.085 | W |
| Pressure Transducers Power Supply (constant) | 3.78 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 45.64 | K |
| PC3b Temperature | 45.7 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|--------|---|
| PC3c Temperature | 51.91 | K |
| PC2 Temperature | 49.38 | K |
| PC1 Temperature | 158.68 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.206 | W |
| LVHX2 load | 0.657 | W |
| LFI – I/F Temperature (average, for indication only) | 19.67 | K |
| HFI – I/F Temperature (average, for indication only) | 17.24 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 269 | K |

| | Measured Value | Requirement |
|-----------------------------------|----------------|---------------|
| LVHX1 T (K) | 17.23 | < 19.02 K |
| LVHX2 T (K) | 17.44 | < 22.50 K |
| LVHX1 ΔT ¹ (K) | 360 | < 450 mK |
| LVHX2 ΔT ² (K) | 97 | < 100 mK |
| TSA Power ³ (W) | 85 | < 150 mW |
| Cooling Power ⁴ (W) | 948 | \geq 836 mW |
| Input Power ⁵ (W) | 345.2 | < 426 W |

- Notes:**
- ¹ Peak-to-Peak, when compressor radiator performs according to the TMU spec
 - ² Peak-to-Peak, measured @ TSA Stage
 - ³ When Instruments load is ON (646 mW for LFI + 190 mW for HFI) the TSA average Power indicates the extra heat lift available
 - ⁴ Total Cooling Power = LVHX Loads+TSA Average Power
 - ⁵ Input Power = HU Power + DE Power + GGA's Power + LPSB Sustain + TSA Power + P Sensors Supply





Planck Sorption Cooler Verification Plan



3.3.1.10 Nominal TMU thermal interfaces: 272 K warm radiator, 52 K PC3c

NOTES

Sept 16 - To test cooling power, add 150 mW to LVHX1 for a total of 350 mW

Sept 8 try James open loop

ΔT 's at LVHX1 and TSA stage are taken over a complete cooler cycle between data points 910646 and 915255.

Over a time period of 100 hours, ΔT at LVHX1 ~ 456 mK and ΔT LVHX2 (TSA) ~ 178 mK w/ $3\sigma = 0.032$

$3\sigma = 0.171$





Planck Sorption Cooler Verification Plan



3.3.1.11 Recharge TMU

| | | | |
|---------------------------|---|--------|------------------------------------|
| Test Objective | Refresh H ₂ gas of TMU | | |
| Procedure | Remove H ₂ gas from TMU and recharge it with same amount of H ₂ | | |
| Pass/Fail Criteria | N/A | | |
| Start/End Date | 8-2-04 | 8-5-04 | Name BURT ZHANG |
| Start/End Time | | | Signature <i>Burt Zhang</i> |
| Test Data File | N/A | | |

| | |
|--|-----|
| Quantity of H ₂ removed (SL) | 700 |
| Quantity of H ₂ refilled (SL) | 709 |





Planck Sorption Cooler Verification Plan



3.3.1.12 H₂ gas charge verification (warm radiator at 282 K, 60 K) (ONLY FM1)

| | | | |
|---------------------------|--|----------|------------------------------------|
| Test Objective | Verification of TMU proper H ₂ gas recharge | | |
| Procedure | Run <i>Startup</i> and <i>Normal Operation</i> , as specified in the flight software | | |
| Pass/Fail Criteria | TMU performance with warm radiator at 282 K must be replicated (ref. 3.3.1.2) | | |
| Start/End Date | 8/14/04 | 8/17/04 | Name BURT ZHANG |
| Start/End Time | 3:00 PM | 11:00 AM | Signature <i>Burt Zhang</i> |
| Test Data File | <i>TMU Gas Recharge 8-14-04 PXP</i> | | |

8-14-04 3-3-1-12 H2 GAS CHARGE VERIFICATION PXP

| TMU NORMAL OPERATIONS PARAMETERS | VALUE | UNITS |
|--|-------|-------|
| CE1 Heatup Power | 170 | W |
| CE1 Desorption Power | 185 | W |
| CE1 GGA Advance Decoupling | 80 | S |
| CE1 GGA Cooldown Delay | 0 | S |
| CE2 Heatup Power | 170 | W |
| CE2 Desorption Power | 185 | W |
| CE2 GGA Advance Decoupling | 80 | S |
| CE2 GGA Cooldown Delay | 0 | S |
| CE3 Heatup Power | 170 | W |
| CE3 Desorption Power | 185 | W |
| CE3 GGA Advance Decoupling | 80 | s |
| CE3 GGA Cooldown Delay | 0 | s |
| CE4 Heatup Power | 170 | W |
| CE4 Desorption Power | 185 | W |
| CE4 GGA Advance Decoupling | 80 | s |
| CE4 GGA Cooldown Delay | 0 | s |
| CE5 Heatup Power | 170 | W |
| CE5 Desorption Power | 185 | W |
| CE5 GGA Advance Decoupling | 80 | s |
| CE5 GGA Cooldown Delay | 0 | s |
| CE6 Heatup Power | 170 | W |
| CE6 Desorption Power | 185 | W |
| CE6 GGA Advance Decoupling | 80 | s |
| CE6 GGA Cooldown Delay | 0 | s |
| Cycle Time | 667 | s |
| * LPSB Sustain Power | 1.88 | W |
| GGA Power (average total) | 26.72 | W |
| Average TSA power | 0.162 | W |
| Pressure Transducers Power Supply (constant) | 3.78 | W |
| FACILITY I/F's (all measured on TMU thermometers) | | |
| PC3a Temperature | 47.86 | K |
| PC3b Temperature | 47.95 | K |





Planck Sorption Cooler Verification Plan



| | | |
|--|-------|---|
| PC3c Temperature | 60.59 | K |
| PC2 Temperature | 52.26 | K |
| PC1 Temperature | 173.6 | K |
| FACILITY INTERFACES | | |
| LVHX1 load | 0.199 | W |
| LVHX2 load | 0.658 | W |
| LFI – I/F Temperature (average, for indication only) | 18.40 | K |
| HFI – I/F Temperature (average, for indication only) | 20.75 | K |
| SCC radiator (measured at the inlet plenum, for indication only) | 281.6 | K |

| | Measured Value | Requirement |
|--------------------------------|----------------|---------------|
| LVHX1 T (K) | 18.39 | < 19.02 K |
| LVHX2 T (K) | 18.59 | < 22.50 K |
| LVHX1 ΔT^1 (K) | 386 | < 450 mK |
| LVHX2 ΔT^2 (K) | 98.3 | < 100 mK |
| TSA Power ³ (W) | 162 | < 150 mW |
| Cooling Power ⁴ (W) | 1,019 | \geq 836 mW |
| Input Power ⁵ (W) | 387.5 | < 426 W |

- Notes:**
- ¹ Peak-to-Peak, when compressor radiator performs according to the TMU spec
 - ² Peak-to-Peak, measured @ TSA Stage
 - ³ When Instruments load is ON (646 mW for LFI + 190 mW for HFI) the TSA average Power indicates the extra heat lift available
 - ⁴ Total Cooling Power = LVHX Loads + TSA Average Power
 - ⁵ Input Power = HU Power + DE Power + GGA's Power + LPSB Sustain + TSA Power + P Sensors Supply





Planck Sorption Cooler Verification Plan



3.3.1.12 H₂ gas charge verification (warm radiator at 282 K, 60 K) (ONLY FM1)

NOTES

R1 =

R2 = 1.52 K/W

* LPSB sustain power was set at 1.34 W for ~ 46 hours. HPST pressure gradually built up to 688 psia.

* LPSB sustain power was ramped up incrementally to 1.88 W, which brought HPST pressure up to 703.7 psia. This action shifted H₂ inventory from LPSB to the beds while keeping the LPSB sustain power within spec.

* Active control on LHX3 heater started at 7:00 AM on 8/17/09. LHX3 was depleted within 3 hours. This amount of H₂ further increased the HPST pressure.





Planck Sorption Cooler Verification Plan



3.3.1.13 FM Electronics testing

The FM Electronics Test objectives, Procedures, Pass/Fail Criteria are indicated in the documentation that has to be produced by *Laboratoire de Physique Subatomique et de Cosmologie* (LPSC), France (see [3]).





Planck Sorption Cooler Verification Plan



4 Documentation

4.1 Test Documentation

Documentation for planning and reporting testing shall meet the requirements of the ERD, D-19155. The test documentation will include all the documents of the subassemblies test previously performed, and the EBB test report.

4.2 Operating Procedures

The integration/handling/test procedures are specified and called out in the assembly and test plan [1]. A summary of all the procedures can be found in Table 3.

| Procedure | Use | Relative Documentation |
|-------------------------|----------------------|------------------------|
| Safe to Mate Procedure | MGSE, SCC, PACE | Verification Plan |
| Health check monitoring | TMU performance test | TMU Operation Document |
| Health check procedure | TMU performance test | TMU Operation Document |
| TMU Tuning | TMU performance test | User Manual |
| Recharge Procedure | Recharge operation | AIDS |

Table 3. Summary of the procedures to be used in the test of the TMU

4.3 Disposition of non conforming items

The JPL system for problem/failure reporting (PFR) will be used to report and dispose the non-conforming items. Reporting shall follow the Herschel/Planck Project Problem/Failure Reporting Requirements, D-19151.

4.4 Safety requirements/processes/documentation

Testing at JPL shall follow all safety standards as dictated in the JPL Standards for System Safety, D-560. A test readiness review shall be conducted prior to each test to verify compliance.

