

PFC/RR-85-14

DOE/PC-70512-1

DEVELOP AND TEST AN ICCS FOR  
LARGE SCALE MHD MAGNETS

QUARTERLY PROGRESS REPORT  
Period from August 21, 1984 to September 30, 1984

Hatch, A. M.; Marston, P. G.; Tarrh, J. M.;  
Becker, H.; Dawson, A. M.; Minervini, J. V.

December, 1985

Plasma Fusion Center  
Massachusetts Institute of Technology  
Cambridge, Massachusetts 02139 USA

This work was supported by the U. S. Department of Energy, Pittsburgh Energy Technology Center, Pittsburgh, PA 15236 under Contract No. DE-AC22-84PC70512. Reproduction, translation, publication, use and disposal, in whole or part, by or for the United States Government is permitted.

#### NOTICE

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

## Table of Contents

	Page No.
1.0 Introduction . . . . .	1
2.0 Approach (Task I) . . . . .	1
3.0 Work Accomplished . . . . .	1
3.1 Review of Past Magnet Designs . . . . .	2
3.2 Magnet Requirements Obtained from APT Contractors . . . . .	2
3.3 Retrofit Size Magnet PreConceptual Design .	2
3.4 Supporting Analysis . . . . .	2
3.5 Management Plan . . . . .	2
4.0 References . . . . .	2
5.0 Distribution . . . . .	3

## 1.0 Introduction

This is the first Quarterly Progress Report covering work done on Tasks I and II of the full-scale conductor development program being conducted by MIT for the Pittsburgh Energy Technology Center (PETC) under Contract DE-AC22-84PC70512. This report covers the period August 21, 1984 to September 30, 1984.

The conductor development program consists of the following four tasks:

- I. Design Requirements Definition
- II. Analysis
- III. Experiment
- IV. Full Scale Test

The objective of Task I is to establish the design requirements definition for full-scale conductors for use in early commercial MHD magnets. Since the focus of MHD power train development is now on relatively small systems such as may be used in retrofit applications, the Task I work concerns conductors suitable for systems of that size and type.

Emphasis during the three-year program (Tasks I through IV) will be on the development of the internally cooled cabled superconductor (ICCS) concept for the MHD application. This concept, which has been under investigation at MIT for a number of years<sup>1,2</sup>, offers great promise in resolving the issues of constructibility and long-term durability for commercial MHD magnets.

## 2.0 Approach (Task I)

In order to establish a conductor design requirements definition, it is necessary to know the requirements which the MHD system imposes on the magnet and also to know the design characteristics of the magnet that will be needed to meet those requirements.

Requirements which retrofit-type MHD systems impose on magnets are being determined based on information obtained from PETC, from contractors working on Advanced Power Train studies and from others in the MHD community. This information is supplemented with information on magnet requirements obtained from earlier studies.

Since the scope of the Advanced Power Train studies does not include magnet design, preconceptual design work necessary to establish magnet characteristics is being done by MIT. The first phase of this effort thus provides double service; magnet design data to the APT contractors and conductor design requirements definition for conductor development, including functional requirements, system interfaces, design criteria, and design parameters (typical).

## 3.0 Work Accomplished

To briefly summarize the work accomplished, a review of past magnet designs was initiated to provide design data as a starting point. Discussions regarding preliminary design requirements were initiated with APT contractors, and preconceptual design work was started on retrofit size

MHD magnets. Supporting analyses were initiated in the areas of conductor heating, stability margin, electromagnetics, and structures engineering. The work, which is described in more detail below, was accomplished during the period from August 21, 1984 through September 30, 1984.

### 3.1 Review of Past Magnet Designs

A brief review of past MHD systems and superconducting magnet designs in the small commercial and retrofit size range was initiated. Data from existing designs were collected for summary and analysis. Of particular interest were characteristics such as MHD channel power, peak on-axis field, stored magnetic energy, and, most particularly, winding and conductor design data, including current levels and conductor current densities, as well as conductor design concepts.

### 3.2 Magnet Requirements Obtained from APT Contractors

Preliminary discussions regarding magnet requirements for retrofit-size MHD systems were initiated with Advanced Power Train (APT) personnel at Avco Research Laboratory TEXTRON (Avco) and Westinghouse Electric Corporation (Westinghouse). These discussions were aimed at determining the required magnet bore size and magnetic field distribution for the retrofit preconceptual magnet design.

### 3.3 Retrofit Magnet Preconceptual Design

Work was started on the preconceptual design of a retrofit MHD magnet to serve as a basis for developing conductor design requirements.

### 3.4 Supporting Analysis

Analysis in support of the preconceptual design magnet and conductor were started during the report period. Supporting analyses were initiated in the areas of conductor heating, stability margin, electromagnetics, and structures engineering.

### 3.5 Management Plan

A management plan was prepared by MIT and submitted to DOE/PETC for review and approval. The document defines the management plan to be used to guide and monitor the ICCS development program. The plan includes: a statement of the objectives of the program; a description of the relevant management structures, both at MIT and DOE; a work plan, program schedule, and cost plan; a definition of the reporting and review procedures; a definition of the procedures for implementing changes to the plan; and a signature page for approval of the plan. DOE/PETC comments on the plan were received and incorporated.

## 4.0 References

1. MHD Magnet Technology Development Program Summary, Plasma Fusion Center, MIT, September 1982 (PFC/RR-83-6).
2. MHD Magnet Technology Development Program Summary, Plasma Fusion Center, MIT, September 1984 (PFC/RR-84-18).

## 5.0 Distribution

Mr. Thomas W. Arrigoni (2 copies)  
Technical Project Officer  
PM-20, Mail Stop 920-215  
Pittsburgh Energy Technology Center  
U. S. Department of Energy  
P. O. Box 10940  
Pittsburgh, PA 15236

Ms. D. G. Sheehan (1 copy)  
Contract Specialist  
OP-22, Mail Stop 900-L  
Pittsburgh Energy Technology Center  
U. S. Department of Energy  
P. O. Box 10940  
Pittsburgh, PA 15236

Mr. Milton Mintz (1 copy)  
U. S. Department of Energy  
Office of Advanced Energy Conversion  
Systems, FE-22, C-119, GTN  
Washington, DC 20545

General Counsel for Patents (1 copy)  
Chicago Operations Office  
9800 South Cass Avenue  
Argonne, IL 60439

Mr. Gordon F. Giarrante (1 copy)  
Financial Management Division  
Chicago Operations Office  
U. S. Department of Energy  
9800 South Cass Avenue  
Argonne, IL 60439

Mr. Paul Gribble (1 copy)  
Cost-Price Analyst  
OP-22, Mail Stop 900-L  
Pittsburgh Energy Technology Center  
U. S. Department of Energy  
P. O. Box 10940  
Pittsburgh, PA 15236

Technical Information Center (2 copies)  
U. S. Department of Energy  
P. O. Box 62  
Oak Ridge, TN 37830

Argonne National Laboratory  
9700 S. Cass Avenue  
Argonne, IL 60439  
Attn: Dr. W. Swift (1 copy)

AVCO Everett Research Lab., Inc.  
2385 Revere Beach Parkway  
Everett, MA 02149  
Attn: Dr. R. Kessler (1 copy)  
Mr. S. Petty (1 copy)

Chicago Operations Office  
9800 S. Cass Avenue  
Argonne, IL 60439  
Attn: Mr. F. Herbaty, Sr., MHD  
Project Manager (1 copy)

Electric Power Research Institute  
P. O. Box 10412  
3412 Hillview Avenue  
Palo Alto, CA 94303  
Attn: Mr. A. C. Dolbec, Advanced  
Fossil Power Systems (1 copy)  
Mr. L. Angelo (1 copy)

Gilbert Associates, Inc.  
19644 Club House Road  
Suite 820  
Gaithersburg, MD 20879  
Attn: Dr. W. R. Owens (1 copy)

Mississippi State University  
Aerophysics and Aerospace Engineering  
P. O. Drawer A/P  
Mississippi State, MS 39762  
Attn: Dr. W. S. Shepard (1 copy)

Montana State University  
Department of Mechanical Engineering  
Bozeman, MT 59715  
Attn: Dr. R. Rosa (1 copy)

Mountain States Energy, Inc.  
P. O. Box 3767  
Butte, MT 59702  
Attn: Mr. J. Sherick (1 copy)  
Mr. G. Staats (1 copy)

Stanford University  
Stanford, CA 94305  
Attn: Dr. C. Kruger (1 copy)

STD Corporation  
P. O. Box "C"  
Arcadia, CA 91006  
Attn: Mr. S. Demetriades (1 copy)  
Mr. C. Maxwell (1 copy)

TRW, Inc.  
One Space Park  
Redondo Beach, CA 90278  
Attn: Dr. A. Solbes (1 copy)  
Mr. M. Bauer (1 copy)

U. S. Department of Energy  
Butte Project Office  
P. O. Box 3462  
Butte, MT 59701  
Attn: Mr. G. Vivian (1 copy)

University of Tennessee Space Institute  
Tullahoma, TN 37388  
Attn: Dr. Susan Wu, Director (1 copy)  
Mr. N. R. Johanson (1 copy)

Westinghouse Electric Corporation  
Advanced Energy Systems Division  
P. O. Box 10864  
Pittsburgh, PA 15236  
Attn: Mr. G. Parker (1 copy)