

## General Disclaimer

### One or more of the Following Statements may affect this Document

- This document has been reproduced from the best copy furnished by the organizational source. It is being released in the interest of making available as much information as possible.
- This document may contain data, which exceeds the sheet parameters. It was furnished in this condition by the organizational source and is the best copy available.
- This document may contain tone-on-tone or color graphs, charts and/or pictures, which have been reproduced in black and white.
- This document is paginated as submitted by the original source.
- Portions of this document are not fully legible due to the historical nature of some of the material. However, it is the best reproduction available from the original submission.

9950-678

DOE/JPL-955640-8 1/8  
DISTRIBUTION CATEGORY UC-63

(NASA-CR-169036) DEVELOPMENT AND FABRICATION OF A SOLAR CELL JUNCTION PROCESSING SYSTEM quarterly report (Spire Corp., Bedford, Mass.) 17 p. no. A02/MF A01  
NE2-26781  
Unclass  
CSCL 10A 63/44 23139

**DEVELOPMENT AND FABRICATION OF A SOLAR CELL JUNCTION PROCESSING SYSTEM**

**QUARTERLY PROGRESS REPORT NO.8  
JANUARY 1982**

THE JPL FLAT PLATE SOLAR ARRAY PROJECT IS SPONSORED BY THE U.S. DEPARTMENT OF ENERGY AND FORMS PART OF THE SOLAR PHOTO-VOLTAIC CONVERSION PROGRAM TO INITIATE A MAJOR EFFORT TOWARD THE DEVELOPMENT OF SOLAR ARRAYS. THIS WORK WAS PERFORMED FOR THE JET PROPULSION LABORATORY, CALIFORNIA INSTITUTE OF TECHNOLOGY BY AGREEMENT BETWEEN NASA AND DOE.



PREPARED UNDER CONTRACT NO. 955640 FOR:  
JET PROPULSION LABORATORY  
CALIFORNIA INSTITUTE OF TECHNOLOGY  
PASADENA, CALIFORNIA 91103



DRD No. QR  
CDRL Item No. 5

DOE/JPL-955640-81/8  
Distribution Category UC-63

**DEVELOPMENT AND FABRICATION OF A  
SOLAR CELL JUNCTION PROCESSING SYSTEM**

**Report Number QR-10073-08  
Quarterly Report No. 8**

**January 1982**

**This work was performed for the Jet Propulsion  
Laboratory, California Institute of Technology,  
sponsored by the National Aeronautics and Space  
Administration under contract NAS7-100.**

Prepared by: *S. Bunker*  
Project Engineer

Approved by: *A. Amiri*  
Program Manager

**SPIRE CORPORATION  
Patriots Park  
Bedford, MA 01730**

## TABLE OF CONTENTS

<u>Section</u>		<u>Page</u>
1	CONTRACT OBJECTIVES . . . . .	1
2	SUMMARY OF WORK PERFORMED . . . . .	4
3	PROGRESS ON TASK 1 - 3 . . . . .	5
	3.1 Development of the Pulsed Electron Beam	
	Subsystem . . . . .	5
	3.1.1 Pulser Fabrication . . . . .	5
	3.1.2 Pulse Annealing Tests . . . . .	9
	3.2 Non-mass Analyzed Implantation . . . . .	9
4	SCHEDULE AND FUTURE WORK . . . . .	12

## LIST OF FIGURES

<b>Figures</b>		<b><u>Page</u></b>
<b>1</b>	<b>Spire/JPL Junction Processor . . . . .</b>	<b>2</b>
<b>2</b>	<b>Pulser and Transport . . . . .</b>	<b>6</b>
<b>3</b>	<b>Magnet Power Supply . . . . .</b>	<b>7</b>
<b>4</b>	<b>Anneal Uniformity versus Magnetic Guide Field . . . . .</b>	<b>10</b>
<b>5</b>	<b>Anneal Uniformity versus Charging Voltage . . . . .</b>	<b>11</b>
<b>6</b>	<b>Task 3 - NMA Ion Implanter Fabrication . . . . .</b>	<b>13</b>

SECTION 1  
CONTRACT OBJECTIVES

The basic objectives of the program are the following:

1. To design, develop, construct, and deliver the components of a junction processing system which would be capable of producing solar cell junctions by means of ion implantation followed by pulsed electron beam annealing.
2. To include in the system a wafer transport mechanism capable of transferring 4-inch-diameter wafers into and out of the vacuum chambers where the ion implantation and pulsed electron beam annealing processes take place.
3. To test and demonstrate the system components prior to delivery to JPL along with detailed operating and maintenance manuals.
4. To estimate component lifetimes and costs, as necessary for the contract, for the performance of comprehensive analyses in accordance with the Solar Array Manufacturing Industry Costing Standards (SAMICS).

In achieving these objectives, Spire will perform five tasks:

Task 1 - Pulsed Electron Beam Subsystem Development

Task 2 - Wafer Transport System Development

Task 3 - Ion Implanter Development

Task 4 - Junction Processing System Integration

Task 5 - Junction Processing System Cost Analyses

Under this contract the automated junction formation equipment to be developed involves a new system design incorporating a spire-designed ion implanter with a Spire-developed pulsed electron beam annealer and wafer transport system. Figure 1 presents a conceptual drawing of the junction processing system. When constructed, the ion implanter will deliver a 16 mA beam of  $^{31}\text{P}^+$  ions with a fluence of  $2.5 \times 10^{15}$  ions per square centimeter at an energy of 10 keV. The throughput design goal rate for the junction processor is  $10^7$  four-inch-diameter wafers per year.




FIGURE 1. SPIRE/JPL JUNCTION PROCESSOR

ORIGINAL PAGE IS  
OF POOR QUALITY

At the present time, authorization has been given to perform work only on Tasks 1 through 3. The performance of Tasks 4 and 5 has been deferred until a written "Notice to Proceed" with one or more of these deferred tasks is received from JPL.



**SECTION 2**  
**SUMMARY OF WORK PERFORMED**

This quarterly report covers work performed during the period 1 October 1981 through 31 December 1981 on Tasks 1 to 3 of the contract for development and fabrication of a solar cell junction processing system. Due to the temporary unavailability of funds during this period, work has consisted largely of maintenance of the electron beam processor and the experimental test unit of the non-mass analyzed (NMA) ion implanter. Some work has been completed toward improving the reliability of the wafer transport system and continuing the diagnosis and understanding of the electron beam. No new technical work has been performed on the ion implanter.

SECTION 3  
PROGRESS ON TASKS 1-3

3.1 DEVELOPMENT OF THE PULSED ELECTRON BEAM SUBSYSTEM

3.1.1 Pulser Fabrication

The majority of the work on the electron beam annealer system has been restricted to system upgrades, repair, and maintenance. Figure 2 shows a diagram of the unit for reference. The following items were corrected during this reporting period.

1. The wafer transport was found to unload wafers onto the walking beam track in an unreliable fashion. The step distance between each position in the dispenser was found to be variable due to a rapid deterioration in the oil valves used to sense the dispenser's position. It was concluded that an optical position sensing system would be more consistent over extended usage, and the control mechanisms were altered to suit this change. A small additional electronic interface was also constructed to obviate the need for reprogramming the end stations' local computers. The modification has been found to greatly improve the performance of the transport system.

2. The walking beam transport requires medium velocity motors for operation. The vendor supplied high speed motors with an electronic circuit to slow the speed. If the circuit fails, the resultant high velocity causes considerable damage to the track mechanism. This has occurred on two occasions, and steps have been taken to prevent a recurrence by using lower velocity motors.

3. The current of the magnet used to guide the pulsed electron beam in the annealer has been found difficult to set reproducibly due the nature of the controls on the power supply. Figure 3 shows a calibration curve derived for current based on a precision measurement of output voltage. Since the magnet is liquid cooled and not used near its rated capacity, the use of applied voltage to set the field has been found to be superior to setting the current.




FIGURE 2. PULSER AND TRANSPORT




FIGURE 3. MAGNET POWER SUPPLY (Volts vs. Amps)

VOLTAGE (volts)

ORIGINAL PAGE IS  
OF POOR QUALITY

4. The high voltage cable that joins the 300 kV charging power supply with the annealer's energy storage capacitor bank has failed unexpectedly. The cable has only been used at two thirds of its rated capacity and only for a few thousand operations.

The failure has been traced to a breakdown of the protection resistor which is in series with the cable. When the energy storage capacitors are discharged during the anneal, a ringing oscillation is induced which results in peak voltages in excess of the cable rating. The protection resistor is designed to isolate these oscillations from the cable and high voltage power supply.

The resistor failure occurred in the epoxy insulation and was caused by the existance of a large void. The actual insulation thickness that had been present was less than 3/16 inches, and it is surprising that it withstood as many operations as it had. The void was caused by atmospheric pouring of the resin due to the extremely high viscosity and short curing time of the selected epoxy.

A replacement resistor is presently being fabricated, and special fixtures are being designed to permit vacuum potting despite the technical problems associated with the special epoxy being used.

5. Experiments have been conducted to determine if there exist anode materials with equal performance but longer lifetime than the tungsten mesh currently in use. Copper and nickel were both tested. The copper mesh was damaged rapidly by the energy absorbed from the beam, despite its high thermal conductivity. The nickel mesh was observed to last indefinitely, but the beam propagation was significantly affected. It is speculated that the magnetic properties of the nickel were subtly altering the electron beam trajectories as the particles passed near the mesh wires.

### **3.1.2 Pulse Annealing Tests**

There are at least seven significant parameters governing the quality, intensity and uniformity of the pulsed electron beam in the annealer. Experience with earlier pulsed annealers has indicated that the desired performance can be attained after sufficient exploration of the parameter space. The previous quarterly report, #7, showed the results of the earliest samples obtained with specific wafers at that time.

Further tests have continued at a low level of effort with a more systematic approach. Figures 4 and 5 show some of the results obtained based on the resultant sheet resistance. Although these wafers appear visually well-annealed, the sheet resistance maps indicate that the center core of the beam contains more energy than the edges. This can usually be corrected by altering the drift distance between the anode and the wafer. Further tests will be made with this parameter variation.

### **3.2 NON-MASS ANALYZED IMPLANTATION**

The halt in funding has prevented further work on the NMA implanter task. The test system used during the successful implants reported in Quarterly Report #7 has been partially dismantled and placed in storage pending reactivation of the program. Unlike the pulsed annealer, the NMA implanter test system requires no continuing maintenance.




FIGURE 4. ANNEAL UNIFORMITY VERSUS MAGNETIC GUIDE FIELD




FIGURE 5. ANNEAL UNIFORMITY VERSUS CHARGING VOLTAGE



**SECTION 4**  
**SCHEDULE AND FUTURE WORK**

The pulser and transport are now complete with the exception of minor tuneups and rework to improve system performance. More work is needed to identify proper conditions for operation of the pulser. The ion implanter task is only just beginning, and at least one further set of beam transport studies is required to provide a complete understanding before committing to the final design. In addition, the highly promising implant results have generated interest to pursue some further studies of implant parameters, particularly implant angle and energy. Figure 6 shows the current schedule for the implanter task pending the receipt of further funding.




FIGURE 6. TASK 3 - NMA ION IMPLANTER FABRICATION